

Section 8.2

Volume II

MANUFACTURED INCIDENTAL PRECAST CONCRETE PRODUCTS

8.2.1 PURPOSE

The procedure provides guidance for the development and implementation of the inspection and testing programs for the manufacture, storage, and transportation of the Incidental Precast Concrete Products. Incidental precast concrete products may include, but are not limited to sound barriers, retaining wall systems, temporary traffic barriers, light pole foundations, sign foundations, pull and junction boxes. Incidental precast products also include prestressed concrete closed-circuit television (CCTV) poles, and concrete light poles.

8.2.2 AUTHORITY

334.044(2), 334.044(10)(a), and 334.048 Florida Statutes

8.2.3 REFERENCES

Code of Federal Regulations (CFR), Federal-Aid Policy Guide (FAPG), Subchapter G – Engineering and Traffic Operations, Part 637 – Construction Inspection and Approval, Subpart B – Quality Assurance Procedures for Construction Sections

Standard Plans for Road and Bridge Construction Topic No. 625-010-003, Florida Department of Transportation

American Society for Testing and Materials (ASTM) Standard Test Methods and Specifications, Philadelphia, Pennsylvania

American Association of State Highway and Transportation Officials (AASHTO), Part I Specifications, and Part II Tests, Washington, D.C

Florida Department of Transportation Specifications for Road and Bridge Construction

Approved Product List (APL), Florida Department of Transportation

Field Sampling and Testing Manual, Florida Department of Transportation

8.2.4 SCOPE

This procedure is used by the Incidental Precast Concrete Structures Plants (Plants). These requirements and activities pertain to the inspections, measurements, and necessary tests to substantiate materials and Structures in conformity with the **Specifications and Contract Documents**. The Plant's quality control plan (QCP) is designed to provide guidelines that are used to produce Structures in conformance to the **Specifications** and **Project Plans**.

8.2.5 GENERAL INFORMATION

The Plants are responsible for production, inspection, storage, and shipment of the Structures. The delivered Structures to the project site shall meet the requirements of the **Specifications, Plans, and Contract Documents**.

8.2.6 PLANT QUALIFICATION PROCESS

8.2.6.1 General

Prepare the Plant's proposed QCP in accordance with Specifications Section 105 and Materials Manual Section 5.6.

Submit the proposed QCP to the DMRO for the District in which the Plant is located. For out-of-state Plants, submit the QCP to the nearest DMRO. Upon the Plant's submittal of a QCP, the DMRO will review the proposed QCP and make necessary arrangements for the initial Plant qualification review in accordance with **Materials Manual Section 8.2.6.4**.

8.2.6.2 Plant Certification

Plant certification from an approved agency, as referenced in Materials Manual Section 8.5 Volume I, is not required.

8.2.6.3 Review of Plant's Proposed QCP

In the QCP include the work experience, qualifications, and responsibilities of the Plant's production and QC personnel. Identify the on-site production manager, Plant general manager, QC inspectors/technicians, and QC manager. Identify the key quality attributes in the QCP. Identify the responsibilities for monitoring key quality attributes and QC data. Include the applicable information required in **Specifications Sections 105, 400, 450, 521, 534, 548, 641, 700, 715**, the **Design Standards and other Contract Documents**. Include a management statement of dedication to quality. Include any available proposed repair methods for minor deficiencies as part of the QCP.

The DMRO ensures that the names and qualifications of the Plant's QC personnel are included in the QCP and their qualifications meet the requirements of Specification 105.

A copy of the Plant's proposed repair methods of the structural deficiencies shall be included as part of the QCP.

The Precast/Prestressed Concrete Institute (PCI) and the National Precast Concrete Association (NPCA) certified Plants may submit the documents entitled "Quality Systems Manual" (QSM) or "NPCA Quality Control Manual for Precast Plants (NPCA Manual)", respectively, as their QCP. In their submittal, the PCI or NPCA certified Plants shall mention that they will comply with the requirements of the QSM and NPCA Manual, respectively. The **Specifications** and **Contract Documents** will govern, when there is a discrepancy between the QSM and NPCA Manual and the **Specifications**. Submit any additional information, which is required by this Section of the Materials Manual, but is not included as part of the QSM or NPCA Manuals. When requested by the Department Inspectors, the PCI or NPCA certified Plants are required to produce the two most recent PCI or NPCA inspection reports, and the responses/corrections taken by the producer, if applicable.

In addition, Producers of products containing iron or steel shall include in their QCP their method of compliance with Buy America provisions including:

- (A) Methods for tracking the placement and monetary value for minimal quantities of non-domestic steel and iron.
- (B) Methods and locations for segregating non-domestic and domestic steel and iron stockpiles.
- (C) Methods for identifying and cataloging finished products containing non-domestic steel and iron.
- (D) An example delivery ticket with Buy America compliance statement and dollar amount of non-domestic steel and iron used in the finished products for each delivery.

8.2.6.4 Plant Qualification Review

The Department will perform the initial Plant qualification review of the production facilities. An initial review includes an in-depth inspection by the Department of a Plant that submits its first QCP and Plants that have

not produced Structures for the Department projects for more than a year. Upon the approval of the Plant's QCP, the Department will also perform routine, at least monthly, verification inspections, and Plant qualification reviews, at least annually, on all Plants that have continued to furnish Structures for the Department projects.

If the Plant has not produced any FDOT products for three consecutive months, the verification inspection frequency will be reduced to once every three months until the Plant produces for FDOT projects again. The frequency shall revert back to once per month immediately after the Plant reinitiates production. The QC Manager is responsible to inform the DMRO when the Plant resumes FDOT production.

8.2.6.5 Maintenance of Plant Qualifications

Upon the Department's satisfactory review of the proposed QCP, in compliance with **Materials Manual Section 5.6**, and a satisfactory Plant qualification review, the DMRO will accept the proposed QCP and include the Plant on the Department's **Production Facility Listing**. Immediately notify the DMRO in writing of any changes to the QCP. In case of change(s), revise the QCP annually in the form of addenda or complete revision of the entire document. Submit the revised QCP or its addenda to the DMRO annually.

Plants that are currently on the Department's **Production Facility Listing** will be subject to the Plant qualification review process at any time. The Plant qualification review team will perform at least one annual in-depth review of the Plant that is producing for the Department projects.

8.2.7 FUNCTION OF RESPONSIBILITIES OF INCIDENTAL PRECAST CONCRETE PLANTS

8.2.7.1 General

The Plants are responsible for the quality of the finished Structures. Provide facilities and qualified QC personnel to perform specified tests and maintain an acceptable quality control program in compliance with the requirements specified herein and the **Specifications**.

8.2.7.2 QC Manager

The QC Manager shall ensure that the quality of the products at each Plant meets the quality requirements of the **Specifications** and **Contract Documents**. The responsibilities of the QC Manager include, but are not limited to the following:

- (A) Maintains the QC approval stamp and applies it to acceptable Structures or designates a technician who is working under the direct supervision of the QC manager to apply the Plant approval stamp. The Plant approval stamp mark shall be legible and applied to each Structure before its shipment to the project site. The stamp shall include the Department's assigned Incidental Precast Concrete (IPC) plant number.
- (B) Be present at all times during the production of the Structures that will be shipped to Department projects. During the temporary absence of the QC Manager, a delegate meeting the same qualification requirements and identified in the QCP, may perform the QCM duties.
- (C) Performs and/or supervises the QC testing and inspection.
- (D) Ensures that the Plant has a sufficient number of QC technician(s)/Inspector(s) to maintain adequate inspection and testing during the production of Structures for Department projects. In lieu of a permanent staff, the Plant may retain the services of an engineering consulting firm or qualified laboratory meeting the requirements of **Specifications Section 105** and QC personnel qualification of this **Section**.
- (E) Ensures that testing equipment is properly maintained in accordance with the applicable test methods and specifications. Makes readily available, the current certification on testing equipment that is requiring calibration.
- (F) Visually inspects or ensures that a qualified QC technician inspects each Structure before shipping to the project site.
- (G) Ensures that all materials used to manufacture Structures are from a Department approved source.
- (H) Maintains a daily production log of the manufactured Structures.
- (I) Ensures that all Structures are properly stored and marked indelibly with Plant name, assigned plant number, Department project, date of manufacture, and any additional information required by the **Specifications** and **Contract Documents**.
- (J) Maintains the QC files of material certifications, test data, and inspection results.
- (K) Arranges monthly meetings with the Department's Verification

Inspector and representatives of the Plant's production personnel when the Plant is producing for FDOT or according to the reduced frequency schedules to discuss any deficiencies and QC issues.

When the Plant's assigned QC manager discontinues his/her work without advanced notice, the Plant shall notify the District Materials Office within two-working days and employ reasonable efforts to seek a replacement. During such efforts to seek a replacement, the Plant engineer, technician, or other knowledgeable person designated in the Plant's QCP may perform the duties of the QC manager for a period established by the District Materials Engineer. This is based on efforts employed by the Plant to seek a qualified replacement and/or by training another person leading up to the next available Department accredited training/certification programs.

8.2.7.3 QC Inspectors

The QC inspector may perform any or all of the inspections, sampling, or testing as directed by the QC manager and may stamp the Plant's approved structures, when directed by the QC manager. QC inspectors who perform sampling and testing of plastic concrete shall meet the requirements of the ***Specifications Section 105***.

8.2.7.4 QC of Certified Materials

8.2.7.4.1 General

Ensure that all materials used to manufacture Structures are from Department approved sources and comply with requirements as specified herein.

8.2.7.4.2 Reinforcing Steel, Welded Wire Reinforcement and Prestressing Steel

The QC inspector shall obtain steel manufacturers' certifications for all welded wire reinforcement, reinforcing steel and prestressing steel that are used for the manufacture of Structures. These certifications shall indicate compliance with the appropriate ASTM or AASHTO standards for wire, wire reinforcement, and for steel bars. The Department Verification Inspectors will obtain samples of reinforcing steel, welded wire reinforcement and prestressing steel twice per year. Reinforcing steel and welded wire reinforcement shall meet the requirements of the ***Specifications Section 415***. Prestressing steel shall meet the requirements of the ***Specifications Section 450***.

8.2.7.4.2.1 Source of Supply-Steel

Incidental Precast Concrete Product producers, prior to the use of non-domestic steel or iron materials on a project:

- (A) Shall describe in the QC Plan the method of compliance with the Buy America provisions according to 8.2.6.3.
- (B) After obtaining approval of the QCP, and at the beginning of each project, provide a notarized certification on the Producer's letterhead to the Engineer stating that the incidental precast concrete products will be manufactured in accordance with the requirements set forth in the FDOT Contract Documents, the plant's approved QCP, and Section 6 (Source of Supply-Steel) of the FDOT Standard Specifications.
- (C) Implement an accountable system that tracks the monetary value of non-domestic steel or iron used in each product.
- (D) In the event of contract modifications in which the use of non-domestic steel or iron is increased, obtain prior authorization from the Engineer.
- (E) Each delivery ticket must include the dollar amount of non-domestic steel or iron incorporated in the delivered incidental precast products, as well as a compliance statement with Buy America provisions.
- (F) The stockpile of non-domestic steel or iron shall be identified and segregated from the domestic steel or iron.
- (G) The stockpile of product which has non-domestic steel or iron shall be identified and segregated from products containing domestic steel or iron.

The DMO will be responsible for performing audits to verify the Producer's compliance with the Buy America provisions.

8.2.7.4.3 Patching Materials

All patching compounds shall comply with the applicable **Specifications** and **Contract Documents**. Pre-mixed packaged compounds may be used, when listed on the current **APL**. Patch material shall be mixed, applied, and cured in accordance with the

manufacturer's recommendations. The cosmetic defects may be repaired in accordance with **Specifications Section 450**, if approved by District Materials Office and is included in the Plant's QCP.

8.2.7.5 Calibration of Equipment

Calibration and verification of stressing jacks shall be in accordance with the **Specifications Section 450**.

Check or calibrate all QC testing equipment such as the compressive strength testing machines, portable weighing scales, air meters, density buckets, and temperature recording devices for compliance with the applicable ASTM Specifications; and **Section 9.2 Materials Manual**.

8.2.7.6 QC of Structure Manufacturing

The following are QC inspections and testing, related to operations prior to, during, and after concrete placement.

8.2.7.6.1 Concrete

Unless otherwise shown in the Plans or required by the Specifications, the concrete produced for the manufacture of project Structures shall comply with the requirements specified in the **Specifications Section 346**. When the **Specifications** or drawings reference a class of concrete (Example: Class IV), the concrete shall meet all of the requirements for **Specifications Section 346** and **Materials Manual Section 9.2 Volume II**. In accordance with **Specifications Section 346**, each day's concrete production is comprised of one or more LOTS.

8.2.7.6.2 Reinforcing and Prestressing Steel

All Reinforcing Steel shall be stored according to **Specifications Section 415**. Prestressing steel shall be stored in accordance with **Specifications Section 450**.

8.2.7.6.3 Concrete Forms

Provide Concrete forms made of wood, metal, or other materials meeting the requirements of this Section and Specification Section 400.

Forms used in the manufacture of structures shall be sufficiently rigid and accurate to maintain the structures designed dimensions and avoid irregularities in the structure surface. Forms not meeting

governing document requirements shall be repaired or removed from service.

Ensure that the condition of all forms be of a quality to produce acceptable Structures within the dimensional tolerances. The QC inspector shall check cleanliness of the forms prior to each use. Check the form dimensions prior to its first use and at least annually for dimensional conformance.

8.2.7.6.3.1 Aluminum Concrete Forms

The Plant shall take the following actions when using aluminum forms for the first time:

- (A) In the QCP include information regarding the application of the protective barrier to minimize the natural reactivity between aluminum and fresh concrete. Also, include the name of the form release agent that will be used.
- (B) Prior its first use, perform the field demonstration of the proposed aluminum form by casting a full scale mockup of the precast concrete product. Demonstrate that the use of aluminum form will not cause any adverse effect in the quality of the concrete products.
- (C) Ensure that after stripping of the form, the product does not show any sign of bug hole, stain, spall, surface void, and streak in concrete.
- (D) Ensure that the forms do not show any sign of concrete buildup and sticking on their surfaces and panel edges.

8.2.7.6.4 Reinforcing and Prestressing Steel Placement

Reinforcing and prestressing steel placement shall meet the requirements of **Specifications Sections 415 and 450**. QC personnel shall check the fabrication, positioning, and minimum cover requirements of steel reinforcement and prestressing steel on all manufactured Structures. QC personnel shall verify that the steel reinforcement meets the **Specification** requirements. The minimum steel area requirements for Structures shall be checked according to the applicable **Specifications, Design Standards**, AASHTO requirements, ASTM requirements, or approved drawings.

8.2.7.6.5 Concrete Placement Operation

The placement method shall assure dense and consistent material meeting performance requirements and meet the requirements of **Specifications Section 400**. Include placement methods as part of the QCP.

8.2.6.6.6 Concrete Curing

Cure Structures in accordance with the applicable curing methods in **Specifications Sections 400 or 450**. Include curing methods as part of the QCP.

8.2.8 QC TESTING AND INSPECTION OF STRUCTURES

8.2.8.1 General

Perform QC inspections and tests at frequencies specified herein along with **Specifications Section 346**.

8.2.8.2 Acceptance of Structures

Each LOT of Structures is accepted when:

- (A) The test results and inspections meet the requirements as specified herein and in the applicable **Specifications**.
- (B) The Plant has completed all patching and repair work.
- (C) The QC Manager or his/her designated inspector/technician has stamped the Structures.
- (D) The list of the Structures is included with each shipment of the products to the project site.

8.2.8.3 Appearance and Inspection of Final Finished Structures

The QC Manager or his/her designated QC inspector performs final inspections of all finished Structures, before the application of the QC approval stamp, to ensure that the Structures are free from deficiencies, and meet the specified dimensional tolerances. Structures may be repaired if necessitated by occasional imperfections in the manufacture or damage during handling, and will be considered acceptable if the repairs are sound and properly finished to conform to the dimensional tolerances of the **Specifications**. Submit the proposed repair method for Department review and approval. Use the repair material from the Department's **APL** unless otherwise allowed by the **Specifications**. Include all Department approved material and methods as part of the Plant's QCP. Dimensional

tolerances shall comply with the applicable **Specifications** and **Design Standards**.

The QC inspectors shall perform visual inspection of all finished Structures, measure the dimensions of at least 20% of the randomly selected units in each LOT, and maintain a record of the inspections, including the deficiencies. Minor deficiencies may be repaired in accordance with the repair methods included as part of the QCP. The repair of major damage to a Structure requires engineering evaluation meeting the requirements of **Specifications Section 450**. The Plant shall determine the cause of the repetitive nonconformance and develop a corrective action plan. Submit the revised QCP to address the type of deficiencies and corrective action taken to prevent or minimize the deficiencies.

8.2.8.4 Repair of Precast Concrete Structures

The Plant's QC manager shall examine and determine the magnitude of the deficiency. The QC manager may authorize the immediate repair of minor deficiencies in accordance with the repair method that is included as part of the QCP. Perform the repair work under the observation of the QC manager or under personnel working under his/her direct supervision. The Plant's QC personnel shall document the type of deficiency and the repair method. Major repairs shall be processed in accordance with **Specifications Section 450**.

8.2.8.5 Handling and Storage

Structures shall be handled and stored to prevent damage. QC inspectors shall inspect the handling operations and appropriate practices that will prevent damage. The inspectors shall monitor Structures in storage to ensure that they are stored in the correct stack and are not being damaged by point loading or stacking. Describe the method of storing Structures in the QCP. Rejected Structures shall not be stored in the same area with the acceptable Structures.

8.2.8.6 Stamping

The Plant's QC manager or his/her designee shall affix the Plant's QC stamp to each Structure, indicating that the manufactured Structure meets the requirements of the **Specifications** and **Contract Documents** and Plant's QCP. The QC stamp shall include the plant's assigned Incidental Precast Concrete number. The stamp configuration shall be included in the QCP. The QC stamp shall be applied using waterproof paint or indelible ink.

In the QCP include a statement that the Plant's QC stamp will be applied only on the products that are manufactured for **Department** projects or any other projects that require Department verification inspection.

8.2.8.7 Shipment

Ensure that at the beginning of each project, the Plant provides a notarized statement to the Project Administrator from a responsible company representative certifying that the Plant will manufacture the products in accordance with the requirements set forth in the **Contract Documents** and Plant's approved QCP. The QC manager's stamp on each product indicates certification that the product was fabricated in conformance with the Producer's QCP, **Specifications** and **Contract Documents**. Ensure that each shipment of precast concrete products to the project site is accompanied with a signed or stamped delivery ticket providing the description and the list of the products.

Each delivery ticket shall include the list of products being shipped, be on the Plant's letterhead and include as a minimum the following information:

- (A) Project identification number.
- (B) Date shipped.
- (C) Cast date.
- (D) Type of structure.
- (E) Quantity of structures.
- (F) Serial number.

The QC manager or QC personnel working under the direct supervision of the QC manager shall stamp each Structure prior to its shipment to the project site. The Plant shall address the shipping policy as part of the QCP.

8.2.8.8 Documentation

The QC Manager shall maintain documentation files in each Plant. Documentation shall include the following items, as a minimum:

- (A) Copy of the approved QCP and amendments.
- (B) Approved shop drawings (if applicable).

- (C) Applicable ASTM and AASHTO Standards.
- (D) Applicable **Specifications** and **Design Standards**.
- (E) QC personnel training and qualification records.
- (F) Materials certification records for reinforcing steel, welded wire reinforcement, prestressing steel or any other materials that are used in the manufacturing of the structures.
- (G) Concrete Mix designs.
- (H) Applicable equipment calibration/verifications, including stressing jacks, concrete compression testing machine, laboratory scales and plastic concrete test equipment.
- (I) Identification number and type of Structures.
- (J) Applicable test data.
- (K) Disposition of all manufactured Structures.
- (L) Record of the delivery tickets of each shipment of the products to the job site.
- (M) Inspections of forms, reinforcement, concrete placement, vibration, finishing and curing (Pre-pour inspection).
- (N) Inspection of structures after concrete placement (Post-pour inspection).
- (O) Record of all structural deficiencies found as a result of QC inspection and testing or Verification inspection and testing and the corrective action taken. A copy of the deficiency reports shall also be maintained in the Plant's permanent file.
- (P) Record of minutes from monthly meetings with Verification inspector and representatives from the Plant's QC and Production personnel.

8.2.9 TRAINING

8.2.9.1 General

The Plant's QC personnel who are involved in the inspection and testing of Incidental Precast concrete structures shall have the required

qualifications as specified in ***Specifications Section 105***.

The State Materials Office maintains the list of the accredited precast prestressed concrete courses.

8.2.10 FORMS

There are no forms associated with the procedure.