Report Printed: 1/15/2020 Base Date: 10/30/2018

Construction Office Performance Measures For Contracts Completed First Quarter of Fiscal Year 2018/2019

	Contracts That Reached "PASS" Status Through This Quarter (Cumulative)											Contracts Reaching Final Acceptance Through This Quarter (Cumulative)		Contracts Reaching Final Acceptance For This Quarter	
District	Number of Contracts	Total Original Contract Amount	% Time Increase of Original Days	% Contracts < 20% Increase	% Cost	% Contracts < 10% Increase in Cost	% Total CEI Cost Of Present Amount		Avoidable Cost % of Original Contract Amount	% of Original	Days from Final Acceptance to Initial Offer		Number of Contracts Final Accepted (Number for Grading)	% of Contracts with CPPR Grades Entered Within 45 Days	% Average Absolute Change Post Audit Review
Tier 2 Plan Item			T2-CN-7.3		T2-CN-7.2		T2-CN-7.1		T2-CN-6.1	T2-CN-6.1		T2-CN-2.3	T2-CN-2.3	T2-CN-2.3	T2-CN-2.3
1	58	\$ 405,077,615	8.0%	84.5%	-1.0%	96.6%	11.1%	\$866,262.46	0.2%	5.9%	31	167	50 (49)	75.5%	
2	48	\$ 325,761,100	10.5%	85.4%	2.5%	91.7%	12.2%	\$686,808.27	0.2%	3.2%	41	205	48 (42)	66.7%	
3	36	\$ 237,952,803	20.7%	72.2%	5.5%	88.9%	10.8%	\$604,592.96	0.3%	2.7%	29	247	42 (35)	80.0%	
4	35	\$ 406,516,422	12.2%	94.3%	3.0%	97.1%	12.7%	\$1,738,193.45	0.4%	5.1%	26	125	33 (32)	81.3%	
5	47	\$ 393,892,068	3.7%	85.1%	14.8%	78.7%	9.0%	\$3,090,570.58	0.8%	3.6%	37	136	41 (41)	87.8%	
6	38	\$ 201,249,197	-3.4%	100.0%	-0.8%	100.0%	13.3%	\$161,542.31	0.1%	0.3%	62	118	36 (35)	80.0%	
7	29	\$ 244,179,136	7.1%	89.7%	0.9%	93.1%	13.2%	\$1,002,701.89	0.4%	5.1%	31	190	31 (29)	96.6%	
8	10	\$ 114,699,646	6.6%	80.0%	0.0%	100.0%	9.5%	\$178,000.00	0.2%	1.1%	37	137	13 (12)	66.7%	
Totals	301	\$ 2,329,327,987	7.9%	86.7%	3.8%	92.0%	11.4%	\$8,328,671.92	0.4%	3.7%	37	168	294 (275)	79.6%	
Performan	ce Targets		20.0%		10.0%		12.0%		1.0%	5.0%	30	275		75.0%	0.5%

Performance	Description
Measure	Description

Number of Contracts This is the number of contracts passed during this period.

Total Original Amount This is the total value of all contracts (less Contingency Amount) passed during this period.

% Time Increase This is the increase in time (based on Days Used) over the original days expressed as a percentage of the Original Days.

% Contracts < 20%
This is the percent of contracts where Actual Days Used minus weather days & holidays did not exceed the Original Days by more than 20%.

% Cost Increase This is the increase in cost (based on Actual Expenditures) over the original contract amount expressed as a percentage of the Original Contract Amount.

% Contracts < 10% This is the percent of contracts where Actual Expenditures did not exceed the Original Contract Amount less Contingencies by more than 10%. Increase In Cost

% Total CEI This is the Total Cost for all Construction Engineering Inspection expressed as a percentage of the Present Contract Amount.

Total Avoidable Preminum Cost This is the Total Non-Value Added Cost for all contract changes that could have been avoided.

Avoidable Cost % This is the Total Added Cost for all contract changes that could have been avoided expressed as a percentage of the Original Contract Amount.

Avoidable Time% This is the Total Days added to contract for all contract changes that could have been avoided expressed as a percentage of the Original Contract Days.

Days To Initial Offer This is the Total number of days between the Contract Final Accepted date and the Initial Final Offer of Payment Date by the Department.

Days to Project Passed This is the Total number of days between the Contract Final Accepted date and the Contract Pass Date.

Number of Contracts Reaching

This is the number of contracts that reached Final Acceptance Status through this quarter.

% of Contracts/CPPR Grades Within 45 Days

This is the percent of contracts that reach Final Acceptance that had CPPR Grades entered within 45 days of Final Acceptance.

% Average Absolute Change This is the absolute change to contract amount value for Post Audit Reviews by CCEI and In-house CEI. An * indicates that pending other job(s), Post Audit Reviews are not completed.