Report Printed: 11/16/2022 Base Date: 10/19/2020

Construction Office Performance Measures For Contracts Completed First Quarter of Fiscal Year 2020/2021

[eaching Final	
	Contracts That Reached "PASS" Status Through This Quarter (Cumulative)												Acceptance Through This Quarter (Cumulative)		Contracts Reaching Final Acceptance For This Quarter
District	Number of Contracts	Total Original Contract Amount	% Time Increase of Original Days	% Contracts < 20% Increase	% Cost	% Contracts < 10% Increase in Cost	% Total CEI Cost Of Present Amount	,	Avoidable Cost % of Original Contract Amount	% of Original	_	Days from Final Acceptance to Project Passed	Number of Contracts Final	% of Contracts with CPPR	% Average Absolute Change Post Audit Review
Tier 2 Plan Item			T2-CN-7.3		T2-CN-7.2		T2-CN-7.1		T2-CN-6.1	T2-CN-6.1		T2-CN-2.3	T2-CN-2.3	T2-CN-2.3	T2-CN-2.3
1	21	\$ 114,838,645	7.5%	76.2%	2.7%	95.2%	9.8%	\$57,695.30	0.1%	2.2%	32	230	21	90.5%	
2	18	\$ 72,737,306	12.8%	83.3%	0.0%	100.0%	11.9%	\$5,771.17	0.0%	4.3%	52	187	19	89.5%	
3	23	\$ 54,651,705	14.8%	69.6%	2.3%	95.7%	14.3%	\$40,586.37	0.1%	6.3%	26	203	22	72.7%	
4	20	\$ 88,987,753	5.7%	100.0%	2.2%	100.0%	15.8%	\$231,639.71	0.3%	3.0%	24	104	21	85.7%	
5	25	\$ 164,785,563	20.8%	76.0%	4.6%	96.0%	10.7%	\$218,266.58	0.1%	2.9%	41	140	23	73.9%	
6	16	\$ 77,168,489	-8.6%	100.0%	1.0%	93.8%	12.7%	\$409,743.92	0.5%	1.5%	55	108	16	100.0%	
7	18	\$ 87,130,445	0.3%	94.4%	4.6%	94.4%	10.2%	\$282,112.55	0.3%	4.5%	28	137	18	83.3%	
8	12	\$ 404,922,718	19.4%	91.7%	6.0%	91.7%	9.5%	\$439,083.75	0.1%	2.5%	27	245	7	71.4%	
Totals	153	\$ 1,065,222,624	9.8%	85.0%	4.1%	96.1%	10.9%	\$1,684,899.35	0.2%	3.2%	36	162	147	83.7%	
Performan	ce Targets		20.0%		10.0%		12.0%		1.0%	5.0%	30	275		75.0%	0.5%

Performance	Description
Measure	Description

Number of Contracts This is the number of contracts passed during this period.

Total Original Amount This is the total value of all contracts (less Contingency Amount) passed during this period.

% Time Increase This is the increase in time (based on Days Used) over the original days expressed as a percentage of the Original Days.

% Contracts < 20% Increase In Time

This is the percent of contracts where Actual Days Used minus weather days & holidays did not exceed the Original Days by more than 20%.

% Cost Increase This is the increase in cost (based on Actual Expenditures) over the original contract amount expressed as a percentage of the Original Contract Amount.

% Contracts < 10% Increase In Cost

This is the percent of contracts where Actual Expenditures did not exceed the Original Contract Amount less Contingencies by more than 10%.

% Total CEI This is the Total Cost for all Construction Engineering Inspection expressed as a percentage of the Present Contract Amount.

Total Avoidable Preminum Cost This is the Total Non-Value Added Cost for all contract changes that could have been avoided.

Avoidable Cost % This is the Total Added Cost for all contract changes that could have been avoided expressed as a percentage of the Original Contract Amount.

Avoidable Time% This is the Total Days added to contract for all contract changes that could have been avoided expressed as a percentage of the Original Contract Days.

Days To Initial Offer This is the Total number of days between the Contract Final Accepted date and the Initial Final Offer of Payment Date by the Department.

Days to Project Passed This is the Total number of days between the Contract Final Accepted date and the Contract Pass Date.

Final Acceptance

Number of Contracts Reaching
This is the number of contracts that reached Final Acceptance Status through this quarter.

% of Contracts/CPPR Grades
This is the percent of contracts that reach Final Acceptance that had CPPR Grades entered within 45 days of Final Acceptance.

% Average Absolute Change
This is the absolute change to contract amount value for Post Audit Reviews by CCEI and In-house CEI. An * indicates that pending other job(s), Post Audit Reviews are not completed.