Construction Office Performance Measures For Contracts Completed Second Quarter of Fiscal Year 2023/2024

1														eacning Final	
	Contracts That Reached "PASS" Status Through This Quarter (Cumulative)												Acceptance Through This Quarter (Cumulative)		Contracts Reaching Final
District	Number of Contracts	Total Original Contract Amount	% Time Increase of Original Days	% Contracts < 20% Increase in Time	% Cost Increase Over Original Amount	% Contracts < 10%	% Total CEI Cost Of Present Amount	,	Avoidable Cost % of Original Contract Amount		Acceptance to		Number of Contracts Final Accepted (Number for	% of Contracts with CPPR	Acceptance For This Quarter % Average Absolute Change Post Audit Review
Tier 2 Plan Item			T2-CN-7.3		T2-CN-7.2		T2-CN-7.1		T2-CN-6.1	T2-CN-6.1		T2-CN-2.3	T2-CN-2.3	T2-CN-2.3	T2-CN-2.3
1	20	\$ 102,934,767	20.8%	70.0%	6.5%	55.0%	12.5%	\$245,181.43	0.2%	5.4%	41	197	19 (9)	100.0%	*0.04 %
2	28	\$ 143,462,827	31.8%	53.6%	4.4%	92.9%	12.4%	\$25,070.79	0.0%	0.4%	41	286	20 (17)	100.0%	*0.03 %
3	33	\$ 144,876,827	12.2%	87.9%	6.1%	93.9%	15.7%	\$24,438.94	0.0%	2.4%	30	232	27 (19)	84.2%	*0.00 %
4	19	\$ 92,756,250	2.7%	94.7%	3.4%	94.7%	13.0%	\$102,802.57	0.1%	0.8%	30	95	17 (12)	83.3%	0.00 %
5	14	\$ 124,993,674	10.4%	92.9%	13.8%	85.7%	12.7%	\$375,903.86	0.3%	3.4%	28	148	24 (10)	80.0%	*0.00 %
6	11	\$ 32,511,846	-11.9%	100.0%	2.2%	100.0%	16.1%	\$0.00	0.0%	1.3%	86	182	11 (9)	88.9%	*0.00 %
7	15	\$ 70,580,299	9.3%	86.7%	4.6%	86.7%	13.4%	\$76,612.54	0.1%	0.4%	24	216	21 (15)	93.3%	*0.00 %
8	13	\$ 365,803,691	-12.1%	100.0%	1.7%	100.0%	7.8%	\$0.00	0.0%	0.4%	25	166	7 (6)	100.0%	*0.29 %
Totals	153	\$ 1,077,920,181	9.5%	82.4%	4.9%	88.2%	11.6%	\$850,010.13	0.1%	1.7%	36	201	146 (97)	90.7%	
Performance Targets		_	20.0%		10.0%		12.0%	_	1.0%	5.0%	30	275		75.0%	0.5%

Performance Description Measure

Number of Contracts This is the number of contracts passed during this period.

Total Original Amount This is the total value of all contracts (less Contingency Amount) passed during this period.

% Time Increase This is the increase in time (based on Days Used) over the original days expressed as a percentage of the Original Days.

% Contracts < 20%
This is the percent of contracts where Actual Days Used minus weather days & holidays did not exceed the Original Days by more than 20%.

% Cost Increase This is the increase in cost (based on Actual Expenditures) over the original contract amount expressed as a percentage of the Original Contract Amount.

% Contracts < 10% This is the percent of contracts where Actual Expenditures did not exceed the Original Contract Amount less Contingencies by more than 10%.

% Total CEI This is the Total Cost for all Construction Engineering Inspection expressed as a percentage of the Present Contract Amount.

Total Avoidable Preminum Cost This is the Total Non-Value Added Cost for all contract changes that could have been avoided.

Avoidable Cost % This is the Total Added Cost for all contract changes that could have been avoided expressed as a percentage of the Original Contract Amount.

Avoidable Time% This is the Total Days added to contract for all contract changes that could have been avoided expressed as a percentage of the Original Contract Days.

Days To Initial Offer This is the Total number of days between the Contract Final Accepted date and the Initial Final Offer of Payment Date by the Department.

Days to Project Passed This is the Total number of days between the Contract Final Accepted date and the Contract Pass Date.

Number of Contracts Reaching
This is the number of contracts that reached Final Acceptance Status through this quarter.

% of Contracts/CPPR Grades
Within 45 Days
This is the percent of contracts that reach Final Acceptance that had CPPR Grades entered within 45 days of Final Acceptance.

% Average Absolute Change

Book Avide Bouleaux This is the absolute change to contract amount value for Post Audit Reviews by CCEI and In-house CEI. An * indicates that pending other job(s), Post Audit Reviews are not completed.