

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (From FM System)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders				Plans Modifications Work Orders			
										Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
01	19439	19797215201	\$ -	\$ -	\$ 18,626,958.55	\$ 18,714,960.32	\$ 88,001.77	\$ 6,153,792.63	23	13	35	\$ 1,071,330.66	\$ 338,028.14	2	1	\$ 102,981.21	\$ -
01	19492	19390215202	\$ -	\$ -	\$ 3,990,548.00	\$ 3,990,656.53	\$ 108.53	\$ 403,729.97	23	94	7	\$ 153,695.16	\$ -	12	15	\$ 83,486.83	\$ -
01	19529	19450715202	\$ -	\$ -	\$ 6,485,234.97	\$ 6,529,614.64	\$ 44,379.67	\$ 544,762.65	39	2	2	\$ 110,935.20	\$ -	0	25	\$ 111,979.60	\$ -
01	19744	19400215202	\$ -	\$ -	\$ 20,903,595.28	\$ 20,903,639.87	\$ 44.59	\$ 1,684,046.82	116	39	0	\$ 315,746.48	\$ -	0	36	\$ 407,455.26	\$ -
01	19746	19889715202	\$ -	\$ -	\$ 776,595.88	\$ 786,393.38	\$ 9,797.50	\$ 217,794.83	0	0	0	\$ -	\$ -	0	94	\$ 198,065.88	\$ -
01	19807	19523815201	\$ -	\$ (350,000.00)	\$ 20,972,550.81	\$ 20,996,175.32	\$ 23,624.51	\$ 7,584,798.86	41	53	5	\$ 714,663.41	\$ 14,401.75	0	24	\$ 2,464,797.86	\$ 13,369.39
01	19974	19419515201	\$ -	\$ -	\$ 5,729,714.89	\$ 5,729,714.89	\$ -	\$ 244,355.58	76	0	0	\$ 34,206.67	\$ -	0	39	\$ 95,630.55	\$ -
01	20036	19612615201	\$ -	\$ -	\$ 1,330,751.54	\$ 1,330,751.54	\$ -	\$ 107,772.50	21	33	0	\$ 29,182.44	\$ -	0	0	\$ 16,100.39	\$ -
01	20072	19765115201	\$ -	\$ -	\$ 722,845.66	\$ 722,845.66	\$ -	\$ 37,000.00	1	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20073	19766515201	\$ -	\$ (1,944.00)	\$ 196,292.57	\$ 196,292.57	\$ -	\$ 9,600.00	1	0	0	\$ 3,606.41	\$ -	0	0	\$ 1,700.53	\$ -
01	20074	19762215201	\$ -	\$ (53,872.00)	\$ 1,866,684.50	\$ 1,866,684.50	\$ -	\$ 121,256.65	11	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20150	20046915201	\$ -	\$ -	\$ 641,682.68	\$ 641,682.68	\$ -	\$ 31,900.00	0	0	0	\$ -	\$ -	0	0	\$ 1,500.00	\$ -
01	20228	19532015201	\$ -	\$ -	\$ 10,011,456.44	\$ 10,011,473.43	\$ 16.99	\$ 3,102,494.90	61	0	0	\$ 349,662.35	\$ -	0	0	\$ 103,472.60	\$ 1,078.00
01	20230	19739115201	\$ -	\$ -	\$ 1,696,562.01	\$ 1,696,562.01	\$ -	\$ 164,822.70	3	0	0	\$ -	\$ -	0	0	\$ 39,701.00	\$ -
01	20233	19755415201	\$ -	\$ (28,860.00)	\$ 1,647,345.69	\$ 1,647,345.69	\$ -	\$ 50,000.00	17	0	0	\$ 8,587.23	\$ -	0	0	\$ -	\$ -
01	20234	19802415201	\$ -	\$ (67,340.00)	\$ 1,902,683.36	\$ 1,902,683.36	\$ -	\$ 50,000.00	5	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20258	19382615201	\$ -	\$ (3,848.00)	\$ 636,586.01	\$ 636,586.01	\$ 640,434.01	\$ 34,524.79	2	21	0	\$ -	\$ -	0	1	\$ 6,967.97	\$ -
01	20260	19408315201	\$ -	\$ (38,532.00)	\$ 3,030,099.15	\$ 3,030,099.15	\$ -	\$ 86,534.74	7	0	0	\$ -	\$ -	0	4	\$ 18,111.34	\$ -
01	20261	19418015201	\$ -	\$ -	\$ 1,389,587.97	\$ 1,389,587.97	\$ -	\$ 17,643.68	24	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20333	19399115201	\$ -	\$ -	\$ 1,246,602.37	\$ 1,246,602.37	\$ -	\$ 204,038.89	199	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20335	19757815201	\$ -	\$ -	\$ 1,607,275.47	\$ 1,607,275.47	\$ -	\$ 58,847.45	15	0	0	\$ -	\$ -	0	17	\$ 13,609.10	\$ -
01	20423	19747515201	\$ -	\$ -	\$ 11,633,263.21	\$ 11,633,263.21	\$ -	\$ 2,989,669.63	52	0	0	\$ 175,989.43	\$ -	0	0	\$ 175,408.88	\$ -
01	20626	19566215201	\$ -	\$ (2,432.00)	\$ 1,833,506.69	\$ 1,833,506.69	\$ -	\$ 135,476.82	29	0	0	\$ 5,128.75	\$ -	0	67	\$ 135,769.91	\$ 15,723.26
01	20672	19792515201	\$ -	\$ -	\$ 2,083,398.13	\$ 2,083,992.83	\$ 594.70	\$ 18,412.47	41	0	0	\$ -	\$ -	0	2	\$ 54,365.84	\$ -
01	20694	19408115201	\$ -	\$ -	\$ 4,346,189.63	\$ 4,346,189.63	\$ -	\$ 167,794.80	4	0	0	\$ -	\$ -	0	0	\$ 186,921.72	\$ -
01	20729	19390915201	\$ -	\$ -	\$ 1,236,785.27	\$ 1,237,026.42	\$ 241.15	\$ 118,180.48	2	0	0	\$ 11,049.84	\$ -	0	58	\$ 128,567.04	\$ -
01	20759	19613525201	\$ -	\$ (5,964.00)	\$ 307,562.99	\$ 307,562.99	\$ -	\$ -	4	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20774	19450115201	\$ -	\$ -	\$ 2,214,154.73	\$ 2,214,154.73	\$ -	\$ 134,495.15	6	0	15	\$ 67,453.61	\$ -	0	0	\$ 27,834.00	\$ -
01	20775	19611515201	\$ 99,975.00	\$ 99,975.00	\$ 4,558,661.12	\$ 4,558,661.12	\$ -	\$ 135,135.49	0	0	0	\$ 95,321.88	\$ -	0	0	\$ 18,978.90	\$ -
01	20808	19566115201	\$ -	\$ (19,456.00)	\$ 1,554,537.24	\$ 1,554,537.24	\$ -	\$ 11,818.84	3	0	2	\$ 21,566.73	\$ -	0	0	\$ 1,339.80	\$ -
01	20828	19690015201	\$ -	\$ -	\$ 908,220.70	\$ 908,220.70	\$ -	\$ -	3	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20829	19768715201	\$ -	\$ -	\$ 305,556.34	\$ 305,556.34	\$ -	\$ 13,311.29	2	0	0	\$ 13,311.29	\$ -	0	0	\$ -	\$ -
01	20862	19762415201	\$ -	\$ -	\$ 881,595.56	\$ 881,595.56	\$ -	\$ -	7	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20863	19764015201	\$ 100,000.00	\$ 100,000.00	\$ 1,024,293.44	\$ 924,293.44	\$ (100,000.00)	\$ (938,112.56)	7	0	-41	\$ (938,112.56)	\$ -	0	0	\$ 22,068.14	\$ -
01	20891	19690115201	\$ -	\$ -	\$ 3,672,790.75	\$ 3,672,790.75	\$ -	\$ 19,711.60	26	0	0	\$ 12,855.18	\$ -	0	2	\$ 121,703.91	\$ 6,800.00
01	20970	19447315201	\$ -	\$ -	\$ 1,939,456.11	\$ 1,939,558.52	\$ 102.41	\$ 314,930.94	37	0	0	\$ 6,215.50	\$ -	0	0	\$ 7,825.36	\$ -
01	20971	19571515201	\$ 75,000.00	\$ 75,000.00	\$ 1,911,074.04	\$ 1,836,074.04	\$ (75,000.00)	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20972	19574015201	\$ -	\$ -	\$ 369,850.79	\$ 369,850.79	\$ -	\$ 13,811.00	3	0	0	\$ 2,868.00	\$ -	0	0	\$ 1,997.43	\$ -
01	20998	19390715201	\$ -	\$ (17,024.00)	\$ 1,247,337.24	\$ 1,247,337.24	\$ -	\$ (64,118.44)	5	0	2	\$ 2,546.68	\$ -	0	0	\$ 3,183.04	\$ -
01	21000	19572915201	\$ -	\$ -	\$ 1,491,013.45	\$ 1,491,013.45	\$ -	\$ 31,208.00	0	0	0	\$ 16,510.00	\$ -	0	0	\$ 19,800.00	\$ -
01	21002	19848315201	\$ -	\$ -	\$ 284,024.43	\$ 284,092.92	\$ 68.49	\$ 14,693.14	0	0	0	\$ -	\$ -	0	12	\$ 22,385.84	\$ -
01	21004	20070315201	\$ 184,656.00	\$ 184,656.00	\$ 1,032,979.67	\$ 848,323.67	\$ (184,656.00)	\$ -	0	0	0	\$ 9,693.33	\$ -	0	0	\$ -	\$ -
01	21026	19761715201	\$ -	\$ -	\$ 1,722,796.11	\$ 1,722,796.11	\$ -	\$ -	11	0	0	\$ 6,225.00	\$ -	0	0	\$ 5,124.00	\$ -
01	21048	19855415201	\$ -	\$ -	\$ 216,378.10	\$ 216,378.10	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21069	19960815201	\$ -	\$ -	\$ 100,348.39	\$ 100,348.39	\$ -	\$ 4,481.85	1	0	0	\$ -	\$ -	0	0	\$ 11,026.57	\$ -
01	21141	19381715201	\$ 100,000.00	\$ 90,196.25	\$ 2,284,545.92	\$ 2,184,545.92	\$ (100,000.00)	\$ 54,872.58	13	0	0	\$ -	\$ -	0	0	\$ 54,872.58	\$ -
01	21177	19768815201	\$ -	\$ -	\$ 1,740,446.32	\$ 1,740,446.32	\$ -	\$ -	10	0	0	\$ 15,952.25	\$ -	0	0	\$ 8,777.15	\$ -
01	21221	40491215201	\$ -	\$ -	\$ 197,339.20	\$ 197,339.20	\$ -	\$ -	22	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21228	20050915201	\$ -	\$ -	\$ 145,633.00	\$ 145,633.00	\$ -	\$ -	7	0	0	\$ -	\$ -	0	0	\$ 4,800.00	\$ -
01	21248	40436415201	\$ -	\$ -	\$ 57,844.10	\$ 57,844.10	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21321	19961115201	\$ -	\$ -	\$ 66,359.58	\$ 66,359.58	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders				CEI Action/InAction Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
01	19439	19797215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 647.50	\$ -	0	0	\$ 244,677.00	\$ -
01	19492	19390215202	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	16	0	\$ 86,598.32	\$ 3,751.81
01	19529	19450715202	0	0	\$ -	\$ -	0	0	\$ (18,160.76)	\$ -	0	0	\$ 912.64	\$ -	0	0	\$ 287,757.27	\$ -
01	19744	19400215202	0	0	\$ -	\$ -	0	0	\$ (385,501.00)	\$ -	0	0	\$ 863.00	\$ -	5	0	\$ 61,599.64	\$ -
01	19746	19889715202	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	19807	19523815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	381	\$ 2,945,583.20	\$ -
01	19974	19419515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 784.84	\$ -	121	0	\$ 59,010.04	\$ -
01	20036	19612615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ 4,317.75	\$ -
01	20072	19765115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	48	0	\$ 949.00	\$ -
01	20073	19766515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ -	\$ -
01	20074	19762215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	40	\$ 71,256.65	\$ -
01	20150	20046915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20228	19532015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 925.50	\$ -	0	-141	\$ 2,444,059.21	\$ -
01	20230	19739115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	6	\$ 88,122.66	\$ 10,320.96
01	20233	19755415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	30	0	\$ -	\$ -
01	20234	19802415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	35	0	\$ 586.16	\$ -
01	20258	19382615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20260	19408315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	59	0	\$ 18,423.40	\$ -
01	20261	19418015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	21	0	\$ -	\$ -
01	20333	19399115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20335	19757815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ 981.20	\$ -
01	20423	19747515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-6	\$ 100,087.01	\$ -
01	20626	19566215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 270.00	\$ -
01	20672	19792515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	0	\$ 11,509.16	\$ -
01	20694	19408115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20729	19390915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,850.00	\$ -
01	20759	19613525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20774	19450115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	7	\$ 50,270.38	\$ -
01	20775	19611515201	0	0	\$ -	\$ -	0	0	\$ (14,170.20)	\$ -	0	0	\$ -	\$ -	0	-75	\$ 2,617.29	\$ -
01	20808	19566115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,000.00	\$ -	32	0	\$ -	\$ -
01	20828	19690015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	29	0	\$ -	\$ -
01	20829	19768715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,100.00	\$ -
01	20862	19762415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20863	19764015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 18,473.49	\$ -
01	20891	19690115201	0	0	\$ -	\$ -	0	-15	\$ (90,808.69)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20970	19447315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	65	\$ 206,484.05	\$ -
01	20971	19571515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20972	19574015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20998	19390715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	17	0	\$ (59,893.44)	\$ -
01	21000	19572915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 31,208.00	\$ -
01	21002	19848315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21004	20070315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21026	19761715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-6	\$ 1,260.00	\$ -
01	21048	19855415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21069	19960815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21141	19381715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21177	19768815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-4	\$ -	\$ -
01	21221	40491215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21228	20050915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21248	40436415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21321	19961115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders				Claims Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
01	19439	19797215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 320,792.28	\$ -	0	0	\$ -	\$ -
01	19492	19390215202	0	0	\$ 78,525.00	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	19529	19450715202	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	19744	19400215202	0	81	\$ 1,042,896.00	\$ -	0	0	\$ -	\$ -	0	6	\$ 185,313.53	\$ -	0	0	\$ -	\$ -
01	19746	19889715202	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	19807	19523815201	0	16	\$ 341,261.40	\$ -	0	0	\$ (349.20)	\$ -	0	0	\$ 483,000.47	\$ -	0	0	\$ 457,589.74	\$ -
01	19974	19419515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	2	\$ 8,359.26	\$ -	0	0	\$ -	\$ -
01	20036	19612615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20072	19765115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20073	19766515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20074	19762215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20150	20046915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20228	19532015201	0	0	\$ 24,000.00	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 90,549.70	\$ -
01	20230	19739115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20233	19755415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20234	19802415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20258	19382615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20260	19408315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20261	19418015201	0	0	\$ (32,356.32)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20333	19399115201	0	0	\$ 138,448.18	\$ -	0	0	\$ -	\$ -	0	0	\$ 15,590.71	\$ -	0	0	\$ -	\$ -
01	20335	19757815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20423	19747515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20626	19566215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20672	19792515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20694	19408115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20729	19390915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20759	19613525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20774	19450115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20775	19611515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 6,924.06	\$ -	0	0	\$ -	\$ -
01	20808	19566115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20828	19690015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20829	19768715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20862	19762415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20863	19764015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20891	19690115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20970	19447315201	0	0	\$ 110,446.89	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20971	19571515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20972	19574015201	0	0	\$ 13,811.00	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20998	19390715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	3	\$ 2,800.00	\$ -	0	0	\$ -	\$ -
01	21000	19572915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21002	19848315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21004	20070315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21026	19761715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21048	19855415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21069	19960815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21141	19381715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21177	19768815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21221	40491215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21228	20050915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21248	40436415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21321	19961115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
01	19439	19797215201	0	103	\$ 4,342,391.97	\$ 4,342,391.97	0	0	\$ -	\$ -	15	139	\$ 6,082,820.62	\$ 4,680,420.11
01	19492	19390215202	0	0	\$ -	\$ -	11	0	\$ -	\$ -	133	22	\$ 402,305.31	\$ 3,751.81
01	19529	19450715202	0	0	\$ -	\$ -	0	0	\$ 3,505.60	\$ -	2	27	\$ 496,929.55	\$ -
01	19744	19400215202	0	0	\$ -	\$ -	0	0	\$ -	\$ -	44	123	\$ 1,628,372.91	\$ -
01	19746	19889715202	0	0	\$ -	\$ -	0	0	\$ 1,650.00	\$ -	0	94	\$ 199,715.88	\$ -
01	19807	19523815201	0	0	\$ 6,207.00	\$ 6,207.00	0	0	\$ 11,423.53	\$ -	54	426	\$ 7,424,177.41	\$ 33,978.14
01	19974	19419515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	121	41	\$ 197,991.36	\$ -
01	20036	19612615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	34	0	\$ 49,600.58	\$ -
01	20072	19765115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	48	0	\$ 949.00	\$ -
01	20073	19766515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ 5,306.94	\$ -
01	20074	19762215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	40	\$ 71,256.65	\$ -
01	20150	20046915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,500.00	\$ -
01	20228	19532015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-141	\$ 3,012,669.36	\$ 1,078.00
01	20230	19739115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	6	\$ 127,823.66	\$ 10,320.96
01	20233	19755415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	30	0	\$ 8,587.23	\$ -
01	20234	19802415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	35	0	\$ 586.16	\$ -
01	20258	19382615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	21	1	\$ 6,967.97	\$ -
01	20260	19408315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	59	4	\$ 36,534.74	\$ -
01	20261	19418015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	21	0	\$ (32,356.32)	\$ -
01	20333	19399115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 154,038.89	\$ -
01	20335	19757815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	17	\$ 14,590.30	\$ -
01	20423	19747515201	0	222	\$ 2,201,863.68	\$ 2,154,317.75	0	0	\$ -	\$ -	0	216	\$ 2,653,349.00	\$ 2,154,317.75
01	20626	19566215201	0	18	\$ 7,128.85	\$ -	0	0	\$ -	\$ -	0	85	\$ 148,297.51	\$ 15,723.26
01	20672	19792515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	2	\$ 65,875.00	\$ -
01	20694	19408115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 186,921.72	\$ -
01	20729	19390915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	58	\$ 143,466.88	\$ -
01	20759	19613525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20774	19450115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	22	\$ 145,557.99	\$ -
01	20775	19611515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-75	\$ 109,671.93	\$ -
01	20808	19566115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	32	2	\$ 25,906.53	\$ -
01	20828	19690015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	29	0	\$ -	\$ -
01	20829	19768715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 15,411.29	\$ -
01	20862	19762415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20863	19764015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-41	\$ (897,570.93)	\$ -
01	20891	19690115201	13	0	\$ -	\$ -	0	0	\$ -	\$ -	13	-13	\$ 43,750.40	\$ 6,800.00
01	20970	19447315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	65	\$ 330,971.80	\$ -
01	20971	19571515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20972	19574015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 18,676.43	\$ -
01	20998	19390715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	17	5	\$ (51,363.72)	\$ -
01	21000	19572915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 67,518.00	\$ -
01	21002	19848315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	12	\$ 22,385.84	\$ -
01	21004	20070315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 9,693.33	\$ -
01	21026	19761715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-6	\$ 12,609.00	\$ -
01	21048	19855415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21069	19960815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 11,026.57	\$ -
01	21141	19381715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 54,872.58	\$ -
01	21177	19768815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-4	\$ 24,729.40	\$ -
01	21221	40491215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21228	20050915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 4,800.00	\$ -
01	21248	40436415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21321	19961115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders				CEI Action/InAction Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
01	21344	40436115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 1 Totals			0	0	\$ -	\$ -	0	-15	\$ (508,640.65)	\$ -	0	0	\$ 7,133.48	\$ -	422	267	\$ 6,682,157.44	\$ 14,072.77
02	19248	21308815201	0	0	\$ -	\$ -	0	0	\$ (126,157.50)	\$ -	0	0	\$ -	\$ -	0	0	\$ 6,360.59	\$ -
02	19627	20944215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 286.73	\$ -	0	0	\$ (422.08)	\$ -
02	19673	21340215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	19685	20945115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 13,416.74	\$ -
02	19755	21339615201	0	45	\$ 1,562,827.51	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	19772	21041415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	19812	21339515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	19822	21332615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,967.51	\$ -
02	19826	21039415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (15,024.78)	\$ -
02	20017	21330015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 74,800.00	\$ -	37	15	\$ 148,651.47	\$ -
02	20077	21042215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20079	21089615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	35	0	\$ 20,285.44	\$ -
02	20268	20801315201	0	0	\$ 15,000.00	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	-44	18	\$ 234,362.10	\$ -
02	20270	20939815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20295	20966015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 67,139.29	\$ -
02	20431	21001715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	-3	-3	\$ 16,985.08	\$ -
02	20433	21351715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	252	\$ 860,418.73	\$ -
02	20453	20959815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20499	20959715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	60	\$ 116,816.27	\$ -
02	20500	20969215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	74	0	\$ -	\$ -
02	20503	21331315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	41	0	\$ -	\$ -
02	20540	20766215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	33	\$ 115,834.61	\$ -
02	20580	20822215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	12	\$ 197,002.85	\$ -
02	20586	21350615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	84	\$ 668,570.00	\$ -
02	20636	20783015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	-43	0	\$ -	\$ -
02	20640	21234515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	164	0	\$ 62,581.00	\$ -
02	20733	20917215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	-164	0	\$ (101,084.51)	\$ -
02	20734	20935315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,306.80	\$ -
02	20736	20973525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20761	20847815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,428.96	\$ -
02	20762	20939415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 38,789.43	\$ -
02	20763	21041915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 700.00	\$ -	0	0	\$ 34,170.94	\$ -
02	20811	20917315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,050,833.25	\$ -
02	20812	21001815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	30	26	\$ 34,342.24	\$ -
02	20831	20822515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	44	\$ 248,163.64	\$ -
02	20834	20964115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	30	0	\$ 28,796.17	\$ -
02	20839	21330415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20866	20782215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20867	20964215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	2	\$ 36,870.58	\$ -
02	20868	20996215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20896	20801215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (20,996.83)	\$ -
02	20898	20978615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	40	\$ 307,833.13	\$ -
02	20899	21259515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	60	0	\$ -	\$ -
02	20937	21023615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 48,000.00	\$ -
02	20940	21327415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	42	0	\$ 9,516.15	\$ -
02	20966	40681945201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	60	0	\$ -	\$ -
02	20975	20972725201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	60	\$ 5,499.48	\$ -
02	20980	21351635201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders				Claims Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
01	21344	40436115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 1 Totals			0	97	\$ 1,717,032.15	\$ -	0	0	\$ (349.20)	\$ -	0	11	\$ 1,022,780.31	\$ -	0	0	\$ 548,139.44	\$ -
02	19248	21308815201	0	0	\$ 424,289.25	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	19627	20944215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	19673	21340215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	19685	20945115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	19755	21339615201	0	0	\$ 361,564.69	\$ -	0	0	\$ -	\$ -	0	0	\$ 145,206.93	\$ -	0	0	\$ -	\$ -
02	19772	21041415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	19812	21339515201	0	0	\$ 466,080.33	\$ -	0	0	\$ -	\$ -	0	0	\$ 31,533.00	\$ -	0	0	\$ -	\$ -
02	19822	21332615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	19826	21039415201	0	0	\$ 5,236.58	\$ -	0	0	\$ -	\$ -	0	0	\$ 992.25	\$ -	0	0	\$ -	\$ -
02	20017	21330015201	0	0	\$ 311,940.82	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20077	21042215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20079	21089615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 35,020.00	\$ -	0	0	\$ -	\$ -
02	20268	20801315201	0	0	\$ 1,436.25	\$ -	0	0	\$ -	\$ -	0	0	\$ 5,794.00	\$ -	0	0	\$ -	\$ -
02	20270	20939815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20295	20966015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20431	21001715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20433	21351715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20453	20959815201	0	0	\$ -	\$ -	0	0	\$ (300.00)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20499	20959715201	0	0	\$ -	\$ -	0	0	\$ (1,800.00)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20500	20969215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20503	21331315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20540	20766215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20580	20822215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20586	21350615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20636	20783015201	0	0	\$ 5,359.20	\$ -	0	0	\$ -	\$ -	0	0	\$ 8,540.19	\$ -	0	0	\$ -	\$ -
02	20640	21234515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 108,309.45	\$ -	0	0	\$ -	\$ -
02	20733	20917215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 755.71	\$ -	0	0	\$ -	\$ -
02	20734	20935315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20736	20973525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20761	20847815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20762	20939415201	0	0	\$ -	\$ -	38	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20763	21041915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20811	20917315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20812	21001815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20831	20822515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20834	20964115201	0	0	\$ 14,700.00	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20839	21330415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20866	20782215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20867	20964215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20868	20996215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20896	20801215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 5,562.95	\$ -	0	0	\$ -	\$ -
02	20898	20978615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20899	21259515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20937	21023615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20940	21327415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20966	40681945201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20975	20972725201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20980	21351635201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
01	21344	40436115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 1 Totals			13	343	\$ 6,557,591.50	\$ 6,502,916.72	11	0	\$ 16,579.13	\$ -	715	1127	\$ 23,036,924.75	\$ 6,906,390.03
02	19248	21308815201	0	0	\$ -	\$ -	58	2	\$ 526,888.08	\$ -	58	2	\$ 827,336.42	\$ -
02	19627	20944215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	99	\$ 1,212,192.88	\$ -
02	19673	21340215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 10,667.50	\$ -
02	19685	20945115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	23	30	\$ 202,537.45	\$ 1,638.01
02	19755	21339615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	88	\$ 2,663,907.61	\$ -
02	19772	21041415201	0	0	\$ -	\$ -	20	0	\$ -	\$ -	20	0	\$ 1,615.73	\$ -
02	19812	21339515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	71	\$ 1,755,589.33	\$ -
02	19822	21332615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	250	567	\$ 667,098.76	\$ -
02	19826	21039415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 97,995.20	\$ -
02	20017	21330015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	37	15	\$ 575,934.44	\$ -
02	20077	21042215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20079	21089615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	35	2	\$ 134,057.44	\$ -
02	20268	20801315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	-44	21	\$ 1,066,137.22	\$ -
02	20270	20939815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	5	\$ 19,266.28	\$ -
02	20295	20966015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	22	\$ 215,794.15	\$ -
02	20431	21001715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	-3	-3	\$ 16,985.08	\$ -
02	20433	21351715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	303	\$ 969,774.28	\$ -
02	20453	20959815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	44	\$ (418,350.22)	\$ 3,170.37
02	20499	20959715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	133	\$ 177,406.95	\$ -
02	20500	20969215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	74	4	\$ 20,673.93	\$ -
02	20503	21331315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	101	0	\$ -	\$ -
02	20540	20766215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	33	\$ 115,834.61	\$ -
02	20580	20822215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	22	\$ 207,173.30	\$ -
02	20586	21350615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	110	\$ 1,044,867.29	\$ -
02	20636	20783015201	0	0	\$ 4,064.40	\$ -	0	0	\$ -	\$ -	-43	0	\$ 102,449.92	\$ -
02	20640	21234515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	243	0	\$ 358,196.17	\$ -
02	20733	20917215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	-164	0	\$ 582,468.34	\$ -
02	20734	20935315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-30	\$ 476,218.62	\$ -
02	20736	20973525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	14	0	\$ -	\$ -
02	20761	20847815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-37	\$ 551,189.49	\$ -
02	20762	20939415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	38	0	\$ 38,789.43	\$ -
02	20763	21041915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,416,063.39	\$ -
02	20811	20917315201	0	0	\$ 1,885.26	\$ -	0	0	\$ -	\$ -	0	0	\$ 401,422.20	\$ -
02	20812	21001815201	15	0	\$ -	\$ -	0	0	\$ -	\$ -	55	26	\$ 34,342.24	\$ -
02	20831	20822515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	44	\$ 307,789.77	\$ -
02	20834	20964115201	0	0	\$ 6,894.27	\$ -	0	0	\$ -	\$ -	60	0	\$ 75,822.71	\$ -
02	20839	21330415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	58	\$ 131,387.89	\$ -
02	20866	20782215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 12,772.10	\$ -
02	20867	20964215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	5	\$ 44,561.67	\$ -
02	20868	20996215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 58,929.75	\$ -
02	20896	20801215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 11,588.44	\$ -
02	20898	20978615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	47	\$ 357,001.90	\$ -
02	20899	21259515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	121	0	\$ 16,411.64	\$ -
02	20937	21023615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	43	\$ 196,803.34	\$ -
02	20940	21327415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	56	5	\$ 1,004,009.08	\$ -
02	20966	40681945201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	60	0	\$ -	\$ -
02	20975	20972725201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	39	74	\$ 46,481.72	\$ 11,915.49
02	20980	21351635201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (From FM System)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders				Plans Modifications Work Orders			
										Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	21006	20996415201	\$ -	\$ -	\$ 1,538,002.65	\$ 1,538,152.65	\$ 150.00	\$ 182,433.21	6	0	0	\$ -	\$ -	30	12	\$ 22,865.15	\$ -
02	21008	21044715201	\$ -	\$ 560.54	\$ 2,252,986.00	\$ 2,253,136.00	\$ 150.00	\$ 24,000.00	14	0	0	\$ -	\$ -	0	0	\$ 48,467.67	\$ -
02	21010	21234615201	\$ -	\$ (31,547.16)	\$ 2,090,670.59	\$ 2,090,820.59	\$ 150.00	\$ 150,215.17	25	0	0	\$ 750.00	\$ -	0	0	\$ -	\$ -
02	21028	20792615201	\$ -	\$ -	\$ 2,117,130.86	\$ 2,114,466.68	\$ (2,664.18)	\$ 78,343.83	13	40	0	\$ -	\$ -	0	0	\$ 99,230.45	\$ -
02	21029	20823415201	\$ 42,560.00	\$ 41,897.48	\$ 2,150,191.29	\$ 2,107,781.29	\$ (42,410.00)	\$ 222,764.87	0	0	0	\$ 144,508.81	\$ -	0	0	\$ 78,542.71	\$ -
02	21030	21207915201	\$ 23,104.00	\$ 23,104.00	\$ 661,559.43	\$ 638,818.80	\$ (22,740.63)	\$ (75,677.94)	4	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21052	20978915201	\$ -	\$ (1,047.45)	\$ 2,361,071.01	\$ 2,361,956.74	\$ 885.73	\$ 92,841.14	13	0	0	\$ 85,680.17	\$ -	0	0	\$ -	\$ -
02	21071	20784415201	\$ -	\$ (5,144.71)	\$ 1,647,004.25	\$ 1,647,154.25	\$ 150.00	\$ -	18	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21074	20964715201	\$ -	\$ -	\$ 350,761.11	\$ 350,761.11	\$ -	\$ -	14	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21076	21043115201	\$ -	\$ 97,003.04	\$ 6,540,643.72	\$ 6,540,793.72	\$ 150.00	\$ 313,801.42	18	14	14	\$ 40,655.62	\$ -	0	0	\$ 491.96	\$ -
02	21118	21229525201	\$ -	\$ -	\$ 144,541.52	\$ 144,541.52	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ 10,171.52	\$ -
02	21147	21008615201	\$ -	\$ -	\$ 1,307,309.25	\$ 1,307,459.25	\$ 150.00	\$ 100,000.00	6	0	0	\$ 36,009.06	\$ -	0	0	\$ -	\$ -
02	21149	21166435201	\$ -	\$ -	\$ 61,900.00	\$ 61,956.49	\$ 56.49	\$ -	3	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21179	20972415201	\$ 263,876.00	\$ 263,876.00	\$ 2,164,041.10	\$ 1,953,530.41	\$ (210,510.69)	\$ 50,000.00	26	36	0	\$ 412.13	\$ -	0	0	\$ -	\$ -
02	21181	21136515201	\$ -	\$ -	\$ 122,496.46	\$ 122,496.46	\$ -	\$ -	17	4	2	\$ 1,800.00	\$ -	0	11	\$ 5,400.00	\$ -
02	21183	21294325201	\$ -	\$ -	\$ 64,856.90	\$ 64,893.86	\$ 36.96	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21284	20784935201	\$ -	\$ -	\$ 208,596.00	\$ 208,949.88	\$ 353.88	\$ -	0	0	0	\$ -	\$ -	0	0	\$ 209.00	\$ -
02	21285	21046615201	\$ -	\$ -	\$ 140,971.46	\$ 140,971.46	\$ -	\$ -	4	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 2 Totals			\$ 2,422,646.00	\$ 2,359,569.82	\$ 263,390,225.33	\$ 262,690,507.49	\$ (699,717.84)	\$ 20,998,001.54	1695	368	664	\$ 4,011,733.93	\$ -	340	488	\$ 7,135,831.16	\$ 16,723.87
03	18468	21943615201	\$ -	\$ -	\$ 6,124,295.64	\$ 6,324,295.64	\$ 200,000.00	\$ 1,303,540.34	103	0	74	\$ 858,188.89	\$ -	0	16	\$ 144,478.60	\$ -
03	18777	22243815201	\$ -	\$ -	\$ 7,281,993.04	\$ 7,281,993.04	\$ -	\$ 583,360.53	253	0	90	\$ 266,099.29	\$ 6,282.00	0	95	\$ 155,818.51	\$ 10,313.58
03	19102	22065415201	\$ -	\$ (471,450.00)	\$ 3,631,061.43	\$ 3,631,061.43	\$ -	\$ 50,000.00	112	0	0	\$ -	\$ -	0	0	\$ 13,482.14	\$ 2,244.00
03	19408	21980715201	\$ -	\$ -	\$ 467,677.94	\$ 467,677.94	\$ -	\$ 23,372.65	12	0	0	\$ -	\$ -	0	0	\$ 2,430.00	\$ 1,374.27
03	19623	21983515201	\$ -	\$ (57,720.00)	\$ 734,823.91	\$ 734,823.91	\$ -	\$ 52,232.20	9	0	0	\$ -	\$ -	0	0	\$ 15,000.00	\$ -
03	19706	21946215201	\$ -	\$ -	\$ 5,308,439.88	\$ 5,427,844.46	\$ 119,404.58	\$ 325,896.92	134	0	191	\$ 236,313.50	\$ -	31	0	\$ (689.90)	\$ -
03	19766	22232915201	\$ -	\$ -	\$ 4,377,061.30	\$ 4,377,061.30	\$ -	\$ 100,446.00	235	0	0	\$ 50,446.00	\$ -	0	0	\$ 4,235.32	\$ -
03	19847	21861315201	\$ -	\$ -	\$ 4,818,091.92	\$ 4,818,835.48	\$ 743.56	\$ 250,000.00	126	0	0	\$ 38,290.68	\$ 490.83	30	0	\$ 98,980.11	\$ 129.36
03	19929	21794115201	\$ -	\$ -	\$ 1,581,762.54	\$ 1,581,762.54	\$ -	\$ 55,004.53	50	5	0	\$ -	\$ -	0	0	\$ 5,004.53	\$ -
03	19956	22043415201	\$ -	\$ -	\$ 4,177,322.42	\$ 4,177,322.42	\$ -	\$ 66,377.92	113	32	0	\$ 556.62	\$ -	3	20	\$ 63,043.03	\$ 876.15
03	19986	21852815201	\$ -	\$ (38,480.00)	\$ 1,280,468.70	\$ 1,280,468.70	\$ -	\$ 93,674.42	26	0	0	\$ 1,175.00	\$ -	3	0	\$ 47,576.73	\$ 1,364.26
03	20124	22128715201	\$ -	\$ -	\$ 10,312,880.17	\$ 10,312,880.17	\$ -	\$ 383,352.74	142	0	5	\$ 93,223.83	\$ 28,067.71	0	24	\$ 192,836.73	\$ 51,788.45
03	20158	21915215201	\$ -	\$ -	\$ 2,989,088.84	\$ 2,989,088.84	\$ -	\$ 50,000.00	76	0	0	\$ 6,900.00	\$ -	0	0	\$ 10,984.84	\$ -
03	20194	21977315201	\$ -	\$ -	\$ 18,605,701.32	\$ 18,605,701.32	\$ -	\$ 1,604,090.52	72	2	0	\$ 573,526.50	\$ -	0	0	\$ 438,210.30	\$ 15,987.68
03	20241	22018715201	\$ -	\$ -	\$ 5,230,961.53	\$ 5,253,916.76	\$ 22,955.23	\$ 271,992.38	49	0	4	\$ 6,345.00	\$ -	0	46	\$ 35,100.05	\$ -
03	20302	21860815201	\$ -	\$ -	\$ 7,140,392.95	\$ 7,140,392.95	\$ -	\$ 365,545.24	14	0	1	\$ (26,950.24)	\$ -	0	0	\$ 131,200.96	\$ 36,063.79
03	20308	21936715201	\$ -	\$ -	\$ 785,779.83	\$ 785,779.83	\$ -	\$ 45,093.84	10	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20310	22021315201	\$ -	\$ -	\$ 1,752,847.63	\$ 1,752,847.63	\$ -	\$ 50,000.00	16	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20343	21794615201	\$ -	\$ (5,772.00)	\$ 494,554.02	\$ 494,554.02	\$ -	\$ 27,238.92	15	0	0	\$ -	\$ -	0	0	\$ 2,347.98	\$ -
03	20379	21862615201	\$ -	\$ -	\$ 1,517,449.20	\$ 1,549,623.91	\$ 32,174.71	\$ 73,721.57	19	1	0	\$ -	\$ -	18	13	\$ 56,048.40	\$ 12,116.78
03	20380	21935515201	\$ -	\$ (119,288.00)	\$ 2,061,111.15	\$ 2,061,111.15	\$ -	\$ 16,890.15	23	0	0	\$ -	\$ -	0	20	\$ 9,150.00	\$ -
03	20406	21977515201	\$ -	\$ -	\$ 10,176,816.69	\$ 10,176,816.69	\$ -	\$ (82,182.99)	71	2	0	\$ 16,361.80	\$ 16,361.80	0	0	\$ 63,599.89	\$ 3,916.00
03	20461	22077815201	\$ -	\$ -	\$ 3,107,475.07	\$ 3,107,475.07	\$ -	\$ 274,650.80	120	0	0	\$ -	\$ -	0	49	\$ 79,406.38	\$ 77,723.27
03	20507	21987315201	\$ -	\$ -	\$ 666,126.81	\$ 666,126.81	\$ -	\$ 35,983.03	98	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20589	21862015201	\$ -	\$ -	\$ 3,139,495.79	\$ 3,139,495.79	\$ -	\$ 167,198.19	32	0	1	\$ 1,053.00	\$ -	0	42	\$ 76,757.29	\$ 59,623.21
03	20590	21862415201	\$ -	\$ -	\$ 4,658,611.65	\$ 4,658,611.65	\$ -	\$ 721,787.93	146	60	-4	\$ 563,519.12	\$ -	0	50	\$ 113,667.02	\$ -
03	20594	22049215201	\$ -	\$ -	\$ 2,008,241.67	\$ 2,008,241.67	\$ -	\$ 50,000.00	51	0	0	\$ -	\$ -	50	0	\$ -	\$ -
03	20595	22078425201	\$ 48,000.00	\$ 48,000.00	\$ 11,849,899.74	\$ 11,801,899.74	\$ (48,000.00)	\$ 476,123.42	30	0	0	\$ 17,977.19	\$ -	0	0	\$ 311,250.23	\$ -
03	20597	22192315201	\$ -	\$ -	\$ 1,097,536.54	\$ 1,097,536.54	\$ -	\$ 121,737.17	29	0	0	\$ -	\$ -	0	0	\$ 104,746.48	\$ 78,911.20
03	20643	21798315201	\$ -	\$ -	\$ 1,305,430.99	\$ 1,331,820.79	\$ 26,389.80	\$ 36,731.16	13	0	0	\$ -	\$ -	177	0	\$ 36,731.16	\$ -
03	20676	21796815201	\$ -	\$ -	\$ 1,865,093.33	\$ 1,865,093.33	\$ -	\$ (6,796.46)	11	61	0	\$ 21,535.96	\$ -	2	0	\$ 13,513.54	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders				CEI Action/InAction Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	21006	20996415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	15	\$ 62,792.80	\$ -
02	21008	21044715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21010	21234615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	7	69	\$ 172,236.45	\$ -
02	21028	20792615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21029	20823415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (286.65)	\$ -
02	21030	21207915201	0	0	\$ -	\$ -	0	-20	\$ (75,677.94)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21052	20978915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 56,976.02	\$ -
02	21071	20784415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-4	\$ 15,510.00	\$ -
02	21074	20964715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	74	0	\$ -	\$ -
02	21076	21043115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-10	\$ 303,503.10	\$ -
02	21118	21229525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21147	21008615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,300.00	\$ -
02	21149	21166435201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-8	\$ 1,000.00	\$ -
02	21179	20972415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 87,569.65	\$ -
02	21181	21136515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21183	21294325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-38	\$ -	\$ -
02	21284	20784935201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-15	\$ -	\$ -
02	21285	21046615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 2 Totals			0	45	\$ 1,577,827.51	\$ -	0	-20	\$ (201,835.44)	\$ -	0	0	\$ 75,786.73	\$ -	405	652	\$ 5,942,015.62	\$ -
03	18468	21943615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	18777	22243815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 16,405.00	\$ 16,405.00
03	19102	22065415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19408	21980715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 5,452.00	\$ 1,743.19
03	19623	21983515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19706	21946215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19766	22232915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 8,214.00	\$ -
03	19847	21861315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 7,790.52	\$ -
03	19929	21794115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19956	22043415201	0	0	\$ -	\$ -	0	-2	\$ (2,009.69)	\$ -	0	0	\$ -	\$ -	0	-10	\$ (37,185.72)	\$ -
03	19986	21852815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
03	20124	22128715201	0	0	\$ -	\$ -	0	0	\$ (33,112.87)	\$ -	0	0	\$ -	\$ -	0	0	\$ 31,425.70	\$ 602.91
03	20158	21915215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	6	0	\$ -	\$ -
03	20194	21977315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,391.36	\$ -	0	0	\$ 107,077.98	\$ -
03	20241	22018715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20302	21860815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,190.00	\$ -	0	0	\$ 162,887.76	\$ -
03	20308	21936715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20310	22021315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20343	21794615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20379	21862615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 585.00	\$ -
03	20380	21935515201	0	0	\$ -	\$ -	0	0	\$ (33,109.85)	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,093.94	\$ -
03	20406	21977515201	0	0	\$ -	\$ -	0	-30	\$ (200,000.00)	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,523.07	\$ -
03	20461	22077815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20507	21987315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20589	21862015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 50,933.86	\$ -
03	20590	21862415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	3	0	\$ 4,992.00	\$ -
03	20594	22049215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 32,998.15	\$ -
03	20595	22078425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 68,301.68	\$ -
03	20597	22192315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20643	21798315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20676	21796815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (16,010.00)	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders				Claims Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	21006	20996415201	0	0	\$ 132,433.21	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21008	21044715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21010	21234615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 14,773.17	\$ -	0	0	\$ -	\$ -
02	21028	20792615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21029	20823415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21030	21207915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21052	20978915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21071	20784415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21074	20964715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21076	21043115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21118	21229525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21147	21008615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21149	21166435201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21179	20972415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21181	21136515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21183	21294325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21284	20784935201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21285	21046615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 2 Totals			0	0	\$ 1,723,040.33	\$ -	38	0	\$ (2,100.00)	\$ -	0	0	\$ 356,487.65	\$ -	0	0	\$ -	\$ -
03	18468	21943615201	0	33	\$ 300,872.85	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	18777	22243815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19102	22065415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19408	21980715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19623	21983515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19706	21946215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19766	22232915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 14,880.00	\$ -	0	0	\$ -	\$ -
03	19847	21861315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	0	\$ 53,116.94	\$ -	0	0	\$ -	\$ -
03	19929	21794115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19956	22043415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19986	21852815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20124	22128715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20158	21915215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20194	21977315201	0	0	\$ 459,341.85	\$ -	0	0	\$ -	\$ -	0	0	\$ 19,913.55	\$ -	0	0	\$ -	\$ -
03	20241	22018715201	0	0	\$ 178,376.00	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20302	21860815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 4,294.59	\$ -	0	0	\$ -	\$ -
03	20308	21936715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20310	22021315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20343	21794615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20379	21862615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20380	21935515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20406	21977515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20461	22077815201	0	0	\$ 29,488.20	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20507	21987315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20589	21862015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20590	21862415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20594	22049215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20595	22078425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20597	22192315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20643	21798315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20676	21796815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	21006	20996415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	30	27	\$ 218,091.16	\$ -
02	21008	21044715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 48,467.67	\$ -
02	21010	21234615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	7	69	\$ 187,759.62	\$ -
02	21028	20792615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	40	0	\$ 99,230.45	\$ -
02	21029	20823415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 222,764.87	\$ -
02	21030	21207915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-20	\$ (75,677.94)	\$ -
02	21052	20978915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 142,656.19	\$ -
02	21071	20784415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-4	\$ 15,510.00	\$ -
02	21074	20964715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	74	0	\$ -	\$ -
02	21076	21043115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	14	4	\$ 344,650.68	\$ -
02	21118	21229525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 10,171.52	\$ -
02	21147	21008615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 39,309.06	\$ -
02	21149	21166435201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-8	\$ 1,000.00	\$ -
02	21179	20972415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	36	0	\$ 87,981.78	\$ -
02	21181	21136515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	13	\$ 7,200.00	\$ -
02	21183	21294325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-38	\$ -	\$ -
02	21284	20784935201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-15	\$ 209.00	\$ -
02	21285	21046615201	0	0	\$ -	\$ -	0	3	\$ 6,085.00	\$ -	0	3	\$ 6,085.00	\$ -
District 2 Totals			15	0	\$ 12,843.93	\$ -	78	5	\$ 532,973.08	\$ -	1244	1834	\$ 21,164,604.50	\$ 16,723.87
03	18468	21943615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	123	\$ 1,303,540.34	\$ -
03	18777	22243815201	0	0	\$ -	\$ -	55	0	\$ -	\$ -	55	185	\$ 438,322.80	\$ 33,000.58
03	19102	22065415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 13,482.14	\$ 2,244.00
03	19408	21980715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 7,882.00	\$ 3,117.46
03	19623	21983515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 15,000.00	\$ -
03	19706	21946215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	31	191	\$ 235,623.60	\$ -
03	19766	22232915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 77,775.32	\$ -
03	19847	21861315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	34	0	\$ 198,178.25	\$ 620.19
03	19929	21794115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ 5,004.53	\$ -
03	19956	22043415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	35	8	\$ 24,404.24	\$ 876.15
03	19986	21852815201	30	0	\$ -	\$ -	0	0	\$ -	\$ -	35	0	\$ 48,751.73	\$ 1,364.26
03	20124	22128715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	29	\$ 284,373.39	\$ 80,459.07
03	20158	21915215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	6	0	\$ 17,884.84	\$ -
03	20194	21977315201	0	0	\$ 8,600.00	\$ -	0	0	\$ -	\$ -	2	0	\$ 1,608,061.54	\$ 15,987.68
03	20241	22018715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	50	\$ 219,821.05	\$ -
03	20302	21860815201	0	0	\$ 3,106.33	\$ 3,106.33	0	0	\$ -	\$ -	0	1	\$ 275,729.40	\$ 39,170.12
03	20308	21936715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20310	22021315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20343	21794615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,347.98	\$ -
03	20379	21862615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	19	13	\$ 56,633.40	\$ 12,116.78
03	20380	21935515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	20	\$ (22,865.91)	\$ -
03	20406	21977515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	-30	\$ (117,515.24)	\$ 20,277.80
03	20461	22077815201	0	10	\$ 120,662.60	\$ 120,662.60	0	0	\$ -	\$ -	0	59	\$ 229,557.18	\$ 198,385.87
03	20507	21987315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20589	21862015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	43	\$ 128,744.15	\$ 59,623.21
03	20590	21862415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	63	46	\$ 682,178.14	\$ -
03	20594	22049215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	50	0	\$ 32,998.15	\$ -
03	20595	22078425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 397,529.10	\$ -
03	20597	22192315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 104,746.48	\$ 78,911.20
03	20643	21798315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	177	0	\$ 36,731.16	\$ -
03	20676	21796815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	63	0	\$ 19,039.50	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (From FM System)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders				Plans Modifications Work Orders			
										Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
03	20703	22023515201	\$ -	\$ (19,456.00)	\$ 1,494,419.96	\$ 1,494,419.96	\$ -	\$ -	70	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20779	21864615201	\$ -	\$ -	\$ 1,146,411.40	\$ 1,146,411.40	\$ -	\$ (14,944.80)	51	0	0	\$ -	\$ -	0	7	\$ 1,165.60	\$ -
03	20842	21987415201	\$ -	\$ -	\$ 519,429.86	\$ 519,429.86	\$ -	\$ 1,428.00	41	0	0	\$ -	\$ -	0	0	\$ 2,754.85	\$ -
03	20874	22023015201	\$ -	\$ -	\$ 339,194.49	\$ 339,194.49	\$ -	\$ -	21	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20904	21983215201	\$ -	\$ -	\$ 119,486.12	\$ 119,486.12	\$ -	\$ 4,897.25	1	0	0	\$ -	\$ -	0	6	\$ 4,897.25	\$ -
03	20942	21795215201	\$ -	\$ (7,080.14)	\$ 788,726.70	\$ 788,771.37	\$ 44.67	\$ 2,441.10	25	7	0	\$ -	\$ -	2	2	\$ 2,441.10	\$ -
03	20981	21798615201	\$ -	\$ (1,216.00)	\$ 1,765,028.27	\$ 1,765,028.27	\$ -	\$ -	18	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20983	21916115201	\$ -	\$ -	\$ 1,760,868.08	\$ 1,760,868.08	\$ -	\$ -	66	0	0	\$ 5,104.00	\$ -	0	0	\$ -	\$ -
03	20984	21994915201	\$ -	\$ -	\$ 512,465.72	\$ 512,465.72	\$ -	\$ 599.05	8	0	0	\$ 500.00	\$ -	0	0	\$ 1,599.05	\$ -
03	20985	22024315201	\$ -	\$ -	\$ 220,594.97	\$ 220,594.97	\$ -	\$ -	10	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20987	22246115201	\$ -	\$ (2,982.00)	\$ 304,229.70	\$ 304,229.70	\$ -	\$ -	5	5	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21013	21938015201	\$ -	\$ -	\$ 3,081,017.42	\$ 3,081,017.42	\$ -	\$ -	36	7	0	\$ -	\$ -	16	0	\$ -	\$ -
03	21014	21938115201	\$ -	\$ -	\$ 440,387.65	\$ 444,691.96	\$ 4,304.31	\$ -	39	5	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21031	21866915201	\$ -	\$ -	\$ 1,033,897.84	\$ 1,033,897.84	\$ -	\$ (1,755.00)	16	4	0	\$ 5,000.00	\$ -	0	0	\$ 800.00	\$ -
03	21032	21986615201	\$ -	\$ -	\$ 360,316.18	\$ 360,316.18	\$ -	\$ 6,421.38	8	0	0	\$ -	\$ -	0	0	\$ 6,421.38	\$ -
03	21067	40593315201	\$ -	\$ -	\$ 3,000,566.66	\$ 3,000,566.66	\$ -	\$ 441,584.18	21	10	0	\$ 3,218.41	\$ -	0	22	\$ 415,448.10	\$ -
03	21082	22020415201	\$ -	\$ -	\$ 580,859.09	\$ 580,859.09	\$ -	\$ -	10	0	0	\$ -	\$ -	0	15	\$ 8,580.00	\$ -
03	21084	22253415201	\$ -	\$ -	\$ 3,453,019.07	\$ 3,453,019.07	\$ -	\$ (44,119.85)	10	0	0	\$ 8,825.00	\$ -	0	0	\$ -	\$ -
03	21086	22263015201	\$ -	\$ (2,982.00)	\$ 404,117.62	\$ 404,117.62	\$ -	\$ -	7	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21088	22527615201	\$ -	\$ -	\$ 319,707.47	\$ 319,707.47	\$ -	\$ -	6	0	0	\$ -	\$ -	21	0	\$ 4,263.60	\$ -
03	21121	22187715201	\$ -	\$ -	\$ 870,639.46	\$ 870,639.46	\$ -	\$ (0.14)	89	0	0	\$ 1,258.00	\$ -	0	0	\$ 4,861.56	\$ -
03	21174	40567515201	\$ -	\$ -	\$ 884,069.61	\$ 884,069.61	\$ -	\$ -	8	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21203	40567615201	\$ -	\$ -	\$ 231,772.81	\$ 231,772.81	\$ -	\$ 11,315.85	2	0	14	\$ 14,140.70	\$ -	0	0	\$ -	\$ -
District 3 Totals			\$ 48,000.00	\$ (678,426.14)	\$ 154,179,719.79	\$ 154,537,736.65	\$ 358,016.86	\$ 7,994,930.14	2778	201	376	\$ 2,762,608.25	\$ 51,202.34	353	427	\$ 2,678,142.81	\$ 352,432.00
04	19117	22968415201	\$ -	\$ -	\$ 5,292,045.77	\$ 5,434,825.10	\$ 142,779.33	\$ 2,055,036.05	32	189	0	\$ 380,375.95	\$ -	60	230	\$ 1,514,113.46	\$ 245,346.56
04	19583	22808715201	\$ -	\$ -	\$ 1,654,763.41	\$ 1,627,403.14	\$ (27,360.27)	\$ 157,236.06	9	160	0	\$ 144,499.18	\$ -	0	0	\$ 4,874.41	\$ -
04	19999	22770415201	\$ 900,000.00	\$ 900,000.00	\$ 12,937,372.92	\$ 12,937,372.92	\$ (900,000.00)	\$ 1,064,615.65	31	0	0	\$ 667,451.88	\$ 313,411.16	0	0	\$ 386,882.78	\$ 2,477.50
04	20004	23681415201	\$ -	\$ -	\$ 8,894,825.46	\$ 8,894,825.46	\$ -	\$ 2,093,470.54	12	90	0	\$ 92,322.92	\$ -	0	94	\$ 2,014,594.82	\$ -
04	20055	22803515201	\$ -	\$ -	\$ 735,285.43	\$ 735,285.43	\$ -	\$ 63,987.20	17	1	0	\$ 34,596.10	\$ 4,770.14	40	0	\$ 14,035.60	\$ 13,303.06
04	20060	22930915201	\$ 210,000.00	\$ 210,000.00	\$ 13,587,707.45	\$ 13,377,860.45	\$ (209,847.00)	\$ 5,764,803.63	36	28	72	\$ 2,182,626.45	\$ -	0	21	\$ 910,693.04	\$ 202,158.42
04	20101	22918515201	\$ -	\$ -	\$ 12,014,901.08	\$ 12,014,901.08	\$ -	\$ 1,780,035.42	62	14	0	\$ 849,886.32	\$ 167.48	0	19	\$ 760,986.41	\$ 11,784.30
04	20130	22790415201	\$ -	\$ -	\$ 913,606.44	\$ 913,606.44	\$ -	\$ 69,264.01	8	31	0	\$ 20,308.70	\$ 11,299.95	13	7	\$ 41,679.76	\$ 16,274.80
04	20202	23013215201	\$ -	\$ -	\$ 9,435,957.50	\$ 9,467,746.15	\$ 31,788.65	\$ 934,599.45	54	39	0	\$ 274,081.79	\$ -	18	-30	\$ 585,925.26	\$ 25,873.19
04	20248	22901115201	\$ -	\$ -	\$ 24,729,982.93	\$ 24,731,052.30	\$ 1,069.37	\$ 1,209,285.77	69	3	7	\$ 594,251.72	\$ 54,373.00	11	175	\$ 687,391.00	\$ 180,855.33
04	20410	22811315201	\$ -	\$ -	\$ 3,328,364.06	\$ 3,343,759.47	\$ 15,395.41	\$ 825,036.36	14	4	32	\$ 131,298.89	\$ 3,033.77	18	135	\$ 575,062.53	\$ 177,171.00
04	20467	22794015201	\$ 200,000.00	\$ 200,000.00	\$ 4,883,007.92	\$ 4,683,008.22	\$ (199,999.70)	\$ 285,221.64	10	0	0	\$ 2,865.59	\$ -	15	0	\$ 175,945.80	\$ -
04	20468	22813315201	\$ -	\$ -	\$ 2,809,564.59	\$ 2,809,564.59	\$ -	\$ 78,400.38	14	7	0	\$ -	\$ -	36	0	\$ 87,095.85	\$ 383.90
04	20469	22962515201	\$ -	\$ -	\$ 3,028,701.49	\$ 3,035,493.17	\$ 6,791.68	\$ 1,246,697.46	4	0	0	\$ 81,279.74	\$ 46,804.91	0	175	\$ 1,021,822.43	\$ 943,686.29
04	20470	22978815201	\$ -	\$ -	\$ 2,118,029.40	\$ 2,118,029.40	\$ -	\$ 391,373.28	7	0	0	\$ 15,389.96	\$ 5,331.29	0	89	\$ 351,185.28	\$ 85,615.13
04	20494	23195515201	\$ -	\$ -	\$ 1,029,753.83	\$ 1,029,753.83	\$ -	\$ -	14	0	0	\$ -	\$ -	19	0	\$ 4,730.00	\$ -
04	20558	22878815201	\$ -	\$ -	\$ 1,331,413.27	\$ 1,331,413.27	\$ -	\$ (12,245.31)	4	81	0	\$ 2,172.52	\$ -	0	0	\$ 29,398.50	\$ -
04	20681	22807615201	\$ 100,000.00	\$ 100,000.00	\$ 1,966,001.46	\$ 1,866,001.46	\$ (100,000.00)	\$ -	0	0	0	\$ -	\$ -	0	0	\$ 1,065.15	\$ 1,065.15
04	20743	23131415201	\$ -	\$ -	\$ 319,832.11	\$ 320,168.11	\$ 336.00	\$ 21,544.06	1	0	0	\$ 685.85	\$ 685.85	1	8	\$ 22,088.71	\$ 15,544.07
04	20770	23181315201	\$ -	\$ -	\$ 3,828,561.55	\$ 3,828,561.55	\$ -	\$ 149,834.24	29	0	0	\$ -	\$ -	0	30	\$ 179,672.60	\$ 88,861.80
04	20783	22971815201	\$ (20,000.00)	\$ (20,000.00)	\$ 1,728,183.31	\$ 1,728,183.31	\$ -	\$ 267,401.69	7	12	1	\$ 17,042.29	\$ -	48	6	\$ 50,828.55	\$ 8,055.16
04	20784	23033215201	\$ -	\$ -	\$ 728,502.29	\$ 728,502.29	\$ -	\$ (1,142.77)	0	0	0	\$ (1,142.77)	\$ -	0	0	\$ -	\$ -
04	20785	23069615201	\$ -	\$ -	\$ 488,668.51	\$ 488,668.51	\$ -	\$ 66,048.81	3	0	0	\$ -	\$ -	0	0	\$ 65,891.71	\$ 6,846.21
04	20786	23129115201	\$ -	\$ -	\$ 1,039,764.90	\$ 1,039,764.90	\$ -	\$ 61,789.15	3	9	4	\$ 33,825.00	\$ -	2	40	\$ 55,830.18	\$ 50,347.90
04	20846	22793315201	\$ -	\$ -	\$ 2,771,179.57	\$ 2,771,179.57	\$ -	\$ 455,106.14	13	10	30	\$ 489,327.19	\$ -	0	0	\$ (9,754.92)	\$ -
04	20847	22811715201	\$ -	\$ -	\$ 3,567,273.45	\$ 3,567,306.89	\$ 33.44	\$ 287,822.84	33	0	37	\$ 288,808.19	\$ 51,628.92	0	0	\$ 48,797.17	\$ 9,200.13

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders				CEI Action/InAction Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
03	20703	22023515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20779	21864615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	7	0	\$ (14,944.80)	\$ -
03	20842	21987415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20874	22023015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	2	\$ 1,234.00	\$ -
03	20904	21983215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20942	21795215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20981	21798615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 17,588.51	\$ -
03	20983	21916115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	0	\$ -	\$ -
03	20984	21994915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20985	22024315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20987	22246115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21013	21938015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21014	21938115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	15	0	\$ -	\$ -
03	21031	21866915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (1,755.00)	\$ -
03	21032	21986615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21067	40593315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	5	\$ 40,148.28	\$ -
03	21082	22020415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21084	22253415201	0	0	\$ -	\$ -	0	-25	\$ (44,119.85)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21086	22263015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21088	22527615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21121	22187715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (0.14)	\$ -
03	21174	40567515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21203	40567615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 3 Totals			0	0	\$ -	\$ -	0	-57	\$ (312,352.26)	\$ -	0	0	\$ 2,581.36	\$ -	41	-3	\$ 489,755.79	\$ 18,751.10
04	19117	22968415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,137.00	\$ 1,137.00	0	0	\$ 114,789.73	\$ -
04	19583	22808715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	19999	22770415201	0	0	\$ -	\$ -	0	0	\$ (16,583.90)	\$ -	0	0	\$ -	\$ -	0	0	\$ 496.66	\$ -
04	20004	23681415201	0	0	\$ -	\$ -	0	0	\$ (47,106.87)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20055	22803515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20060	22930915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20101	22918515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20130	22790415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,475.55	\$ 3,475.55
04	20202	23013215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20248	22901115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (133,536.26)	\$ 10,596.47
04	20410	22811315201	0	0	\$ -	\$ -	0	0	\$ (35,677.63)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20467	22794015201	0	0	\$ 5,301.31	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 22,750.00	\$ -
04	20468	22813315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20469	22962515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 18,757.20	\$ 18,757.20
04	20470	22978815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20494	23195515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20558	22878815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20681	22807615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20743	23131415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20770	23181315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20783	22971815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20784	23033215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20785	23069615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20786	23129115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20846	22793315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20847	22811715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders				Claims Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
03	20703	22023515201	12	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20779	21864615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20842	21987415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20874	22023015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	39	0	\$ -	\$ -
03	20904	21983215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20942	21795215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20981	21798615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20983	21916115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20984	21994915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20985	22024315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20987	22246115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21013	21938015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21014	21938115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21031	21866915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21032	21986615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21067	40593315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21082	22020415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21084	22253415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21086	22263015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21088	22527615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21121	22187715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21174	40567515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21203	40567615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 3 Totals			12	33	\$ 968,078.90	\$ -	0	0	\$ -	\$ -	4	0	\$ 92,205.08	\$ -	39	0	\$ -	\$ -
04	19117	22968415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	19583	22808715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	19999	22770415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	6	\$ 13,296.30	\$ -	0	0	\$ -	\$ -
04	20004	23681415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 19,651.54	\$ -	0	0	\$ -	\$ -
04	20055	22803515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20060	22930915201	0	0	\$ 2,598,401.20	\$ -	0	0	\$ -	\$ -	0	0	\$ 61,746.25	\$ -	0	0	\$ -	\$ -
04	20101	22918515201	0	0	\$ 125,123.33	\$ -	0	0	\$ -	\$ -	0	0	\$ 16,536.09	\$ -	0	0	\$ -	\$ -
04	20130	22790415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ 3,800.00	\$ -	0	0	\$ -	\$ -
04	20202	23013215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 15,745.00	\$ -	0	0	\$ -	\$ -
04	20248	22901115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	8	\$ 43,375.70	\$ 17,073.20	0	0	\$ -	\$ -
04	20410	22811315201	0	0	\$ 119,092.44	\$ -	0	0	\$ -	\$ -	0	0	\$ 10,051.60	\$ -	0	0	\$ -	\$ -
04	20467	22794015201	0	10	\$ 116,134.27	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20468	22813315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,429.74	\$ -	0	0	\$ -	\$ -
04	20469	22962515201	0	0	\$ 172,821.92	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20470	22978815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20494	23195515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,385.50	\$ -	0	0	\$ -	\$ -
04	20558	22878815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20681	22807615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20743	23131415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,319.50	\$ -	0	0	\$ -	\$ -
04	20770	23181315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20783	22971815201	0	0	\$ 246,929.00	\$ 14,958.00	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20784	23033215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20785	23069615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20786	23129115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20846	22793315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20847	22811715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
03	20703	22023515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	12	0	\$ -	\$ -
03	20779	21864615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	7	7	\$ (13,779.20)	\$ -
03	20842	21987415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,754.85	\$ -
03	20874	22023015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	39	2	\$ 1,234.00	\$ -
03	20904	21983215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	6	\$ 4,897.25	\$ -
03	20942	21795215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	9	2	\$ 2,441.10	\$ -
03	20981	21798615201	6	0	\$ -	\$ -	0	0	\$ -	\$ -	6	0	\$ 17,588.51	\$ -
03	20983	21916115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	0	\$ 5,104.00	\$ -
03	20984	21994915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,099.05	\$ -
03	20985	22024315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20987	22246115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ -	\$ -
03	21013	21938015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	23	0	\$ -	\$ -
03	21014	21938115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	20	0	\$ -	\$ -
03	21031	21866915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	0	\$ 4,045.00	\$ -
03	21032	21986615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 6,421.38	\$ -
03	21067	40593315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	10	27	\$ 458,814.79	\$ -
03	21082	22020415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	15	\$ 8,580.00	\$ -
03	21084	22253415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-25	\$ (35,294.85)	\$ -
03	21086	22263015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21088	22527615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	21	0	\$ 4,263.60	\$ -
03	21121	22187715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 6,119.42	\$ -
03	21174	40567515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21203	40567615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	14	\$ 14,140.70	\$ -
District 3 Totals			36	10	\$ 132,368.93	\$ 123,768.93	55	0	\$ -	\$ -	741	786	\$ 6,813,388.86	\$ 546,154.37
04	19117	22968415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	249	230	\$ 2,010,416.14	\$ 246,483.56
04	19583	22808715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	160	0	\$ 149,373.59	\$ -
04	19999	22770415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	6	\$ 1,051,543.72	\$ 315,888.66
04	20004	23681415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	90	94	\$ 2,079,462.41	\$ -
04	20055	22803515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	41	0	\$ 48,631.70	\$ 18,073.20
04	20060	22930915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	28	93	\$ 5,753,466.94	\$ 202,158.42
04	20101	22918515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	14	19	\$ 1,752,532.15	\$ 11,951.78
04	20130	22790415201	20	0	\$ -	\$ -	0	0	\$ -	\$ -	65	7	\$ 69,264.01	\$ 31,050.30
04	20202	23013215201	0	75	\$ 35,000.00	\$ 35,000.00	0	0	\$ -	\$ -	57	45	\$ 910,752.05	\$ 60,873.19
04	20248	22901115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	14	190	\$ 1,191,482.16	\$ 262,898.00
04	20410	22811315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	22	167	\$ 799,827.83	\$ 180,204.77
04	20467	22794015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	15	10	\$ 322,996.97	\$ -
04	20468	22813315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	43	0	\$ 88,525.59	\$ 383.90
04	20469	22962515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	175	\$ 1,294,681.29	\$ 1,009,248.40
04	20470	22978815201	0	14	\$ -	\$ -	0	0	\$ -	\$ -	0	103	\$ 366,575.24	\$ 90,946.42
04	20494	23195515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	19	0	\$ 8,115.50	\$ -
04	20558	22878815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	81	0	\$ 31,571.02	\$ -
04	20681	22807615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,065.15	\$ 1,065.15
04	20743	23131415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	8	\$ 24,094.06	\$ 16,229.92
04	20770	23181315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	30	\$ 179,672.60	\$ 88,861.80
04	20783	22971815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	60	7	\$ 314,799.84	\$ 23,013.16
04	20784	23033215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (1,142.77)	\$ -
04	20785	23069615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 65,891.71	\$ 6,846.21
04	20786	23129115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	11	44	\$ 89,655.18	\$ 50,347.90
04	20846	22793315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	10	30	\$ 479,572.27	\$ -
04	20847	22811715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	37	\$ 337,605.36	\$ 60,829.05

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
Detailed Data

District	Contract Number	Financial Project ID	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (From FM System)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders				Plans Modifications Work Orders			
										Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
04	20850	22977015201	\$ -	\$ -	\$ 385,809.00	\$ 394,190.75	\$ 8,381.75	\$ -	1	0	0	\$ -	\$ -	0	0	\$ 1,071.84	\$ -
04	20878	22960015201	\$ 100,000.00	\$ 100,000.00	\$ 2,335,458.01	\$ 2,235,458.01	\$ (100,000.00)	\$ 92,834.89	14	0	0	\$ 22,215.35	\$ -	0	0	\$ 77,363.84	\$ 29,340.87
04	20879	2303915201	\$ -	\$ -	\$ 892,284.93	\$ 892,284.93	\$ -	\$ 107,764.08	8	0	0	\$ 55,285.06	\$ -	0	11	\$ 60,229.24	\$ -
04	20912	23130915201	\$ -	\$ -	\$ 572,021.00	\$ 572,021.00	\$ -	\$ 34,007.54	5	0	0	\$ -	\$ -	8	2	\$ 34,007.54	\$ 5,190.84
04	20947	23034615201	\$ -	\$ -	\$ 1,105,673.60	\$ 1,105,673.60	\$ -	\$ 23,786.59	9	43	0	\$ 12,828.79	\$ -	3	0	\$ 5,229.21	\$ 945.27
04	21018	22817115201	\$ -	\$ -	\$ 243,281.84	\$ 243,281.84	\$ -	\$ -	1	0	0	\$ 4,500.00	\$ -	15	0	\$ -	\$ -
04	21090	22812715201	\$ -	\$ -	\$ 48,531.49	\$ 48,531.49	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21138	40604515201	\$ -	\$ -	\$ 152,280.68	\$ 152,280.68	\$ -	\$ -	10	0	0	\$ 3,175.91	\$ -	0	0	\$ -	\$ -
04	21139	40604615201	\$ -	\$ -	\$ 144,737.83	\$ 144,737.83	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21187	23070215201	\$ -	\$ -	\$ 26,842.74	\$ 26,842.74	\$ -	\$ -	3	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21188	23070615201	\$ -	\$ -	\$ 279,098.06	\$ 279,098.06	\$ -	\$ (1,548.00)	4	0	0	\$ (1,548.00)	\$ -	0	0	\$ 6,910.74	\$ 6,635.92
04	21189	23144215201	\$ -	\$ -	\$ 67,765.52	\$ 67,765.52	\$ -	\$ 39,390.79	74	0	0	\$ -	\$ -	0	0	\$ 39,390.79	\$ -
04	21365	40652715201	\$ -	\$ -	\$ 226,057.38	\$ 226,057.38	\$ -	\$ 10,000.00	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 4 Totals			\$ 1,490,000.00	\$ 1,490,000.00	\$ 131,643,092.18	\$ 130,312,460.84	\$ (1,330,631.34)	\$ 19,621,457.64	615	721	183	\$ 6,398,410.57	\$ 491,506.47	307	1012	\$ 9,805,039.28	\$ 2,126,962.80
05	19786	24263315201	\$ 475,000.00	\$ 475,000.00	\$ 15,400,030.99	\$ 15,015,148.69	\$ (384,882.30)	\$ 481,600.72	105	0	0	\$ 35,652.84	\$ -	15	10	\$ 362,282.59	\$ 15,978.60
05	20176	24017815202	\$ -	\$ -	\$ 29,234,486.77	\$ 29,235,858.18	\$ 1,371.41	\$ 3,564,671.40	26	7	17	\$ 633,600.18	\$ 11,222.21	0	0	\$ 1,266,148.39	\$ 25,313.07
05	20205	23748015201	\$ -	\$ -	\$ 4,996,087.63	\$ 4,959,779.35	\$ (36,308.28)	\$ 144,573.60	28	0	0	\$ 11,996.74	\$ -	12	30	\$ 67,262.71	\$ 3,389.00
05	20213	24078415201	\$ -	\$ 54,567.00	\$ 8,184,439.11	\$ 8,184,439.11	\$ -	\$ 139,890.00	61	3	0	\$ 46,647.37	\$ 579.93	2	0	\$ 61,616.94	\$ -
05	20214	24092215201	\$ -	\$ -	\$ 40,313,657.20	\$ 40,588,307.50	\$ 274,650.30	\$ 9,319,403.01	35	11	76	\$ 2,975,419.87	\$ 188,621.55	0	0	\$ 5,006,513.42	\$ 3,132,014.08
05	20473	23875215201	\$ -	\$ -	\$ 3,632,225.76	\$ 3,632,225.76	\$ -	\$ 81,304.48	41	5	0	\$ -	\$ -	0	0	\$ 18,154.09	\$ -
05	20521	24094715201	\$ -	\$ -	\$ 3,090,263.42	\$ 3,090,380.52	\$ 117.10	\$ 939,251.77	33	9	0	\$ -	\$ -	14	0	\$ 265,569.82	\$ 27,585.48
05	20607	23946715201	\$ -	\$ -	\$ 10,226,834.22	\$ 10,227,004.76	\$ 170.54	\$ 1,142,083.83	17	2	0	\$ 572,332.10	\$ -	0	61	\$ 546,961.80	\$ 11,988.27
05	20613	24155715201	\$ -	\$ -	\$ 6,575,185.13	\$ 6,575,185.13	\$ -	\$ 983,697.54	25	0	157	\$ 681,048.41	\$ -	0	0	\$ 88,189.94	\$ 1,838.16
05	20657	23936515201	\$ (100,000.00)	\$ (424,946.00)	\$ 4,429,788.96	\$ 4,429,788.96	\$ -	\$ 143,239.73	23	7	0	\$ 2,929.68	\$ -	43	0	\$ 94,480.34	\$ -
05	20660	24022715201	\$ 900,000.00	\$ 900,000.00	\$ 19,404,276.81	\$ 18,504,276.81	\$ (900,000.00)	\$ 1,432,388.58	32	1	0	\$ 358,122.01	\$ 1,244.00	0	10	\$ 853,946.16	\$ 15,219.59
05	20744	23834115201	\$ 18,000.00	\$ 18,000.00	\$ 6,060,232.83	\$ 6,042,232.83	\$ (18,000.00)	\$ 1,025,837.71	40	0	1	\$ 399,368.70	\$ 9,200.00	12	3	\$ 169,330.97	\$ 22,319.47
05	20793	23841115201	\$ -	\$ -	\$ 2,007,304.68	\$ 2,007,304.68	\$ -	\$ -	36	0	0	\$ -	\$ -	9	1	\$ 34,031.65	\$ -
05	20794	23952015201	\$ -	\$ -	\$ 2,699,197.96	\$ 2,699,197.96	\$ -	\$ 376,442.96	10	0	0	\$ -	\$ -	0	0	\$ 3,365.10	\$ -
05	20799	24103915201	\$ -	\$ (9,728.00)	\$ 499,443.59	\$ 499,443.59	\$ -	\$ 6,820.44	9	19	0	\$ -	\$ -	10	6	\$ 9,796.59	\$ -
05	20854	24083315201	\$ -	\$ -	\$ 3,392,011.72	\$ 3,392,011.72	\$ -	\$ 100,000.00	41	0	0	\$ 21,872.24	\$ -	20	16	\$ 53,455.36	\$ -
05	20883	23796715201	\$ 215,000.00	\$ 215,000.00	\$ 4,059,314.58	\$ 3,845,253.77	\$ (214,060.81)	\$ (20,571.47)	31	0	0	\$ 39,232.85	\$ -	0	0	\$ -	\$ -
05	20885	24027615201	\$ -	\$ (32,832.00)	\$ 698,448.70	\$ 698,448.70	\$ -	\$ 53,491.56	0	10	0	\$ 42,627.51	\$ -	0	0	\$ 9,548.98	\$ -
05	20916	24042015201	\$ -	\$ -	\$ 1,961,131.55	\$ 1,961,131.55	\$ -	\$ 404,999.57	34	0	0	\$ 21,106.43	\$ -	0	1	\$ 5,390.31	\$ -
05	20926	40393615201	\$ -	\$ -	\$ 2,337,852.46	\$ 2,338,464.01	\$ 611.55	\$ -	62	0	3	\$ 6,581.34	\$ -	0	5	\$ 3,060.00	\$ -
05	20927	40405615201	\$ -	\$ -	\$ 990,698.41	\$ 1,001,425.71	\$ 10,727.30	\$ -	7	0	0	\$ 1,417.70	\$ -	0	0	\$ 17,856.81	\$ -
05	20991	23771315201	\$ -	\$ -	\$ 163,552.09	\$ 163,552.09	\$ -	\$ -	13	11	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21019	24123915201	\$ -	\$ -	\$ 449,632.78	\$ 449,632.78	\$ -	\$ -	30	0	7	\$ 490.00	\$ -	0	0	\$ -	\$ -
05	21022	40342815201	\$ -	\$ -	\$ 1,043,770.14	\$ 1,043,770.14	\$ -	\$ -	18	0	12	\$ 18,400.00	\$ -	0	0	\$ 15,360.00	\$ -
05	21041	23877615201	\$ -	\$ -	\$ 2,367,814.66	\$ 2,405,919.44	\$ 38,104.78	\$ -	8	6	0	\$ -	\$ -	0	13	\$ 8,331.64	\$ -
05	21065	40342915201	\$ -	\$ -	\$ 385,779.57	\$ 385,779.57	\$ -	\$ -	6	0	0	\$ -	\$ -	0	1	\$ 1,874.14	\$ -
05	21066	40349915201	\$ -	\$ -	\$ 139,863.96	\$ 139,863.96	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21094	23841715201	\$ -	\$ -	\$ 3,772,700.23	\$ 3,772,700.23	\$ -	\$ 381,107.04	39	0	0	\$ 121,900.65	\$ -	13	20	\$ 144,155.20	\$ 53,110.45
05	21095	24104115201	\$ -	\$ -	\$ 2,544,773.98	\$ 2,544,773.98	\$ -	\$ 167,778.00	42	0	0	\$ 175,125.00	\$ -	0	0	\$ -	\$ -
05	21100	40411515201	\$ -	\$ -	\$ 3,102,978.36	\$ 3,102,978.36	\$ -	\$ 101,577.94	21	0	2	\$ 10,045.57	\$ -	0	0	\$ 130,332.00	\$ -
05	21129	23975615201	\$ -	\$ (17,024.00)	\$ 1,380,083.51	\$ 1,380,083.51	\$ -	\$ -	0	0	0	\$ -	\$ -	30	0	\$ 7,100.94	\$ 3,149.41
05	21135	40411115201	\$ -	\$ -	\$ 2,058,341.69	\$ 2,060,892.51	\$ 2,550.82	\$ -	80	0	0	\$ -	\$ -	0	0	\$ 8,408.55	\$ -
05	21136	40411915201	\$ -	\$ -	\$ 966,368.47	\$ 966,368.47	\$ -	\$ -	8	65	0	\$ 815.60	\$ -	0	0	\$ 4,324.31	\$ -
05	21160	23772415201	\$ -	\$ -	\$ 778,019.62	\$ 778,019.62	\$ -	\$ -	13	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21162	23841815201	\$ -	\$ -	\$ 1,530,683.54	\$ 1,530,683.54	\$ -	\$ 143,252.28	20	0	0	\$ 8,218.23	\$ -	0	0	\$ -	\$ -
05	21172	40358115201	\$ -	\$ -	\$ 278,322.00	\$ 278,322.00	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders				CEI Action/InAction Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
04	20850	22977015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20878	22960015201	0	0	\$ 6,141.70	\$ 6,141.70	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20879	23039115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20912	23130915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20947	23034615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21018	22817115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21090	22812715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21138	40604515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21139	40604615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21187	23070215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21188	23070615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21189	23144215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21365	40652715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 4 Totals			0	0	\$ 11,443.01	\$ 6,141.70	0	0	\$ (99,368.40)	\$ -	0	0	\$ 1,137.00	\$ 1,137.00	0	0	\$ 26,732.88	\$ 32,829.22
05	19786	24263315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 12,082.36	\$ 10,553.56
05	20176	24017815202	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 251,375.56	\$ 208,000.00
05	20205	23748015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-60	\$ 18,877.83	\$ -
05	20213	24078415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 21,254.32	\$ -
05	20214	24092215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 135,377.34	\$ -
05	20473	23875215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 60,978.76	\$ 16,938.87
05	20521	24094715201	0	0	\$ -	\$ -	0	80	\$ 560,298.41	\$ -	0	0	\$ -	\$ -	0	0	\$ 72,724.00	\$ -
05	20607	23946715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20613	24155715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 153,732.64	\$ -
05	20657	23936515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 44,711.91	\$ 44,711.91
05	20660	24022715201	0	0	\$ -	\$ -	0	0	\$ 86,399.85	\$ -	0	0	\$ -	\$ -	0	0	\$ 232,871.62	\$ 312.00
05	20744	23834115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	13	0	\$ 1,973.09	\$ -
05	20793	23841115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	4	\$ 2,816.41	\$ -
05	20794	23952015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	17	\$ 34,041.00	\$ -
05	20799	24103915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20854	24083315201	0	0	\$ 39,333.71	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20883	23796715201	0	0	\$ 230.00	\$ -	0	0	\$ (121,471.47)	\$ -	0	0	\$ -	\$ -	0	0	\$ 4,315.00	\$ -
05	20885	24027615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	21	\$ 10,864.05	\$ -
05	20916	24042015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	2	\$ 73,022.03	\$ -
05	20926	40393615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	14	\$ 42,202.00	\$ -
05	20927	40405615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20991	23771315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21019	24123915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 23,250.70	\$ -
05	21022	40342815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21041	23877615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21065	40342915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21066	40349915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21094	23841715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 3,264.66	\$ -
05	21095	24104115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	15	\$ 6,963.00	\$ -
05	21100	40411515201	0	0	\$ -	\$ -	0	0	\$ (23,401.06)	\$ -	0	0	\$ -	\$ -	33	0	\$ 6,785.72	\$ -
05	21129	23975615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21135	40411115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21136	40411915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21160	23772415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21162	23841815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	21	\$ 143,252.28	\$ -
05	21172	40358115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders				Claims Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
04	20850	22977015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20878	22960015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,133.62	\$ -	0	0	\$ -	\$ -
04	20879	23039115201	0	0	\$ -	\$ -	0	0	\$ (4,612.12)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20912	23130915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20947	23034615201	0	0	\$ 33,786.63	\$ -	0	0	\$ (10,000.04)	\$ -	1	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21018	22817115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21090	22812715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21138	40604515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21139	40604615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21187	23070215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21188	23070615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21189	23144215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21365	40652715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 4 Totals			0	10	\$ 3,412,288.79	\$ 14,958.00	0	0	\$ (14,612.16)	\$ -	2	14	\$ 193,470.84	\$ 17,073.20	0	0	\$ -	\$ -
05	19786	24263315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ 68,148.15	\$ -	0	0	\$ -	\$ -
05	20176	24017815202	0	77	\$ 1,316,674.58	\$ -	0	0	\$ -	\$ -	0	0	\$ 14,446.44	\$ -	0	0	\$ -	\$ -
05	20205	23748015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 26,696.50	\$ -	0	0	\$ -	\$ -
05	20213	24078415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20214	24092215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 79,946.94	\$ -	0	0	\$ 992,559.00	\$ 992,559.00
05	20473	23875215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20521	24094715201	10	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,027.30	\$ -	0	0	\$ -	\$ -
05	20607	23946715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20613	24155715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20657	23936515201	10	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20660	24022715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20744	23834115201	0	0	\$ 463,831.30	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20793	23841115201	4	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,617.66	\$ -	0	0	\$ -	\$ -
05	20794	23952015201	0	27	\$ 376,442.96	\$ -	0	0	\$ -	\$ -	0	0	\$ 7,982.50	\$ -	0	0	\$ -	\$ -
05	20799	24103915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20854	24083315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	10	\$ 35,338.64	\$ -	0	0	\$ -	\$ -
05	20883	23796715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20885	24027615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20916	24042015201	0	40	\$ 331,040.97	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20926	40393615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20927	40405615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	20991	23771315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21019	24123915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21022	40342815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21041	23877615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21065	40342915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21066	40349915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21094	23841715201	0	0	\$ 134,118.80	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21095	24104115201	22	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21100	40411515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21129	23975615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21135	40411115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21136	40411915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 10,389.10	\$ -	0	0	\$ -	\$ -
05	21160	23772415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21162	23841815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21172	40358115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
04	20850	22977015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,071.84	\$ -
04	20878	22960015201	0	0	\$ 502.44	\$ -	0	0	\$ -	\$ -	0	0	\$ 109,356.95	\$ 35,482.57
04	20879	23039115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	11	\$ 110,902.18	\$ -
04	20912	23130915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	2	\$ 34,007.54	\$ 5,190.84
04	20947	23034615201	7	0	\$ -	\$ -	0	0	\$ -	\$ -	54	0	\$ 41,844.59	\$ 945.27
04	21018	22817115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	15	0	\$ 4,500.00	\$ -
04	21090	22812715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21138	40604515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,175.91	\$ -
04	21139	40604615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21187	23070215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21188	23070615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 5,362.74	\$ 6,635.92
04	21189	23144215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 39,390.79	\$ -
04	21365	40652715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 4 Totals			27	89	\$ 35,502.44	\$ 35,000.00	0	0	\$ -	\$ -	1057	1308	\$ 19,770,044.25	\$ 2,725,608.39
05	19786	24263315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	20	10	\$ 478,165.94	\$ 26,532.16
05	20176	24017815202	0	0	\$ -	\$ -	0	0	\$ -	\$ -	7	94	\$ 3,482,245.15	\$ 244,535.28
05	20205	23748015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	12	-30	\$ 124,833.78	\$ 3,389.00
05	20213	24078415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ 129,518.63	\$ 579.93
05	20214	24092215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	11	76	\$ 9,189,816.57	\$ 4,313,194.63
05	20473	23875215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ 79,132.85	\$ 16,938.87
05	20521	24094715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	33	80	\$ 900,619.53	\$ 27,585.48
05	20607	23946715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	61	\$ 1,119,293.90	\$ 11,988.27
05	20613	24155715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	157	\$ 922,970.99	\$ 1,838.16
05	20657	23936515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	60	0	\$ 142,121.93	\$ 44,711.91
05	20660	24022715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	10	\$ 1,531,339.64	\$ 16,775.59
05	20744	23834115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	25	4	\$ 1,034,504.06	\$ 31,519.47
05	20793	23841115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	13	5	\$ 38,465.72	\$ -
05	20794	23952015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	44	\$ 421,831.56	\$ -
05	20799	24103915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	29	6	\$ 9,796.59	\$ -
05	20854	24083315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	20	26	\$ 149,999.95	\$ -
05	20883	23796715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (77,693.62)	\$ -
05	20885	24027615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	10	21	\$ 63,040.54	\$ -
05	20916	24042015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	9	43	\$ 430,559.74	\$ -
05	20926	40393615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	22	\$ 51,843.34	\$ -
05	20927	40405615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 19,274.51	\$ -
05	20991	23771315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	11	0	\$ -	\$ -
05	21019	24123915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	8	\$ 23,740.70	\$ -
05	21022	40342815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	12	\$ 33,760.00	\$ -
05	21041	23877615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	6	13	\$ 8,331.64	\$ -
05	21065	40342915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 1,874.14	\$ -
05	21066	40349915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21094	23841715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	13	21	\$ 403,439.31	\$ 53,110.45
05	21095	24104115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	22	15	\$ 182,088.00	\$ -
05	21100	40411515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	33	2	\$ 123,762.23	\$ -
05	21129	23975615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	30	0	\$ 7,100.94	\$ 3,149.41
05	21135	40411115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 8,408.55	\$ -
05	21136	40411915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	65	0	\$ 15,529.01	\$ -
05	21160	23772415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21162	23841815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	21	\$ 151,470.51	\$ -
05	21172	40358115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
Detailed Data

District	Contract Number	Financial Project ID	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (From FM System)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders				Plans Modifications Work Orders			
										Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
05	21173	40411815201	\$ -	\$ -	\$ 2,149,325.52	\$ 2,149,325.52	\$ -	\$ 316,809.08	23	0	0	\$ 5,700.00	\$ -	0	0	\$ 33,994.93	\$ -
05	21193	23952325201	\$ -	\$ -	\$ 1,439,038.07	\$ 1,439,100.55	\$ 62.48	\$ -	14	0	6	\$ 10,040.98	\$ -	0	0	\$ -	\$ -
05	21194	24016015201	\$ -	\$ -	\$ 1,870,172.27	\$ 1,870,172.27	\$ -	\$ -	34	0	0	\$ 13,531.26	\$ -	0	0	\$ 2,265.75	\$ 2,265.75
05	21202	40412615201	\$ -	\$ (14,592.00)	\$ 742,505.33	\$ 742,505.33	\$ -	\$ 113,285.70	19	0	0	\$ 113,285.70	\$ -	0	0	\$ -	\$ -
05	21222	40517515201	\$ -	\$ -	\$ 197,765.70	\$ 197,765.70	\$ -	\$ -	10	0	0	\$ 1,525.42	\$ -	0	0	\$ -	\$ -
05	21223	40518615201	\$ -	\$ -	\$ 235,364.13	\$ 235,364.13	\$ -	\$ -	15	0	0	\$ 7,452.23	\$ -	0	0	\$ -	\$ -
05	21240	23773825201	\$ -	\$ -	\$ 335,122.61	\$ 335,122.61	\$ -	\$ 2,499.52	17	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21247	40413015201	\$ -	\$ (3,648.00)	\$ 557,223.54	\$ 557,223.54	\$ -	\$ -	22	1	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21262	23877015201	\$ -	\$ -	\$ 3,386,505.99	\$ 3,386,505.99	\$ -	\$ -	19	0	0	\$ 839.81	\$ -	0	0	\$ 1,326.79	\$ -
05	21313	40518115201	\$ -	\$ -	\$ 562,844.36	\$ 562,844.36	\$ -	\$ -	11	0	0	\$ -	\$ -	0	0	\$ 4,643.02	\$ -
05	21338	23771215201	\$ -	\$ -	\$ 254,778.72	\$ 254,778.72	\$ -	\$ -	2	0	0	\$ -	\$ -	0	0	\$ 1,797.38	\$ -
05	21345	40629515201	\$ -	\$ -	\$ 92,888.88	\$ 92,888.88	\$ -	\$ -	1	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21346	40715615201	\$ -	\$ -	\$ 417,325.68	\$ 417,325.68	\$ -	\$ -	1	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21435	40641215201	\$ -	\$ -	\$ 26,100.00	\$ 26,100.00	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 5 Totals			\$ 1,508,000.00	\$ 1,159,797.00	\$ 203,422,557.88	\$ 202,197,672.77	\$ (1,224,885.11)	\$ 21,545,434.99	1182	157	281	\$ 6,337,326.42	\$ 210,867.69	180	177	\$ 9,300,876.62	\$ 3,314,171.33
06	19831	24948915201	\$ 237,600.00	\$ 309,302.00	\$ 5,502,747.94	\$ 5,265,147.94	\$ (237,600.00)	\$ 79,324.14	35	0	0	\$ 51,989.09	\$ -	0	0	\$ 19,537.23	\$ -
06	19861	25167615201	\$ -	\$ -	\$ 5,239,133.77	\$ 5,239,133.78	\$ 0.01	\$ 86,575.00	60	0	0	\$ -	\$ -	0	0	\$ 16,052.00	\$ 16,052.00
06	19863	25159615201	\$ -	\$ -	\$ 13,540,735.90	\$ 13,540,735.90	\$ -	\$ 263,444.23	16	91	0	\$ 155,836.62	\$ -	68	0	\$ (229,400.94)	\$ 283,079.44
06	20023	25015015201	\$ -	\$ (135,428.00)	\$ 1,518,300.08	\$ 1,518,300.08	\$ -	\$ 153,058.08	17	5	0	\$ 82,036.65	\$ -	0	0	\$ 52,142.61	\$ -
06	20031	25067415201	\$ -	\$ (26,600.00)	\$ 942,808.86	\$ 942,808.88	\$ 0.02	\$ 119,989.55	29	0	115	\$ 61,567.49	\$ -	0	0	\$ -	\$ -
06	20390	24984015201	\$ 1,450,000.00	\$ 1,450,000.00	\$ 23,476,882.00	\$ 22,026,882.00	\$ (1,450,000.00)	\$ (110,886.61)	5	20	0	\$ 246,411.59	\$ -	0	0	\$ 431,918.32	\$ 309.77
06	20662	24965115201	\$ 650,000.00	\$ 650,000.00	\$ 15,264,281.50	\$ 14,614,281.50	\$ (650,000.00)	\$ (131,798.78)	11	0	0	\$ 29,902.99	\$ -	0	0	\$ 67,235.76	\$ -
06	20747	25008015202	\$ 11,250.00	\$ 11,250.00	\$ 3,357,116.05	\$ 3,345,866.05	\$ (11,250.00)	\$ (347,868.93)	38	19	0	\$ (1,058.73)	\$ -	0	0	\$ (346,810.20)	\$ -
06	20825	40560115201	\$ -	\$ -	\$ 2,122,455.12	\$ 2,122,455.12	\$ -	\$ 89,340.00	100	0	0	\$ -	\$ -	1	0	\$ -	\$ -
06	20886	25022815201	\$ -	\$ -	\$ 416,881.04	\$ 416,881.04	\$ -	\$ 26,183.66	2	0	0	\$ 693.25	\$ -	0	0	\$ 35,379.75	\$ 10,786.50
06	20919	25018815201	\$ 39,000.00	\$ 39,000.00	\$ 1,687,071.20	\$ 1,648,071.20	\$ (39,000.00)	\$ -	20	1	0	\$ 46,263.00	\$ -	0	0	\$ 352.00	\$ -
06	20920	25022715201	\$ -	\$ -	\$ 391,913.61	\$ 391,913.61	\$ -	\$ (6,877.50)	24	11	0	\$ -	\$ -	0	0	\$ (6,877.50)	\$ -
06	20921	25117315201	\$ -	\$ -	\$ 883,303.61	\$ 883,303.61	\$ -	\$ 29,397.67	56	0	0	\$ 30,799.01	\$ -	0	0	\$ 5,000.00	\$ -
06	20933	40501215201	\$ 70,000.00	\$ 70,000.00	\$ 1,188,141.44	\$ 1,118,141.44	\$ (70,000.00)	\$ (7,606.75)	3	0	0	\$ 12,600.82	\$ -	0	0	\$ 28,917.49	\$ 600.00
06	20953	24977115201	\$ 88,000.00	\$ 88,000.00	\$ 1,724,342.22	\$ 1,636,342.22	\$ (88,000.00)	\$ -	8	0	0	\$ 2,771.82	\$ -	0	0	\$ 29,137.03	\$ -
06	20957	25023115201	\$ 150,000.00	\$ 150,000.00	\$ 1,571,277.59	\$ 1,421,277.59	\$ (150,000.00)	\$ -	8	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21062	25007015201	\$ 120,000.00	\$ 120,000.00	\$ 3,822,494.41	\$ 3,702,494.41	\$ (120,000.00)	\$ 49,999.83	15	0	0	\$ 15,863.08	\$ -	0	0	\$ 134,891.99	\$ 11,511.27
06	21063	25014615201	\$ 128,000.00	\$ 128,000.00	\$ 1,823,144.22	\$ 1,695,144.22	\$ (128,000.00)	\$ 621,226.85	18	0	0	\$ -	\$ -	9	0	\$ 484,268.85	\$ -
06	21096	25008115201	\$ 360,000.00	\$ 360,000.00	\$ 4,710,102.76	\$ 4,350,102.76	\$ (360,000.00)	\$ (320,122.60)	32	0	0	\$ (230,872.01)	\$ -	0	0	\$ 20,626.20	\$ 2,291.80
06	21097	25015315201	\$ 210,000.00	\$ 210,000.00	\$ 5,098,501.90	\$ 4,888,501.90	\$ (210,000.00)	\$ -	16	0	0	\$ -	\$ -	0	0	\$ 51,598.59	\$ 3,995.05
06	21131	25056515201	\$ -	\$ -	\$ 483,341.12	\$ 483,341.12	\$ -	\$ (934.98)	3	0	0	\$ (21,697.89)	\$ -	0	0	\$ 20,762.91	\$ -
06	21196	25019415201	\$ 142,000.00	\$ 142,000.00	\$ 3,111,395.64	\$ 2,969,395.64	\$ (142,000.00)	\$ -	5	0	0	\$ 11,950.99	\$ -	0	0	\$ 9,084.06	\$ -
06	21197	25021215201	\$ -	\$ -	\$ 156,614.21	\$ 156,614.21	\$ -	\$ 4,408.29	0	16	0	\$ -	\$ -	0	0	\$ 4,408.29	\$ -
06	21272	25056815201	\$ -	\$ -	\$ 429,176.02	\$ 429,176.02	\$ -	\$ (41,880.14)	3	0	0	\$ (41,880.14)	\$ -	0	0	\$ -	\$ -
District 6 Totals			\$ 3,655,850.00	\$ 3,565,524.00	\$ 98,462,162.21	\$ 94,806,312.24	\$ (3,655,849.97)	\$ 554,971.01	524	163	115	\$ 453,177.63	\$ -	10	68	\$ 828,224.44	\$ 328,625.83
07	18945	25533515201	\$ -	\$ (766.64)	\$ 7,647,857.95	\$ 7,749,934.16	\$ 102,076.21	\$ 1,805,720.45	64	0	26	\$ 820,569.97	\$ 317,141.00	27	0	\$ 791,153.05	\$ -
07	19125	25557415201	\$ -	\$ -	\$ 25,681,830.17	\$ 26,354,798.47	\$ 672,968.30	\$ 8,469,570.68	47	0	127	\$ 1,703,910.45	\$ 62,623.29	628	0	\$ 5,926,538.38	\$ 1,754,984.04
07	19399	25681415201	\$ -	\$ (641,408.00)	\$ 10,049,057.34	\$ 11,707,942.12	\$ 1,658,884.78	\$ 776,936.60	105	100	0	\$ 252,061.00	\$ 207,361.00	0	-6	\$ 194,010.96	\$ -
07	19431	25554615201	\$ -	\$ 49,070.00	\$ 8,829,648.33	\$ 9,232,634.40	\$ 402,986.07	\$ 601,698.81	86	35	7	\$ 139,152.49	\$ -	19	0	\$ 188,919.07	\$ -
07	19572	25631615201	\$ -	\$ (31,216.00)	\$ 10,284,854.70	\$ 10,288,060.70	\$ 3,206.00	\$ 608,254.99	68	131	4	\$ 198,585.29	\$ 49,794.52	0	0	\$ 86,426.08	\$ -
07	19947	25863915201	\$ -	\$ -	\$ 1,373,102.07	\$ 1,373,102.07	\$ -	\$ 473,668.48	0	0	0	\$ 24,557.97	\$ -	0	0	\$ 327,487.51	\$ 31,500.00
07	20183	25636415201	\$ -	\$ (3,848.00)	\$ 488,139.74	\$ 488,139.74	\$ -	\$ 26,120.00	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20287	25683115201	\$ 470,000.00	\$ 470,000.00	\$ 12,333,752.19	\$ 11,863,752.19	\$ (470,000.00)	\$ 255,487.24	14	0	0	\$ 164,264.38	\$ 73,711.17	0	6	\$ 78,271.03	\$ 20,744.26
07	20393	25588915201	\$ -	\$ (203,148.00)	\$ (148,814.30)	\$ 34,325.38	\$ 183,139.68	\$ 3,100.00	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders				CEI Action/InAction Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
05	21173	40411815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21193	23952325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,000.00	\$ -
05	21194	24016015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21202	40412615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21222	40517515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,740.28	\$ -
05	21223	40518615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21240	23773825201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21247	40413015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	3	\$ 2,178.00	\$ -
05	21262	23877015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21313	40518115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21338	23771215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	16	\$ 9,283.71	\$ -
05	21345	40629515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21346	40715615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21435	40641215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 5 Totals			0	0	\$ 39,563.71	\$ -	0	80	\$ 501,825.73	\$ -	0	0	\$ -	\$ -	47	55	\$ 1,374,938.27	\$ 280,516.34
06	19831	24948915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	19861	25167615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	19863	25159615201	0	0	\$ -	\$ -	0	0	\$ (87,345.92)	\$ -	0	0	\$ 3,597.08	\$ -	0	0	\$ 296,480.23	\$ 5,633.46
06	20023	25015015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20031	25067415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20390	24984015201	0	0	\$ -	\$ -	0	-60	\$ (110,822.79)	\$ -	0	0	\$ -	\$ -	0	0	\$ (532,665.00)	\$ -
06	20662	24965115201	0	0	\$ -	\$ -	0	0	\$ (111,157.08)	\$ -	0	0	\$ -	\$ -	0	0	\$ (21,068.10)	\$ -
06	20747	25008015202	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20825	40560115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 39,340.00	\$ -
06	20886	25022815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20919	25018815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20920	25022715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20921	25117315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20933	40501215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20953	24977115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20957	25023115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21062	25007015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (55,149.10)	\$ -
06	21063	25014615201	0	0	\$ -	\$ -	0	0	\$ 58,326.00	\$ -	0	0	\$ -	\$ -	0	31	\$ 28,632.00	\$ -
06	21096	25008115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21097	25015315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21131	25056515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21196	25019415201	0	0	\$ -	\$ -	0	-61	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21197	25021215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21272	25056815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 6 Totals			0	0	\$ -	\$ -	0	-121	\$ (250,999.79)	\$ -	0	0	\$ 3,597.08	\$ -	31	0	\$ (244,429.97)	\$ 5,633.46
07	18945	25533515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	32	\$ 55,505.45	\$ -
07	19125	25557415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 688.50	\$ -	0	17	\$ 204,312.71	\$ 5,936.77
07	19399	25681415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 69,357.00	\$ -
07	19431	25554615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 738.12	\$ -	0	0	\$ 19,827.93	\$ -
07	19572	25631615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	93	\$ -	\$ -
07	19947	25863915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20183	25636415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20287	25683115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20393	25588915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders				Claims Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
05	21173	40411815201	0	0	\$ 289,989.15	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21193	23952325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21194	24016015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21202	40412615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21222	40517515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21223	40518615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21240	23773825201	0	0	\$ 2,499.52	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21247	40413015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	3	3	\$ 2,079.00	\$ -	0	0	\$ -	\$ -
05	21262	23877015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21313	40518115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21338	23771215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21345	40629515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21346	40715615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21435	40641215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 5 Totals			46	144	\$ 2,914,597.28	\$ -	0	0	\$ -	\$ -	14	13	\$ 248,672.23	\$ -	0	0	\$ 992,559.00	\$ 992,559.00
06	19831	24948915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 7,266.30	\$ -	0	0	\$ -	\$ -
06	19861	25167615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 12,192.00	\$ -	0	0	\$ -	\$ -
06	19863	25159615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 104,277.16	\$ -	0	0	\$ -	\$ -
06	20023	25015015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20031	25067415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20390	24984015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	0	\$ 3,188.43	\$ -	0	0	\$ -	\$ -
06	20662	24965115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20747	25008015202	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20825	40560115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20886	25022815201	0	0	\$ 10,024.50	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20919	25018815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20920	25022715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20921	25117315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20933	40501215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20953	24977115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	20957	25023115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21062	25007015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21063	25014615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21096	25008115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21097	25015315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21131	25056515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21196	25019415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 11,008.96	\$ -	0	0	\$ -	\$ -
06	21197	25021215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21272	25056815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 6 Totals			0	0	\$ 10,024.50	\$ -	0	0	\$ -	\$ -	13	0	\$ 137,932.85	\$ -	0	0	\$ -	\$ -
07	18945	25533515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 14,337.88	\$ -	0	0	\$ -	\$ -
07	19125	25557415201	0	0	\$ 510,779.59	\$ 290,953.20	0	0	\$ -	\$ -	0	0	\$ 33,594.75	\$ 29,358.48	0	0	\$ 11,250.76	\$ 3,642.01
07	19399	25681415201	0	0	\$ 257,864.64	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	19431	25554615201	14	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 147,720.81	\$ 147,720.81	0	0	\$ 76,446.41	\$ -
07	19572	25631615201	0	0	\$ 292,135.00	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	19947	25863915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 98,680.97	\$ -	0	0	\$ -	\$ -
07	20183	25636415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20287	25683115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20393	25588915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
05	21173	40411815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 329,684.08	\$ -
05	21193	23952325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	6	\$ 13,040.98	\$ -
05	21194	24016015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 15,797.01	\$ 2,265.75
05	21202	40412615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 113,285.70	\$ -
05	21222	40517515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 5,265.70	\$ -
05	21223	40518615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 7,452.23	\$ -
05	21240	23773825201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,499.52	\$ -
05	21247	40413015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	6	\$ 4,257.00	\$ -
05	21262	23877015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,166.60	\$ -
05	21313	40518115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 4,643.02	\$ -
05	21338	23771215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	16	\$ 11,081.09	\$ -
05	21345	40629515201	3	0	\$ -	\$ -	0	0	\$ -	\$ -	3	0	\$ -	\$ -
05	21346	40715615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21435	40641215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 5 Totals			3	0	\$ -	\$ -	0	0	\$ -	\$ -	447	750	\$ 21,710,359.26	\$ 4,798,114.36
06	19831	24948915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 78,792.62	\$ -
06	19861	25167615201	0	0	\$ 8,331.00	\$ 8,331.00	0	0	\$ -	\$ -	0	0	\$ 36,575.00	\$ 24,383.00
06	19863	25159615201	0	0	\$ -	\$ -	0	0	\$ 20,000.00	\$ -	91	68	\$ 263,444.23	\$ 288,712.90
06	20023	25015015201	0	25	\$ 9,981.43	\$ -	0	0	\$ -	\$ -	5	25	\$ 144,160.69	\$ -
06	20031	25067415201	0	24	\$ 8,422.06	\$ -	0	0	\$ -	\$ -	0	139	\$ 69,989.55	\$ -
06	20390	24984015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	28	-60	\$ 38,030.55	\$ 309.77
06	20662	24965115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (35,086.43)	\$ -
06	20747	25008015202	0	0	\$ -	\$ -	0	0	\$ -	\$ -	19	0	\$ (347,868.93)	\$ -
06	20825	40560115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ 39,340.00	\$ -
06	20886	25022815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 46,097.50	\$ 10,786.50
06	20919	25018815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ 46,615.00	\$ -
06	20920	25022715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	11	0	\$ (6,877.50)	\$ -
06	20921	25117315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 35,799.01	\$ -
06	20933	40501215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 41,518.31	\$ 600.00
06	20953	24977115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 31,908.85	\$ -
06	20957	25023115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21062	25007015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 95,605.97	\$ 11,511.27
06	21063	25014615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	45	0	\$ 571,226.85	\$ -
06	21096	25008115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (210,245.81)	\$ 2,291.80
06	21097	25015315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 51,598.59	\$ 3,995.05
06	21131	25056515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (934.98)	\$ -
06	21196	25019415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	-61	\$ 32,044.01	\$ -
06	21197	25021215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	16	0	\$ 4,408.29	\$ -
06	21272	25056815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (41,880.14)	\$ -
District 6 Totals			0	49	\$ 26,734.49	\$ 8,331.00	0	0	\$ 20,000.00	\$ -	217	111	\$ 984,261.23	\$ 342,590.29
07	18945	25533515201	0	2	\$ 10,817.22	\$ -	0	0	\$ 14,614.05	\$ -	32	62	\$ 1,706,997.62	\$ 317,141.00
07	19125	25557415201	0	0	\$ -	\$ -	0	0	\$ 16,579.20	\$ 6,938.28	0	772	\$ 8,407,654.34	\$ 2,154,436.07
07	19399	25681415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	100	-6	\$ 773,293.60	\$ 207,361.00
07	19431	25554615201	0	0	\$ 1,064.60	\$ 1,064.60	0	0	\$ 6,326.75	\$ -	68	7	\$ 580,196.18	\$ 148,785.41
07	19572	25631615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	224	4	\$ 577,146.37	\$ 49,794.52
07	19947	25863915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 450,726.45	\$ 31,500.00
07	20183	25636415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20287	25683115201	0	0	\$ 2,859.01	\$ 2,859.01	0	0	\$ -	\$ -	1	6	\$ 245,394.42	\$ 97,314.44
07	20393	25588915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number of Fin. Proj Ids on Contract	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount	CRS Present Contract Amount	Regular Work To Date (From CRS)	Total CRS Contract Adjustments
07	20486	25583915201	3/31/1999	Qtr 3	98/99	1	2	120	167	167	0	0	0	47	0	\$ 542,628.62	\$ -	\$ 542,628.62	\$ 565,734.94	\$ 503,948.17	\$ -
07	20530	25479315201	4/28/1999	Qtr 4	98/99	2	13	465	662	664	-2	2	63	155	42	\$ 8,966,666.60	\$ -	\$ 8,966,666.60	\$ 10,107,709.70	\$ 10,184,363.80	\$ (4,264.16)
07	20572	25831115201	5/26/1999	Qtr 4	98/99	1	4	365	412	411	1	0	17	9	38	\$ 2,365,721.96	\$ -	\$ 2,365,721.96	\$ 2,914,468.25	\$ 2,860,715.32	\$ -
07	20621	25584815201	6/23/1999	Qtr 4	98/99	1	4	355	409	409	0	0	38	54	0	\$ 3,131,313.13	\$ -	\$ 3,131,313.13	\$ 3,425,643.93	\$ 3,418,694.50	\$ -
07	20693	40326615201	8/30/1999	Qtr 1	99/00	1	2	400	453	435	18	0	43	53	0	\$ 1,345,600.00	\$ -	\$ 1,345,600.00	\$ 1,427,681.09	\$ 1,423,421.46	\$ -
07	20725	25588715201	9/29/1999	Qtr 1	99/00	1	0	105	105	103	2	0	0	0	0	\$ 239,933.85	\$ 15,000.00	\$ 224,933.85	\$ 239,933.85	\$ 193,468.75	\$ -
07	20806	25887415201	1/26/2000	Qtr 3	99/00	1	1	175	209	209	0	0	0	34	0	\$ 4,215,341.50	\$ 45,000.00	\$ 4,170,341.50	\$ 4,236,759.19	\$ 4,160,463.19	\$ -
07	20821	25534115201	2/23/2000	Qtr 3	99/00	3	14	225	477	467	10	0	0	175	77	\$ 3,775,095.05	\$ 50,000.00	\$ 3,725,095.05	\$ 4,609,267.20	\$ 4,750,880.08	\$ -
07	20856	25583015201	3/29/2000	Qtr 3	99/00	2	1	160	328	370	-42	42	0	81	87	\$ 2,041,026.98	\$ 50,000.00	\$ 1,991,026.98	\$ 2,239,401.98	\$ 2,202,347.71	\$ (51,072.00)
07	20858	25714915201	3/29/2000	Qtr 3	99/00	1	2	50	133	133	0	0	0	4	79	\$ 296,280.00	\$ -	\$ 296,280.00	\$ 333,972.51	\$ 333,972.51	\$ -
07	20859	25830615201	3/29/2000	Qtr 3	99/00	1	0	360	417	393	24	0	0	57	0	\$ 2,293,270.13	\$ 50,000.00	\$ 2,243,270.13	\$ 2,293,270.13	\$ 2,252,328.57	\$ -
07	20995	25569215201	7/26/2000	Qtr 1	00/01	1	2	135	165	163	2	0	0	15	15	\$ 1,800,292.88	\$ 50,000.00	\$ 1,750,292.88	\$ 2,077,574.65	\$ 1,885,836.85	\$ -
07	20997	25874615201	7/26/2000	Qtr 1	00/01	1	1	69	129	127	2	0	0	26	34	\$ 1,933,296.00	\$ -	\$ 1,933,296.00	\$ 1,983,296.00	\$ 1,951,489.51	\$ -
07	21021	25569315201	8/30/2000	Qtr 1	00/01	1	0	200	257	254	3	0	0	57	0	\$ 2,368,930.53	\$ 50,000.00	\$ 2,318,930.53	\$ 2,368,930.53	\$ 2,357,564.70	\$ -
07	21200	40388715201	3/28/2001	Qtr 3	00/01	1	0	30	37	36	1	0	0	7	0	\$ 167,313.09	\$ 6,500.00	\$ 160,813.09	\$ 167,313.09	\$ 152,200.75	\$ -
07	21220	40374915201	4/25/2001	Qtr 4	00/01	1	1	45	52	49	3	0	0	7	0	\$ 221,449.11	\$ 15,000.00	\$ 206,449.11	\$ 223,441.11	\$ 207,925.35	\$ -
07	21311	40374225201	7/25/2001	Qtr 1	01/02	1	1	10	10	9	1	0	0	0	0	\$ 139,000.00	\$ 6,000.00	\$ 133,000.00	\$ 143,873.28	\$ 137,873.28	\$ -
07	21341	25587715201	8/29/2001	Qtr 1	01/02	1	0	45	54	54	0	0	0	9	0	\$ 638,461.06	\$ 28,091.06	\$ 610,370.00	\$ 638,461.06	\$ 608,447.59	\$ -
07	21343	40374815201	8/29/2001	Qtr 1	01/02	1	0	40	40	40	0	0	0	0	0	\$ 352,813.95	\$ 15,000.00	\$ 337,813.95	\$ 352,813.95	\$ 319,689.38	\$ -
District 7 Totals								8094	10910	11245	-335	587	1304	1599	1217	\$ 100,454,058.17	\$ 380,591.06	\$ 100,073,467.11	\$ 116,989,727.42	\$ 116,806,376.30	\$ (886,652.80)
08	19284	20130915201	9/27/1995	Qtr 1	95/96	3	19	1035	1311	1310	1	0	0	2	274	\$ 48,234,450.33	\$ -	\$ 48,234,450.33	\$ 49,522,282.46	\$ 51,252,581.58	\$ -
08	19726	20130815201	1/29/1997	Qtr 3	96/97	3	18	661	1039	1039	0	0	0	5	373	\$ 14,951,744.70	\$ -	\$ 14,951,744.70	\$ 22,036,033.85	\$ 22,100,807.18	\$ -
08	19832	20131315201	5/21/1997	Qtr 4	96/97	1	10	1315	1449	1447	2	0	0	53	81	\$ 2,275,311.53	\$ -	\$ 2,275,311.53	\$ 2,987,789.03	\$ 3,065,262.82	\$ -
08	19868	20133115202	6/18/1997	Qtr 4	96/97	4	21	486	776	775	1	0	0	2	288	\$ 9,718,895.08	\$ -	\$ 9,718,895.08	\$ 14,108,555.16	\$ 14,501,396.48	\$ -
08	20002	20131115201	12/3/1997	Qtr 2	97/98	2	13	491	708	708	0	0	0	5	212	\$ 10,865,629.28	\$ -	\$ 10,865,629.28	\$ 13,791,314.90	\$ 13,868,914.95	\$ -
08	20185	25893415201	5/20/1998	Qtr 4	97/98	2	14	397	695	695	0	0	0	182	116	\$ 3,598,000.00	\$ -	\$ 3,598,000.00	\$ 3,963,358.09	\$ 3,906,279.95	\$ -
08	20322	24279615201	9/30/1998	Qtr 1	98/99	1	4	261	384	386	-2	2	0	123	0	\$ 1,823,726.50	\$ -	\$ 1,823,726.50	\$ 1,908,996.50	\$ 1,746,230.36	\$ -
08	20620	25183015201	6/23/1999	Qtr 4	98/99	1	3	510	524	524	0	0	0	14	0	\$ 6,992,271.19	\$ 62,400.00	\$ 6,929,871.19	\$ 7,031,018.99	\$ 7,096,705.48	\$ -
08	20865	20129015201	4/26/2000	Qtr 4	99/00	1	1	212	377	363	14	0	0	120	45	\$ 2,423,589.53	\$ 50,000.00	\$ 2,373,589.53	\$ 2,437,959.53	\$ 2,539,951.30	\$ -
08	20887	25194715201	4/26/2000	Qtr 4	99/00	1	1	303	314	164	150	0	0	11	0	\$ 939,555.40	\$ 100,000.00	\$ 839,555.40	\$ 1,042,055.40	\$ 907,753.55	\$ -
District 8 Totals								5671	7577	7411	166	2	0	517	1389	\$ 101,823,173.54	\$ 212,400.00	\$ 101,610,773.54	\$ 118,829,363.91	\$ 120,985,883.65	\$ -
Statewide Totals								80525	103365	102723	642	2679	9128	14946	8138	\$ 1,112,571,985.11	\$ 8,241,276.40	\$ 1,104,330,708.71	\$ 1,240,914,341.42	\$ 1,237,230,673.53	\$ (2,713,759.87)

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (From FM System)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders				Plans Modifications Work Orders			
										Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
07	20486	25583915201	\$ -	\$ -	\$ 503,948.17	\$ 503,948.17	\$ -	\$ 23,106.32	3	9	0	\$ -	\$ -	35	0	\$ (1,088.32)	\$ -
07	20530	25479315201	\$ -	\$ (4,264.16)	\$ 10,180,099.64	\$ 10,180,099.64	\$ -	\$ 1,141,043.10	53	30	2	\$ 359,872.07	\$ -	0	-20	\$ 561,917.23	\$ -
07	20572	25831115201	\$ -	\$ -	\$ 2,860,715.32	\$ 2,860,715.32	\$ -	\$ 548,746.29	9	0	31	\$ 503,746.29	\$ 3,746.29	0	7	\$ 14,171.59	\$ 12,974.30
07	20621	25584815201	\$ -	\$ -	\$ 3,418,694.50	\$ 3,418,694.50	\$ -	\$ 294,330.80	14	40	0	\$ 69,647.01	\$ -	0	0	\$ 19,453.81	\$ 19,453.81
07	20693	40326615201	\$ -	\$ -	\$ 1,423,421.46	\$ 548,938.42	\$ (874,483.04)	\$ 82,081.09	1	0	0	\$ 39,194.86	\$ 1,013.63	38	0	\$ -	\$ -
07	20725	25588715201	\$ -	\$ -	\$ 193,468.75	\$ 193,468.75	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20806	25887415201	\$ -	\$ -	\$ 4,160,463.19	\$ 4,160,463.19	\$ -	\$ 21,417.69	28	6	0	\$ 21,417.69	\$ -	0	0	\$ -	\$ -
07	20821	25534115201	\$ -	\$ -	\$ 4,750,880.08	\$ 4,750,880.08	\$ -	\$ 834,172.15	12	163	0	\$ 439,005.16	\$ 40,594.88	0	0	\$ 175,031.84	\$ 52,295.09
07	20856	25583015201	\$ -	\$ (51,072.00)	\$ 2,151,275.71	\$ 2,175,487.16	\$ 24,211.45	\$ 198,375.00	25	43	0	\$ -	\$ -	2	68	\$ 141,881.29	\$ 138,862.50
07	20858	25714915201	\$ -	\$ -	\$ 333,972.51	\$ 333,972.51	\$ -	\$ 37,692.51	4	0	0	\$ -	\$ -	0	79	\$ 37,692.51	\$ 37,692.51
07	20859	25830615201	\$ -	\$ -	\$ 2,252,328.57	\$ 2,252,328.57	\$ -	\$ -	10	47	0	\$ -	\$ -	0	0	\$ 23,694.00	\$ -
07	20995	25569215201	\$ -	\$ -	\$ 1,885,836.85	\$ 1,885,836.85	\$ -	\$ 277,281.77	15	0	0	\$ 294,565.90	\$ -	0	15	\$ 28,505.52	\$ -
07	20997	25874615201	\$ -	\$ -	\$ 1,951,489.51	\$ 1,951,489.51	\$ -	\$ 50,000.00	26	0	34	\$ 23,500.00	\$ 11,716.41	0	0	\$ -	\$ -
07	21021	25569315201	\$ -	\$ -	\$ 2,357,564.70	\$ 2,357,564.70	\$ -	\$ -	29	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21200	40388715201	\$ -	\$ -	\$ 152,200.75	\$ 152,200.75	\$ -	\$ -	7	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21220	40374915201	\$ -	\$ -	\$ 207,925.35	\$ 207,925.35	\$ -	\$ 1,992.00	7	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21311	40374225201	\$ -	\$ -	\$ 137,873.28	\$ 137,873.28	\$ -	\$ 4,873.28	0	0	0	\$ -	\$ -	0	0	\$ 4,873.28	\$ -
07	21341	25587715201	\$ -	\$ -	\$ 608,447.59	\$ 608,447.59	\$ -	\$ -	9	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21343	40374815201	\$ -	\$ -	\$ 319,689.38	\$ 319,689.38	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ 3,374.80	\$ -
District 7 Totals			\$ 470,000.00	\$ (416,652.80)	\$ 116,389,723.50	\$ 118,092,712.95	\$ 1,702,989.45	\$ 16,535,669.25	636	604	231	\$ 5,054,050.53	\$ 767,702.19	94	804	\$ 8,602,313.63	\$ 2,068,506.51
08	19284	20130915201	\$ -	\$ -	\$ 51,252,581.58	\$ 51,266,123.23	\$ 13,541.65	\$ 1,287,832.13	0	0	0	\$ 103,484.07	\$ 1,567.08	0	0	\$ 330,359.93	\$ 6,197.88
08	19726	20130815201	\$ -	\$ -	\$ 22,100,807.18	\$ 22,106,715.69	\$ 5,908.51	\$ 7,084,289.15	0	3	337	\$ 5,970,867.20	\$ 1,743.58	0	2	\$ 626,448.37	\$ 137,994.53
08	19832	20131315201	\$ -	\$ -	\$ 3,065,262.82	\$ 3,065,262.82	\$ -	\$ 712,477.50	0	0	274	\$ 417,608.26	\$ -	0	-193	\$ 77,232.79	\$ -
08	19868	20133115202	\$ -	\$ -	\$ 14,501,396.48	\$ 14,501,396.48	\$ -	\$ 4,389,660.08	0	0	177	\$ 3,995,043.42	\$ -	0	27	\$ 140,836.15	\$ 16,889.42
08	20002	20131115201	\$ -	\$ -	\$ 13,868,914.95	\$ 13,869,172.29	\$ 257.34	\$ 2,925,685.62	5	0	122	\$ 145,280.31	\$ -	0	90	\$ 1,982,245.10	\$ 34,597.70
08	20185	25893415201	\$ -	\$ -	\$ 3,906,279.95	\$ 3,915,039.47	\$ 8,759.52	\$ 365,358.09	15	49	116	\$ 206,577.40	\$ -	0	0	\$ 105,257.89	\$ 2,837.45
08	20322	24279615201	\$ -	\$ -	\$ 1,746,230.36	\$ 1,759,871.85	\$ 13,641.49	\$ 85,270.00	7	116	0	\$ -	\$ -	0	0	\$ 10,270.00	\$ -
08	20620	25183015201	\$ -	\$ -	\$ 7,096,705.48	\$ 7,096,705.48	\$ -	\$ 38,747.80	14	0	0	\$ -	\$ -	0	0	\$ 64,988.75	\$ 6,805.43
08	20865	20129015201	\$ -	\$ -	\$ 2,539,951.30	\$ 2,558,796.36	\$ 18,845.06	\$ 14,370.00	8	3	0	\$ -	\$ -	42	0	\$ 9,527.50	\$ -
08	20887	25194715201	\$ -	\$ -	\$ 907,753.55	\$ 912,307.70	\$ 4,554.15	\$ 102,500.00	11	0	0	\$ 102,500.00	\$ -	0	0	\$ 7,000.00	\$ -
District 8 Totals			\$ -	\$ -	\$ 120,985,883.65	\$ 121,051,391.37	\$ 65,507.72	\$ 17,006,190.37	60	171	1026	\$ 10,941,360.66	\$ 3,310.66	42	-74	\$ 3,354,166.48	\$ 205,322.41
Statewide Totals			\$ 10,154,127.00	\$ 7,440,367.13	\$ 1,244,671,040.66	\$ 1,240,234,228.75	\$ (4,436,811.91)	\$ 128,342,145.66	8472	2640	2903	\$ 38,274,858.91	\$ 1,877,019.24	1340	3299	\$ 46,382,904.65	\$ 8,449,715.40

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders				CEI Action/InAction Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
07	20486	25583915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20530	25479315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 35,338.44	\$ -
07	20572	25831115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (5,000.00)	\$ -
07	20621	25584815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20693	40326615201	0	0	\$ 35,687.40	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	14	0	\$ 2,939.20	\$ -
07	20725	25588715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20806	25887415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20821	25534115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 91,343.48	\$ 2,674.07
07	20856	25583015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 32,999.14	\$ -
07	20858	25714915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20859	25830615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20995	25569215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20997	25874615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21021	25569315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	28	0	\$ 18,780.44	\$ -
07	21200	40388715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21220	40374915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,992.00	\$ 1,992.00
07	21311	40374225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21341	25587715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21343	40374815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 7 Totals			0	0	\$ 35,687.40	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,426.62	\$ -	167	24	\$ 527,395.79	\$ 10,602.84
08	19284	20130915201	0	0	\$ -	\$ -	0	0	\$ (52,458.09)	\$ -	0	0	\$ 780.16	\$ -	0	0	\$ 183,857.66	\$ -
08	19726	20130815201	0	0	\$ -	\$ -	0	0	\$ (4,626.90)	\$ -	0	0	\$ 6,025.27	\$ -	0	0	\$ 4,410.20	\$ -
08	19832	20131315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 111,584.43	\$ -	51	0	\$ 21,856.30	\$ -
08	19868	20133115202	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,460.86	\$ -	0	50	\$ 167,440.85	\$ -
08	20002	20131115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 8,076.99	\$ -	0	0	\$ 749,340.80	\$ -
08	20185	25893415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	118	0	\$ 43,307.99	\$ 1,187.11
08	20322	24279615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 72,013.97	\$ -
08	20620	25183015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,312.69	\$ 2,312.69
08	20865	20129015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	39	45	\$ 25,221.54	\$ -
08	20887	25194715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 897.29	\$ -	0	0	\$ 3,520.00	\$ -
District 8 Totals			0	0	\$ -	\$ -	0	0	\$ (57,084.99)	\$ -	0	0	\$ 129,825.00	\$ -	208	95	\$ 1,273,282.00	\$ 3,499.80
Statewide Totals			0	45	\$ 1,664,521.63	\$ 6,141.70	0	-133	\$ (928,455.80)	\$ -	0	0	\$ 221,487.27	\$ 1,137.00	1321	1090	\$ 16,071,847.82	\$ 365,905.53

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders				Claims Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
07	20486	25583915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20530	25479315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20572	25831115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20621	25584815201	0	0	\$ 194,344.00	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20693	40326615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20725	25588715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20806	25887415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20821	25534115201	0	0	\$ 105,467.92	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20856	25583015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20858	25714915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20859	25830615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20995	25569215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20997	25874615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21021	25569315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21200	40388715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21220	40374915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21311	40374225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21341	25587715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21343	40374815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 7 Totals			14	0	\$ 1,360,591.15	\$ 290,953.20	0	0	\$ -	\$ -	1	0	\$ 294,334.41	\$ 177,079.29	0	0	\$ 87,697.17	\$ 3,642.01
08	19284	20130915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	40	\$ 238,072.49	\$ -	0	234	\$ 451,679.45	\$ 410,490.00
08	19726	20130815201	0	0	\$ 44,949.35	\$ -	0	0	\$ -	\$ -	2	34	\$ 42,344.43	\$ -	0	0	\$ -	\$ -
08	19832	20131315201	0	0	\$ 75,879.98	\$ -	0	0	\$ -	\$ -	2	0	\$ 500.00	\$ -	0	0	\$ -	\$ -
08	19868	20133115202	0	0	\$ 2,553.77	\$ -	0	0	\$ -	\$ -	2	34	\$ 17,215.00	\$ -	0	0	\$ -	\$ -
08	20002	20131115201	0	0	\$ 3,237.31	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	20185	25893415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	20322	24279615201	0	0	\$ 1,034.50	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	20620	25183015201	0	0	\$ 3,606.00	\$ -	0	0	\$ (18,879.30)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	20865	20129015201	28	0	\$ 18,851.66	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	20887	25194715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 8 Totals			28	0	\$ 150,112.57	\$ -	0	0	\$ (18,879.30)	\$ -	8	108	\$ 298,131.92	\$ -	0	234	\$ 451,679.45	\$ 410,490.00
Statewide Totals			100	284	\$ 12,255,765.67	\$ 305,911.20	38	0	\$ (35,940.66)	\$ -	42	146	\$ 2,644,015.29	\$ 194,152.49	39	234	\$ 2,080,075.06	\$ 1,406,691.01

Construction Cost and Time Report For All Contracts Completed During Fiscal Year 01/02
 Detailed Data

District	Contract Number	Financial Project ID	Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
07	20486	25583915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	44	0	\$ (1,088.32)	\$ -
07	20530	25479315201	72	60	\$ 150,000.00	\$ 100,000.00	0	0	\$ -	\$ -	102	42	\$ 1,107,127.74	\$ 100,000.00
07	20572	25831115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	38	\$ 512,917.88	\$ 16,720.59
07	20621	25584815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	40	0	\$ 283,444.82	\$ 19,453.81
07	20693	40326615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	52	0	\$ 77,821.46	\$ 1,013.63
07	20725	25588715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20806	25887415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	6	0	\$ 21,417.69	\$ -
07	20821	25534115201	0	77	\$ 60,882.11	\$ -	0	0	\$ -	\$ -	163	77	\$ 871,730.51	\$ 95,564.04
07	20856	25583015201	11	19	\$ 59,512.50	\$ 59,512.50	0	0	\$ -	\$ -	56	87	\$ 234,392.93	\$ 198,375.00
07	20858	25714915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	79	\$ 37,692.51	\$ 37,692.51
07	20859	25830615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	47	0	\$ 23,694.00	\$ -
07	20995	25569215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	15	\$ 323,071.42	\$ -
07	20997	25874615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	34	\$ 23,500.00	\$ 11,716.41
07	21021	25569315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	28	0	\$ 18,780.44	\$ -
07	21200	40388715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21220	40374915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,992.00	\$ 1,992.00
07	21311	40374225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 4,873.28	\$ -
07	21341	25587715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21343	40374815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,374.80	\$ -
District 7 Totals			83	158	\$ 285,135.44	\$ 163,436.11	0	0	\$ 37,520.00	\$ 6,938.28	963	1217	\$ 16,286,152.14	\$ 3,488,860.43
08	19284	20130915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	274	\$ 1,255,775.67	\$ 418,254.96
08	19726	20130815201	0	0	\$ 4,092.17	\$ 34,210.00	0	0	\$ 242,350.00	\$ -	5	373	\$ 6,936,860.09	\$ 173,948.11
08	19832	20131315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	53	81	\$ 704,661.76	\$ -
08	19868	20133115202	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	288	\$ 4,325,550.05	\$ 16,889.42
08	20002	20131115201	0	0	\$ -	\$ -	0	0	\$ 13,716.41	\$ 1,655.82	0	212	\$ 2,901,896.92	\$ 36,253.52
08	20185	25893415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	167	116	\$ 355,143.28	\$ 4,024.56
08	20322	24279615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	116	0	\$ 83,318.47	\$ -
08	20620	25183015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 52,028.14	\$ 9,118.12
08	20865	20129015201	0	0	\$ -	\$ -	0	0	\$ 3,300.00	\$ -	112	45	\$ 56,900.70	\$ -
08	20887	25194715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 113,917.29	\$ -
District 8 Totals			0	0	\$ 4,092.17	\$ 34,210.00	0	0	\$ 259,366.41	\$ 1,655.82	457	1389	\$ 16,786,052.37	\$ 658,488.69
Statewide Totals			177	649	\$ 7,054,268.90	\$ 6,867,662.76	144	5	\$ 866,438.62	\$ 8,594.10	5841	8522	\$ 126,551,787.36	\$ 19,482,930.43