

Construction Cost and Time
 Summary Report
 For Contracts Completed Through Second Quarter Fiscal Year 2003/2004

District	Contract Lettings	Original Contract Amount	Adjusted Original Amount (less Contingency Pay Item Amount)	Present Contract Amount	Regular Work To Date (See Note 1 below)	Amount Paid For Innovative Contracting	Actual Expenditures (See Note 2 Below)		Supplemental Agreement (Excluding Contingency) (See Note 3 Below)		Supplemental Agreement (Including Contingency) (See Note 4 Below)	
							Amount	% Increase Over Adjusted Original Amount	Amount	% Of Original Amount	Amount	% Of Original Amount
1	Central Let	\$ 65,790,510	\$ 64,722,909	\$ 66,323,089	\$ 65,007,242	\$ 572,786	\$ 65,500,204	1.20%	\$ 652,241	1.01%	\$ 485,508	0.74%
	District Let	\$ 1,275,052	\$ 1,204,587	\$ 1,289,778	\$ 1,223,141	\$ -	\$ 1,236,572	2.66%	\$ 30,589	2.54%	\$ 14,726	1.15%
	All Contracts	\$ 67,065,562	\$ 65,927,496	\$ 67,612,867	\$ 66,230,383	\$ 572,786	\$ 66,736,776	1.23%	\$ 682,830	1.04%	\$ 500,234	0.75%
2	Central Let	\$ 102,793,464	\$ 101,398,002	\$ 119,595,338	\$ 120,958,729	\$ 1,522,372	\$ 121,144,206	19.47%	\$ 17,430,614	17.19%	\$ 16,801,873	16.35%
	District Let	\$ 11,178,039	\$ 10,943,589	\$ 11,722,245	\$ 10,711,593	\$ 50,000	\$ 11,747,719	7.35%	\$ 681,485	6.23%	\$ 544,206	4.87%
	All Contracts	\$ 113,971,503	\$ 112,341,591	\$ 131,317,583	\$ 131,670,322	\$ 1,572,372	\$ 132,891,925	18.29%	\$ 18,112,099	16.12%	\$ 17,346,079	15.22%
3	Central Let	\$ 161,960,334	\$ 160,460,828	\$ 169,930,904	\$ 169,056,746	\$ -	\$ 171,998,463	7.19%	\$ 7,582,930	4.73%	\$ 7,812,488	4.82%
	District Let	\$ 1,216,124	\$ 1,135,413	\$ 1,284,254	\$ 1,175,597	\$ -	\$ 1,175,597	3.54%	\$ 68,131	6.00%	\$ 68,131	5.60%
	All Contracts	\$ 163,176,458	\$ 161,596,241	\$ 171,215,158	\$ 170,232,343	\$ -	\$ 173,174,060	7.16%	\$ 7,651,061	4.73%	\$ 7,880,619	4.83%
4	Central Let	\$ 97,532,950	\$ 96,286,650	\$ 105,561,989	\$ 103,446,118	\$ 1,178,000	\$ 103,852,468	7.86%	\$ 8,560,987	8.89%	\$ 8,029,041	8.23%
	District Let	\$ 28,009,793	\$ 27,532,593	\$ 29,669,502	\$ 29,251,679	\$ 154,000	\$ 29,336,811	6.55%	\$ 1,598,739	5.81%	\$ 1,659,710	5.93%
	All Contracts	\$ 125,542,743	\$ 123,819,243	\$ 135,231,491	\$ 132,697,797	\$ 1,332,000	\$ 133,189,279	7.57%	\$ 10,159,726	8.21%	\$ 9,688,751	7.72%

Construction Cost and Time
 Summary Report
 For Contracts Completed Through Second Quarter Fiscal Year 2003/2004

District	Contract Lettings	Original Contract Amount	Adjusted Original Amount (less Contingency Pay Item Amount)	Present Contract Amount	Regular Work To Date (See Note 1 below)	Amount Paid For Innovative Contracting	Actual Expenditures (See Note 2 Below)		Supplemental Agreement (Excluding Contingency) (See Note 3 Below)		Supplemental Agreement (Including Contingency) (See Note 4 Below)	
							Amount	% Increase Over Adjusted Original Amount	Amount	% Of Original Amount	Amount	% Of Original Amount
5	Central Let	\$ 52,858,091	\$ 51,785,291	\$ 54,390,387	\$ 53,897,448	\$ 392,000	\$ 54,039,876	4.35%	\$ 1,712,235	3.31%	\$ 1,532,296	2.90%
	District Let	\$ 6,371,994	\$ 6,309,494	\$ 6,442,266	\$ 6,369,148	\$ -	\$ 6,377,208	1.07%	\$ 80,174	1.27%	\$ 70,272	1.10%
	All Contracts	\$ 59,230,085	\$ 58,094,785	\$ 60,832,653	\$ 60,266,596	\$ 392,000	\$ 60,417,084	4.00%	\$ 1,792,409	3.09%	\$ 1,602,568	2.71%
6	Central Let	\$ 70,417,383	\$ 69,817,383	\$ 71,784,401	\$ 70,771,967	\$ 3,908,000	\$ 70,905,985	1.56%	\$ 1,423,716	2.04%	\$ 1,367,019	1.94%
	District Let	\$ 13,056,284	\$ 12,792,784	\$ 13,566,632	\$ 7,990,643	\$ 106,200	\$ 7,984,923	-37.58%	\$ 545,947	4.27%	\$ 510,348	3.91%
	All Contracts	\$ 83,473,667	\$ 82,610,167	\$ 85,351,033	\$ 78,762,610	\$ 4,014,200	\$ 78,890,908	-4.50%	\$ 1,969,663	2.38%	\$ 1,877,367	2.25%
7	Central Let	\$ 44,922,647	\$ 44,334,702	\$ 46,365,458	\$ 46,451,986	\$ 1,247,500	\$ 46,411,730	4.68%	\$ 1,606,360	3.62%	\$ 1,442,811	3.21%
	District Let	\$ 2,960,475	\$ 2,889,175	\$ 3,048,766	\$ 2,117,570	\$ -	\$ 2,091,500	-27.61%	\$ 84,249	2.92%	\$ 88,291	2.98%
	All Contracts	\$ 47,883,122	\$ 47,223,878	\$ 49,414,224	\$ 48,569,556	\$ 1,247,500	\$ 48,503,230	2.71%	\$ 1,690,609	3.58%	\$ 1,531,102	3.20%
8	Central Let	\$ 61,662,700	\$ 61,271,300	\$ 66,143,858	\$ 66,335,453	\$ 1,575,000	\$ 66,650,789	8.78%	\$ 4,638,364	7.57%	\$ 4,481,157	7.27%
	District Let	\$ 3,197,595	\$ 3,039,095	\$ 3,308,084	\$ 3,141,492	\$ -	\$ 3,146,876	3.55%	\$ 93,056	3.06%	\$ 110,489	3.46%
	All Contracts	\$ 64,860,295	\$ 64,310,395	\$ 69,451,942	\$ 69,476,945	\$ 1,575,000	\$ 69,797,665	8.53%	\$ 4,731,420	7.36%	\$ 4,591,646	7.08%

Construction Cost and Time
 Summary Report
 For Contracts Completed Through Second Quarter Fiscal Year 2003/2004

District	Contract Lettings	Original Contract Amount	Adjusted Original Amount (less Contingency Pay Item Amount)	Present Contract Amount	Regular Work To Date (See Note 1 below)	Amount Paid For Innovative Contracting	Actual Expenditures (See Note 2 Below)		Supplemental Agreement (Excluding Contingency) (See Note 3 Below)		Supplemental Agreement (Including Contingency) (See Note 4 Below)	
							Amount	% Increase Over Adjusted Original Amount	Amount	% Of Original Amount	Amount	% Of Original Amount
Totals This Qtr	Central Let	\$ 657,938,079	\$ 650,077,066	\$ 700,095,424	\$ 695,925,689	\$ 19,836,716	\$ 700,503,721	7.76%	\$ 43,607,447	6.71%	\$ 41,952,193	6.38%
	District Let	\$ 67,265,356	\$ 65,846,730	\$ 70,331,527	\$ 61,980,863	\$ 310,200	\$ 63,097,206	-4.18%	\$ 3,182,370	4.83%	\$ 3,066,173	4.56%
	All Contracts	\$ 725,203,435	\$ 715,923,796	\$ 770,426,951	\$ 757,906,552	\$ 10,705,858	\$ 763,600,927	6.66%	\$ 46,789,817	6.54%	\$ 45,018,366	6.21%

Totals Previous Quarter	Central Let	\$ 355,737,537	\$ 351,040,591	\$ 384,599,569	\$ 381,905,748	\$ 8,709,316	\$ 383,401,377	9.22%	\$ 29,961,584	8.54%	\$ 28,814,963	8.10%
	District Let	\$ 24,323,754	\$ 23,631,853	\$ 25,785,064	\$ 19,730,016	\$ 179,000	\$ 19,814,696	-16.15%	\$ 1,568,493	6.64%	\$ 1,461,312	6.01%
	All Contracts	\$ 380,061,291	\$ 374,672,444	\$ 410,384,633	\$ 401,635,764	\$ 5,104,658	\$ 403,216,073	7.62%	\$ 31,530,077	8.42%	\$ 30,276,275	7.97%

Totals Fiscal Year 2002/2003	Central Let	\$ 1,045,707,856	\$ 1,035,493,865	\$ 1,121,865,350	\$ 1,124,094,271	\$ 27,497,684	\$ 1,125,750,235	8.72%	\$ 76,373,862	7.38%	\$ 76,157,507	7.28%
	District Let	\$ 46,509,605	\$ 46,509,605	\$ 47,747,961	\$ 45,236,400	\$ 1,165,408	\$ 46,213,439	-0.64%	\$ 1,311,183	2.82%	\$ 1,238,356	2.66%
	All Contracts	\$ 1,092,217,461	\$ 1,082,003,470	\$ 1,169,613,311	\$ 1,169,330,671	\$ 13,914,342	\$ 1,171,963,674	8.31%	\$ 77,685,045	7.18%	\$ 77,395,863	7.09%

Notes:

- 1 "Regular Work To Date" is the total value of work paid to contractor as reported in the Department's Construction Reporting System (CRS).
- 2 "Actual Expenditures" is the total amount paid for work as recorded in the Department's Financial Management System and reflects all expenditures against each contract.
- 3 of contract changes that were recorded as being expended by reason code in the Department's Contract Change Tracking System
- 4 "Supplemental Agreement (Including Contingency)" is the total amount allocated within the Department's Construction Reporting System (CRS) for contract changes.

Highlighted Column Indicated Performance Measures Reported by Construction Office

Construction Cost and Time
 Summary Report
 For Contracts Completed Through Second Quarter Fiscal Year 2003/2004

District	Contract Lettings	Original Contract Days	Weather Days		Time Extensions		Supplemental Agreement		Total Days (Less Weather)		Present Days	Days Used	Days Used (Less Weather)	% Increase (Less Weather)
			Days Added	% of Original Days	Days Added	% of Original Days	Days Added	% of Original Days	Days Added	% of Original Days				
1	Central Let	5,652	413	7.31%	116	2.05%	26	0.46%	5,794	2.51%	6,176	5,812	5,399	-4.48%
	District Let	650	17	2.62%	-	0.00%	12	1.85%	662	1.85%	679	535	518	-20.31%
	All Contracts	6,302	430	6.82%	116	1.84%	38	0.60%	6,456	2.44%	6,855	6,347	5,917	-6.11%
2	Central Let	6,666	814	12.21%	548	8.22%	780	11.70%	7,994	19.92%	8,796	8,244	7,430	11.46%
	District Let	1,244	150	12.06%	68	5.47%	103	8.28%	1,415	13.75%	1,565	1,442	1,292	3.86%
	All Contracts	7,910	964	12.19%	616	7.79%	883	11.16%	9,409	18.95%	10,361	9,686	8,722	10.27%
3	Central Let	11,066	3,151	28.47%	475	4.29%	1,359	12.28%	12,900	16.57%	16,048	16,341	13,190	19.19%
	District Let	410	89	21.71%	11	2.68%	-	0.00%	421	2.68%	510	458	369	-10.00%
	All Contracts	11,476	3,240	28.23%	486	4.23%	1,359	11.84%	13,321	16.08%	16,558	16,799	13,559	18.15%
4	Central Let	7,047	309	4.38%	806	11.44%	480	6.81%	8,333	18.25%	8,642	8,430	8,121	15.24%
	District Let	2,719	19	0.70%	217	7.98%	105	3.86%	3,041	11.84%	3,060	2,533	2,514	-7.54%
	All Contracts	9,766	328	3.36%	1,023	10.48%	585	5.99%	11,374	16.47%	11,702	10,963	10,635	8.90%

Construction Cost and Time
 Summary Report
 For Contracts Completed Through Second Quarter Fiscal Year 2003/2004

District	Contract Lettings	Original Contract Days	Weather Days		Time Extensions		Supplemental Agreement		Total Days (Less Weather)		Present Days	Days Used	Days Used (Less Weather)	% Increase (Less Weather)
			Days Added	% of Original Days	Days Added	% of Original Days	Days Added	% of Original Days	Days Added	% of Original Days				
5	Central Let	3,596	465	12.93%	66	1.84%	544	15.13%	4,206	16.96%	4,671	4,498	4,033	12.15%
	District Let	890	155	17.42%	30	3.37%	20	2.25%	940	5.62%	1,095	1,086	931	4.61%
	All Contracts	4,486	620	13.82%	96	2.14%	564	12.57%	5,146	14.71%	5,766	5,584	4,964	10.66%
6	Central Let	2,880	54	1.88%	52	1.81%	(20)	-0.69%	2,912	1.11%	2,966	2,487	2,433	-15.52%
	District Let	3,380	9	0.27%	93	2.75%	-	0.00%	3,473	2.75%	3,482	3,253	3,244	-4.02%
	All Contracts	6,260	63	1.01%	145	2.32%	(20)	-0.32%	6,385	2.00%	6,448	5,740	5,677	-9.31%
7	Central Let	2,833	245	8.65%	139	4.91%	218	7.70%	3,190	12.60%	3,435	3,208	2,963	4.59%
	District Let	825	19	2.30%	175	21.21%	7	0.85%	1,007	22.06%	1,026	1,038	1,019	23.52%
	All Contracts	3,658	264	7.22%	314	8.58%	225	6.15%	4,197	14.73%	4,461	4,246	3,982	8.86%
8	Central Let	3,633	367	10.10%	23	0.63%	353	9.72%	4,009	10.35%	4,376	4,310	3,943	8.53%
	District Let	578	35	6.06%	108	18.69%	70	12.11%	756	30.80%	791	772	737	27.51%
	All Contracts	4,211	402	9.55%	131	3.11%	423	10.05%	4,765	13.16%	5,167	5,082	4,680	11.14%

Construction Cost and Time
 Summary Report
 For Contracts Completed Through Second Quarter Fiscal Year 2003/2004

District	Contract Lettings	Original Contract Days	Weather Days		Time Extensions		Supplemental Agreement		Total Days (Less Weather)		Present Days	Days Used	Days Used (Less Weather)	% Increase (Less Weather)
			Days Added	% of Original Days	Days Added	% of Original Days	Days Added	% of Original Days	Days Added	% of Original Days				
Totals This Qtr	Central Let	43,373	5,818	13.41%	2,225	5.13%	3,740	8.62%	49,338	13.75%	55,110	53,330	47,512	9.54%
	District Let	10,696	493	4.61%	702	6.56%	317	2.96%	11,715	9.53%	12,208	11,117	10,624	-0.67%
	All Contracts	54,069	6,311	11.67%	2,927	5.41%	4,057	7.50%	61,053	12.92%	67,318	64,447	58,136	7.52%

Totals Previous Quarter	Central Let	25,062	3,413	13.62%	1,349	5.38%	1,959	7.82%	28,370	13.20%	31,771	30,719	27,306	8.95%
	District Let	5,400	185	3.43%	301	5.57%	156	2.89%	5,857	8.46%	6,129	5,642	5,457	1.06%
	All Contracts	30,462	3,598	11.81%	1,650	5.42%	2,115	6.94%	34,227	12.36%	37,900	36,361	32,763	7.55%

Totals Fiscal Year 2002/2003	Central Let	66,570	8,197	12.31%	4,510	6.77%	2,004	3.01%	73,084	9.79%	83,410	83,474	75,277	13.08%
	District Let	8,100	316	3.90%	99	1.22%	806	9.95%	9,005	11.17%	9,239	8,585	8,269	2.09%
	All Contracts	74,670	8,513	11.40%	4,609	6.17%	2,810	3.76%	82,089	9.94%	92,649	92,059	83,546	11.89%

Construction Cost and Time
 Detailed Data
 For Contracts Completed Through Second Quarter Fiscal Year 2003/2004

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number Projects	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount
01	19633	19567315201	10/30/96	QTR2	96/97	1	8	477	590	591	-1	1	30	47	66	\$ 5,081,052		\$ 5,081,052
01	20227	19389315201	07/29/98	QTR1	98/99	1	3	465	493	493	0	0	179	28	0	\$ 3,914,580		\$ 3,914,580
01	20447	19445715201	03/31/99	QTR3	98/99	1	4	465	477	477	0	0	0	36	-24	\$ 3,368,067		\$ 3,368,067
01	20578	19855015201	06/23/99	QTR4	98/99	1	0	200	240	237	3	0	0	40	0	\$ 1,138,582	\$ 35,500	\$ 1,103,082
01	20695	19762615201	09/29/99	QTR1	99/00	2	1	210	207	207	0	0	0	27	-30	\$ 3,820,130	\$ 100,000	\$ 3,720,130
01	20731	20062315201	10/27/99	QTR2	99/00	1	1	90	109	108	1	0	0	14	5	\$ 352,885	\$ 16,200	\$ 336,685
01	21003	19863815201	08/30/00	QTR1	00/01	1	1	235	265	257	8	0	0	30	0	\$ 2,052,052	\$ 50,000	\$ 2,002,052
01	21105	19390615201	01/24/01	QTR3	00/01	1	1	315	372	320	52	0	0	57	0	\$ 2,587,501	\$ 50,000	\$ 2,537,501
01	21140	19381315201	02/28/01	QTR3	00/01	2	4	420	519	519	0	0	0	97	2	\$ 5,979,219	\$ 79,286	\$ 5,899,933
01	21227	19565625201	05/23/01	QTR4	00/01	1	4	330	335	323	12	0	0	5	0	\$ 5,847,464	\$ 53,000	\$ 5,794,464
01	21278	19447415201	07/25/01	QTR1	01/02	1	0	250	263	262	1	0	0	13	0	\$ 3,699,699	\$ 50,000	\$ 3,649,699
01	21279	19570715201	07/25/01	QTR1	01/02	1	1	40	85	85	0	0	0	7	38	\$ 297,240	\$ 14,060	\$ 283,180
01	21397	19447715201	12/05/01	QTR2	01/02	1	1	165	209	236	-27	27	0	44	0	\$ 2,734,000	\$ 50,000	\$ 2,684,000
01	21398	19451515201	12/05/01	QTR2	01/02	1	4	145	114	114			0	0	-31	\$ 1,918,995	\$ 50,000	\$ 1,868,995
01	21451	19388915201	02/27/02	QTR3	01/02	1	0	315	339	250	89	0	0	24	0	\$ 3,495,000	\$ 50,000	\$ 3,445,000
01	21452	19771115201	02/27/02	QTR3	01/02	1	2	150	174	175	-1	1	0	21	3	\$ 1,661,662	\$ 50,000	\$ 1,611,662
01	21474	19746315201	03/27/02	QTR3	01/02	1	1	125	151	142	9	0	0	4	22	\$ 984,500	\$ 36,500	\$ 948,000
01	21506	19401615201	04/24/02	QTR4	01/02	1	1	225	232	159	73	0	0	7	0	\$ 3,999,353	\$ 50,000	\$ 3,949,353
01	21507	19769615201	04/24/02	QTR4	01/02	2	3	210	149	160	-11	11	0	0	-61	\$ 3,409,280	\$ 81,280	\$ 3,328,000
01	21542	19726425201	05/22/02	QTR4	01/02	1	2	95	95	96	-1	1	0	0	0	\$ 787,585	\$ 40,000	\$ 747,585
01	21634	19690915201	08/28/02	QTR1	02/03	1	0	170	178	48	130	0	0	8	0	\$ 2,533,999	\$ 50,000	\$ 2,483,999
01	21635	19856115201	08/28/02	QTR1	02/03	1	1	40	40	73	-33	33	0	0	0	\$ 167,775	\$ 11,775	\$ 156,000
01	21658	19753215201	09/25/02	QTR1	02/03	1	1	180	184	180	4	0	0	4	0	\$ 1,929,000	\$ 50,000	\$ 1,879,000
01	21659	19808755201	09/25/02	QTR1	02/03	1	2	185	199	196	3	0	0	9	5	\$ 1,192,825	\$ 50,000	\$ 1,142,825
01	21682	40420015201	09/25/02	QTR1	02/03	1	3	150	157	104	53	0	0	7	0	\$ 2,838,065	\$ 50,000	\$ 2,788,065
Dist 01 - Central Let Contrats SubTotal						49	5652	6176	5812	364	74	209	529	-5	\$ 65,790,510	\$ 1,067,601	\$ 64,722,909	
01	E1C12	40949715201	03/22/01	QTR3	00/01	2	0	365	365	277	88	0	0	0	0	\$ 189,588	\$ 14,413	\$ 175,175
01	E1C31	40823615201	05/17/01	QTR4	00/01	1	1	30	34	32	2	0	0	4	0	\$ 86,266	\$ 6,300	\$ 79,966
01	E1C97	41096315201	05/16/02	QTR4	01/02	2	1	45	55	58	-3	3	0	9	1	\$ 205,840	\$ 9,350	\$ 196,490
01	E1D30	19809145201	09/19/02	QTR1	02/03	1	2	45	57	31	26	0	0	2	10	\$ 224,500	\$ 11,500	\$ 213,000
01	E1D52	41406015201	11/07/02	QTR2	02/03	1	0	30	30	29	1	0	0	0	0	\$ 114,465	\$ 1,900	\$ 112,565
01	E1D53	41187915201	01/23/03	QTR3	02/03	1	0	45	48	47	1	0	0	2	1	\$ 78,736	\$ 7,227	\$ 71,509
01	E1D54	41283015201	01/23/03	QTR3	02/03	1	0	45	45	30	15	0	0	0	0	\$ 281,569	\$ 15,775	\$ 265,794
01	E1D63	41474225201	02/17/03	QTR3	02/03	1	2	45	45	31	14	0	0	0	0	\$ 94,088	\$ 4,000	\$ 90,088
Dist 01 District Let Contracts SubTotal						6	650	679	535	144	3	0	17	12	\$ 1,275,052	\$ 70,465	\$ 1,204,587	
District 01 Totals						55	6302	6855	6347	508	77	209	546	7	\$ 67,065,562	\$ 1,138,066	\$ 65,927,496	
02	20582	20996515201	06/23/99	QTR4	98/99	1	12	480	689	691	-2	2	49	163	46	\$ 7,955,212	\$ 99,200	\$ 7,856,012
02	20897	20956915201	05/24/00	QTR4	99/00	2	8	475	539	541	-2	2	0	47	17	\$ 11,239,823	\$ 100,000	\$ 11,139,823
02	20935	20955715201	06/21/00	QTR4	99/00	1	6	400	477	362	115	0	0	29	48	\$ 6,877,897	\$ 63,000	\$ 6,814,897
02	21009	21070115201	08/30/00	QTR1	00/01	1	6	240	412	412	0	0	0	75	97	\$ 3,667,435	\$ 50,000	\$ 3,617,435
02	21073	20948415201	12/06/00	QTR2	00/01	1	3	270	358	353	5	0	0	93	-5	\$ 3,184,037	\$ 50,000	\$ 3,134,037
02	21119	21327115201	01/24/01	QTR3	00/01	1	19	375	721	597	124	0	0	258	88	\$ 16,167,328	\$ 150,000	\$ 16,017,328
02	21178	20940715201	03/28/01	QTR3	00/01	2	10	400	525	523	2	0	0	88	37	\$ 6,280,563	\$ 72,000	\$ 6,208,563
02	21230	20764215201	05/23/01	QTR4	00/01	1	4	270	449	449	0	0	0	65	114	\$ 3,875,539	\$ 50,000	\$ 3,825,539
02	21232	21022315201	05/23/01	QTR4	00/01	3	17	613	844	661	183	0	0	27	204	\$ 6,606,028	\$ 50,000	\$ 6,556,028
02	21256	21041015201	06/20/01	QTR4	00/01	1	15	400	581	556	25	0	0	141	40	\$ 10,483,921	\$ 104,000	\$ 10,379,921
02	21375	20971415201	10/31/01	QTR2	01/02	1	1	175	212	219	-7	7	0	34	3	\$ 1,476,414	\$ 50,000	\$ 1,426,414
02	21376	21055025201	10/31/01	QTR2	01/02	1	1	180	298	289	9	0	0	38	80	\$ 2,413,408	\$ 50,000	\$ 2,363,408
02	21390	40417115201	10/31/01	QTR2	01/02	1	3	90	228	228	0	0	0	78	60	\$ 1,428,506	\$ 50,000	\$ 1,378,506
02	21404	20784425201	12/05/01	QTR2	01/02	1	4	209	170	170	0	0	0	6	-45	\$ 3,936,297	\$ 50,000	\$ 3,886,297
02	21406	20965025201	12/05/01	QTR2	01/02	1	3	200	264	200	64	0	0	64	0	\$ 4,098,642	\$ 50,000	\$ 4,048,642
02	21407	20969915201	12/05/01	QTR2	01/02	1	0	270	156	156	0	0	0	0	-114	\$ 488,999	\$ 25,000	\$ 463,999

Construction Cost and Time
 Detailed Data
 For Contracts Completed Through Second Quarter Fiscal Year 2003/2004

District	Contract Number	Financial Project ID	CRS Present Contract Amount	Regular Work To Date (From CRS)	Total CRS Contract Adjustments	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (From FM System)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders			
													Time Ext Days	SA Days	SA Amount	Premium Cost
01	19633	19567315201	\$ 5,386,992	\$ 5,270,593	\$ (15,609)	\$ -	\$ (15,609)	\$ 5,254,984	\$ 5,254,984	\$ -	\$ 305,941	42	2	0	\$ -	\$ -
01	20227	19389315201	\$ 4,244,082	\$ 4,133,415	\$ -	\$ -	\$ -	\$ 4,133,415	\$ 4,133,415	\$ -	\$ 329,502	28	0	0	\$ 289,978	\$ -
01	20447	19445715201	\$ 3,518,067	\$ 3,345,986	\$ -	\$ -	\$ -	\$ 3,345,986	\$ 3,425,482	\$ 79,496	\$ 150,000	31	0	0	\$ -	\$ -
01	20578	19855015201	\$ 1,138,582	\$ 1,116,166	\$ -	\$ -	\$ -	\$ 1,116,166	\$ 1,116,166	\$ -	\$ -	21	0	0	\$ -	\$ -
01	20695	19762615201	\$ 3,428,725	\$ 3,451,448	\$ -	\$ -	\$ -	\$ 3,451,448	\$ 3,451,448	\$ -	\$ (391,405)	27	0	0	\$ -	\$ -
01	20731	20062315201	\$ 366,241	\$ 327,940	\$ -	\$ -	\$ -	\$ 327,940	\$ 327,940	\$ -	\$ 13,356	14	0	5	\$ 1,393	\$ -
01	21003	19863815201	\$ 2,057,975	\$ 1,946,068	\$ -	\$ -	\$ -	\$ 1,946,068	\$ 1,946,068	\$ -	\$ 5,923	30	0	0	\$ -	\$ -
01	21105	19390615201	\$ 2,590,757	\$ 2,402,709	\$ -	\$ -	\$ -	\$ 2,402,709	\$ 2,402,709	\$ -	\$ 3,256	57	0	0	\$ -	\$ -
01	21140	19381315201	\$ 6,042,933	\$ 5,758,556	\$ -	\$ -	\$ -	\$ 5,758,556	\$ 5,755,116	\$ (3,439)	\$ 63,714	44	53	0	\$ 87,987	\$ -
01	21227	19565625201	\$ 5,898,594	\$ 6,151,400	\$ -	\$ 167,786	\$ 167,786	\$ 6,319,186	\$ 6,151,400	\$ (167,786)	\$ 51,130	5	0	0	\$ 8,784	\$ -
01	21278	19447415201	\$ 3,699,699	\$ 3,688,303	\$ -	\$ -	\$ -	\$ 3,688,303	\$ 3,688,303	\$ -	\$ -	13	0	0	\$ -	\$ -
01	21279	19570715201	\$ 356,152	\$ 342,092	\$ -	\$ -	\$ -	\$ 342,092	\$ 342,092	\$ -	\$ 58,912	2	0	0	\$ -	\$ -
01	21397	19447715201	\$ 2,776,456	\$ 2,715,720	\$ -	\$ -	\$ -	\$ 2,715,720	\$ 2,753,155	\$ 37,435	\$ -	44	0	0	\$ 7,426	\$ -
01	21398	19451515201	\$ 1,798,873	\$ 1,738,334	\$ -	\$ 80,000	\$ 80,000	\$ 1,818,334	\$ 1,843,442	\$ 25,108	\$ (120,123)	0	0	0	\$ -	\$ -
01	21451	19388915201	\$ 3,495,000	\$ 3,443,612	\$ -	\$ -	\$ -	\$ 3,443,612	\$ 3,532,388	\$ 88,776	\$ -	24	0	0	\$ 3,152	\$ -
01	21452	19771115201	\$ 1,656,933	\$ 1,591,233	\$ -	\$ -	\$ -	\$ 1,591,233	\$ 1,605,352	\$ 14,119	\$ (4,729)	0	0	0	\$ -	\$ -
01	21474	19746315201	\$ 989,114	\$ 961,557	\$ -	\$ -	\$ -	\$ 961,557	\$ 989,598	\$ 28,042	\$ -	4	0	0	\$ 22,499	\$ -
01	21506	19401615201	\$ 3,999,353	\$ 3,955,540	\$ -	\$ 200,000	\$ 200,000	\$ 4,155,540	\$ 4,010,277	\$ (145,263)	\$ -	7	0	0	\$ -	\$ -
01	21507	19769615201	\$ 3,409,280	\$ 3,323,716	\$ -	\$ -	\$ -	\$ 3,323,716	\$ 3,363,835	\$ 40,119	\$ -	0	0	0	\$ -	\$ -
01	21542	19726425201	\$ 784,709	\$ 741,315	\$ -	\$ -	\$ -	\$ 741,315	\$ 741,315	\$ -	\$ (2,876)	0	0	0	\$ 1,644	\$ -
01	21634	19690915201	\$ 2,533,999	\$ 2,496,226	\$ -	\$ -	\$ -	\$ 2,496,226	\$ 2,515,496	\$ 19,269	\$ -	4	0	0	\$ 833	\$ -
01	21635	19856115201	\$ 167,775	\$ 156,100	\$ (17,952)	\$ -	\$ (17,952)	\$ 138,148	\$ 138,148	\$ -	\$ -	0	0	0	\$ -	\$ -
01	21658	19753215201	\$ 1,929,000	\$ 1,888,821	\$ -	\$ -	\$ -	\$ 1,888,821	\$ 1,906,282	\$ 17,461	\$ -	0	0	0	\$ -	\$ -
01	21659	19808755201	\$ 1,209,143	\$ 1,183,707	\$ -	\$ -	\$ -	\$ 1,183,707	\$ 1,183,733	\$ 26	\$ 16,318	9	0	0	\$ -	\$ -
01	21682	40420015201	\$ 2,844,655	\$ 2,876,685	\$ -	\$ 125,000	\$ 125,000	\$ 3,001,685	\$ 2,922,060	\$ (79,625)	\$ 6,589	7	0	0	\$ 6,589	\$ -
Dist 01 - Central Let Contrats SubTotal			\$ 66,323,089	\$ 65,007,242	\$ (33,561)	\$ 572,786	\$ 539,225	\$ 65,546,467	\$ 65,500,204	\$ (46,262)	\$ 485,508	413	55	5	\$ 430,285	\$ -
01	E1C12	40949715201	\$ 189,588	\$ 174,378	\$ -	\$ -	\$ -	\$ 174,378	\$ 174,808	\$ 430	\$ -	0	0	0	\$ -	\$ -
01	E1C31	40823615201	\$ 86,266	\$ 86,166	\$ -	\$ -	\$ -	\$ 86,166	\$ 86,166	\$ -	\$ -	4	0	0	\$ -	\$ -
01	E1C97	41096315201	\$ 211,001	\$ 193,851	\$ -	\$ -	\$ -	\$ 193,851	\$ 200,019	\$ 6,167	\$ 5,161	9	0	0	\$ -	\$ -
01	E1D30	19809145201	\$ 234,065	\$ 234,065	\$ -	\$ -	\$ -	\$ 234,065	\$ 234,065	\$ -	\$ 9,565	2	0	10	\$ 21,065	\$ -
01	E1D52	41406015201	\$ 114,465	\$ 110,514	\$ -	\$ -	\$ -	\$ 110,514	\$ 110,514	\$ -	\$ -	0	0	0	\$ -	\$ -
01	E1D53	41187915201	\$ 78,736	\$ 73,949	\$ -	\$ -	\$ -	\$ 73,949	\$ 73,949	\$ -	\$ -	2	0	0	\$ -	\$ -
01	E1D54	41283015201	\$ 281,569	\$ 262,968	\$ -	\$ -	\$ -	\$ 262,968	\$ 262,968	\$ -	\$ -	0	0	0	\$ -	\$ -
01	E1D63	41474225201	\$ 94,088	\$ 87,250	\$ -	\$ -	\$ -	\$ 87,250	\$ 94,083	\$ 6,834	\$ -	0	0	0	\$ 597	\$ -
Dist 01 District Let Contracts SubTotal			\$ 1,289,778	\$ 1,223,141	\$ -	\$ -	\$ -	\$ 1,223,141	\$ 1,236,572	\$ 13,431	\$ 14,726	17	0	10	\$ 21,662	\$ -
District 01 Totals			\$ 67,612,867	\$ 66,230,383	\$ (33,561)	\$ 572,786	\$ 539,225	\$ 66,769,608	\$ 66,736,776	\$ (32,831)	\$ 500,234	430	55	15	\$ 451,947	\$ -
02	20582	20996515201	\$ 9,246,680	\$ 9,504,795	\$ (6,436)	\$ -	\$ (6,436)	\$ 9,498,359	\$ 9,500,841	\$ 2,482	\$ 1,291,468	96	0	25	\$ 354,806	\$ -
02	20897	20956915201	\$ 12,384,262	\$ 12,304,685	\$ -	\$ -	\$ -	\$ 12,304,685	\$ 12,304,685	\$ -	\$ 1,144,440	47	0	10	\$ 245,116	\$ -
02	20935	20955715201	\$ 8,079,524	\$ 8,278,632	\$ -	\$ 122,284	\$ 122,284	\$ 8,400,916	\$ 8,279,144	\$ (121,772)	\$ 1,201,627	29	0	11	\$ 256,005	\$ -
02	21009	21070115201	\$ 4,560,756	\$ 4,621,363	\$ -	\$ -	\$ -	\$ 4,621,363	\$ 4,621,516	\$ 153	\$ 893,321	67	0	0	\$ -	\$ -
02	21073	20948415201	\$ 3,182,021	\$ 3,258,751	\$ -	\$ -	\$ -	\$ 3,258,751	\$ 3,258,901	\$ 150	\$ (2,017)	24	24	0	\$ -	\$ -
02	21119	21327115201	\$ 19,445,218	\$ 19,982,898	\$ -	\$ 944,136	\$ 944,136	\$ 20,927,034	\$ 19,983,048	\$ (943,986)	\$ 3,277,890	248	7	70	\$ 577,832	\$ -
02	21178	20940715201	\$ 6,770,703	\$ 6,999,358	\$ -	\$ -	\$ -	\$ 6,999,358	\$ 7,000,566	\$ 1,208	\$ 490,140	41	0	13	\$ 232,925	\$ -
02	21230	20764215201	\$ 4,537,063	\$ 4,512,427	\$ -	\$ -	\$ -	\$ 4,512,427	\$ 4,513,531	\$ 1,104	\$ 661,525	24	0	0	\$ -	\$ -
02	21232	21022315201	\$ 8,085,048	\$ 8,045,112	\$ -	\$ 250,000	\$ 250,000	\$ 8,295,112	\$ 8,045,358	\$ (249,754)	\$ 1,479,020	20	0	29	\$ 443,661	\$ -
02	21256	21041015201	\$ 15,623,508	\$ 15,714,574	\$ -	\$ -	\$ -	\$ 15,714,574	\$ 15,714,574	\$ -	\$ 5,139,586	72	0	0	\$ 2,418,672	\$ -
02	21375	20971415201	\$ 1,575,324	\$ 1,432,013	\$ 98,910	\$ -	\$ 98,910	\$ 1,530,924	\$ 1,536,107	\$ 5,183	\$ 98,910	12	0	3	\$ 5,760	\$ -
02	21376	21055025201	\$ 2,459,897	\$ 2,510,319	\$ -	\$ -	\$ -	\$ 2,510,319	\$ 2,512,267	\$ 1,948	\$ 46,489	23	0	13	\$ 52,521	\$ -
02	21390	40417115201	\$ 1,591,434	\$ 1,630,508	\$ 9,187	\$ -	\$ 9,187	\$ 1,639,695	\$ 1,639,773	\$ 77	\$ 162,928	9	6	0	\$ -	\$ -
02	21404	20784425201	\$ 4,030,022	\$ 3,993,733	\$ -	\$ -	\$ -	\$ 3,993,733	\$ 3,993,733	\$ -	\$ 93,725	6	0	1	\$ 33,010	\$ -
02	21406	20965025201	\$ 4,282,806	\$ 4,483,339	\$ -	\$ 205,952	\$ 205,952	\$ 4,689,291	\$ 4,484,106	\$ (205,185)	\$ 184,163	15	0	0	\$ 6,997	\$ -
02	21407	20969915201	\$ 488,999	\$ 463,999	\$ -	\$ -	\$ -	\$ 463,999	\$ 463,999	\$ -	\$ -	0	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
01	19633	19567315201	3	59	\$ 144,426	\$ 24,163	0	0	\$ -	\$ -	0	0	\$ (22,080)	\$ -	0	0	\$ -	\$ -
01	20227	19389315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20447	19445715201	5	(24)	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20578	19855015201	0	0	\$ 18,844	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20695	19762615201	0	0	\$ 4,348	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20731	20062315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21003	19863815201	0	0	\$ 5,923	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21105	19390615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21140	19381315201	0	2	\$ 25,578	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21227	19565625201	0	0	\$ 48,877	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21278	19447415201	0	0	\$ 23,073	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21279	19570715201	0	38	\$ 58,912	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21397	19447715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21398	19451515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21451	19388915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21452	19771115201	0	0	\$ (199)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21474	19746315201	0	22	\$ 11,333	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21506	19401615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21507	19769615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21542	19726425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21634	19690915201	0	0	\$ 15,209	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21635	19856115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21658	19753215201	0	0	\$ 10,311	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21659	1980875201	0	5	\$ 34,818	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21682	40420015201	0	0	\$ 1,809	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 01 - Central Let Contrats SubTotal			8	102	\$ 403,262	\$ 24,163	0	0	\$ -	\$ -	0	0	\$ (22,080)	\$ -	0	0	\$ -	\$ -
01	E1C12	40949715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C31	40823615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C97	41096315201	0	1	\$ 5,161	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D30	19809145201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D52	41406015201	0	0	\$ 1,326	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D53	41187915201	0	1	\$ 2,440	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D54	41283015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D63	41474225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 01 District Let Contracts SubTotal			0	2	\$ 8,927	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 01 Totals			8	104	\$ 412,189	\$ 24,163	0	0	\$ -	\$ -	0	0	\$ (22,080)	\$ -	0	0	\$ -	\$ -
02	20582	20996515201	0	11	\$ 64,009	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20897	20956915201	0	7	\$ 587,484	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20935	20955715201	0	25	\$ 512,502	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21009	21070115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21073	20948415201	45	0	\$ 42,983	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21119	21327115201	0	18	\$ 959,459	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21178	20940715201	0	20	\$ 265,860	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 936	\$ -
02	21230	20764215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21232	21022315201	0	0	\$ 409,360	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,084	\$ -
02	21256	21041015201	0	25	\$ 728,625	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,210	\$ -
02	21375	20971415201	0	0	\$ 6,175	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21376	21055025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21390	40417115201	34	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21404	20784425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21406	20965025201	0	0	\$ 145,346	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21407	20969915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
01	19633	19567315201	0	0	\$ 37,440	\$ 4,126	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20227	19389315201	0	0	\$ (10,476)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20447	19445715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20578	19855015201	19	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20695	19762615201	0	(30)	\$ (391,405)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20731	20062315201	0	0	\$ 13,356	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21003	19863815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21105	19390615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21140	19381315201	0	0	\$ 6,600	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21227	19565625201	0	0	\$ 2,046	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 4,736	\$ -
01	21278	19447415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21279	19570715201	5	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21397	19447715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 36,157	\$ -
01	21398	19451515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21451	19388915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21452	19771115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	21	0	\$ -	\$ -
01	21474	19746315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21506	19401615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21507	19769615201	0	(61)	\$ 3,665	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21542	19726425201	0	0	\$ (2,876)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21634	19690915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	0	\$ -	\$ -
01	21635	19856115201	0	0	\$ 100	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21658	19753215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	0	\$ -	\$ -
01	21659	1980875201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21682	40420015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 01 - Central Let Contrats SubTotal			24	(91)	\$ (341,550)	\$ 4,126	0	0	\$ -	\$ -	0	0	\$ -	\$ -	29	0	\$ 40,893	\$ -
01	E1C12	40949715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C31	40823615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C97	41096315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D30	19809145201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D52	41406015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D53	41187915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D54	41283015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D63	41474225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 01 District Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 01 Totals			24	(91)	\$ (341,550)	\$ 4,126	0	0	\$ -	\$ -	0	0	\$ -	\$ -	29	0	\$ 40,893	\$ -
02	20582	20996515201	67	10	\$ 808,321	\$ -	0	0	\$ 84,837	\$ -	0	0	\$ -	\$ -	0	0	\$ 19,849	\$ -
02	20897	20956915201	0	0	\$ 55,778	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20935	20955715201	0	12	\$ 329,020	\$ -	0	0	\$ 166,766	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21009	21070115201	8	97	\$ 838,045	\$ 5,115	0	0	\$ 105,275	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21073	20948415201	0	(5)	\$ (45,000)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21119	21327115201	3	0	\$ 210,709	\$ -	0	0	\$ 1,530,753	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21178	20940715201	35	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	24	0	\$ -	\$ -
02	21230	20764215201	41	24	\$ 43,866	\$ -	0	90	\$ 644,976	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21232	21022315201	7	175	\$ 577,215	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21256	21041015201	69	15	\$ 2,065,050	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21375	20971415201	22	0	\$ 1,265	\$ -	0	0	\$ 98,910	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21376	21055025201	15	67	\$ 49,209	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21390	40417115201	29	0	\$ 178,248	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21404	20784425201	0	(46)	\$ 105,595	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21406	20965025201	49	0	\$ 48,714	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21407	20969915201	0	(114)	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
01	19633	19567315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	7	\$ 104,254	\$ 22,000	5	66	\$ 264,041	\$ 50,289
01	20227	19389315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 279,502	\$ -
01	20447	19445715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	(24)	\$ -	\$ -
01	20578	19855015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	19	0	\$ 18,844	\$ -
01	20695	19762615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(30)	\$ (387,057)	\$ -
01	20731	20062315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	5	\$ 14,749	\$ -
01	21003	19863815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 5,923	\$ -
01	21105	19390615201	0	0	\$ -	\$ -	0	0	\$ 3,256	\$ 3,256	0	0	\$ -	\$ -	0	0	\$ 3,256	\$ 3,256
01	21140	19381315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	53	2	\$ 120,165	\$ -
01	21227	19565625201	0	0	\$ -	\$ -	0	0	\$ 30,141	\$ -	0	0	\$ -	\$ -	0	0	\$ 94,584	\$ -
01	21278	19447415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 23,073	\$ -
01	21279	19570715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	38	\$ 58,912	\$ -
01	21397	19447715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 43,583	\$ -
01	21398	19451515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21451	19388915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,152	\$ -
01	21452	19771115201	0	0	\$ -	\$ -	0	3	\$ 3,777	\$ -	0	0	\$ -	\$ -	21	3	\$ 3,579	\$ -
01	21474	19746315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	22	\$ 33,833	\$ -
01	21506	19401615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21507	19769615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(61)	\$ 3,665	\$ -
01	21542	19726425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (1,232)	\$ -
01	21634	19690915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	0	\$ 16,042	\$ -
01	21635	19856115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 100	\$ -
01	21658	19753215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	0	\$ 10,311	\$ -
01	21659	1980875201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	5	\$ 34,818	\$ -
01	21682	40420015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 8,398	\$ -
Dist 01 - Central Let Contrats SubTotal			0	0	\$ -	\$ -	0	3	\$ 37,174	\$ 3,256	0	7	\$ 104,254	\$ 22,000	116	26	\$ 652,241	\$ 53,545
01	E1C12	40949715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C31	40823615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C97	41096315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 5,161	\$ -
01	E1D30	19809145201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	10	\$ 21,065	\$ -
01	E1D52	41406015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,326	\$ -
01	E1D53	41187915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 2,440	\$ -
01	E1D54	41283015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D63	41474225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 597	\$ -
Dist 01 District Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	12	\$ 30,589	\$ -
District 01 Totals			0	0	\$ -	\$ -	0	3	\$ 37,174	\$ 3,256	0	7	\$ 104,254	\$ 22,000	116	38	\$ 682,830	\$ 53,545
02	20582	20996515201	0	0	\$ -	\$ -	0	0	\$ 828	\$ -	0	0	\$ -	\$ -	67	46	\$ 1,332,650	\$ -
02	20897	20956915201	0	0	\$ 224,656	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	17	\$ 1,113,034	\$ -
02	20935	20955715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	48	\$ 1,264,292	\$ -
02	21009	21070115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	97	\$ 943,321	\$ 5,115
02	21073	20948415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	69	(5)	\$ (2,017)	\$ -
02	21119	21327115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	10	88	\$ 3,278,753	\$ -
02	21178	20940715201	0	0	\$ 38,537	\$ -	0	4	\$ 6,480	\$ -	0	0	\$ -	\$ -	59	37	\$ 544,738	\$ -
02	21230	20764215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	41	114	\$ 688,842	\$ -
02	21232	21022315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	7	204	\$ 1,432,320	\$ -
02	21256	21041015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 14,700	\$ -	69	40	\$ 5,229,257	\$ -
02	21375	20971415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	22	3	\$ 112,110	\$ -
02	21376	21055025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	15	80	\$ 101,731	\$ -
02	21390	40417115201	0	0	\$ -	\$ -	0	60	\$ 15,055	\$ -	0	0	\$ -	\$ -	69	60	\$ 193,303	\$ -
02	21404	20784425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(45)	\$ 138,605	\$ -
02	21406	20965025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	49	0	\$ 201,057	\$ -
02	21407	20969915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(114)	\$ -	\$ -

Construction Cost and Time
 Detailed Data
 For Contracts Completed Through Second Quarter Fiscal Year 2003/2004

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number Projects	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount
02	21411	21294945201	12/05/01	QTR2	01/02	1	3	240	260	258	2	0	0	20	0	\$ 6,495,275	\$ 66,275	\$ 6,429,000
02	21480	21051825201	03/27/02	QTR3	01/02	1	0	73	78	82	-4	4	0	5	0	\$ 142,727	\$ 11,177	\$ 131,550
02	21496	40462735201	03/27/02	QTR3	01/02	1	1	200	235	234	1	0	0	8	27	\$ 362,738	\$ 19,112	\$ 343,626
02	21497	40462745201	03/27/02	QTR3	01/02	1	0	200	225	225	0	0	0	4	21	\$ 467,493	\$ 29,933	\$ 437,560
02	21498	40462755201	03/27/02	QTR3	01/02	1	1	200	199	199	0	0	0	2	-3	\$ 428,650	\$ 34,608	\$ 394,042
02	21510	20926525201	04/24/02	QTR4	01/02	1	0	120	181	177	4	0	0	26	35	\$ 1,073,000	\$ 50,000	\$ 1,023,000
02	21513	21079925201	04/24/02	QTR4	01/02	1	0	120	137	137	0	0	0	10	7	\$ 817,180	\$ 33,782	\$ 783,398
02	21546	20802025201	05/22/02	QTR4	01/02	1	2	180	231	197	34	0	0	51	0	\$ 2,272,222	\$ 50,000	\$ 2,222,222
02	21609	21045525201	07/31/02	QTR1	02/03	1	0	90	124	128	-4	4	0	12	22	\$ 82,191	\$ 7,410	\$ 74,781
02	21610	21212215201	07/31/02	QTR1	02/03	1	1	75	82	82	0	0	0	6	1	\$ 249,990	\$ 15,365	\$ 234,625
02	21683	40462785201	09/25/02	QTR1	02/03	1	0	121	121	118	3	0	0	0	0	\$ 221,949	\$ 14,600	\$ 207,349
Dist 02 Central Let Contract SubTotal							120	6666	8796	8244	552	19	49	1350	780	\$ 102,793,464	\$ 1,395,462	\$ 101,398,002
02	E2E63	21097025201	03/06/02	QTR3	01/02	1	2	180	279	279	0	0	0	72	27	\$ 3,508,000	\$ 50,000	\$ 3,458,000
02	E2F19	40429515201	04/03/02	QTR4	01/02	1	1	75	123	123	0	0	0	1	47	\$ 247,561	\$ 7,726	\$ 239,835
02	E2F26	20983225201	10/23/02	QTR2	02/03	2	0	180	190	83	107	0	0	10	0	\$ 249,800	\$ 18,344	\$ 231,456
02	E2F37	20972025201	04/03/02	QTR4	01/02	1	1	240	266	266	0	0	0	5	21	\$ 887,477	\$ 50,000	\$ 837,477
02	E2F54	20782225201	07/24/02	QTR1	02/03	1	0	60	80	80	0	0	0	2	18	\$ 102,901	\$ 8,380	\$ 94,521
02	E2F57	21273435201	07/24/02	QTR1	02/03	1	0	180	157	156	1	0	0	8	-31	\$ 2,511,000	\$ 50,000	\$ 2,461,000
02	E2F59	21334625201	08/21/02	QTR1	02/03	1	1	150	274	274	0	0	0	103	21	\$ 2,617,889	\$ 50,000	\$ 2,567,889
02	E2F97	21307335201	07/09/03	QTR1	03/04	1	0	14	14	5	9	0	0	0	0	\$ 715,333		\$ 715,333
02	E2G49	21042035201	01/29/03	QTR3	02/03	1	1	60	69	66	3	0	0	9	0	\$ 91,078		\$ 91,078
02	E2G62	20811625201	03/13/03	QTR3	02/03	1	0	90	90	87	3	0	0	0	0	\$ 56,000		\$ 56,000
02	E2G84	41541915201	07/28/03	QTR1	03/04	1	0	15	23	23	0	0	0	8	0	\$ 191,000		\$ 191,000
Dist 02 District Let Contracts SubTotal							6	1244	1565	1442	123	0	0	218	103	\$ 11,178,039	\$ 234,450	\$ 10,943,589
District 02 Totals							126	7910	10361	9686	675	19	49	1568	883	\$ 113,971,503	\$ 1,629,912	\$ 112,341,591
03	19540	21847915201	06/19/96	QTR4	95/96	1	11	1080	1064	1076	-12	12	14	69	-85	\$ 22,236,940		\$ 22,236,940
03	19762	21934915201	03/26/97	QTR3	96/97	1	3	437	675	711	-36	36	6	205	33	\$ 4,741,663		\$ 4,741,663
03	19789	21914315201	04/30/97	QTR4	96/97	4	6	525	831	831	0	0	34	235	71	\$ 7,068,748		\$ 7,068,748
03	19934	22066215201	09/24/97	QTR1	97/98	1	6	270	371	371	0	0	8	98	3	\$ 4,399,542		\$ 4,399,542
03	20160	21981715201	05/20/98	QTR4	97/98	1	4	280	351	350	1	0	8	71	0	\$ 1,042,093		\$ 1,042,093
03	20198	22263615201	06/17/98	QTR4	97/98	3	9	425	759	920	-161	161	12	187	147	\$ 15,431,104		\$ 15,431,104
03	20381	21977615201	12/02/98	QTR2	98/99	1	7	400	690	687	3	0	16	199	91	\$ 8,424,715		\$ 8,424,715
03	20490	21982315201	03/31/99	QTR3	98/99	1	2	220	312	310	2	0	7	92	0	\$ 2,748,254		\$ 2,748,254
03	20506	21979115201	04/28/99	QTR4	98/99	1	3	200	341	341	0	0	0	141	0	\$ 1,125,316		\$ 1,125,316
03	20507	21987315201	04/28/99	QTR4	98/99	1	2	210	308	304	4	0	0	98	0	\$ 719,661		\$ 719,661
03	20549	21890915201	05/26/99	QTR4	98/99	2	1	225	278	276	2	0	4	18	35	\$ 2,667,707		\$ 2,667,707
03	20591	21894715201	06/23/99	QTR4	98/99	1	3	230	282	299	-17	17	0	46	6	\$ 1,326,639		\$ 1,326,639
03	20598	22262215201	06/23/99	QTR4	98/99	1	7	330	526	522	4	0	0	138	58	\$ 11,459,578		\$ 11,459,578
03	20645	21937415201	07/28/99	QTR1	99/00	2	1	260	302	316	-14	14	0	42	0	\$ 2,393,511	\$ 85,000	\$ 2,308,511
03	20646	21985015201	07/28/99	QTR1	99/00	1	1	80	113	255	-142	142	0	33	0	\$ 446,296	\$ 16,014	\$ 430,282
03	20647	22040515201	07/28/99	QTR1	99/00	4	7	574	1057	1054	3	0	0	180	303	\$ 9,968,166	\$ 136,703	\$ 9,831,463
03	20767	22024815201	12/01/99	QTR2	99/00	1	0	295	429	458	-29	29	0	134	0	\$ 2,382,837	\$ 50,000	\$ 2,332,837
03	20777	21795415201	01/26/00	QTR3	99/00	1	0	290	317	371	-54	54	0	27	0	\$ 1,049,907	\$ 50,000	\$ 999,907
03	20844	22256915201	03/29/00	QTR3	99/00	1	1	180	362	374	-12	12	0	164	18	\$ 2,944,400	\$ 50,000	\$ 2,894,400
03	20902	21789515201	05/24/00	QTR4	99/00	4	6	510	650	648	2	0	0	67	73	\$ 9,918,328	\$ 116,356	\$ 9,801,972
03	20908	22256715201	05/24/00	QTR4	99/00	1	1	460	645	642	3	0	0	185	0	\$ 6,637,553	\$ 85,970	\$ 6,551,583
03	21033	21987915201	09/27/00	QTR1	00/01	2	2	120	194	190	4	0	0	60	14	\$ 489,298	\$ 21,050	\$ 468,248
03	21081	21865315201	12/06/00	QTR2	00/01	1	23	475	681	697	-16	16	0	102	104	\$ 5,962,238	\$ 60,310	\$ 5,901,928
03	21122	22276915201	01/24/01	QTR3	00/01	1	1	417	472	410	62	0	0	54	1	\$ 8,880,404	\$ 103,940	\$ 8,776,464
03	21150	21852315201	02/28/01	QTR3	00/01	2	14	395	535	535	0	0	0	55	85	\$ 6,641,821	\$ 66,861	\$ 6,574,960
03	21235	21937915201	05/23/01	QTR4	00/01	1	2	195	368	368	0	0	0	26	147	\$ 2,697,705	\$ 50,000	\$ 2,647,705
03	21328	21945015201	08/29/01	QTR1	01/02	1	1	120	139	139	0	0	0	3	16	\$ 1,002,697	\$ 50,000	\$ 952,697

District	Contract Number	Financial Project ID	CRS Present Contract Amount	Regular Work To Date (From CRS)	Total CRS Contract Adjustments	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (From FM System)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders			
													Time Ext Days	SA Days	SA Amount	Premium Cost
02	21411	21294945201	\$ 6,947,318	\$ 7,082,177	\$ (8,731)	\$ -	\$ (8,731)	\$ 7,073,447	\$ 7,073,447	\$ -	\$ 452,043	20	0	0	\$ 27,900	\$ -
02	21480	21051825201	\$ 142,727	\$ 140,721	\$ -	\$ -	\$ -	\$ 140,721	\$ 140,721	\$ -	\$ -	5	0	0	\$ -	\$ -
02	21496	40462735201	\$ 399,078	\$ 356,267	\$ -	\$ -	\$ -	\$ 356,267	\$ 356,267	\$ -	\$ 36,340	8	0	0	\$ -	\$ -
02	21497	40462745201	\$ 467,493	\$ 435,514	\$ -	\$ -	\$ -	\$ 435,514	\$ 435,514	\$ -	\$ -	0	0	0	\$ -	\$ -
02	21498	40462755201	\$ 438,158	\$ 420,985	\$ -	\$ -	\$ -	\$ 420,985	\$ 420,985	\$ -	\$ 9,508	2	0	0	\$ -	\$ -
02	21510	20926525201	\$ 1,073,000	\$ 1,061,352	\$ -	\$ -	\$ -	\$ 1,061,352	\$ 1,101,237	\$ 39,885	\$ -	26	0	30	\$ 26,412	\$ -
02	21513	21079925201	\$ 817,180	\$ 796,337	\$ 4,256	\$ -	\$ 4,256	\$ 800,594	\$ 800,729	\$ 135	\$ -	6	0	0	\$ -	\$ -
02	21546	20802025201	\$ 2,392,509	\$ 2,386,792	\$ -	\$ -	\$ -	\$ 2,386,792	\$ 2,402,580	\$ 15,788	\$ 120,287	0	0	0	\$ -	\$ -
02	21609	21045525201	\$ 82,191	\$ 80,081	\$ -	\$ -	\$ -	\$ 80,081	\$ 77,905	\$ (2,176)	\$ -	8	0	20	\$ 5,300	\$ -
02	21610	21212215201	\$ 270,470	\$ 241,793	\$ -	\$ -	\$ -	\$ 241,793	\$ 262,468	\$ 20,675	\$ 20,480	6	0	0	\$ -	\$ -
02	21683	40462785201	\$ 221,949	\$ 220,204	\$ -	\$ -	\$ -	\$ 220,204	\$ 220,204	\$ -	\$ -	0	0	0	\$ -	\$ -
Dist 02 Central Let Contract SubTotal			\$ 119,595,338	\$ 120,958,729	\$ 97,186	\$ 1,522,372	\$ 1,619,558	\$ 122,578,290	\$ 121,144,206	\$ (1,434,085)	\$ 16,801,873	814	37	225	\$ 4,686,917	\$ -
02	E2E63	21097025201	\$ 3,643,500	\$ 3,617,747	\$ -	\$ -	\$ -	\$ 3,617,747.00	\$ 3,681,580.00	63833	\$ 135,500.00	18	11	0	\$ 14,915	\$ -
02	E2F19	40429515201	\$ 275,349	\$ 275,346	\$ -	\$ -	\$ -	\$ 275,346.00	\$ 275,346.00	0	\$ 27,788.00	1	0	0	\$ -	\$ -
02	E2F26	20983225201	\$ 249,800	\$ 232,958	\$ -	\$ -	\$ -	\$ 232,958.00	\$ 232,958.00	0	\$ -	10	0	0	\$ -	\$ -
02	E2F37	20972025201	\$ 1,268,697	\$ 1,270,207	\$ -	\$ -	\$ -	\$ 1,270,207.00	\$ 1,270,207.00	0	\$ 381,220.00	5	0	14	\$ 36,336	\$ -
02	E2F54	20782225201	\$ 102,901	\$ 100,253	\$ -	\$ -	\$ -	\$ 100,253.00	\$ 100,253.00	0	\$ -	1	0	0	\$ -	\$ -
02	E2F57	21273435201	\$ 2,511,000	\$ 2,517,121	\$ -	\$ -	\$ -	\$ 2,517,121.00	\$ 2,511,195.00	-5926	\$ -	8	0	0	\$ -	\$ -
02	E2F59	21334625201	\$ 2,602,631	\$ 1,701,127	\$ -	\$ -	\$ -	\$ 1,701,127.00	\$ 2,609,424.00	908297	\$ (15,258.00)	103	0	21	\$ (14,090)	\$ -
02	E2F97	21307335201	\$ 715,333	\$ 643,800	\$ -	\$ 50,000	\$ 50,000	\$ 693,800.00	\$ 713,722.00	19923	\$ -	0	0	0	\$ -	\$ -
02	E2G49	21042035201	\$ 106,034	\$ 106,034	\$ -	\$ -	\$ -	\$ 106,034.00	\$ 106,034.00	0	\$ 14,956.00	4	0	0	\$ -	\$ -
02	E2G62	20811625201	\$ 56,000	\$ 56,000	\$ -	\$ -	\$ -	\$ 56,000.00	\$ 56,000.00	0	\$ -	0	0	0	\$ -	\$ -
02	E2G84	41541915201	\$ 191,000	\$ 191,000	\$ -	\$ -	\$ -	\$ 191,000.00	\$ 191,000.00	0	\$ -	0	0	0	\$ -	\$ -
Dist 02 District Let Contracts SubTotal			\$ 11,722,245	\$ 10,711,593	\$ -	\$ 50,000	\$ 50,000	\$ 10,761,593	\$ 11,747,719	\$ 986,127	\$ 544,206	150	11	35	\$ 37,161	\$ -
District 02 Totals			\$ 131,317,583	\$ 131,670,322	\$ 97,186	\$ 1,572,372	\$ 1,669,558	\$ 133,339,883	\$ 132,891,925	\$ (447,958)	\$ 17,346,079	964	48	260	\$ 4,724,078	\$ -
03	19540	21847915201	\$ 23,612,455	\$ 23,489,794	\$ 221,953	\$ -	\$ 221,953	\$ 23,711,747	\$ 23,711,747	\$ -	\$ 1,375,515	69	0	5	\$ 165,426	\$ 35,793
03	19762	21934915201	\$ 4,907,177	\$ 4,808,192	\$ 30,000	\$ -	\$ 30,000	\$ 4,838,192	\$ 4,889,314	\$ 51,122	\$ 165,514	181	24	0	\$ 39,733	\$ 2,107
03	19789	21914315201	\$ 7,802,962	\$ 7,804,946	\$ -	\$ -	\$ -	\$ 7,804,946	\$ 7,804,946	\$ -	\$ 734,214	225	0	21	\$ 151,694	\$ -
03	19934	22066215201	\$ 4,668,075	\$ 4,735,746	\$ 75,000	\$ -	\$ 75,000	\$ 4,810,746	\$ 4,810,746	\$ -	\$ 268,533	93	0	0	\$ -	\$ -
03	20160	21981715201	\$ 1,223,719	\$ 1,192,954	\$ -	\$ -	\$ -	\$ 1,192,954	\$ 1,201,204	\$ 8,250	\$ 181,626	66	0	0	\$ 33,910	\$ -
03	20198	22263615201	\$ 16,531,141	\$ 16,238,706	\$ 1,703,264	\$ -	\$ 1,703,264	\$ 17,941,970	\$ 18,948,702	\$ 1,006,733	\$ 1,100,037	105	82	126	\$ 499,596	\$ -
03	20381	21977615201	\$ 9,275,885	\$ 9,626,089	\$ -	\$ -	\$ -	\$ 9,626,089	\$ 9,626,089	\$ -	\$ 851,169	199	0	38	\$ 383,745	\$ 52,741
03	20490	21982315201	\$ 2,800,654	\$ 2,656,495	\$ -	\$ -	\$ -	\$ 2,656,495	\$ 2,694,759	\$ 38,265	\$ 52,400	79	0	0	\$ -	\$ -
03	20506	21979115201	\$ 1,177,205	\$ 1,180,952	\$ -	\$ -	\$ -	\$ 1,180,952	\$ 1,180,952	\$ -	\$ 51,889	141	0	0	\$ -	\$ -
03	20507	21987315201	\$ 788,467	\$ 698,950	\$ -	\$ -	\$ -	\$ 698,950	\$ 698,950	\$ -	\$ 68,807	98	0	0	\$ -	\$ -
03	20549	21890915201	\$ 2,723,573	\$ 2,838,943	\$ -	\$ -	\$ -	\$ 2,838,943	\$ 2,839,183	\$ 240	\$ 55,866	18	0	18	\$ 8,425	\$ -
03	20591	21894715201	\$ 1,379,763	\$ 1,359,843	\$ (7,296)	\$ -	\$ (7,296)	\$ 1,352,547	\$ 1,352,547	\$ -	\$ 53,123	43	0	0	\$ -	\$ -
03	20598	22262215201	\$ 11,835,752	\$ 11,816,118	\$ -	\$ -	\$ -	\$ 11,816,118	\$ 11,816,118	\$ -	\$ 376,174	115	15	35	\$ 126,937	\$ -
03	20645	21937415201	\$ 2,394,166	\$ 2,144,090	\$ (12,160)	\$ -	\$ (12,160)	\$ 2,131,930	\$ 2,131,930	\$ -	\$ 655	19	13	0	\$ -	\$ -
03	20646	21985015201	\$ 448,885	\$ 445,092	\$ 54,346	\$ -	\$ 54,346	\$ 499,437	\$ 514,589	\$ 15,152	\$ 2,589	15	18	0	\$ 2,589	\$ -
03	20647	22040515201	\$ 10,654,280	\$ 10,934,504	\$ -	\$ -	\$ -	\$ 10,934,504	\$ 10,784,504	\$ (150,000)	\$ 686,113	170	10	29	\$ 99,937	\$ -
03	20767	22024815201	\$ 2,382,837	\$ 2,402,482	\$ (40,759)	\$ -	\$ (40,759)	\$ 2,361,724	\$ 2,361,724	\$ -	\$ -	134	0	0	\$ -	\$ -
03	20777	21795415201	\$ 1,049,907	\$ 973,232	\$ (65,664)	\$ -	\$ (65,664)	\$ 907,568	\$ 907,568	\$ -	\$ -	27	0	0	\$ -	\$ -
03	20844	22256915201	\$ 2,953,697	\$ 2,895,631	\$ (25,272)	\$ -	\$ (25,272)	\$ 2,870,359	\$ 2,870,359	\$ -	\$ 9,297	91	0	0	\$ -	\$ -
03	20902	21789515201	\$ 10,250,158	\$ 10,092,643	\$ -	\$ -	\$ -	\$ 10,092,643	\$ 10,092,643	\$ -	\$ 331,830	67	0	51	\$ 239,752	\$ -
03	20908	22256715201	\$ 6,670,906	\$ 6,801,958	\$ -	\$ -	\$ -	\$ 6,801,958	\$ 6,802,032	\$ 74	\$ 33,353	126	8	0	\$ 4,250	\$ -
03	21033	21987915201	\$ 531,510	\$ 538,974	\$ -	\$ -	\$ -	\$ 538,974	\$ 538,974	\$ -	\$ 42,212	60	0	0	\$ -	\$ -
03	21081	21865315201	\$ 6,497,825	\$ 6,735,121	\$ (150)	\$ -	\$ (150)	\$ 6,734,971	\$ 6,734,971	\$ -	\$ 535,588	89	8	3	\$ 66,720	\$ 2,618
03	21122	22276915201	\$ 8,901,975	\$ 8,482,517	\$ -	\$ -	\$ -	\$ 8,482,517	\$ 8,482,517	\$ -	\$ 21,571	54	0	1	\$ 5,218	\$ -
03	21150	21852315201	\$ 6,793,411	\$ 6,527,850	\$ -	\$ -	\$ -	\$ 6,527,850	\$ 6,527,850	\$ -	\$ (6,490)	55	0	9	\$ 22,701	\$ -
03	21235	21937915201	\$ 2,840,848	\$ 2,974,665	\$ -	\$ -	\$ -	\$ 2,974,665	\$ 2,974,665	\$ -	\$ 143,143	26	0	0	\$ -	\$ -
03	21328	21945015201	\$ 1,002,697	\$ 994,172	\$ (82,067)	\$ -	\$ (82,067)	\$ 912,106	\$ 912,106	\$ -	\$ -	3	0	0	\$ 4,870	\$ -

District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	21411	21294945201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21480	21051825201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21496	40462735201	0	12	\$ 2,103	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21497	40462745201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21498	40462755201	0	0	\$ 31,838	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21510	20926525201	0	5	\$ 11,940	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21513	21079925201	0	0	\$ 25,995	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21546	20802025201	0	0	\$ 24,252	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21609	21045525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21610	21212215201	0	1	\$ 21,680	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21683	40462785201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 02 Central Let Contract SubTotal			79	124	\$ 3,839,611	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 5,230	\$ -
02	E2E63	21097025201	0	17	\$ 58,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F19	40429515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F26	20983225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F37	20972025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F54	20782225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F57	21273435201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F59	21334625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F97	21307335201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G49	21042035201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G62	20811625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G84	41541915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 02 District Let Contracts SubTotal			0	17	\$ 58,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 02 Totals			79	141	\$ 3,897,611	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 5,230	\$ -
03	19540	21847915201	0	0	\$ 277,273	\$ 62,017	0	0	\$ -	\$ -	0	(90)	\$ (77,421)	\$ -	0	0	\$ 218	\$ -
03	19762	21934915201	0	33	\$ 82,868	\$ 1,685	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19789	21914315201	0	50	\$ 373,887	\$ 134	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19934	22066215201	5	0	\$ 16,269	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20160	21981715201	0	0	\$ 41,268	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20198	22263615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20381	21977615201	0	42	\$ 159,325	\$ 79,134	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20490	21982315201	13	0	\$ 49,057	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20506	21979115201	0	0	\$ 3,639	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20507	21987315201	0	0	\$ 32,824	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20549	21890915201	0	5	\$ 6,528	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20591	21894715201	0	1	\$ 396	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20598	22262215201	8	23	\$ 146,133	\$ 8,121	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20645	21937415201	0	0	\$ 655	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20646	21985015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20647	22040515201	0	191	\$ 592,770	\$ 150,000	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20767	22024815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20777	21795415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20844	22256915201	73	18	\$ 47,579	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20902	21789515201	0	22	\$ 164,040	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20908	22256715201	48	0	\$ 33,353	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21033	21987915201	0	0	\$ 16,464	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21081	21865315201	5	91	\$ 349,441	\$ 133,973	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21122	22276915201	0	0	\$ 38,234	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21150	21852315201	0	76	\$ 136,432	\$ 2,191	0	0	\$ -	\$ -	0	0	\$ (158,081)	\$ -	0	0	\$ -	\$ -
03	21235	21937915201	0	3	\$ 10,939	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21328	21945015201	0	16	\$ 19,953	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	21411	21294945201	0	0	\$ 124,077	\$ -	0	0	\$ 331,855	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21480	21051825201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21496	40462735201	0	15	\$ 36,340	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21497	40462745201	0	14	\$ 18,500	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	7	\$ 10,302	\$ -
02	21498	40462755201	0	(3)	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 7,223	\$ -
02	21510	20926525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21513	21079925201	4	7	\$ 7,783	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21546	20802025201	0	0	\$ 117,796	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	51	0	\$ 28,239	\$ -
02	21609	21045525201	4	0	\$ -	\$ -	0	0	\$ -	\$ -	0	2	\$ -	\$ -	0	0	\$ -	\$ -
02	21610	21212215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21683	40462785201	0	0	\$ (918)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 02 Central Let Contract SubTotal			353	268	\$ 5,569,613	\$ 5,115	0	90	\$ 2,963,372	\$ -	0	2	\$ -	\$ -	79	7	\$ 65,613	\$ -
02	E2E63	21097025201	29	10	\$ 110,085	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	14	0	\$ -	\$ -
02	E2F19	40429515201	0	47	\$ 27,788	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F26	20983225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F37	20972025201	0	7	\$ 6,118	\$ -	0	0	\$ 381,220	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F54	20782225201	1	18	\$ 5,055	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F57	21273435201	0	(31)	\$ 41,101	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F59	21334625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F97	21307335201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G49	21042035201	5	0	\$ 14,956	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G62	20811625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G84	41541915201	8	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 02 District Let Contracts SubTotal			43	51	\$ 205,103	\$ -	0	0	\$ 381,220	\$ -	0	0	\$ -	\$ -	14	0	\$ -	\$ -
District 02 Totals			396	319	\$ 5,774,716	\$ 5,115	0	90	\$ 3,344,592	\$ -	0	2	\$ -	\$ -	93	7	\$ 65,613	\$ -
03	19540	21847915201	0	0	\$ 1,007,251	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 756	\$ -
03	19762	21934915201	0	0	\$ 2,449	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19789	21914315201	10	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 26,542	\$ -
03	19934	22066215201	0	0	\$ 4,060	\$ -	0	0	\$ 207,193	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20160	21981715201	5	0	\$ 2,850	\$ -	0	0	\$ 65,772	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20198	22263615201	0	21	\$ 440,041	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20381	21977615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	11	\$ 238,660	\$ 43,930
03	20490	21982315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20506	21979115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20507	21987315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20549	21890915201	0	12	\$ 14,648	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20591	21894715201	3	2	\$ 3,477	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20598	22262215201	0	0	\$ 10,439	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20645	21937415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20646	21985015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20647	22040515201	0	0	\$ 4,400	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 625	\$ -
03	20767	22024815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20777	21795415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20844	22256915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20902	21789515201	0	0	\$ 4,168	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20908	22256715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	6	0	\$ -	\$ -
03	21033	21987915201	0	14	\$ 6,340	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21081	21865315201	0	0	\$ 7,827	\$ -	0	6	\$ 153,335	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,228	\$ -
03	21122	22276915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21150	21852315201	0	0	\$ 11,070	\$ 6,282	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21235	21937915201	0	144	\$ 143,143	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21328	21945015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	21411	21294945201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 483,832	\$ -
02	21480	21051825201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21496	40462735201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	27	\$ 38,444	\$ -
02	21497	40462745201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	21	\$ 28,802	\$ -
02	21498	40462755201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(3)	\$ 39,061	\$ -
02	21510	20926525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	35	\$ 38,352	\$ -
02	21513	21079925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	7	\$ 33,778	\$ -
02	21546	20802025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	51	0	\$ 170,287	\$ -
02	21609	21045525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	22	\$ 5,300	\$ -
02	21610	21212215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 21,680	\$ -
02	21683	40462785201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (918)	\$ -
Dist 02 Central Let Contract SubTotal			0	0	\$ 263,193	\$ -	0	64	\$ 22,363	\$ -	0	0	\$ 14,700	\$ -	548	780	\$ 17,430,614	\$ 5,115
02	E2E63	21097025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	54	27	\$ 183,000	\$ -
02	E2F19	40429515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	47	\$ 27,788	\$ -
02	E2F26	20983225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F37	20972025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	21	\$ 423,675	\$ -
02	E2F54	20782225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	18	\$ 5,055	\$ -
02	E2F57	21273435201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(31)	\$ 41,101	\$ -
02	E2F59	21334625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	21	\$ (14,090)	\$ -
02	E2F97	21307335201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G49	21042035201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ 14,956	\$ -
02	E2G62	20811625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G84	41541915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	0	\$ -	\$ -
Dist 02 District Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	68	103	\$ 681,485	\$ -
District 02 Totals			0	0	\$ 263,193	\$ -	0	64	\$ 22,363	\$ -	0	0	\$ 14,700	\$ -	616	883	\$ 18,112,099	\$ 5,115
03	19540	21847915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(85)	\$ 1,373,504	\$ 97,810
03	19762	21934915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	24	33	\$ 125,050	\$ 3,792
03	19789	21914315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	10	71	\$ 552,123	\$ 134
03	19934	22066215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	3	\$ 11,340	\$ -	5	3	\$ 238,862	\$ -
03	20160	21981715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ 143,800	\$ -
03	20198	22263615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	82	147	\$ 939,638	\$ -
03	20381	21977615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	91	\$ 781,730	\$ 175,805
03	20490	21982315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	13	0	\$ 49,057	\$ -
03	20506	21979115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,639	\$ -
03	20507	21987315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 32,824	\$ -
03	20549	21890915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	35	\$ 29,601	\$ -
03	20591	21894715201	0	0	\$ -	\$ -	0	3	\$ 1,200	\$ 1,200	0	0	\$ -	\$ -	3	6	\$ 5,073	\$ 1,200
03	20598	22262215201	0	0	\$ 45,410	\$ 45,410	0	0	\$ -	\$ -	0	0	\$ -	\$ -	23	58	\$ 328,919	\$ 53,531
03	20645	21937415201	0	0	\$ -	\$ -	10	0	\$ -	\$ -	0	0	\$ -	\$ -	23	0	\$ 655	\$ -
03	20646	21985015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	18	0	\$ 2,589	\$ -
03	20647	22040515201	0	0	\$ -	\$ -	0	83	\$ 61,138	\$ 61,138	0	0	\$ -	\$ -	10	303	\$ 758,870	\$ 211,138
03	20767	22024815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20777	21795415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20844	22256915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	73	18	\$ 47,579	\$ -
03	20902	21789515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	73	\$ 407,961	\$ -
03	20908	22256715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	62	0	\$ 37,603	\$ -
03	21033	21987915201	0	0	\$ -	\$ -	0	0	\$ 25,748	\$ -	0	0	\$ -	\$ -	0	14	\$ 48,552	\$ -
03	21081	21865315201	0	0	\$ 727	\$ -	0	4	\$ 5,645	\$ 740	0	0	\$ -	\$ -	13	104	\$ 584,923	\$ 137,330
03	21122	22276915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 43,452	\$ -
03	21150	21852315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	85	\$ 12,122	\$ 8,473
03	21235	21937915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	147	\$ 154,081	\$ -
03	21328	21945015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	16	\$ 24,823	\$ -

Construction Cost and Time
 Detailed Data
 For Contracts Completed Through Second Quarter Fiscal Year 2003/2004

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number Projects	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount
03	21378	21867515201	10/31/01	QTR2	01/02	1	1	110	194	188	6	0	0	65	19	\$ 1,586,027	\$ 50,000	\$ 1,536,027
03	21413	22025315201	12/05/01	QTR2	01/02	1	1	170	339	337	2	0	0	169	0	\$ 2,359,225	\$ 50,000	\$ 2,309,225
03	21456	21869115201	02/27/02	QTR3	01/02	2	6	200	286	304	-18	18	0	28	58	\$ 2,257,981	\$ 95,612	\$ 2,162,369
03	21516	21987615201	04/24/02	QTR4	01/02	1	5	118	248	234	14	0	0	70	60	\$ 1,967,041	\$ 50,000	\$ 1,917,041
03	21519	22248015201	04/24/02	QTR4	01/02	1	2	140	275	255	20	0	0	104	31	\$ 966,235	\$ 43,725	\$ 922,510
03	21529	40378815201	04/24/02	QTR4	01/02	1	0	275	351	350	1	0	0	76	0	\$ 753,803	\$ 31,250	\$ 722,553
03	21565	40378315201	05/22/02	QTR4	01/02	1	1	185	334	334	0	0	0	142	7	\$ 630,636	\$ 25,134	\$ 605,502
03	21612	21867915201	07/31/02	QTR1	02/03	1	6	120	216	195	21	0	0	54	42	\$ 2,143,810	\$ 50,000	\$ 2,093,810
03	21613	21868515201	07/31/02	QTR1	02/03	1	1	60	84	84	0	0	0	24	0	\$ 359,289	\$ 14,289	\$ 345,000
03	21623	40392715201	07/31/02	QTR1	02/03	1	0	65	80	76	4	0	0	6	9	\$ 491,889	\$ 24,889	\$ 467,000
03	21624	40395315201	07/31/02	QTR1	02/03	2	0	115	150	149	1	0	0	34	1	\$ 929,051	\$ 47,080	\$ 881,971
03	21629	40566815201	07/31/02	QTR1	02/03	1	2	55	121	121	0	0	0	59	7	\$ 127,892	\$ 7,380	\$ 120,512
03	21677	40378715201	09/25/02	QTR1	02/03	1	0	55	99	89	10	0	0	44	0	\$ 322,611	\$ 14,142	\$ 308,469
03	T3004	21868015201	10/30/02	QTR2	02/03	1	1	165	188	145	43	0	0	18	5	\$ 2,216,800	\$ 50,000	\$ 2,166,800
03	T3008	40747915201	12/04/02	QTR2	02/03	1	0	30	31	25	6	0	0	1	0	\$ 40,923	\$ 3,800	\$ 37,123
Dist 03 Central Let Contracts SubTotal							150	11066	16048	16341	-293	511	109	3623	1359	\$ 161,960,334	\$ 1,499,506	\$ 160,460,828
03	E3B67	41110115201	01/10/02	QTR3	01/02	1	1	50	59	58	1	0	0	9	0	\$ 150,226	\$ 10,988	\$ 139,238
03	E3C02	40527315201	06/13/02	QTR4	01/02	1	2	55	109	109	0	0	0	54	0	\$ 358,981	\$ 23,035	\$ 335,946
03	E3C07	40619615201	09/12/02	QTR1	02/03	2	0	75	75	42	33	0	0	0	0	\$ 105,302	\$ 6,599	\$ 98,703
03	E3C11	40619415201	09/12/02	QTR1	02/03	1	1	120	151	150	1	0	0	31	0	\$ 272,615	\$ 21,035	\$ 251,580
03	E3C13	41300015201	09/12/02	QTR1	02/03	1	1	110	116	99	17	0	0	6	0	\$ 329,000	\$ 19,054	\$ 309,946
Dist 03 District Let Contracts SubTotal							5	410	510	458	52	0	0	100	0	\$ 1,216,124	\$ 80,711	\$ 1,135,413
District 03 Totals							155	11476	16558	16799	-241	511	109	3723	1359	\$ 163,176,458	\$ 1,580,217	\$ 161,596,241
04	20171	22882115201	05/20/98	QTR4	97/98	2	17	975	1025	933	92	0	4	50	0	\$ 30,787,058		\$ 30,787,058
04	20845	22739115201	03/29/00	QTR3	99/00	1	5	630	671	671	0	0	0	11	30	\$ 7,210,049	\$ 150,000	\$ 7,060,049
04	20876	22807815201	04/26/00	QTR4	99/00	1	4	225	369	372	-3	3	0	81	63	\$ 2,011,029	\$ 50,000	\$ 1,961,029
04	20989	22822415201	07/26/00	QTR1	00/01	1	0	124	158	172	-14	14	0	34	0	\$ 564,809	\$ 20,000	\$ 544,809
04	21089	22808015201	12/06/00	QTR2	00/01	1	4	500	543	543	0	0	0	43	0	\$ 9,691,765	\$ 85,000	\$ 9,606,765
04	21093	23027915201	12/06/00	QTR2	00/01	1	8	380	598	598	0	0	0	102	116	\$ 4,198,177	\$ 50,000	\$ 4,148,177
04	21127	23680715201	01/24/01	QTR3	00/01	1	9	480	676	676	0	0	0	24	172	\$ 8,049,226	\$ 150,000	\$ 7,899,226
04	21156	22822115201	02/28/01	QTR3	00/01	1	2	290	516	516	0	0	0	226	0	\$ 4,314,119	\$ 50,000	\$ 4,264,119
04	21186	23029515201	03/28/01	QTR3	00/01	2	9	440	596	596	0	0	0	144	12	\$ 7,392,532	\$ 70,000	\$ 7,322,532
04	21210	22860315201	04/25/01	QTR4	00/01	1	1	300	418	445	-27	27	0	31	87	\$ 4,285,205	\$ 150,000	\$ 4,135,205
04	21238	22860415201	05/23/01	QTR4	00/01	2	2	500	519	449	70	0	0	19	0	\$ 3,799,132	\$ 50,000	\$ 3,749,132
04	21301	22817615201	07/25/01	QTR1	01/02	1	2	190	190	150	40	0	0	0	0	\$ 1,389,973	\$ 50,000	\$ 1,339,973
04	21303	23072215201	07/25/01	QTR1	01/02	1	1	200	223	223	0	0	0	23	0	\$ 1,160,229	\$ 50,000	\$ 1,110,229
04	21337	23123515201	08/29/01	QTR1	01/02	2	4	275	289	250	39	0	0	14	0	\$ 1,116,873	\$ 24,300	\$ 1,092,573
04	21382	22860715201	10/31/01	QTR2	01/02	1	1	300	479	479	0	0	0	179	0	\$ 2,197,444	\$ 50,000	\$ 2,147,444
04	21417	22975615201	12/05/01	QTR2	01/02	1	1	220	295	295	0	0	0	75	0	\$ 2,576,594	\$ 50,000	\$ 2,526,594
04	21418	22975815201	12/05/01	QTR2	01/02	1	3	300	348	348	0	0	0	48	0	\$ 2,453,183	\$ 50,000	\$ 2,403,183
04	21501	40652615201	03/27/02	QTR3	01/02	1	0	135	136	125	11	0	0	1	0	\$ 465,638	\$ 22,000	\$ 443,638
04	21520	22860515201	04/24/02	QTR4	01/02	1	1	268	274	274	0	0	0	6	0	\$ 2,749,728	\$ 50,000	\$ 2,699,728
04	21558	22827615201	05/22/02	QTR4	01/02	2	1	200	200	199	1	0	0	0	0	\$ 598,368	\$ 35,000	\$ 563,368
04	T4006	40651315201	12/04/02	QTR2	02/03	1	0	115	119	116	3	0	0	4	0	\$ 521,819	\$ 40,000	\$ 481,819
Dist 04 Central Let Contracts SubTotal							75	7047	8642	8430	212	44	4	1115	480	\$ 97,532,950	\$ 1,246,300	\$ 96,286,650
04	E4C28	22821515201	01/12/01	QTR3	00/01	1	1	105	105	83	22	0	0	0	0	\$ 751,622	\$ 35,000	\$ 716,622
04	E4C42	40635215201	06/01/01	QTR4	00/01	1	5	325	572	572	0	0	0	182	65	\$ 1,658,979	\$ 50,000	\$ 1,608,979
04	E4C50	22795015201	06/01/01	QTR4	00/01	1	3	180	182	150	32	0	0	2	0	\$ 1,569,131	\$ 50,000	\$ 1,519,131
04	E4C70	40973315201	10/16/01	QTR2	01/02	1	3	260	285	250	35	0	0	25	0	\$ 10,977,000	\$ 105,000	\$ 10,872,000
04	E4C71	23165815201	10/26/01	QTR2	01/02	1	1	549	561	479	82	0	0	12	0	\$ 5,033,504	\$ 115,000	\$ 4,918,504

District	Contract Number	Financial Project ID	CRS Present Contract Amount	Regular Work To Date (From CRS)	Total CRS Contract Adjustments	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (From FM System)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders			
													Time Ext Days	SA Days	SA Amount	Premium Cost
03	21378	21867515201	\$ 1,598,253	\$ 1,513,501	\$ -	\$ -	\$ -	\$ 1,513,501	\$ 1,532,909	\$ 19,408	\$ 12,226	9	45	0	\$ -	\$ -
03	21413	22025315201	\$ 2,669,854	\$ 2,842,336	\$ -	\$ -	\$ -	\$ 2,842,336	\$ 2,842,339	\$ 3	\$ 310,629	169	0	0	\$ 319,917	\$ -
03	21456	21869115201	\$ 2,279,645	\$ 2,196,839	\$ -	\$ -	\$ -	\$ 2,196,839	\$ 2,196,839	\$ -	\$ 21,664	18	4	3	\$ 7,012	\$ -
03	21516	21987615201	\$ 2,092,647	\$ 2,053,580	\$ -	\$ -	\$ -	\$ 2,053,580	\$ 2,053,580	\$ -	\$ 125,606	70	0	30	\$ 5,415	\$ -
03	21519	22248015201	\$ 1,053,685	\$ 1,024,157	\$ -	\$ -	\$ -	\$ 1,024,157	\$ 1,024,157	\$ -	\$ 87,450	104	0	0	\$ -	\$ -
03	21529	40378815201	\$ 753,803	\$ 700,896	\$ -	\$ -	\$ -	\$ 700,896	\$ 700,896	\$ -	\$ -	76	0	0	\$ -	\$ -
03	21565	40378315201	\$ 630,636	\$ 629,573	\$ -	\$ -	\$ -	\$ 629,573	\$ 629,573	\$ -	\$ -	142	0	0	\$ -	\$ -
03	21612	21867915201	\$ 2,252,880	\$ 2,227,817	\$ -	\$ -	\$ -	\$ 2,227,817	\$ 2,268,826	\$ 41,008	\$ 109,070	54	0	(2)	\$ 809	\$ -
03	21613	21868515201	\$ 369,725	\$ 355,435	\$ (3,371)	\$ -	\$ (3,371)	\$ 352,064	\$ 352,064	\$ -	\$ 10,435	24	0	0	\$ -	\$ -
03	21623	40392715201	\$ 491,889	\$ 473,140	\$ (528)	\$ -	\$ (528)	\$ 472,612	\$ 472,612	\$ -	\$ -	6	0	0	\$ -	\$ -
03	21624	40395315201	\$ 929,051	\$ 944,673	\$ -	\$ -	\$ -	\$ 944,673	\$ 944,673	\$ -	\$ -	34	0	1	\$ 3,180	\$ -
03	21629	40566815201	\$ 142,313	\$ 144,155	\$ -	\$ -	\$ -	\$ 144,155	\$ 144,155	\$ -	\$ 14,421	35	0	0	\$ 1,819	\$ -
03	21677	40378715201	\$ 322,611	\$ 316,143	\$ -	\$ -	\$ -	\$ 316,143	\$ 316,143	\$ -	\$ -	23	0	0	\$ -	\$ -
03	T3004	21868015201	\$ 2,203,059	\$ 2,217,982	\$ -	\$ -	\$ -	\$ 2,217,982	\$ 2,282,148	\$ 64,166	\$ (13,741)	18	0	0	\$ -	\$ -
03	T3008	40747915201	\$ 40,923	\$ 25,860	\$ -	\$ -	\$ -	\$ 25,860	\$ 25,860	\$ -	\$ -	1	0	0	\$ -	\$ -
Dist 03 Central Let Contracts SubTotal			\$ 169,930,904	\$ 169,056,746	\$ 1,847,296	\$ -	\$ 1,847,296	\$ 170,904,043	\$ 171,998,463	\$ 1,094,421	\$ 7,812,488	3151	227	368	\$ 2,193,655	\$ 93,259
03	E3B67	41110115201	\$ 162,726	\$ 151,738	\$ -	\$ -	\$ -	\$ 151,738	\$ 151,738	\$ -	\$ 12,500	9	0	0	\$ 12,500	\$ -
03	E3C02	40527315201	\$ 358,980	\$ 324,029	\$ -	\$ -	\$ -	\$ 324,029	\$ 324,029	\$ -	\$ -	43	0	0	\$ -	\$ -
03	E3C07	40619615201	\$ 105,302	\$ 98,703	\$ -	\$ -	\$ -	\$ 98,703	\$ 98,703	\$ -	\$ -	0	0	0	\$ -	\$ -
03	E3C11	40619415201	\$ 328,246	\$ 291,181	\$ -	\$ -	\$ -	\$ 291,181	\$ 291,181	\$ -	\$ 55,631	31	0	0	\$ -	\$ -
03	E3C13	41300015201	\$ 329,000	\$ 309,946	\$ -	\$ -	\$ -	\$ 309,946	\$ 309,946	\$ -	\$ -	6	0	0	\$ -	\$ -
Dist 03 District Let Contracts SubTotal			\$ 1,284,254	\$ 1,175,597	\$ -	\$ -	\$ -	\$ 1,175,597	\$ 1,175,597	\$ -	\$ 68,131	89	0	0	\$ 12,500	\$ -
District 03 Totals			\$ 171,215,158	\$ 170,232,343	\$ 1,847,296	\$ -	\$ 1,847,296	\$ 172,079,640	\$ 173,174,060	\$ 1,094,421	\$ 7,880,619	3240	227	368	\$ 2,206,155	\$ 93,259
04	20171	22882115201	\$ 32,595,984	\$ 32,068,066	\$ -	\$ 9,000	\$ 9,000	\$ 32,077,066	\$ 32,093,308	\$ 16,243	\$ 1,808,926	24	4	0	\$ 273,107	\$ -
04	20845	22739115201	\$ 7,693,471	\$ 7,339,310	\$ -	\$ -	\$ -	\$ 7,339,310	\$ 7,339,769	\$ 459	\$ 483,422	11	0	0	\$ 238,625	\$ -
04	20876	22807815201	\$ 2,105,565	\$ 1,930,347	\$ (3,648)	\$ -	\$ (3,648)	\$ 1,926,699	\$ 1,926,699	\$ -	\$ 94,535	8	0	56	\$ 86,849	\$ -
04	20989	22822415201	\$ 564,809	\$ 514,141	\$ (17,024)	\$ -	\$ (17,024)	\$ 497,117	\$ 500,070	\$ 2,953	\$ -	3	0	0	\$ -	\$ -
04	21089	22808015201	\$ 9,880,104	\$ 10,027,790	\$ -	\$ 500,000	\$ 500,000	\$ 10,527,790	\$ 10,027,790	\$ (500,000)	\$ 188,340	43	0	0	\$ 8,964	\$ -
04	21093	23027915201	\$ 5,001,003	\$ 5,054,993	\$ -	\$ -	\$ -	\$ 5,054,993	\$ 5,182,821	\$ 127,828	\$ 802,826	37	14	0	\$ 150,678	\$ -
04	21127	23680715201	\$ 11,136,098	\$ 10,924,176	\$ (800)	\$ -	\$ (800)	\$ 10,923,376	\$ 10,923,376	\$ -	\$ 3,086,872	14	0	5	\$ 1,522,200	\$ -
04	21156	22822115201	\$ 4,516,001	\$ 4,089,446	\$ -	\$ 239,000	\$ 239,000	\$ 4,328,446	\$ 4,168,788	\$ (159,657)	\$ 201,882	31	195	0	\$ 123,411	\$ -
04	21186	23029515201	\$ 7,913,726	\$ 7,961,467	\$ -	\$ -	\$ -	\$ 7,961,467	\$ 7,961,467	\$ -	\$ 521,194	41	42	7	\$ 162,204	\$ 2,777
04	21210	22860315201	\$ 4,491,733	\$ 4,483,179	\$ (31,590)	\$ -	\$ (31,590)	\$ 4,451,589	\$ 4,451,589	\$ -	\$ 206,529	23	8	87	\$ 260,928	\$ -
04	21238	22860415201	\$ 3,833,004	\$ 3,850,469	\$ -	\$ 300,000	\$ 300,000	\$ 4,150,469	\$ 3,850,569	\$ (299,900)	\$ 33,872	19	0	0	\$ 5,746	\$ -
04	21301	22817615201	\$ 1,439,335	\$ 1,473,374	\$ -	\$ 80,000	\$ 80,000	\$ 1,553,374	\$ 1,473,374	\$ (80,001)	\$ 49,362	0	0	0	\$ -	\$ -
04	21303	23072215201	\$ 1,210,229	\$ 1,169,652	\$ -	\$ -	\$ -	\$ 1,169,652	\$ 1,241,986	\$ 72,335	\$ 50,000	12	0	0	\$ -	\$ -
04	21337	23123515201	\$ 1,330,522	\$ 1,244,364	\$ -	\$ -	\$ -	\$ 1,244,364	\$ 1,244,364	\$ -	\$ 213,650	14	0	0	\$ 33,364	\$ 4,428
04	21382	22860715201	\$ 2,201,134	\$ 2,236,190	\$ -	\$ -	\$ -	\$ 2,236,190	\$ 2,241,598	\$ 5,407	\$ 3,690	0	0	0	\$ 3,690	\$ -
04	21417	22975615201	\$ 2,626,594	\$ 2,439,937	\$ -	\$ -	\$ -	\$ 2,439,937	\$ 2,536,573	\$ 96,636	\$ 50,000	7	28	0	\$ 25,192	\$ -
04	21418	22975815201	\$ 2,603,183	\$ 2,463,574	\$ -	\$ -	\$ -	\$ 2,463,574	\$ 2,463,574	\$ -	\$ 150,000	16	0	0	\$ -	\$ -
04	21501	40652615201	\$ 465,638	\$ 448,506	\$ -	\$ 50,000	\$ 50,000	\$ 498,506	\$ 449,162	\$ (49,343)	\$ -	1	0	0	\$ -	\$ -
04	21520	22860515201	\$ 2,875,678	\$ 2,757,399	\$ -	\$ -	\$ -	\$ 2,757,399	\$ 2,805,853	\$ 48,454	\$ 125,950	3	0	0	\$ 1,396	\$ -
04	21558	22827615201	\$ 556,359	\$ 479,240	\$ -	\$ -	\$ -	\$ 479,240	\$ 479,240	\$ -	\$ (42,009)	0	0	0	\$ (42,009)	\$ -
04	T4006	40651315201	\$ 521,819	\$ 490,498	\$ -	\$ -	\$ -	\$ 490,498	\$ 490,498	\$ -	\$ -	2	0	0	\$ -	\$ -
Dist 04 Central Let Contracts SubTotal			\$ 105,561,989	\$ 103,446,118	\$ (53,062)	\$ 1,178,000	\$ 1,124,938	\$ 104,571,056	\$ 103,852,468	\$ (718,586)	\$ 8,029,041	309	291	155	\$ 2,854,345	\$ 7,205
04	E4C28	22821515201	\$ 772,260	\$ 729,318	\$ -	\$ 38,000	\$ 38,000	\$ 767,318	\$ 729,318	\$ (38,000)	\$ 20,638	0	0	0	\$ -	\$ -
04	E4C42	40635215201	\$ 1,854,579	\$ 1,849,674	\$ -	\$ 41,000	\$ 41,000	\$ 1,890,674	\$ 1,849,674	\$ (41,000)	\$ 195,600	0	0	0	\$ -	\$ -
04	E4C50	22795015201	\$ 1,722,939	\$ 1,704,459	\$ 34,433	\$ 75,000	\$ 109,433	\$ 1,813,892	\$ 1,743,945	\$ (69,947)	\$ 153,808	2	0	0	\$ -	\$ -
04	E4C70	40973315201	\$ 11,381,203	\$ 11,377,720	\$ -	\$ -	\$ -	\$ 11,377,720	\$ 11,377,720	\$ -	\$ 404,203	9	0	0	\$ 143,631	\$ 130,915
04	E4C71	23165815201	\$ 5,663,524	\$ 5,438,726	\$ -	\$ -	\$ -	\$ 5,438,726	\$ 5,438,726	\$ -	\$ 630,020	7	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
03	21378	21867515201	0	19	\$ 20,798	\$ 12,226	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21413	22025315201	0	0	\$ 7,645	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21456	21869115201	1	52	\$ 38,832	\$ 8,390	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21516	21987615201	0	30	\$ 95,986	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21519	22248015201	0	31	\$ 93,781	\$ 16,451	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21529	40378815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21565	40378315201	0	7	\$ 6,913	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21612	21867915201	0	43	\$ 111,049	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21613	21868515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21623	40392715201	0	9	\$ 6,140	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21624	40395315201	0	0	\$ 6,268	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21629	40566815201	0	4	\$ 1,545	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21677	40378715201	21	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3004	21868015201	0	7	\$ 44,970	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3008	40747915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 03 Central Let Contracts SubTotal			174	773	\$ 3,033,254	\$ 474,322	0	0	\$ -	\$ -	0	(90)	\$ (235,502)	\$ -	0	0	\$ 218	\$ -
03	E3B67	41110115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C02	40527315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C07	40619615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C11	40619415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C13	41300015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 03 District Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 03 Totals			174	773	\$ 3,033,254	\$ 474,322	0	0	\$ -	\$ -	0	(90)	\$ (235,502)	\$ -	0	0	\$ 218	\$ -
04	20171	22882115201	22	0	\$ 1,663,978	\$ 32,778	0	0	\$ -	\$ -	0	0	\$ (204,103)	\$ -	0	0	\$ -	\$ -
04	20845	22739115201	0	30	\$ 310,804	\$ 135,000	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20876	22807815201	73	7	\$ 30,030	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20989	22822415201	31	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21089	22808015201	0	0	\$ 213,281	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21093	23027915201	51	116	\$ 675,210	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21127	23680715201	10	33	\$ 486,889	\$ 41,595	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21156	22822115201	0	0	\$ 118,090	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (6,000)	\$ -
04	21186	23029515201	61	5	\$ 415,099	\$ 44,765	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21210	22860315201	0	0	\$ 1,317	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21238	22860415201	0	0	\$ 61,341	\$ 17,810	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,000	\$ -
04	21301	22817615201	0	0	\$ 44,826	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21303	23072215201	11	0	\$ 50,000	\$ 19,037	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21337	23123515201	0	0	\$ 154,929	\$ 28,714	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,800	\$ -
04	21382	22860715201	148	0	\$ 29,128	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21417	22975615201	40	0	\$ 50,297	\$ 34,351	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21418	22975815201	32	0	\$ 130,531	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21501	40652615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21520	22860515201	0	0	\$ 129,751	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21558	22827615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	T4006	40651315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 04 Central Let Contracts SubTotal			479	191	\$ 4,565,501	\$ 354,050	0	0	\$ -	\$ -	0	0	\$ (204,103)	\$ -	0	0	\$ 800	\$ -
04	E4C28	22821515201	0	0	\$ 20,638	\$ 20,638	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C42	40635215201	132	10	\$ 21,426	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C50	22795015201	0	0	\$ 153,808	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C70	40973315201	14	0	\$ 110,572	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C71	23165815201	0	0	\$ 630,020	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
03	21378	21867515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21413	22025315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21456	21869115201	0	1	\$ 5,368	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21516	21987615201	0	0	\$ (10,928)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 36,900	\$ -
03	21519	22248015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21529	40378815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21565	40378315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21612	21867915201	0	1	\$ 37,316	\$ 5,555	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21613	21868515201	0	0	\$ 10,435	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21623	40392715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21624	40395315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21629	40566815201	24	0	\$ -	\$ -	0	0	\$ 14,421	\$ -	0	0	\$ -	\$ -	0	3	\$ 1,800	\$ -
03	21677	40378715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3004	21868015201	0	(2)	\$ (13,106)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3008	40747915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 03 Central Let Contracts SubTotal			42	193	\$ 1,691,248	\$ 11,837	0	6	\$ 440,721	\$ -	0	0	\$ -	\$ -	6	14	\$ 306,511	\$ 43,930
03	E3B67	41110115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C02	40527315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C07	40619615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C11	40619415201	0	0	\$ -	\$ -	0	0	\$ 55,631	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C13	41300015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 03 District Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ 55,631	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 03 Totals			42	193	\$ 1,691,248	\$ 11,837	0	6	\$ 496,352	\$ -	0	0	\$ -	\$ -	6	14	\$ 306,511	\$ 43,930
04	20171	22882115201	0	0	\$ 1,757	\$ -	0	0	\$ 3,362	\$ 1,712	0	0	\$ -	\$ -	0	0	\$ 8,949	\$ -
04	20845	22739115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20876	22807815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20989	22822415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21089	22808015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21093	23027915201	0	0	\$ 12,471	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21127	23680715201	0	134	\$ 556,084	\$ 16,074	0	0	\$ 644,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21156	22822115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21186	23029515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21210	22860315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21238	22860415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21301	22817615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21303	23072215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21337	23123515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21382	22860715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	31	0	\$ -	\$ -
04	21417	22975615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21418	22975815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21501	40652615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21520	22860515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	3	0	\$ -	\$ -
04	21558	22827615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	T4006	40651315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
Dist 04 Central Let Contracts SubTotal			0	134	\$ 570,312	\$ 16,074	0	0	\$ 647,362	\$ 1,712	0	0	\$ -	\$ -	36	0	\$ 8,949	\$ -
04	E4C28	22821515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C42	40635215201	0	55	\$ 183,749	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	50	0	\$ -	\$ -
04	E4C50	22795015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C70	40973315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
04	E4C71	23165815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
03	21378	21867515201	0	0	\$ -	\$ -	11	0	\$ -	\$ -	0	0	\$ -	\$ -	56	19	\$ 20,798	\$ 12,226
03	21413	22025315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 327,562	\$ -
03	21456	21869115201	0	0	\$ -	\$ -	5	2	\$ 1,615	\$ -	0	0	\$ -	\$ -	10	58	\$ 52,826	\$ 8,390
03	21516	21987615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	60	\$ 127,373	\$ -
03	21519	22248015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	31	\$ 93,781	\$ 16,451
03	21529	40378815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21565	40378315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	7	\$ 6,913	\$ -
03	21612	21867915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	42	\$ 149,174	\$ 5,555
03	21613	21868515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 10,435	\$ -
03	21623	40392715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	9	\$ 6,140	\$ -
03	21624	40395315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 9,448	\$ -
03	21629	40566815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	24	7	\$ 19,586	\$ -
03	21677	40378715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	21	0	\$ -	\$ -
03	T3004	21868015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	5	\$ 31,864	\$ -
03	T3008	40747915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 03 Central Let Contracts SubTotal			0	0	\$ 46,137	\$ 45,410	26	92	\$ 95,346	\$ 63,078	0	3	\$ 11,340	\$ -	475	1359	\$ 7,582,930	\$ 731,835
03	E3B67	41110115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 12,500	\$ -
03	E3C02	40527315201	0	0	\$ -	\$ -	11	0	\$ -	\$ -	0	0	\$ -	\$ -	11	0	\$ -	\$ -
03	E3C07	40619615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C11	40619415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 55,631	\$ -
03	E3C13	41300015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 03 District Let Contracts SubTotal			0	0	\$ -	\$ -	11	0	\$ -	\$ -	0	0	\$ -	\$ -	11	0	\$ 68,131	\$ -
District 03 Totals			0	0	\$ 46,137	\$ 45,410	37	92	\$ 95,346	\$ 63,078	0	3	\$ 11,340	\$ -	486	1359	\$ 7,651,061	\$ 731,835
04	20171	22882115201	0	0	\$ -	\$ -	0	0	\$ 39,799	\$ 29,920	0	0	\$ 954	\$ -	26	0	\$ 1,787,804	\$ 64,411
04	20845	22739115201	0	0	\$ -	\$ -	0	0	\$ 1,100	\$ -	0	0	\$ -	\$ -	0	30	\$ 550,529	\$ 135,000
04	20876	22807815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	73	63	\$ 116,879	\$ -
04	20989	22822415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	31	0	\$ -	\$ -
04	21089	22808015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 75,968	\$ -	0	0	\$ 298,213	\$ -
04	21093	23027915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	65	116	\$ 838,359	\$ -
04	21127	23680715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	10	172	\$ 3,209,173	\$ 57,669
04	21156	22822115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	195	0	\$ 235,501	\$ -
04	21186	23029515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	103	12	\$ 577,303	\$ 47,541
04	21210	22860315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	87	\$ 262,245	\$ -
04	21238	22860415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 70,087	\$ 17,810
04	21301	22817615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 44,826	\$ -
04	21303	23072215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	11	0	\$ 50,000	\$ 19,037
04	21337	23123515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 192,093	\$ 33,141
04	21382	22860715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	179	0	\$ 32,817	\$ -
04	21417	22975615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	68	0	\$ 75,489	\$ 34,351
04	21418	22975815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	32	0	\$ 130,531	\$ -
04	21501	40652615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21520	22860515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	3	0	\$ 131,147	\$ -
04	21558	22827615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (42,009)	\$ -
04	T4006	40651315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
Dist 04 Central Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ 40,899	\$ 29,920	0	0	\$ 76,922	\$ -	806	480	\$ 8,560,987	\$ 408,960
04	E4C28	22821515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 20,638	\$ 20,638
04	E4C42	40635215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	182	65	\$ 205,175	\$ -
04	E4C50	22795015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 153,808	\$ -
04	E4C70	40973315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 110,572	\$ -	16	0	\$ 364,774	\$ 130,915
04	E4C71	23165815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ 630,020	\$ -

Construction Cost and Time
 Detailed Data
 For Contracts Completed Through Second Quarter Fiscal Year 2003/2004

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number Projects	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount
04	E4D13	22823815201	03/22/02	QTR3	01/02	1	1	295	344	344	0	0	0	9	40	\$ 4,871,000	\$ 80,000	\$ 4,791,000
04	E4D52	41321015201	06/14/02	QTR4	01/02	1	1	130	133	133	0	0	0	3	0	\$ 308,724	\$ 15,000	\$ 293,724
04	E4D53	40484715201	07/26/02	QTR1	02/03	1	1	210	213	143	70	0	0	3	0	\$ 395,365	\$ 13,200	\$ 382,165
04	E4D56	40689835203	09/06/02	QTR1	02/03	1	1	30	30	22	8	0	0	0	0	\$ 10,550		\$ 10,550
04	E4D64	41126815201	12/18/02	QTR2	02/03	1	1	410	410	157	253	0	0	0	0	\$ 2,145,000	\$ -	\$ 2,145,000
04	E4D71	40485015201	10/04/02	QTR2	02/03	1	1	60	60	59	1	0	0	0	0	\$ 91,736	\$ 4,000	\$ 87,736
04	E4D98	40689835206	02/07/03	QTR3	02/03	1	0	75	75	75	0	0	0	0	0	\$ 119,941	\$ 6,000	\$ 113,941
04	E4G32	22881925201	06/24/03	QTR4	02/03	1	0	90	90	66	24	0	0	0	0	\$ 77,241	\$ 4,000	\$ 73,241
Dist 04 District Let Contracts SubTotal						19		2719	3060	2533	527	0	0	236	105	\$ 28,009,793	\$ 477,200	\$ 27,532,593
District 04 Totals						94		9766	11702	10963	739	44	4	1351	585	\$ 125,542,743	\$ 1,723,500	\$ 123,819,243
05	20719	23925515201	09/29/99	QTR1	99/00	4	18	930	1125	1013	112	0	0	131	64	\$ 19,764,565	\$ 150,000	\$ 19,614,565
05	21023	40410915201	08/30/00	QTR1	00/01	1	0	75	154	154	0	0	0	64	15	\$ 980,765	\$ 48,000	\$ 932,765
05	21161	23835815201	02/28/01	QTR3	00/01	5	8	660	805	805	0	0	0	90	55	\$ 10,225,767	\$ 163,800	\$ 10,061,967
05	21251	23773415201	05/23/01	QTR4	00/01	1	2	195	417	417	0	0	0	32	190	\$ 3,018,909	\$ 50,000	\$ 2,968,909
05	21421	23841125201	12/05/01	QTR2	01/02	1	0	200	200	200	0	0	0	0	0	\$ 1,629,233	\$ 50,000	\$ 1,579,233
05	21466	40412515201	02/27/02	QTR3	01/02	3	1	170	268	268	0	0	0	54	44	\$ 1,274,835	\$ 63,000	\$ 1,211,835
05	21489	24085515201	03/27/02	QTR3	01/02	2	3	366	403	341	62	0	0	19	18	\$ 2,877,626	\$ 50,000	\$ 2,827,626
05	21504	40715115201	03/27/02	QTR3	01/02	1	0	110	117	117	0	0	0	7	0	\$ 1,023,700	\$ 50,000	\$ 973,700
05	21531	40413415201	04/24/02	QTR4	01/02	1	0	75	116	117	-1	1	0	41	0	\$ 918,281	\$ 50,000	\$ 868,281
05	21567	40413215201	05/22/02	QTR4	01/02	2	0	100	111	131	-20	20	0	11	0	\$ 1,682,858	\$ 78,000	\$ 1,604,858
05	21621	40387515201	07/31/02	QTR1	02/03	1	1	50	180	180	0	0	0	7	123	\$ 359,000	\$ 16,000	\$ 343,000
05	21651	40903515201	08/28/02	QTR1	02/03	1	0	60	68	65	3	0	0	8	0	\$ 395,777	\$ 20,000	\$ 375,777
05	21653	40916215201	08/28/02	QTR1	02/03	1	2	110	163	162	1	0	0	18	35	\$ 1,919,760	\$ 50,000	\$ 1,869,760
05	21654	41000215201	08/28/02	QTR1	02/03	1	0	170	181	172	9	0	0	11	0	\$ 594,426	\$ 41,000	\$ 553,426
05	T5001	40412915201	10/30/02	QTR2	02/03	1	0	110	128	128	0	0	0	18	0	\$ 1,775,847	\$ 50,000	\$ 1,725,847
05	T5003	40841115201	12/04/02	QTR2	02/03	1	0	90	104	104	0	0	0	14	0	\$ 2,286,111	\$ 50,000	\$ 2,236,111
05	T5004	40916815201	12/04/02	QTR2	02/03	1	0	65	67	61	6	0	0	2	0	\$ 1,458,008	\$ 50,000	\$ 1,408,008
05	T5014	40715515201	02/26/03	QTR3	02/03	1	0	60	64	63	1	0	0	4	0	\$ 672,623	\$ 43,000	\$ 629,623
Dist 05 Central Let Contracts SubTotal						35		3596	4671	4498	173	21	0	531	544	\$ 52,858,091	\$ 1,072,800	\$ 51,785,291
05	E5F35	41188215201	03/07/02	QTR3	01/02	1	3	230	361	367	-6	6	0	131	0	\$ 2,162,387		\$ 2,162,387
05	E5F39	24258225201	06/10/02	QTR4	01/02	1	1	310	349	349	0	0	0	19	20	\$ 2,990,013		\$ 2,990,013
05	E5F47	40709915201	08/06/02	QTR1	02/03	1	0	150	159	166	-7	7	0	9	0	\$ 175,100	\$ 9,500	\$ 165,600
05	E5F55	41008615201	11/05/02	QTR2	02/03	1	0	40	41	41	0	0	0	1	0	\$ 96,950	\$ 5,500	\$ 91,450
05	E5F57	41028615201	02/04/03	QTR3	02/03	1	0	30	32	30	2	0	0	2	0	\$ 446,987	\$ 22,000	\$ 424,987
05	E5F58	41307415201	03/04/03	QTR3	02/03	1	0	40	44	43	1	0	0	4	0	\$ 142,707	\$ 9,500	\$ 133,207
05	E5F61	41156615201	05/06/03	QTR4	02/03	1	0	30	42	37	5	0	0	12	0	\$ 165,000	\$ 5,000	\$ 160,000
05	E5F64	41152715201	05/06/03	QTR4	02/03	1	0	30	37	33	4	0	0	7	0	\$ 99,680	\$ 6,250	\$ 93,430
05	E5F99	40708915201	08/05/03	QTR1	03/04	1	0	30	30	20	10	0	0	0	0	\$ 93,170	\$ 4,750	\$ 88,420
Dist 05 District Let Contracts SubTotal						4		890	1095	1086	9	13	0	185	20	\$ 6,371,994	\$ 62,500	\$ 6,309,494
District 05 Totals						39		4486	5766	5584	182	34	0	716	564	\$ 59,230,085	\$ 1,135,300	\$ 58,094,785
06	20958	25116815201	06/21/00	QTR4	99/00	1	13	730	755	709	46	0	0	25	0	\$ 43,533,420	\$ 150,000	\$ 43,383,420
06	21167	24983915201	02/28/01	QTR3	00/01	4	7	600	600	532	68	0	0	20	-20	\$ 13,720,361	\$ 150,000	\$ 13,570,361
06	21364	40565515201	09/26/01	QTR1	01/02	1	0	220	242	242	0	0	0	22	0	\$ 2,636,115	\$ 50,000	\$ 2,586,115
06	21424	24977125201	12/05/01	QTR2	01/02	1	0	400	403	320	83	0	0	3	0	\$ 2,705,074	\$ 50,000	\$ 2,655,074
06	21425	25022915201	12/05/01	QTR2	01/02	1	1	300	306	239	67	0	0	6	0	\$ 2,756,485	\$ 50,000	\$ 2,706,485
06	21573	41067815201	05/22/02	QTR4	01/02	1	2	240	267	222	45	0	0	27	0	\$ 1,976,732	\$ 50,000	\$ 1,926,732
06	21628	40565915201	07/31/02	QTR1	02/03	1	0	150	152	108	44	0	0	2	0	\$ 1,009,643	\$ 35,000	\$ 974,643
06	21655	41086915201	08/28/02	QTR1	02/03	1	0	120	120	78	42	0	0	0	0	\$ 1,685,716	\$ 50,000	\$ 1,635,716
06	T6003	40775815201	10/30/02	QTR2	02/03	1	0	120	121	37	84	0	0	1	0	\$ 393,837	\$ 15,000	\$ 378,837

District	Contract Number	Financial Project ID	CRS Present Contract Amount	Regular Work To Date (From CRS)	Total CRS Contract Adjustments	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (From FM System)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders			
													Time Ext Days	SA Days	SA Amount	Premium Cost
04	E4D13	22823815201	\$ 5,005,558	\$ 4,978,474	\$ -	\$ -	\$ -	\$ 4,978,474	\$ 5,009,120	\$ 30,646	\$ 134,558	0	0	40	\$ 134,558	\$ -
04	E4D52	41321015201	\$ 322,763	\$ 299,835	\$ -	\$ -	\$ -	\$ 299,835	\$ 299,835	\$ -	\$ 14,040	0	0	0	\$ 27,272	\$ 3,012
04	E4D53	40484715201	\$ 427,540	\$ 406,322	\$ -	\$ -	\$ -	\$ 406,322	\$ 406,322	\$ -	\$ 32,175	1	0	0	\$ 32,175	\$ -
04	E4D56	40689835203	\$ 14,870	\$ 14,870	\$ -	\$ -	\$ -	\$ 14,870	\$ 14,870	\$ -	\$ 4,320	0	0	0	\$ -	\$ -
04	E4D64	41126815201	\$ 2,195,000	\$ 2,172,988	\$ -	\$ -	\$ -	\$ 2,172,988	\$ 2,187,988	\$ 15,000	\$ 50,000	0	0	0	\$ -	\$ -
04	E4D71	40485015201	\$ 112,084	\$ 108,084	\$ -	\$ -	\$ -	\$ 108,084	\$ 108,084	\$ -	\$ 20,348	0	0	0	\$ -	\$ -
04	E4D98	40689835206	\$ 119,941	\$ 95,509	\$ -	\$ -	\$ -	\$ 95,509	\$ 95,509	\$ -	\$ -	0	0	0	\$ -	\$ -
04	E4G32	22881925201	\$ 77,241	\$ 75,700	\$ -	\$ -	\$ -	\$ 75,700	\$ 75,700	\$ -	\$ -	0	0	0	\$ 3,883	\$ -
Dist 04 District Let Contracts SubTotal			\$ 29,669,502	\$ 29,251,679	\$ 34,433	\$ 154,000	\$ 188,433	\$ 29,440,112	\$ 29,336,811	\$ (103,301)	\$ 1,659,710	19	0	40	\$ 341,519	\$ 133,927
District 04 Totals			\$ 135,231,491	\$ 132,697,797	\$ (18,629)	\$ 1,332,000	\$ 1,313,371	\$ 134,011,168	\$ 133,189,279	\$ (821,887)	\$ 9,688,751	328	291	195	\$ 3,195,864	\$ 141,132
05	20719	23925515201	\$ 20,532,533	\$ 20,475,125	\$ -	\$ 392,000	\$ 392,000	\$ 20,867,125	\$ 20,475,125	\$ (392,000)	\$ 767,968	110	7	24	\$ 383,803	\$ -
05	21023	40410915201	\$ 980,765	\$ 745,500	\$ -	\$ -	\$ -	\$ 745,500	\$ 745,619	\$ 119	\$ -	64	0	15	\$ 11,000	\$ -
05	21161	23835815201	\$ 10,617,638	\$ 10,698,157	\$ -	\$ -	\$ -	\$ 10,698,157	\$ 10,698,157	\$ -	\$ 391,871	90	0	5	\$ 323,359	\$ 5,103
05	21251	23773415201	\$ 3,129,098	\$ 3,279,594	\$ -	\$ -	\$ -	\$ 3,279,594	\$ 3,279,594	\$ -	\$ 110,189	32	0	23	\$ 30,151	\$ -
05	21421	23841125201	\$ 1,629,233	\$ 1,597,492	\$ -	\$ -	\$ -	\$ 1,597,492	\$ 1,597,492	\$ -	\$ -	0	0	0	\$ -	\$ -
05	21466	40412515201	\$ 1,293,323	\$ 1,247,149	\$ -	\$ -	\$ -	\$ 1,247,149	\$ 1,247,149	\$ -	\$ 18,487	46	8	4	\$ 841	\$ -
05	21489	24085515201	\$ 3,017,973	\$ 2,904,264	\$ -	\$ -	\$ -	\$ 2,904,264	\$ 2,904,264	\$ -	\$ 140,347	19	0	18	\$ 127,758	\$ -
05	21504	40715115201	\$ 1,023,700	\$ 1,061,387	\$ -	\$ -	\$ -	\$ 1,061,387	\$ 1,062,384	\$ 997	\$ -	7	0	0	\$ -	\$ -
05	21531	40413415201	\$ 918,281	\$ 876,800	\$ -	\$ -	\$ -	\$ 876,800	\$ 885,522	\$ 8,722	\$ -	4	0	0	\$ -	\$ -
05	21567	40413215201	\$ 1,682,858	\$ 1,542,784	\$ -	\$ -	\$ -	\$ 1,542,784	\$ 1,554,770	\$ 11,986	\$ -	11	0	0	\$ -	\$ -
05	21621	40387515201	\$ 373,186	\$ 357,186	\$ -	\$ -	\$ -	\$ 357,186	\$ 357,186	\$ -	\$ 14,186	7	0	0	\$ -	\$ -
05	21651	40903515201	\$ 395,777	\$ 375,777	\$ -	\$ -	\$ -	\$ 375,777	\$ 375,777	\$ -	\$ -	8	0	0	\$ -	\$ -
05	21653	40916215201	\$ 2,009,007	\$ 2,135,775	\$ -	\$ -	\$ -	\$ 2,135,775	\$ 2,135,775	\$ -	\$ 89,248	18	0	40	\$ 52,347	\$ -
05	21654	41000215201	\$ 594,426	\$ 553,426	\$ -	\$ -	\$ -	\$ 553,426	\$ 553,426	\$ -	\$ -	11	0	0	\$ -	\$ -
05	T5001	40412915201	\$ 1,775,847	\$ 1,749,606	\$ -	\$ -	\$ -	\$ 1,749,606	\$ 1,778,806	\$ 29,200	\$ -	18	0	0	\$ 1,322	\$ -
05	T5003	40841115201	\$ 2,286,111	\$ 2,259,344	\$ -	\$ -	\$ -	\$ 2,259,344	\$ 2,319,246	\$ 59,901	\$ -	14	0	0	\$ -	\$ -
05	T5004	40916815201	\$ 1,458,008	\$ 1,410,485	\$ -	\$ -	\$ -	\$ 1,410,485	\$ 1,441,579	\$ 31,094	\$ -	2	0	0	\$ -	\$ -
05	T5014	40715515201	\$ 672,623	\$ 627,597	\$ -	\$ -	\$ -	\$ 627,597	\$ 628,005	\$ 408	\$ -	4	0	0	\$ -	\$ -
Dist 05 Central Let Contracts SubTotal			\$ 54,390,387	\$ 53,897,448	\$ -	\$ 392,000	\$ 392,000	\$ 54,289,448	\$ 54,039,876	\$ (249,573)	\$ 1,532,296	465	15	129	\$ 930,581	\$ 5,103
05	E5F35	41188215201	\$ 2,232,659	\$ 2,212,139	\$ (7,728)	\$ -	\$ (7,728)	\$ 2,204,411	\$ 2,224,931	\$ 20,521	\$ 70,272	103	28	0	\$ 87,275	\$ -
05	E5F39	24258225201	\$ 2,990,013	\$ 2,990,013	\$ -	\$ -	\$ -	\$ 2,990,013	\$ 2,990,013	\$ -	\$ -	19	0	11	\$ -	\$ -
05	E5F47	40709915201	\$ 175,100	\$ 165,600	\$ -	\$ -	\$ -	\$ 165,600	\$ 160,868	\$ (4,732)	\$ -	9	0	0	\$ -	\$ -
05	E5F55	41008615201	\$ 96,950	\$ 92,285	\$ -	\$ -	\$ -	\$ 92,285	\$ 92,285	\$ -	\$ -	1	0	0	\$ 277	\$ -
05	E5F57	41028615201	\$ 446,987	\$ 424,987	\$ -	\$ -	\$ -	\$ 424,987	\$ 424,987	\$ -	\$ -	2	0	0	\$ -	\$ -
05	E5F58	41307415201	\$ 142,707	\$ 142,274	\$ -	\$ -	\$ -	\$ 142,274	\$ 142,274	\$ -	\$ -	4	0	0	\$ -	\$ -
05	E5F61	41156615201	\$ 165,000	\$ 160,000	\$ -	\$ -	\$ -	\$ 160,000	\$ 160,000	\$ -	\$ -	12	0	0	\$ -	\$ -
05	E5F64	41152715201	\$ 99,680	\$ 93,430	\$ -	\$ -	\$ -	\$ 93,430	\$ 93,430	\$ -	\$ -	5	0	0	\$ -	\$ -
05	E5F99	40708915201	\$ 93,170	\$ 88,420	\$ -	\$ -	\$ -	\$ 88,420	\$ 88,420	\$ -	\$ -	0	0	0	\$ -	\$ -
Dist 05 District Let Contracts SubTotal			\$ 6,442,266	\$ 6,369,148	\$ (7,728)	\$ -	\$ (7,728)	\$ 6,361,420	\$ 6,377,208	\$ 15,789	\$ 70,272	155	28	11	\$ 87,552	\$ -
District 05 Totals			\$ 60,832,653	\$ 60,266,596	\$ (7,728)	\$ 392,000	\$ 384,272	\$ 60,650,868	\$ 60,417,084	\$ (233,784)	\$ 1,602,568	620	43	140	\$ 1,018,133	\$ 5,103
06	20958	25116815201	\$ 44,555,802	\$ 45,081,248	\$ -	\$ 2,100,000	\$ 2,100,000	\$ 47,181,248	\$ 45,081,248	\$ (2,100,000)	\$ 1,022,383	24	1	0	\$ 46,725	\$ -
06	21167	24983915201	\$ 13,870,254	\$ 13,401,207	\$ -	\$ 1,270,000	\$ 1,270,000	\$ 14,671,207	\$ 13,401,207	\$ (1,270,000)	\$ 149,893	20	0	0	\$ 18,000	\$ -
06	21364	40565515201	\$ 2,636,115	\$ 2,429,278	\$ -	\$ -	\$ -	\$ 2,429,278	\$ 2,439,417	\$ 10,140	\$ -	0	0	0	\$ -	\$ -
06	21424	24977125201	\$ 2,705,074	\$ 2,593,248	\$ -	\$ 170,000	\$ 170,000	\$ 2,763,248	\$ 2,634,531	\$ (128,718)	\$ -	0	0	0	\$ -	\$ -
06	21425	25022915201	\$ 2,844,895	\$ 2,774,100	\$ -	\$ 150,000	\$ 150,000	\$ 2,924,100	\$ 2,814,444	\$ (109,656)	\$ 88,410	0	0	0	\$ 9,778	\$ -
06	21573	41067815201	\$ 2,083,065	\$ 1,945,886	\$ -	\$ 34,000	\$ 34,000	\$ 1,979,886	\$ 1,945,886	\$ (34,000)	\$ 106,333	10	0	0	\$ 106,333	\$ -
06	21628	40565915201	\$ 1,009,643	\$ 876,696	\$ -	\$ 42,000	\$ 42,000	\$ 918,696	\$ 879,448	\$ (39,248)	\$ -	0	0	0	\$ -	\$ -
06	21655	41086915201	\$ 1,685,716	\$ 1,322,419	\$ -	\$ 100,000	\$ 100,000	\$ 1,422,419	\$ 1,357,724	\$ (64,696)	\$ -	0	0	0	\$ -	\$ -
06	T6003	40775815201	\$ 393,837	\$ 347,885	\$ -	\$ 42,000	\$ 42,000	\$ 389,885	\$ 352,080	\$ (37,805)	\$ -	0	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
04	E4D13	22823815201	9	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D52	41321015201	0	0	\$ 1,768	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D53	40484715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D56	40689835203	0	0	\$ 4,320	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D64	41126815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D71	40485015201	0	0	\$ 20,348	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D98	40689835206	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G32	22881925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 04 District Let Contracts SubTotal			155	10	\$ 962,900	\$ 20,638	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 04 Totals			634	201	\$ 5,528,401	\$ 374,688	0	0	\$ -	\$ -	0	0	\$ (204,103)	\$ -	0	0	\$ 800	\$ -
05	20719	23925515201	14	3	\$ 287,983	\$ -	0	0	\$ -	\$ -	0	5	\$ (316,989)	\$ -	0	0	\$ -	\$ -
05	21023	40410915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21161	23835815201	0	5	\$ 143,856	\$ 27,412	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21251	23773415201	0	0	\$ 19,608	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21421	23841125201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21466	40412515201	0	19	\$ 15,536	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21489	24085515201	0	0	\$ 4,510	\$ -	0	0	\$ -	\$ -	0	0	\$ 23,326	\$ -	0	0	\$ -	\$ -
05	21504	40715115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21531	40413415201	0	0	\$ 9,294	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21567	40413215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21621	40387515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21651	40903515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21653	40916215201	0	0	\$ 11,632	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21654	41000215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5001	40412915201	0	0	\$ 10,298	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5003	40841115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5004	40916815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5014	40715515201	0	0	\$ 1,650	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 05 Central Let Contracts SubTotal			14	27	\$ 504,367	\$ 27,412	0	0	\$ -	\$ -	0	5	\$ (293,663)	\$ -	0	0	\$ -	\$ -
05	E5F35	41188215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F39	24258225201	0	9	\$ 50,543	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F47	40709915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F55	41008615201	0	0	\$ 558	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F57	41028615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F58	41307415201	0	0	\$ 9,067	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F61	41156615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F64	41152715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F99	40708915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 05 District Let Contracts SubTotal			0	9	\$ 60,168	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 05 Totals			14	36	\$ 564,535	\$ 27,412	0	0	\$ -	\$ -	0	5	\$ (293,663)	\$ -	0	0	\$ -	\$ -
06	20958	25116815201	0	0	\$ 1,091,232	\$ 3,232	0	0	\$ -	\$ -	0	0	\$ (35,918)	\$ -	0	0	\$ -	\$ -
06	21167	24983915201	0	0	\$ (5,710)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21364	40565515201	14	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21424	24977125201	0	0	\$ 35,686	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21425	25022915201	0	0	\$ 108,036	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21573	41067815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21628	40565915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21655	41086915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6003	40775815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
04	E4D13	22823815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D52	41321015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	3	0	\$ -	\$ -
04	E4D53	40484715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
04	E4D56	40689835203	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D64	41126815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D71	40485015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D98	40689835206	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G32	22881925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 04 District Let Contracts SubTotal			0	55	\$ 183,749	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	62	0	\$ -	\$ -
District 04 Totals			0	189	\$ 754,061	\$ 16,074	0	0	\$ 647,362	\$ 1,712	0	0	\$ -	\$ -	98	0	\$ 8,949	\$ -
05	20719	23925515201	0	29	\$ 321,061	\$ 556	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21023	40410915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21161	23835815201	0	0	\$ (10,626)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,812	\$ -
05	21251	23773415201	0	167	\$ 11,924	\$ -	0	0	\$ 88,651	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21421	23841125201	0	0	\$ 15,241	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21466	40412515201	0	0	\$ -	\$ -	0	21	\$ 13,700	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21489	24085515201	0	0	\$ 12,517	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21504	40715115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21531	40413415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21567	40413215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21621	40387515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21651	40903515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21653	40916215201	0	(5)	\$ (2,302)	\$ -	0	0	\$ 39,248	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21654	41000215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5001	40412915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5003	40841115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5004	40916815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5014	40715515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 05 Central Let Contracts SubTotal			0	191	\$ 347,815	\$ 556	0	21	\$ 141,599	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,812	\$ -
05	E5F35	41188215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (17,003)	\$ -	0	0	\$ -	\$ -
05	E5F39	24258225201	0	0	\$ (50,543)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F47	40709915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F55	41008615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F57	41028615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F58	41307415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F61	41156615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F64	41152715201	2	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F99	40708915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 05 District Let Contracts SubTotal			2	0	\$ (50,543)	\$ -	0	0	\$ -	\$ -	0	0	\$ (17,003)	\$ -	0	0	\$ -	\$ -
District 05 Totals			2	191	\$ 297,272	\$ 556	0	21	\$ 141,599	\$ -	0	0	\$ (17,003)	\$ -	0	0	\$ 1,812	\$ -
06	20958	25116815201	0	0	\$ 14,317	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21167	24983915201	0	(20)	\$ (12,397)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21364	40565515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	0	\$ -	\$ -
06	21424	24977125201	0	0	\$ 10,100	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	3	0	\$ -	\$ -
06	21425	25022915201	0	0	\$ -	\$ -	0	0	\$ 7,535	\$ -	0	0	\$ -	\$ -	6	0	\$ -	\$ -
06	21573	41067815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	17	0	\$ -	\$ -
06	21628	40565915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
06	21655	41086915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6003	40775815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
04	E4D13	22823815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	9	40	\$ 134,558	\$ -
04	E4D52	41321015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	3	0	\$ 29,040	\$ 3,012
04	E4D53	40484715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ 32,175	\$ -
04	E4D56	40689835203	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 4,320	\$ -
04	E4D64	41126815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D71	40485015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 20,348	\$ -
04	E4D98	40689835206	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G32	22881925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,883	\$ -
Dist 04 District Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 110,572	\$ -	217	105	\$ 1,598,739	\$ 154,565
District 04 Totals			0	0	\$ -	\$ -	0	0	\$ 40,899	\$ 29,920	0	0	\$ 187,494	\$ -	1023	585	\$ 10,159,726	\$ 563,525
05	20719	23925515201	0	0	\$ 30,046	\$ -	0	3	\$ 34,525	\$ 11,090	0	0	\$ -	\$ -	21	64	\$ 740,428	\$ 11,646
05	21023	40410915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	15	\$ 11,000	\$ -
05	21161	23835815201	0	45	\$ 968	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	55	\$ 459,369	\$ 32,516
05	21251	23773415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	190	\$ 150,335	\$ -
05	21421	23841125201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 15,241	\$ -
05	21466	40412515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	44	\$ 30,077	\$ -
05	21489	24085515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	18	\$ 168,111	\$ -
05	21504	40715115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21531	40413415201	0	0	\$ -	\$ -	37	0	\$ -	\$ -	0	0	\$ -	\$ -	37	0	\$ 9,294	\$ -
05	21567	40413215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21621	40387515201	0	0	\$ -	\$ -	0	123	\$ 14,186	\$ 14,186	0	0	\$ -	\$ -	0	123	\$ 14,186	\$ 14,186
05	21651	40903515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21653	40916215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	35	\$ 100,924	\$ -
05	21654	41000215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5001	40412915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 11,620	\$ -
05	T5003	40841115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5004	40916815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5014	40715515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,650	\$ -
Dist 05 Central Let Contracts SubTotal			0	45	\$ 31,014	\$ -	37	126	\$ 48,711	\$ 25,276	0	0	\$ -	\$ -	66	544	\$ 1,712,235	\$ 58,348
05	E5F35	41188215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	28	0	\$ 70,272	\$ -
05	E5F39	24258225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	20	\$ -	\$ -
05	E5F47	40709915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F55	41008615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 835	\$ -
05	E5F57	41028615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F58	41307415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 9,067	\$ -
05	E5F61	41156615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F64	41152715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
05	E5F99	40708915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 05 District Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	30	20	\$ 80,174	\$ -
District 05 Totals			0	45	\$ 31,014	\$ -	37	126	\$ 48,711	\$ 25,276	0	0	\$ -	\$ -	96	564	\$ 1,792,409	\$ 58,348
06	20958	25116815201	0	0	\$ 30,000	\$ 30,000	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ 1,146,356	\$ 33,232
06	21167	24983915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(20)	\$ (107)	\$ -
06	21364	40565515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	22	0	\$ -	\$ -
06	21424	24977125201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	3	0	\$ 45,786	\$ -
06	21425	25022915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	6	0	\$ 125,348	\$ -
06	21573	41067815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	17	0	\$ 106,333	\$ -
06	21628	40565915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
06	21655	41086915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6003	40775815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number Projects	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount
Dist 06 Central Let Contracts SubTotal							23	2880	2966	2487	479	0	0	106	-20	\$ 70,417,383	\$ 600,000	\$ 69,817,383
06	E6920	25021915201	10/26/00	QTR2	00/01	1	1	730	810	808	2	0	0	80	0	\$ 3,333,333	\$ 31,000	\$ 3,302,333
06	E6921	40548515201	10/26/00	QTR2	00/01	1	3	730	730	730	0	0	0	0	0	\$ 3,372,217	\$ 31,000	\$ 3,341,217
06	E6A13	41067915201	05/30/02	QTR4	01/02	1	1	300	308	276	32	0	0	8	0	\$ 1,270,933	\$ 22,500	\$ 1,248,433
06	E6A21	25068375201	11/29/01	QTR2	01/02	1	1	500	500	487	13	0	0	0	0	\$ 130,992	\$ 10,000	\$ 120,992
06	E6A22	41017815201	04/11/02	QTR4	01/02	1	1	120	122	90	32	0	0	2	0	\$ 265,000	\$ 12,500	\$ 252,500
06	E6A31	25068385201	03/28/02	QTR3	01/02	1	0	350	350	350	0	0	0	0	0	\$ 281,838	\$ 25,000	\$ 256,838
06	E6A34	41265715201	06/20/02	QTR4	01/02	1	0	300	300	290	10	0	0	0	0	\$ 2,604,123	\$ 50,000	\$ 2,554,123
06	E6A52	40776015201	02/28/02	QTR3	01/02	1	0	160	165	94	71	0	0	5	0	\$ 556,906	\$ 20,000	\$ 536,906
06	E6A54	40564515201	04/24/03	QTR4	02/03	1	0	90	94	50	44	0	0	4	0	\$ 984,391	\$ 50,000	\$ 934,391
06	E6A99	41120215201	11/21/02	QTR2	02/03	1	0	100	103	78	25	0	0	3	0	\$ 256,551	\$ 11,500	\$ 245,051
Dist 06 District Let Contracts SubTotal							7	3380	3482	3253	229	0	0	102	0	\$ 13,056,284	\$ 263,500	\$ 12,792,784
District 06 Totals							30	6260	6448	5740	708	0	0	208	-20	\$ 83,473,667	\$ 863,500	\$ 82,610,167
07	20489	25886115201	03/31/99	QTR3	98/99	1	7	600	696	695	1	0	31	59	37	\$ 7,431,431		\$ 7,431,431
07	20925	25888115201	05/24/00	QTR4	99/00	1	2	365	456	456	0	0	0	91	0	\$ 5,763,916	\$ 60,000	\$ 5,703,916
07	21132	25585415201	01/24/01	QTR3	00/01	1	2	200	277	277	0	0	0	36	41	\$ 4,485,456	\$ 50,000	\$ 4,435,456
07	21388	40373815201	10/31/01	QTR2	01/02	1	1	165	203	187	16	0	0	38	0	\$ 2,748,045	\$ 50,000	\$ 2,698,045
07	21427	25714015201	12/05/01	QTR2	01/02	1	1	75	97	99	-2	2	0	22	0	\$ 499,786	\$ 14,286	\$ 485,500
07	21463	25712615201	02/27/02	QTR3	01/02	2	3	500	508	287	221	0	0	8	0	\$ 11,684,502	\$ 113,729	\$ 11,570,773
07	21464	40385915201	02/27/02	QTR3	01/02	1	0	65	222	227	-5	5	0	51	106	\$ 809,140	\$ 31,147	\$ 777,993
07	21494	40375415201	03/27/02	QTR3	01/02	1	0	35	50	53	-3	3	0	15	0	\$ 51,930	\$ 3,882	\$ 48,048
07	21539	40837515201	04/24/02	QTR4	01/02	1	2	255	268	268	0	0	0	13	0	\$ 2,283,379	\$ 50,000	\$ 2,233,379
07	21570	40620115201	05/22/02	QTR4	01/02	1	1	55	55	55	0	0	0	0	0	\$ 127,000	\$ 7,500	\$ 119,500
07	21593	40377415201	06/19/02	QTR4	01/02	1	1	35	59	59	0	0	0	24	\$ 69,951	\$ 6,500	\$ 63,451	
07	21642	25576815201	08/28/02	QTR1	02/03	1	0	115	142	153	-11	11	0	23	4	\$ 5,286,272	\$ 50,594	\$ 5,235,678
07	21648	40625415201	08/28/02	QTR1	02/03	1	2	65	68	68	0	0	0	2	1	\$ 413,478	\$ 17,317	\$ 396,161
07	21672	40371215201	09/25/02	QTR1	02/03	1	3	45	60	60	0	0	0	15	0	\$ 383,186	\$ 20,500	\$ 362,686
07	21673	40371415201	09/25/02	QTR1	02/03	1	1	55	66	66	0	0	0	6	5	\$ 876,592	\$ 47,500	\$ 829,092
07	21675	40374015201	09/25/02	QTR1	02/03	1	0	80	85	86	-1	1	0	5	0	\$ 1,789,411	\$ 50,000	\$ 1,739,411
07	T7003	40606915201	10/30/02	QTR2	02/03	3	2	90	90	81	9	0	0	0	0	\$ 139,542	\$ 8,400	\$ 131,142
07	T7007	40875315201	01/29/03	QTR3	02/03	1	1	33	33	31	2	0	0	0	0	\$ 79,630	\$ 6,591	\$ 73,039
Dist 07 Central Let Contracts SubTotal							29	2833	3435	3208	227	22	31	384	218	\$ 44,922,647	\$ 587,945	\$ 44,334,702
07	E7A29	25466015201	02/13/02	QTR3	01/02	1	1	150	234	233	1	0	0	84	0	\$ 432,637		\$ 432,637
07	E7A34	40556315201	05/22/02	QTR4	01/02	1	1	180	281	281	0	0	0	101	0	\$ 1,220,544		\$ 1,220,544
07	E7A42	25464515201	01/09/02	QTR3	01/02	1	2	365	365	379	-14	14	0	0	0	\$ 928,704	\$ 50,000	\$ 878,704
07	E7A95	25467715202	12/11/02	QTR2	02/03	1	0	35	51	51	0	0	0	9	7	\$ 50,156	\$ 3,039	\$ 47,117
07	E7B03	40827315201	12/11/02	QTR2	02/03	1	0	45	45	45	0	0	0	0	0	\$ 274,704	\$ 15,826	\$ 258,878
07	E7B20	25467715206	03/12/03	QTR3	02/03	1	0	50	50	49	1	0	0	0	0	\$ 53,730	\$ 2,435	\$ 51,295
Dist 07 District Let Contracts SubTotal							4	825	1026	1038	-12	14	0	194	7	\$ 2,960,475	\$ 71,300	\$ 2,889,175
District 07 Totals							33	3658	4461	4246	215	36	31	578	225	\$ 47,883,122	\$ 659,244	\$ 47,223,878
08	19727	25186415201	01/29/97	QTR3	96/97	1	16	1369	1431	1385	46	0	0	62		\$ 26,835,390		\$ 26,835,390
08	20472	23253215201	03/31/99	QTR3	98/99	1	22	784	1093	1093	0	0	25	174	135	\$ 16,883,522		\$ 16,883,522
08	21166	24301335201	02/28/01	QTR3	00/01	1	5	201	261	261	0	0	0	6	54	\$ 2,035,948	\$ 50,000	\$ 1,985,948
08	21214	23256715201	04/25/01	QTR4	00/01	1	6	291	420	420	0	0	0	84	45	\$ 2,595,031	\$ 50,000	\$ 2,545,031
08	21250	40671015201	05/23/01	QTR4	00/01	1	5	422	469	469	0	0	0	47	0	\$ 2,430,983	\$ 50,000	\$ 2,380,983
08	21441	40794815201	12/05/01	QTR2	01/02	1	2	155	166	166	0	0	0	11	0	\$ 2,698,949	\$ 50,000	\$ 2,648,949

District	Contract Number	Financial Project ID	CRS Present Contract Amount	Regular Work To Date (From CRS)	Total CRS Contract Adjustments	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (From FM System)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders			
													Time Ext Days	SA Days	SA Amount	Premium Cost
Dist 06 Central Let Contracts SubTotal			\$ 71,784,401	\$ 70,771,967	\$ -	\$ 3,908,000	\$ 3,908,000	\$ 74,679,967	\$ 70,905,985	\$ (3,773,983)	\$ 1,367,019	54	1	0	\$ 180,836	\$ -
06	E6920	25021915201	\$ 3,333,333	\$ 864,445	\$ -	\$ -	\$ -	\$ 864,445	\$ 864,532	\$ 87	\$ -	0	0	0	\$ -	\$ -
06	E6921	40548515201	\$ 3,695,904	\$ 837,822	\$ -	\$ -	\$ -	\$ 837,822	\$ 835,904	\$ (1,917)	\$ 323,687	0	0	0	\$ -	\$ -
06	E6A13	41067915201	\$ 1,431,745	\$ 1,408,553	\$ -	\$ -	\$ -	\$ 1,408,553	\$ 1,408,553	\$ -	\$ 160,812	3	0	0	\$ -	\$ -
06	E6A21	25068375201	\$ 141,845	\$ 140,686	\$ -	\$ -	\$ -	\$ 140,686	\$ 140,685	\$ (1)	\$ 10,853	0	0	0	\$ -	\$ -
06	E6A22	41017815201	\$ 279,996	\$ 223,309	\$ -	\$ 18,000	\$ 18,000	\$ 241,309	\$ 223,309	\$ (18,000)	\$ 14,996	0	0	0	\$ -	\$ -
06	E6A31	25068385201	\$ 281,838	\$ 230,044	\$ -	\$ -	\$ -	\$ 230,044	\$ 230,044	\$ -	\$ -	0	0	0	\$ -	\$ -
06	E6A34	41265715201	\$ 2,604,123	\$ 2,568,510	\$ -	\$ -	\$ -	\$ 2,568,510	\$ 2,568,510	\$ -	\$ -	0	0	0	\$ -	\$ -
06	E6A52	40776015201	\$ 556,906	\$ 529,609	\$ -	\$ 25,000	\$ 25,000	\$ 554,609	\$ 532,049	\$ (22,560)	\$ -	0	0	0	\$ 1,142	\$ -
06	E6A54	40564515201	\$ 984,391	\$ 948,161	\$ -	\$ 50,000	\$ 50,000	\$ 998,161	\$ 941,833	\$ (56,329)	\$ -	4	0	0	\$ -	\$ -
06	E6A99	41120215201	\$ 256,551	\$ 239,504	\$ -	\$ 13,200	\$ 13,200	\$ 252,704	\$ 239,504	\$ (13,200)	\$ -	2	0	0	\$ -	\$ -
Dist 06 District Let Contracts SubTotal			\$ 13,566,632	\$ 7,990,643	\$ -	\$ 106,200	\$ 106,200	\$ 8,096,843	\$ 7,984,923	\$ (111,920)	\$ 510,348	9	0	0	\$ 1,142	\$ -
District 06 Totals			\$ 85,351,033	\$ 78,762,610	\$ -	\$ 4,014,200	\$ 4,014,200	\$ 82,776,810	\$ 78,890,908	\$ (3,885,903)	\$ 1,877,367	63	1	0	\$ 181,978	\$ -
07	20489	25886115201	\$ 8,140,992	\$ 8,250,371	\$ -	\$ -	\$ -	\$ 8,250,371	\$ 8,292,694	\$ 42,324	\$ 709,561	51	8	0	\$ 231,644	\$ -
07	20925	25888115201	\$ 6,777,640	\$ 6,816,665	\$ -	\$ -	\$ -	\$ 6,816,665	\$ 6,829,669	\$ 13,005	\$ 1,013,724	42	0	0	\$ 48,724	\$ -
07	21132	25585415201	\$ 4,648,698	\$ 4,382,515	\$ -	\$ -	\$ -	\$ 4,382,515	\$ 4,382,515	\$ -	\$ 163,242	32	4	33	\$ 127,918	\$ 5,735
07	21388	40373815201	\$ 2,876,221	\$ 2,903,377	\$ (15,000)	\$ -	\$ (15,000)	\$ 2,888,377	\$ 2,888,377	\$ -	\$ 128,176	24	0	0	\$ 128,176	\$ -
07	21427	25714015201	\$ 504,022	\$ 489,609	\$ (1,988)	\$ -	\$ (1,988)	\$ 487,621	\$ 487,621	\$ -	\$ 4,236	6	0	0	\$ 4,236	\$ -
07	21463	25712615201	\$ 10,993,514	\$ 11,304,344	\$ -	\$ 1,330,000	\$ 1,330,000	\$ 12,634,344	\$ 11,327,268	\$ (1,307,077)	\$ (690,988)	8	0	0	\$ 11,833	\$ 11,833
07	21464	40385915201	\$ 809,140	\$ 812,961	\$ (6,440)	\$ -	\$ (6,440)	\$ 806,521	\$ 806,521	\$ -	\$ -	33	0	106	\$ -	\$ -
07	21494	40375415201	\$ 51,930	\$ 48,048	\$ (1,662)	\$ -	\$ (1,662)	\$ 46,386	\$ 46,386	\$ -	\$ -	0	0	0	\$ -	\$ -
07	21539	40837515201	\$ 2,289,660	\$ 2,277,053	\$ -	\$ -	\$ -	\$ 2,277,053	\$ 2,277,647	\$ 594	\$ 6,281	13	0	0	\$ 14,330	\$ 3,422
07	21570	40620115201	\$ 130,355	\$ 126,501	\$ -	\$ -	\$ -	\$ 126,501	\$ 126,501	\$ -	\$ 3,355	0	0	0	\$ 1,347	\$ -
07	21593	40377415201	\$ 73,637	\$ 67,137	\$ -	\$ -	\$ -	\$ 67,137	\$ 67,137	\$ -	\$ 3,686	0	0	23	\$ -	\$ -
07	21642	25576815201	\$ 5,286,272	\$ 5,259,327	\$ (51,030)	\$ (60,000)	\$ (111,030)	\$ 5,148,297	\$ 5,187,600	\$ 39,303	\$ -	19	0	0	\$ -	\$ -
07	21648	40625415201	\$ 362,732	\$ 314,322	\$ -	\$ -	\$ -	\$ 314,322	\$ 315,807	\$ 1,485	\$ (50,746)	2	0	0	\$ (53,956)	\$ -
07	21672	40371215201	\$ 437,811	\$ 416,067	\$ -	\$ -	\$ -	\$ 416,067	\$ 416,067	\$ -	\$ 54,625	4	0	0	\$ -	\$ -
07	21673	40371415201	\$ 966,592	\$ 938,474	\$ -	\$ -	\$ -	\$ 938,474	\$ 938,474	\$ -	\$ 90,000	6	0	5	\$ 90,000	\$ -
07	21675	40374015201	\$ 1,789,411	\$ 1,832,434	\$ (1,288)	\$ (22,500)	\$ (23,788)	\$ 1,808,646	\$ 1,808,646	\$ -	\$ -	5	0	0	\$ 29,229	\$ -
07	T7003	40606915201	\$ 146,550	\$ 138,131	\$ 20	\$ -	\$ 20	\$ 138,150	\$ 138,150	\$ -	\$ 7,008	0	0	0	\$ -	\$ -
07	T7007	40875315201	\$ 80,281	\$ 74,650	\$ -	\$ -	\$ -	\$ 74,650	\$ 74,650	\$ -	\$ 651	0	0	0	\$ -	\$ -
Dist 07 Central Let Contracts SubTotal			\$ 46,365,458	\$ 46,451,986	\$ (77,388)	\$ 1,247,500	\$ 1,170,112	\$ 47,622,097	\$ 46,411,730	\$ (1,210,366)	\$ 1,442,811	245	12	167	\$ 633,481	\$ 20,990
07	E7A29	25466015201	\$ 454,269	\$ 439,096	\$ 17,752	\$ -	\$ 17,752	\$ 456,848	\$ 439,096	\$ (17,752)	\$ 21,632	4	0	0	\$ -	\$ -
07	E7A34	40556315201	\$ 1,270,494	\$ 1,220,544	\$ -	\$ -	\$ -	\$ 1,220,544	\$ 1,220,544	\$ -	\$ 49,950	14	87	0	\$ -	\$ -
07	E7A42	25464515201	\$ 945,413	\$ 174,185	\$ -	\$ (8,876)	\$ (8,876)	\$ 165,309	\$ 148,115	\$ (17,194)	\$ 16,709	0	0	0	\$ -	\$ -
07	E7A95	25467715202	\$ 50,156	\$ 49,990	\$ -	\$ -	\$ -	\$ 49,990	\$ 49,990	\$ -	\$ -	1	0	0	\$ -	\$ -
07	E7B03	40827315201	\$ 274,704	\$ 182,460	\$ -	\$ -	\$ -	\$ 182,460	\$ 182,460	\$ -	\$ -	0	0	0	\$ -	\$ -
07	E7B20	25467715206	\$ 53,730	\$ 51,295	\$ -	\$ -	\$ -	\$ 51,295	\$ 51,295	\$ -	\$ -	0	0	0	\$ -	\$ -
Dist 07 District Let Contracts SubTotal			\$ 3,048,766	\$ 2,117,570	\$ -	\$ -	\$ -	\$ 2,126,446	\$ 2,091,500	\$ (34,946)	\$ 88,291	19	87	0	\$ -	\$ -
District 07 Totals			\$ 49,414,224	\$ 48,569,556	\$ (77,388)	\$ 1,247,500	\$ 1,170,112	\$ 49,748,543	\$ 48,503,230	\$ (1,245,312)	\$ 1,531,102	264	99	167	\$ 633,481	\$ 20,990
08	19727	25186415201	\$ 27,975,951	\$ 27,318,212	\$ -	\$ 1,500,000	\$ 1,500,000	\$ 28,818,212	\$ 27,505,621	\$ (1,312,591)	\$ 1,140,561	0	0	0	\$ (10,080)	\$ -
08	20472	23253215201	\$ 19,537,637	\$ 20,238,652	\$ -	\$ -	\$ -	\$ 20,238,652	\$ 20,284,880	\$ 46,228	\$ 2,654,115	158	0	135	\$ 1,673,719	\$ 218,497
08	21166	24301335201	\$ 2,165,849	\$ 2,156,690	\$ -	\$ -	\$ -	\$ 2,156,690	\$ 2,156,690	\$ -	\$ 129,900	6	0	54	\$ 105,914	\$ 72,722
08	21214	23256715201	\$ 2,844,745	\$ 2,786,568	\$ -	\$ -	\$ -	\$ 2,786,568	\$ 2,820,222	\$ 33,653	\$ 249,713	84	0	0	\$ 52,066	\$ -
08	21250	40671015201	\$ 2,521,748	\$ 2,541,629	\$ -	\$ -	\$ -	\$ 2,541,629	\$ 2,541,629	\$ -	\$ 90,764	47	0	0	\$ 130,562	\$ -
08	21441	40794815201	\$ 2,599,732	\$ 2,643,067	\$ -	\$ -	\$ -	\$ 2,643,067	\$ 2,661,656	\$ 18,589	\$ (99,216)	11	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
Dist 06 Central Let Contracts SubTotal			14	0	\$ 1,229,244	\$ 3,232	0	0	\$ -	\$ -	0	0	\$ (35,918)	\$ -	0	0	\$ -	\$ -
06	E6920	25021915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6921	40548515201	0	0	\$ 323,687	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A13	41067915201	0	0	\$ 160,812	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A21	25068375201	0	0	\$ 10,853	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A22	41017815201	0	0	\$ 20,043	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A31	25068385201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A34	41265715201	0	0	\$ 17,250	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A52	40776015201	0	0	\$ 7,860	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A54	40564515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A99	41120215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 06 District Let Contracts SubTotal			0	0	\$ 540,505	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 06 Totals			14	0	\$ 1,769,749	\$ 3,232	0	0	\$ -	\$ -	0	0	\$ (35,918)	\$ -	0	0	\$ -	\$ -
07	20489	25886115201	0	37	\$ 426,804	\$ 80,187	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	20925	25888115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21132	25585415201	0	7	\$ 61,951	\$ 3,439	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21388	40373815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21427	25714015201	16	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21463	25712615201	0	0	\$ 40,601	\$ -	0	0	\$ -	\$ -	0	0	\$ (584,940)	\$ -	0	0	\$ -	\$ -
07	21464	40385915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,000	\$ -
07	21494	40375415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21539	40837515201	0	0	\$ 3,665	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21570	40620115201	0	0	\$ 5,810	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21593	40377415201	0	1	\$ 3,686	\$ 3,686	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21642	25576815201	4	4	\$ 1,333	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21648	40625415201	0	1	\$ 3,210	\$ 1,709	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21672	40371215201	11	0	\$ 15,889	\$ 5,299	0	0	\$ 46,543	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21673	40371415201	0	0	\$ 22,856	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21675	40374015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	T7003	40606915201	0	0	\$ 8,123	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	T7007	40875315201	0	0	\$ 1,611	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 07 Central Let Contracts SubTotal			31	50	\$ 595,539	\$ 94,320	0	0	\$ 46,543	\$ -	0	0	\$ (584,940)	\$ -	0	0	\$ 3,000	\$ -
07	E7A29	25466015201	80	0	\$ 17,540	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7A34	40556315201	0	0	\$ 50,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7A42	25464515201	0	0	\$ 16,709	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7A95	25467715202	8	7	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7B03	40827315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7B20	25467715206	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 07 District Let Contracts SubTotal			88	7	\$ 84,249	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 07 Totals			119	57	\$ 679,788	\$ 94,320	0	0	\$ 46,543	\$ -	0	0	\$ (584,940)	\$ -	0	0	\$ 3,000	\$ -
08	19727	25186415201	0	60	\$ 1,018,859	\$ 19,171	0	0	\$ -	\$ -	0	0	\$ (150,000)	\$ -	0	0	\$ 43,248	\$ -
08	20472	23253215201	0	0	\$ 645,884	\$ 224,720	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	21166	24301335201	0	0	\$ 1,883	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	21214	23256715201	0	45	\$ 125,243	\$ -	0	0	\$ 42,840	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	21250	40671015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (48,201)	\$ -	0	0	\$ -	\$ -
08	21441	40794815201	0	0	\$ 8,337	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
Dist 06 Central Let Contracts SubTotal			0	(20)	\$ 12,020	\$ -	0	0	\$ 7,535	\$ -	0	0	\$ -	\$ -	37	0	\$ -	\$ -
06	E6920	25021915201	80	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6921	40548515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A13	41067915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ -	\$ -
06	E6A21	25068375201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A22	41017815201	0	0	\$ 1,650	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
06	E6A31	25068385201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A34	41265715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A52	40776015201	0	0	\$ 2,650	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ -	\$ -
06	E6A54	40564515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A99	41120215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ -	\$ -
Dist 06 District Let Contracts SubTotal			80	0	\$ 4,300	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	13	0	\$ -	\$ -
District 06 Totals			80	(20)	\$ 16,320	\$ -	0	0	\$ 7,535	\$ -	0	0	\$ -	\$ -	50	0	\$ -	\$ -
07	20489	25886115201	0	0	\$ 43,218	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,472	\$ 2,418
07	20925	25888115201	6	0	\$ -	\$ -	43	0	\$ 965,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21132	25585415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21388	40373815201	14	0	\$ 1,524	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21427	25714015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21463	25712615201	0	0	\$ (112,717)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21464	40385915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21494	40375415201	15	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21539	40837515201	0	0	\$ 3,266	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21570	40620115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21593	40377415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21642	25576815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21648	40625415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21672	40371215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21673	40371415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21675	40374015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	T7003	40606915201	0	0	\$ (1,115)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	T7007	40875315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 07 Central Let Contracts SubTotal			35	0	\$ (65,824)	\$ -	43	0	\$ 965,000	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,472	\$ 2,418
07	E7A29	25466015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7A34	40556315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7A42	25464515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7A95	25467715202	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7B03	40827315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7B20	25467715206	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 07 District Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 07 Totals			35	0	\$ (65,824)	\$ -	43	0	\$ 965,000	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,472	\$ 2,418
08	19727	25186415201	0	0	\$ 48,954	\$ 4,871	0	0	\$ 35,770	\$ -	0	0	\$ -	\$ -	0	2	\$ -	\$ -
08	20472	23253215201	16	0	\$ 75,704	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 212,680	\$ -
08	21166	24301335201	0	0	\$ 23,096	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	21214	23256715201	0	0	\$ 57,899	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	21250	40671015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	21441	40794815201	0	0	\$ (80,442)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
Dist 06 Central Let Contracts SubTotal			0	0	\$ 30,000	\$ 30,000	0	0	\$ -	\$ -	0	0	\$ -	\$ -	52	(20)	\$ 1,423,716	\$ 33,232
06	E6920	25021915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	80	0	\$ -	\$ -
06	E6921	40548515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 323,687	\$ -
06	E6A13	41067915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ 160,812	\$ -
06	E6A21	25068375201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 10,853	\$ -
06	E6A22	41017815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ 21,693	\$ -
06	E6A31	25068385201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A34	41265715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 17,250	\$ -
06	E6A52	40776015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ 11,652	\$ -
06	E6A54	40564515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A99	41120215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ -	\$ -
Dist 06 District Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	93	0	\$ 545,947	\$ -
District 06 Totals			0	0	\$ 30,000	\$ 30,000	0	0	\$ -	\$ -	0	0	\$ -	\$ -	145	(20)	\$ 1,969,663	\$ 33,232
07	20489	25886115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	37	\$ 705,137	\$ 82,605
07	20925	25888115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	49	0	\$ 1,013,724	\$ -
07	21132	25585415201	0	0	\$ 3,588	\$ 3,588	0	1	\$ 858	\$ -	0	0	\$ -	\$ -	4	41	\$ 194,316	\$ 12,762
07	21388	40373815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	14	0	\$ 129,700	\$ -
07	21427	25714015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	16	0	\$ 4,236	\$ -
07	21463	25712615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (645,223)	\$ 11,833
07	21464	40385915201	0	0	\$ -	\$ -	18	0	\$ -	\$ -	0	0	\$ -	\$ -	18	106	\$ 3,000	\$ -
07	21494	40375415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	15	0	\$ -	\$ -
07	21539	40837515201	0	0	\$ 2,859	\$ 2,859	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 24,120	\$ 6,281
07	21570	40620115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 7,157	\$ -
07	21593	40377415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	24	\$ 3,686	\$ 3,686
07	21642	25576815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	4	\$ 1,333	\$ -
07	21648	40625415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ (50,746)	\$ 1,709
07	21672	40371215201	0	0	\$ 30	\$ 30	0	0	\$ 2,754	\$ 2,754	0	0	\$ -	\$ -	11	0	\$ 65,216	\$ 8,082
07	21673	40371415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	5	\$ 112,856	\$ -
07	21675	40374015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 29,229	\$ -
07	T7003	40606915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 7,008	\$ -
07	T7007	40875315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,611	\$ -
Dist 07 Central Let Contracts SubTotal			0	0	\$ 6,477	\$ 6,477	18	1	\$ 3,612	\$ 2,754	0	0	\$ -	\$ -	139	218	\$ 1,606,360	\$ 126,958
07	E7A29	25466015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	80	0	\$ 17,540	\$ -
07	E7A34	40556315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	87	0	\$ 50,000	\$ -
07	E7A42	25464515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 16,709	\$ -
07	E7A95	25467715202	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	7	\$ -	\$ -
07	E7B03	40827315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7B20	25467715206	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 07 District Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	175	7	\$ 84,249	\$ -
District 07 Totals			0	0	\$ 6,477	\$ 6,477	18	1	\$ 3,612	\$ 2,754	0	0	\$ -	\$ -	314	225	\$ 1,690,609	\$ 126,958
08	19727	25186415201	0	0	\$ -	\$ -	0	0	\$ 16,000	\$ 11,067	0	0	\$ 135,643	\$ 35,724	0	62	\$ 1,138,395	\$ 70,834
08	20472	23253215201	0	0	\$ -	\$ -	0	0	\$ 15,389	\$ 14,496	0	0	\$ 12,870	\$ -	16	135	\$ 2,636,246	\$ 457,712
08	21166	24301335201	0	0	\$ 891	\$ 891	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	54	\$ 131,784	\$ 73,613
08	21214	23256715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	45	\$ 278,047	\$ -
08	21250	40671015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 82,361	\$ -
08	21441	40794815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (72,105)	\$ -

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number Projects	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount
08	21449	40794515201	01/23/02	QTR3	01/02	1	1	175	296	294	2	0	0	64	57	\$ 4,461,116	\$ 76,400	\$ 4,384,716
08	21571	40794615201	05/22/02	QTR4	01/02	2	1	236	240	222	18	0	0	4	0	\$ 3,721,761	\$ 115,000	\$ 3,606,761
Dist 08 Central Let Contracts SubTotal						58		3633	4376	4310	66	0	25	390	353	\$ 61,662,700	\$ 391,400	\$ 61,271,300
08	E8C82	40610115201	10/09/01	QTR2	01/02	1	3	223	396	407	-11	11	0	106	67	\$ 1,010,668	\$ 35,000	\$ 975,668
08	E8D22	41142715201	01/22/02	QTR3	01/02	1	1	170	174	174	0	0	0	4	0	\$ 1,064,042	\$ 65,000	\$ 999,042
08	E8D50	41142515201	08/20/02	QTR1	02/03	1	0	45	50	50	0	0	0	2	3	\$ 396,825	\$ 18,250	\$ 378,575
08	E8D57	41155155201	08/20/02	QTR1	02/03	3	0	80	111	111	0	0	0	31	0	\$ 200,060	\$ 14,250	\$ 185,810
08	E8D79	41165715201	11/19/02	QTR2	02/03	1	1	60	60	30	30	0	0	0	0	\$ 526,000	\$ 26,000	\$ 500,000
Dist 08 District Let Contracts SubTotal						5		578	791	772	19	11	0	143	70	\$ 3,197,595	\$ 158,500	\$ 3,039,095
District 08 Totals						63		4211	5167	5082	85	11	25	533	423	\$ 64,860,295	\$ 549,900	\$ 64,310,395
Statewide Central Let Contracts SubTotal						539		43373	55110	53330	1780	691	427	8028	3709	\$ 657,938,079	\$ 7,861,013	\$ 650,077,066
Statewide District Let Contracts SubTotal						56		10696	12208	11117	1091	41	0	1195	317	\$ 67,265,356	\$ 1,418,626	\$ 65,846,730
Statewide Totals						595		54069	67318	64447	2871	732	427	9223	4026	\$ 725,203,435	\$ 9,279,639	\$ 715,923,796

District	Contract Number	Financial Project ID	CRS Present Contract Amount	Regular Work To Date (From CRS)	Total CRS Contract Adjustments	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (From FM System)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders			
													Time Ext Days	SA Days	SA Amount	Premium Cost
08	21449	40794515201	\$ 4,726,435	\$ 4,774,082	\$ -	\$ -	\$ -	\$ 4,774,082	\$ 4,774,082	\$ -	\$ 265,319	57	7	47	\$ 270,033	\$ -
08	21571	40794615201	\$ 3,771,761	\$ 3,876,553	\$ -	\$ 75,000	\$ 75,000	\$ 3,951,553	\$ 3,906,009	\$ (45,544)	\$ 50,000	4	0	0	\$ 105,613	\$ -
Dist 08 Central Let Contracts SubTotal			\$ 66,143,858	\$ 66,335,453	\$ -	\$ 1,575,000	\$ 1,575,000	\$ 67,910,453	\$ 66,650,789	\$ (1,259,664)	\$ 4,481,157	367	7	236	\$ 2,327,827	\$ 291,219
08	E8C82	40610115201	\$ 1,075,998	\$ 1,036,480	\$ -	\$ -	\$ -	\$ 1,036,480	\$ 1,036,624	\$ 144	\$ 65,330	0	77	0	\$ -	\$ -
08	E8D22	41142715201	\$ 1,082,201	\$ 1,000,523	\$ -	\$ -	\$ -	\$ 1,000,523	\$ 1,005,763	\$ 5,240	\$ 18,159	4	0	0	\$ 18,159	\$ -
08	E8D50	41142515201	\$ 396,825	\$ 376,485	\$ -	\$ -	\$ -	\$ 376,485	\$ 376,485	\$ -	\$ -	2	0	0	\$ -	\$ -
08	E8D57	41155155201	\$ 200,060	\$ 189,437	\$ -	\$ -	\$ -	\$ 189,437	\$ 189,437	\$ -	\$ -	29	0	0	\$ -	\$ -
08	E8D79	41165715201	\$ 553,000	\$ 538,567	\$ -	\$ -	\$ -	\$ 538,567	\$ 538,567	\$ -	\$ 27,000	0	0	0	\$ 9,227	\$ -
Dist 08 District Let Contracts SubTotal			\$ 3,308,084	\$ 3,141,492	\$ -	\$ -	\$ -	\$ 3,141,492	\$ 3,146,876	\$ 5,384	\$ 110,489	35	77	0	\$ 27,386	\$ -
District 08 Totals			\$ 69,451,942	\$ 69,476,945	\$ -	\$ 1,575,000	\$ 1,575,000	\$ 71,051,945	\$ 69,797,665	\$ (1,254,280)	\$ 4,591,646	402	84	236	\$ 2,355,213	\$ 291,219
Statewide Central Let Contracts SubTotal			\$ 700,095,424	\$ 695,925,689	\$ 1,780,471	\$ 10,395,658	\$ 12,176,129	\$ 708,101,821	\$ 700,503,721	\$ (7,598,098)	\$ 41,952,193	5818	645	1285	\$ 14,237,927	\$ 417,776
Statewide District Let Contracts SubTotal			\$ 70,331,527	\$ 61,980,863	\$ 26,705	\$ 310,200	\$ 336,905	\$ 62,326,644	\$ 63,097,206	\$ 770,564	\$ 3,066,173	493	203	96	\$ 528,922	\$ 133,927
Statewide Totals			\$ 770,426,951	\$ 757,906,552	\$ 1,807,176	\$ 10,705,858	\$ 12,513,034	\$ 770,428,465	\$ 763,600,927	\$ (6,827,534)	\$ 45,018,366	6311	848	1381	\$ 14,766,849	\$ 551,703

District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
08	21449	40794515201	0	10	\$ 52,575	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,000	\$ -
08	21571	40794615201	0	0	\$ 5,403	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 08 Central Let Contracts SubTotal			0	115	\$ 1,858,184	\$ 243,891	0	0	\$ 42,840	\$ -	0	0	\$ (198,201)	\$ -	0	0	\$ 46,248	\$ -
08	E8C82	40610115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	E8D22	41142715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	E8D50	41142515201	0	0	\$ 6,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	E8D57	41155155201	2	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	E8D79	41165715201	0	0	\$ 2,340	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 08 District Let Contracts SubTotal			2	0	\$ 8,340	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 08 Totals			2	115	\$ 1,866,524	\$ 243,891	0	0	\$ 42,840	\$ -	0	0	\$ (198,201)	\$ -	0	0	\$ 46,248	\$ -
Statewide Central Let Contracts SubTotal			799	1382	\$ 16,028,962	\$ 1,221,390	0	0	\$ 89,383	\$ -	0	(85)	\$ (1,574,407)	\$ -	0	0	\$ 55,496	\$ -
Statewide District Let Contracts SubTotal			245	45	\$ 1,723,089	\$ 20,638	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Statewide Totals			1044	1427	\$ 17,752,051	\$ 1,242,028	0	0	\$ 89,383	\$ -	0	(85)	\$ (1,574,407)	\$ -	0	0	\$ 55,496	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
08	21449	40794515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	21571	40794615201	0	0	\$ 7,013	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 08 Central Let Contracts SubTotal			16	0	\$ 132,224	\$ 4,871	0	0	\$ 35,770	\$ -	0	0	\$ -	\$ -	0	2	\$ 212,680	\$ -
08	E8C82	40610115201	29	67	\$ 30,330	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	E8D22	41142715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	E8D50	41142515201	0	3	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	E8D57	41155155201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	E8D79	41165715201	0	0	\$ 27,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 08 District Let Contracts SubTotal			29	70	\$ 57,330	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 08 Totals			45	70	\$ 189,554	\$ 4,871	0	0	\$ 35,770	\$ -	0	0	\$ -	\$ -	0	2	\$ 212,680	\$ -
Statewide Central Let Contracts SubTotal			470	675	\$ 7,915,858	\$ 42,579	43	117	\$ 5,201,359	\$ 1,712	0	2	\$ -	\$ -	187	23	\$ 639,930	\$ 46,348
Statewide District Let Contracts SubTotal			154	176	\$ 399,939	\$ -	0	0	\$ 436,851	\$ -	0	0	\$ (17,003)	\$ -	89	0	\$ -	\$ -
Statewide Totals			624	851	\$ 8,315,797	\$ 42,579	43	117	\$ 5,638,210	\$ 1,712	0	2	\$ (17,003)	\$ -	276	23	\$ 639,930	\$ 46,348

District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
08	21449	40794515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	7	57	\$ 325,608	\$ -
08	21571	40794615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 118,028	\$ -
Dist 08 Central Let Contracts SubTotal			0	0	\$ 891	\$ 891	0	0	\$ 31,389	\$ 25,563	0	0	\$ 148,513	\$ 35,724	23	353	\$ 4,638,364	\$ 602,159
08	E8C82	40610115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	106	67	\$ 30,330	\$ -
08	E8D22	41142715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 18,159	\$ -
08	E8D50	41142515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	3	\$ 6,000	\$ -
08	E8D57	41155155201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
08	E8D79	41165715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 38,567	\$ -
Dist 08 District Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	108	70	\$ 93,056	\$ -
District 08 Totals			0	0	\$ 891	\$ 891	0	0	\$ 31,389	\$ 25,563	0	0	\$ 148,513	\$ 35,724	131	423	\$ 4,731,420	\$ 602,159
Statewide Central Let Contracts SubTotal			0	45	\$ 377,712	\$ 82,778	81	286	\$ 279,494	\$ 149,847	0	10	\$ 355,729	\$ 57,724	2225	3740	\$ 43,607,447	\$ 2,020,152
Statewide District Let Contracts SubTotal			0	0	\$ -	\$ -	11	0	\$ -	\$ -	0	0	\$ 110,572	\$ -	702	317	\$ 3,182,370	\$ 154,565
Statewide Totals			0	45	\$ 377,712	\$ 82,778	92	286	\$ 279,494	\$ 149,847	0	10	\$ 466,301	\$ 57,724	2927	4057	\$ 46,789,817	\$ 2,174,717