

District	Contract Lettings	Original Contract Amount	Adjusted Original Amount (less Contingency Pay Item Amount)	Present Contract Amount	Regular Work To Date (See Note 1 below)	Amount Paid For Innovative Contracting	Actual Expenditures (See Note 2 Below)		Supplemental Agreement (Excluding Contingency) (See Note 3 Below)		Supplemental Agreement (Including Contingency) (See Note 4 Below)		Original Contract Days	Weather Days		Time Extensions		Supplemental Agreement		Total Days (Less Weather)		Present Days	Days Used	Days Used (Less Weather)	% Increase (Less Weather)
							Amount	% Increase Over Adjusted Original Amount	Amount	% Of Original Amount	Amount	% Of Original Amount		Days Added	% of Original Days	Days Added	% of Original Days	Days Added	% of Original Days	Days Added	% of Original Days				
1	Central Let	\$ 94,873,591	\$ 93,254,835	\$ 95,865,521	\$ 94,210,616	\$ 757,786	\$ 94,642,204	1.49%	\$ 974,695	1.05%	\$ 944,861	1.00%	8,079	498	6.16%	99	1.23%	194	2.40%	8,372	3.63%	8,910	8,769	8,271	2.38%
	District Let	\$ 2,484,851	\$ 2,378,799	\$ 3,116,776	\$ 2,611,916	\$ -	\$ 2,939,355	23.56%	\$ 647,788	27.23%	\$ 631,925	25.43%	395	17	4.30%	-	0.00%	138	34.94%	533	34.94%	578	517	500	26.58%
	All Contracts	\$ 97,358,442	\$ 95,633,634	\$ 98,982,297	\$ 96,822,532	\$ 757,786	\$ 97,581,559	2.04%	\$ 1,622,483	1.70%	\$ 1,576,786	1.62%	8,474	515	6.08%	99	1.17%	332	3.92%	8,905	5.09%	9,488	9,286	8,771	3.50%
2	Central Let	\$ 143,070,966	\$ 141,029,505	\$ 165,114,364	\$ 166,723,299	\$ 1,973,012	\$ 168,120,215	19.21%	\$ 22,800,471	16.17%	\$ 22,043,394	15.41%	9,280	1,188	12.80%	678	7.31%	1,037	11.17%	10,995	18.48%	12,259	11,721	10,533	13.50%
	District Let	\$ 25,896,131	\$ 25,274,999	\$ 27,103,882	\$ 25,792,784	\$ 50,000	\$ 26,889,045	6.39%	\$ 1,426,429	5.64%	\$ 1,207,751	4.66%	2,809	410	14.60%	52	1.85%	306	10.89%	3,167	12.74%	3,594	3,477	3,067	9.18%
	All Contracts	\$ 168,967,097	\$ 166,304,504	\$ 192,218,246	\$ 192,516,083	\$ 2,023,012	\$ 195,009,260	17.26%	\$ 24,226,900	14.57%	\$ 23,251,145	13.76%	12,089	1,598	13.22%	730	6.04%	1,343	11.11%	14,162	17.15%	15,853	15,198	13,600	12.50%
3	Central Let	\$ 215,241,128	\$ 212,997,537	\$ 227,289,249	\$ 226,156,147	\$ 67,000	\$ 229,047,727	7.54%	\$ 11,763,666	5.52%	\$ 11,890,040	5.52%	15,215	4,659	30.62%	592	3.89%	1,781	11.71%	17,588	15.60%	22,247	22,476	17,817	17.10%
	District Let	\$ 3,766,783	\$ 3,588,830	\$ 4,253,450	\$ 4,090,968	\$ -	\$ 4,118,820	14.77%	\$ 488,546	13.61%	\$ 486,668	12.92%	855	158	18.48%	11	1.29%	75	8.77%	941	10.06%	1,099	978	820	-4.09%
	All Contracts	\$ 219,007,911	\$ 216,586,367	\$ 231,542,699	\$ 230,247,115	\$ 67,000	\$ 233,166,547	7.66%	\$ 12,252,212	5.66%	\$ 12,376,708	5.65%	16,070	4,817	29.98%	603	3.75%	1,856	11.55%	18,529	15.30%	23,346	23,454	18,637	15.97%
4	Central Let	\$ 112,908,568	\$ 111,392,268	\$ 121,552,193	\$ 120,331,596	\$ 1,728,000	\$ 120,737,093	8.39%	\$ 9,129,479	8.20%	\$ 8,643,628	7.66%	8,909	347	3.89%	943	10.58%	480	5.39%	10,332	15.97%	10,718	10,371	10,024	12.52%
	District Let	\$ 49,781,029	\$ 48,947,429	\$ 52,468,123	\$ 51,809,184	\$ 311,500	\$ 52,348,657	6.95%	\$ 2,451,559	5.01%	\$ 2,667,094	5.36%	4,310	102	2.37%	326	7.56%	177	4.11%	4,813	11.67%	4,991	4,428	4,326	0.37%
	All Contracts	\$ 162,689,597	\$ 160,339,697	\$ 174,020,316	\$ 172,140,780	\$ 2,039,500	\$ 173,085,750	7.95%	\$ 11,581,038	7.22%	\$ 11,310,722	6.95%	13,219	449	3.40%	1,269	9.60%	657	4.97%	15,145	14.57%	15,709	14,799	14,350	8.56%

District	Contract Lettings	Original Contract Amount	Adjusted Original Amount (less Contingency Pay Item Amount)	Present Contract Amount	Regular Work To Date (See Note 1 below)	Amount Paid For Innovative Contracting	Actual Expenditures (See Note 2 Below)		Supplemental Agreement (Excluding Contingency) (See Note 3 Below)		Supplemental Agreement (Including Contingency) (See Note 4 Below)		Original Contract Days	Weather Days		Time Extensions		Supplemental Agreement		Total Days (Less Weather)		Present Days	Days Used	Days Used (Less Weather)	% Increase (Less Weather)
							Amount	% Increase Over Adjusted Original Amount	Amount	% Of Original Amount	Amount	% Of Original Amount		Days Added	% of Original Days	Days Added	% of Original Days	Days Added	% of Original Days	Days Added	% of Original Days				
5	Central Let	\$ 86,867,164	\$ 85,095,364	\$ 89,921,199	\$ 89,575,670	\$ 392,000	\$ 89,629,386	5.33%	\$ 3,460,315	4.07%	\$ 3,054,035	3.52%	5,572	669	12.01%	102	1.83%	626	11.23%	6,300	13.07%	6,969	6,660	5,991	7.52%
	District Let	\$ 21,642,294	\$ 21,524,794	\$ 21,842,258	\$ 21,638,754	\$ -	\$ 21,621,879	0.45%	\$ 234,811	1.09%	\$ 199,965	0.92%	1,744	262	15.02%	30	1.72%	41	2.35%	1,815	4.07%	2,077	1,986	1,724	-1.15%
	All Contracts	\$ 108,509,458	\$ 106,620,158	\$ 111,763,457	\$ 111,214,424	\$ 392,000	\$ 111,251,265	4.34%	\$ 3,695,126	3.47%	\$ 3,254,000	3.00%	7,316	931	12.73%	132	1.80%	667	9.12%	8,115	10.92%	9,046	8,646	7,715	5.45%
6	Central Let	\$ 93,928,364	\$ 92,773,364	\$ 95,337,074	\$ 93,214,908	\$ 4,997,600	\$ 93,405,056	0.68%	\$ 1,657,299	1.79%	\$ 1,408,710	1.50%	5,579	146	2.62%	39	0.70%	(20)	-0.36%	5,598	0.34%	5,839	4,848	4,702	-15.72%
	District Let	\$ 15,496,213	\$ 15,103,713	\$ 16,040,429	\$ 10,107,880	\$ 141,000	\$ 10,102,741	-33.11%	\$ 622,801	4.12%	\$ 544,216	3.51%	4,030	54	1.34%	80	1.99%	-	0.00%	4,110	1.99%	4,180	3,846	3,792	-5.91%
	All Contracts	\$ 109,424,577	\$ 107,877,077	\$ 111,377,503	\$ 103,322,788	\$ 5,138,600	\$ 103,507,797	-4.05%	\$ 2,280,100	2.11%	\$ 1,952,926	1.78%	9,609	200	2.08%	119	1.24%	(20)	-0.21%	9,708	1.03%	10,019	8,694	8,494	-11.60%
7	Central Let	\$ 79,140,380	\$ 78,258,216	\$ 82,343,431	\$ 81,942,592	\$ 1,247,500	\$ 81,710,779	4.41%	\$ 3,312,260	4.23%	\$ 3,203,051	4.05%	5,068	441	8.70%	233	4.60%	477	9.41%	5,778	14.01%	6,219	6,223	5,782	14.09%
	District Let	\$ 6,360,225	\$ 6,276,558	\$ 6,969,476	\$ 5,882,848	\$ -	\$ 5,857,018	-6.68%	\$ 609,709	9.71%	\$ 609,251	9.58%	1,975	96	4.86%	185	9.37%	30	1.52%	2,190	10.89%	2,286	2,188	2,092	5.92%
	All Contracts	\$ 85,500,605	\$ 84,534,774	\$ 89,312,907	\$ 87,825,440	\$ 1,247,500	\$ 87,567,797	3.59%	\$ 3,921,969	4.64%	\$ 3,812,302	4.46%	7,043	537	7.62%	418	5.93%	507	7.20%	7,968	13.13%	8,505	8,411	7,874	11.80%
8	Central Let	\$ 166,167,087	\$ 165,625,687	\$ 172,749,863	\$ 173,881,892	\$ 1,625,000	\$ 176,209,584	6.39%	\$ 6,624,965	4.00%	\$ 6,582,776	3.96%	6,232	430	6.90%	30	0.48%	331	5.31%	6,593	5.79%	7,023	7,414	6,984	12.07%
	District Let	\$ 18,126,374	\$ 17,331,084	\$ 19,099,971	\$ 18,585,402	\$ 274,000	\$ 18,594,992	7.29%	\$ 1,185,878	6.84%	\$ 973,597	5.37%	1,587	79	4.98%	130	8.19%	126	7.94%	1,843	16.13%	1,922	1,802	1,723	8.57%
	All Contracts	\$ 184,293,461	\$ 182,956,771	\$ 191,849,834	\$ 192,467,294	\$ 1,899,000	\$ 194,804,576	6.48%	\$ 7,810,843	4.27%	\$ 7,556,373	4.10%	7,819	509	6.51%	160	2.05%	457	5.84%	8,436	7.89%	8,945	9,216	8,707	11.36%

District	Contract Lettings	Original Contract Amount	Adjusted Original Amount (less Contingency Pay Item Amount)	Present Contract Amount	Regular Work To Date (See Note 1 below)	Amount Paid For Innovative Contracting	Actual Expenditures (See Note 2 Below)		Supplemental Agreement (Excluding Contingency) (See Note 3 Below)		Supplemental Agreement (Including Contingency) (See Note 4 Below)		Original Contract Days	Weather Days		Time Extensions		Supplemental Agreement		Total Days (Less Weather)		Present Days	Days Used	Days Used (Less Weather)	% Increase (Less Weather)
							Amount	% Increase Over Adjusted Original Amount	Amount	% Of Original Amount	Amount	% Of Original Amount		Days Added	% of Original Days	Days Added	% of Original Days	Days Added	% of Original Days	Days Added	% of Original Days				
Totals This Qtr	Central Let	\$ 992,197,248	\$ 980,426,776	\$1,050,172,894	\$ 1,046,036,720	\$ 24,955,796	\$ 1,053,502,044	7.45%	\$ 59,723,150	6.09%	\$ 57,770,495	5.82%	63,934	8,378	13.10%	2,716	4.25%	4,906	7.67%	71,586	11.92%	80,184	78,482	70,104	9.65%
	District Let	\$ 143,553,900	\$ 140,426,206	\$ 150,894,365	\$ 140,519,736	\$ 776,500	\$ 142,472,507	1.46%	\$ 7,667,521	5.46%	\$ 7,320,467	5.10%	17,705	1,178	6.65%	814	4.60%	893	5.04%	19,412	9.64%	20,727	19,222	18,044	1.91%
	All Contracts	\$ 1,135,751,148	\$ 1,120,852,982	\$1,201,067,259	\$ 1,186,556,456	\$ 13,564,398	\$ 1,195,974,551	6.70%	\$ 67,390,671	6.01%	\$ 65,090,962	5.73%	81,639	9,556	11.71%	3,530	4.32%	5,799	7.10%	90,968	11.43%	100,911	97,704	88,148	7.97%
Totals Previous Quarter	Central Let	\$ 657,938,079	\$ 650,077,066	\$ 700,095,424	\$ 695,925,689	\$ 19,836,716	\$ 700,503,721	7.76%	\$ 43,607,447	6.71%	\$ 41,952,193	6.38%	43,373	5,818	13.41%	2,225	5.13%	3,740	8.62%	49,338	13.75%	55,110	53,330	47,512	9.54%
	District Let	\$ 67,265,356	\$ 65,846,730	\$ 70,331,527	\$ 61,980,863	\$ 310,200	\$ 63,097,206	-4.18%	\$ 3,182,370	4.83%	\$ 3,066,173	4.56%	10,696	493	4.61%	702	6.56%	317	2.96%	11,715	9.53%	12,208	11,117	10,624	-0.67%
	All Contracts	\$ 725,203,435	\$ 715,923,796	\$ 770,426,951	\$ 757,906,552	\$ 10,705,858	\$ 763,600,927	6.66%	\$ 46,789,817	6.54%	\$ 45,018,366	6.21%	54,069	6,311	11.67%	2,927	5.41%	4,057	7.50%	61,053	12.92%	67,318	64,447	58,136	7.52%
Totals Fiscal Year 2002/2003	Central Let	\$ 1,045,707,856	\$ 1,035,493,865	\$1,121,865,350	\$ 1,124,094,271	\$ 27,497,684	\$ 1,125,750,235	8.72%	\$ 76,373,862	7.38%	\$ 76,157,507	7.28%	66,570	8,197	12.31%	4,510	6.77%	2,004	3.01%	73,084	9.79%	83,410	83,474	75,277	13.08%
	District Let	\$ 46,509,605	\$ 46,509,605	\$ 47,747,961	\$ 45,236,400	\$ 1,165,408	\$ 46,213,439	-0.64%	\$ 1,311,183	2.82%	\$ 1,238,356	2.66%	8,100	316	3.90%	99	1.22%	806	9.95%	9,005	11.17%	9,239	8,585	8,269	2.09%
	All Contracts	\$ 1,092,217,461	\$ 1,082,003,470	\$1,169,613,311	\$ 1,169,330,671	\$ 13,914,342	\$ 1,171,963,674	8.31%	\$ 77,685,045	7.18%	\$ 77,395,863	7.09%	74,670	8,513	11.40%	4,609	6.17%	2,810	3.76%	82,089	9.94%	92,649	92,059	83,546	11.89%

Notes:

- 1 "Regular Work To Date" is the total value of work paid to contractor as reported in the Department's Construction Reporting System (CRS).
- 2 "Actual Expenditures" is the total amount paid for work as recorded in the Department's Financial Management System and reflects all expenditures against each contract.
- 3 of contract changes that were recorded as being expended by reason code in the Department's Contract Change Tracking System.
- 4 "Supplemental Agreement (Including Contingency)" is the total amount allocated within the Department's Construction Reporting System (CRS) for contract changes.

Highlighted Column Indicated Performance Measures Reported by Construction Office





District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
01	19633	19567315201	3	59	\$ 144,426	\$ 24,163	0	0	\$ -	\$ -	0	0	\$ (22,080)	\$ -	0	0	\$ -	\$ -
01	20227	19389315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20447	19445715201	5	(24)	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20449	20062615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20578	19855015201	0	0	\$ 18,844	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20695	19762615201	0	0	\$ 4,348	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20731	20062315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21003	19863815201	0	0	\$ 5,923	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21025	19540315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21046	19379115201	0	0	\$ 38,286	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21070	20096515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21105	19390615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21140	19381315201	0	2	\$ 25,578	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21227	19565625201	0	0	\$ 48,877	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21229	20069425201	0	14	\$ 40,940	\$ -	0	166	\$ 8,683	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21278	19447415201	0	0	\$ 23,073	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21279	19570715201	0	38	\$ 58,912	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21282	19847315201	0	1	\$ 845	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21397	19447715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21398	19451515201	0	0	\$ 466	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21451	19388915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21452	19771115201	0	0	\$ (199)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21468	40555915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21473	19687815201	0	0	\$ 7,602	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21474	19746315201	0	22	\$ 11,333	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21506	19401615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21507	19769615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21542	19726425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21604	19770215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21634	19690915201	0	0	\$ 15,209	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21635	19856115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21658	19753215201	0	0	\$ 10,311	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21659	19808755201	0	5	\$ 34,818	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21682	40420015201	0	0	\$ 1,809	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1003	40419915201	0	0	\$ 32,138	\$ 8,471	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1005	19406325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1006	19449915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 01 - Central Let Contrats SubTotal</b>			<b>8</b>	<b>117</b>	<b>\$ 523,539</b>	<b>\$ 32,634</b>	<b>0</b>	<b>166</b>	<b>\$ 8,683</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ (22,080)</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
01	E1B73	19575915201	0	0	\$ 20,637	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C31	40823615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C97	41096315201	0	1	\$ 5,161	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D30	19809145201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D52	41406015201	0	0	\$ 1,326	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D53	41187915201	0	1	\$ 2,440	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D54	41283015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D63	41474225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 01 District Let Contracts SubTotal</b>			<b>0</b>	<b>2</b>	<b>\$ 29,564</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
<b>District 01 Totals</b>			<b>8</b>	<b>119</b>	<b>\$ 553,103</b>	<b>\$ 32,634</b>	<b>0</b>	<b>166</b>	<b>\$ 8,683</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ (22,080)</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
02	19329	20801015201	0	0	\$ 24,341	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20582	20996515201	0	11	\$ 64,009	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20697	20926115201	61	56	\$ 497,541	\$ 9,930	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20897	20956915201	0	7	\$ 587,484	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
01	19633	19567315201	0	0	\$ 37,440	\$ 4,126	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20227	19389315201	0	0	\$ (10,476)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20447	19445715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20449	20062615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20578	19855015201	19	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20695	19762615201	0	(30)	\$ (391,405)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20731	20062315201	0	0	\$ 13,356	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21003	19863815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21025	19540315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21046	19379115201	0	0	\$ 3,911	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21070	20096515201	5	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21105	19390615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21140	19381315201	0	0	\$ 6,600	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21227	19565625201	0	0	\$ 2,046	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 4,736	\$ -
01	21229	20069425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (4,293)	\$ -	0	0	\$ -	\$ -
01	21278	19447415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21279	19570715201	5	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21282	19847315201	7	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21397	19447715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 36,157	\$ -
01	21398	19451515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21451	19388915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21452	19771115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	21	0	\$ -	\$ -
01	21468	40555915201	0	0	\$ 3,908	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	9	0	\$ -	\$ -
01	21473	19687815201	0	0	\$ 846	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21474	19746315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21506	19401615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21507	19769615201	0	(61)	\$ 3,665	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21542	19726425201	0	0	\$ (2,876)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21604	19770215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21634	19690915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	0	\$ -	\$ -
01	21635	19856115201	0	0	\$ 100	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21658	19753215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	0	\$ -	\$ -
01	21659	19808755201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21682	40420015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1003	40419915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1005	19406325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
01	T1006	19449915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 01 - Central Let Contrats SubTotal</b>			<b>36</b>	<b>(91)</b>	<b>\$ (332,885)</b>	<b>\$ 4,126</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ (4,293)</b>	<b>\$ -</b>	<b>40</b>	<b>0</b>	<b>\$ 40,893</b>	<b>\$ -</b>
01	E1B73	19575915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	28	0	\$ -	\$ -
01	E1C31	40823615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C97	41096315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D30	19809145201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D52	41406015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D53	41187915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D54	41283015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D63	41474225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 01 District Let Contracts SubTotal</b>			<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>28</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
<b>District 01 Totals</b>			<b>36</b>	<b>(91)</b>	<b>\$ (332,885)</b>	<b>\$ 4,126</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ (4,293)</b>	<b>\$ -</b>	<b>68</b>	<b>0</b>	<b>\$ 40,893</b>	<b>\$ -</b>
02	19329	20801015201	0	0	\$ 18,896	\$ -	15	0	\$ 39,496	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20582	20996515201	67	10	\$ 808,321	\$ -	0	0	\$ 84,837	\$ -	0	0	\$ -	\$ -	0	0	\$ 19,849	\$ -
02	20697	20926115201	0	4	\$ 194,985	\$ -	0	0	\$ 138,941	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20897	20956915201	0	0	\$ 55,778	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
01	19633	19567315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	7	\$ 104,254	\$ 22,000	5	66	\$ 264,041	\$ 50,289
01	20227	19389315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 279,502	\$ -
01	20447	19445715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	(24)	\$ -	\$ -
01	20449	20062615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20578	19855015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	19	0	\$ 18,844	\$ -
01	20695	19762615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(30)	\$ (387,057)	\$ -
01	20731	20062315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	5	\$ 14,749	\$ -
01	21003	19863815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 5,923	\$ -
01	21025	19540315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 251,364	\$ -
01	21046	19379115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 53,469	\$ -
01	21070	20096515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ -	\$ -
01	21105	19390615201	0	0	\$ -	\$ -	0	0	\$ 3,256	\$ 3,256	0	0	\$ -	\$ -	0	0	\$ 3,256	\$ 3,256
01	21140	19381315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	53	2	\$ 120,165	\$ -
01	21227	19565625201	0	0	\$ -	\$ -	0	0	\$ 30,141	\$ -	0	0	\$ -	\$ -	0	0	\$ 94,584	\$ -
01	21229	20069425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	185	\$ 60,314	\$ -
01	21278	19447415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 23,073	\$ -
01	21279	19570715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	38	\$ 58,912	\$ -
01	21282	19847315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	7	11	\$ 3,039	\$ -
01	21397	19447715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 43,583	\$ -
01	21398	19451515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(31)	\$ (118,331)	\$ -
01	21451	19388915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,152	\$ -
01	21452	19771115201	0	0	\$ -	\$ -	0	3	\$ 3,777	\$ -	0	0	\$ -	\$ -	0	3	\$ 3,579	\$ -
01	21468	40555915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,908	\$ -
01	21473	19687815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 8,448	\$ -
01	21474	19746315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	22	\$ 33,833	\$ -
01	21506	19401615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21507	19769615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(61)	\$ 3,665	\$ -
01	21542	19726425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (1,232)	\$ -
01	21604	19770215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	3	\$ 17,777	\$ -
01	21634	19690915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 16,042	\$ -
01	21635	19856115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 100	\$ -
01	21658	19753215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 10,311	\$ -
01	21659	19808755201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	5	\$ 34,818	\$ -
01	21682	40420015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 8,398	\$ -
01	T1003	40419915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 33,534	\$ 8,471
01	T1005	19406325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1006	19449915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 8,932	\$ -
<b>Dist 01 - Central Let Contrats SubTotal</b>			<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>3</b>	<b>\$ 37,174</b>	<b>\$ 3,256</b>	<b>0</b>	<b>7</b>	<b>\$ 104,254</b>	<b>\$ 22,000</b>	<b>99</b>	<b>194</b>	<b>\$ 974,695</b>	<b>\$ 62,016</b>
01	E1B73	19575915201	0	0	\$ -	\$ -	0	126	\$ 313,438	\$ 30,893	0	0	\$ -	\$ -	0	126	\$ 617,199	\$ 30,893
01	E1C31	40823615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C97	41096315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 5,161	\$ -
01	E1D30	19809145201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	10	\$ 21,065	\$ -
01	E1D52	41406015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,326	\$ -
01	E1D53	41187915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 2,440	\$ -
01	E1D54	41283015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D63	41474225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 597	\$ -
<b>Dist 01 District Let Contracts SubTotal</b>			<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>126</b>	<b>\$ 313,438</b>	<b>\$ 30,893</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>138</b>	<b>\$ 647,788</b>	<b>\$ 30,893</b>
<b>District 01 Totals</b>			<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>129</b>	<b>\$ 350,612</b>	<b>\$ 34,149</b>	<b>0</b>	<b>7</b>	<b>\$ 104,254</b>	<b>\$ 22,000</b>	<b>99</b>	<b>332</b>	<b>\$ 1,622,483</b>	<b>\$ 92,909</b>
02	19329	20801015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	15	0	\$ 82,733	\$ -
02	20582	20996515201	0	0	\$ -	\$ -	0	0	\$ 828	\$ -	0	0	\$ -	\$ -	67	46	\$ 1,332,650	\$ -
02	20697	20926115201	0	0	\$ -	\$ -	0	3	\$ 10,677	\$ -	0	0	\$ -	\$ -	134	79	\$ 1,034,188	\$ 9,930
02	20897	20956915201	0	0	\$ 224,656	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	17	\$ 1,113,034	\$ -







District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	20935	20955715201	0	25	\$ 512,502	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21009	21070115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21054	21002215201	0	5	\$ 4,050	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21073	20948415201	45	0	\$ 42,983	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21119	21327115201	0	18	\$ 959,459	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21178	20940715201	0	20	\$ 265,860	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 936	\$ -
02	21230	20764215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21232	21022315201	0	0	\$ 409,360	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,084	\$ -
02	21234	21307815201	35	14	\$ 6,966	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21256	21041015201	0	25	\$ 728,625	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,210	\$ -
02	21375	20971415201	0	0	\$ 6,175	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21376	21055025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21390	40417115201	34	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21404	20784425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21406	20965025201	0	0	\$ 145,346	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21407	20969915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21411	21294945201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21454	20791115201	0	67	\$ 2,167,104	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,403	\$ -
02	21477	20775915201	0	0	\$ 26,967	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21479	21037415201	0	15	\$ 14,756	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21480	21051825201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21496	40462735201	0	12	\$ 2,103	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21497	40462745201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21498	40462755201	0	0	\$ 31,838	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21510	20926525201	0	5	\$ 11,940	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21513	21079925201	0	0	\$ 25,995	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21546	20802025201	0	0	\$ 24,252	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21605	20778125201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21609	21045525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21610	21212215201	0	1	\$ 21,680	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21622	40392015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21662	21346925201	0	0	\$ 7,617	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21683	40462785201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	T2006	20840625201	0	0	\$ 35,129	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	T2016	20779325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	T2024	21356425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 02 Central Let Contract SubTotal</b>			<b>175</b>	<b>281</b>	<b>\$ 6,624,082</b>	<b>\$ 9,930</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 7,633</b>	<b>\$ -</b>
02	E2D78	21025555201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2E46	20782125201	0	34	\$ 34,273	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2E53	21003215201	0	1	\$ 959	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2E63	21097025201	0	17	\$ 58,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F19	40429515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F26	20983225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F29	21040415201	0	0	\$ 45,586	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F30	40417015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F37	20972025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F54	20782225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F55	20784945201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F57	21273435201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F58	20817825201	0	0	\$ -	\$ -	0	0	\$ 2,177	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F59	21334625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F60	20838925201	0	14	\$ 19,559	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F71	21046635201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F79	20840655201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F97	21307335201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G49	21042035201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	20935	20955715201	0	12	\$ 329,020	\$ -	0	0	\$ 166,766	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21009	21070115201	8	97	\$ 838,045	\$ 5,115	0	0	\$ 105,275	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21054	21002215201	0	11	\$ 12,103	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21073	20948415201	0	(5)	\$ (45,000)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21119	21327115201	3	0	\$ 210,709	\$ -	0	0	\$ 1,530,753	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21178	20940715201	35	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	24	0	\$ -	\$ -
02	21230	20764215201	41	24	\$ 43,866	\$ -	0	90	\$ 644,976	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21232	21022315201	7	175	\$ 577,215	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21234	21307815201	11	72	\$ 76,079	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21256	21041015201	69	15	\$ 2,065,050	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21375	20971415201	22	0	\$ 1,265	\$ -	0	0	\$ 98,910	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21376	21055025201	15	67	\$ 49,209	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21390	40417115201	29	0	\$ 178,248	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21404	20784425201	0	(46)	\$ 105,595	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21406	20965025201	49	0	\$ 48,714	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21407	20969915201	0	(114)	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21411	21294945201	0	0	\$ 124,077	\$ -	0	0	\$ 331,855	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21454	20791115201	0	(47)	\$ 93,039	\$ -	0	(20)	\$ 507,597	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21477	20775915201	0	(21)	\$ 21,271	\$ -	0	0	\$ 704,929	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21479	21037415201	0	(3)	\$ 4,166	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	15	\$ 249,887	\$ -
02	21480	21051825201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21496	40462735201	0	15	\$ 36,340	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21497	40462745201	0	14	\$ 18,500	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	7	\$ 10,302	\$ -
02	21498	40462755201	0	(3)	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 7,223	\$ -
02	21510	20926525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21513	21079925201	4	7	\$ 7,783	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21546	20802025201	0	0	\$ 117,796	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	51	0	\$ 28,239	\$ -
02	21605	20778125201	2	24	\$ 3,128	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21609	21045525201	4	0	\$ -	\$ -	0	0	\$ -	\$ -	0	2	\$ -	\$ -	0	0	\$ -	\$ -
02	21610	21212215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21622	40392015201	0	(3)	\$ 31,122	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21662	21346925201	0	(3)	\$ (850)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21683	40462785201	0	(3)	\$ (918)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	T2006	20840625201	0	4	\$ 65,184	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ -	\$ -
02	T2016	20779325201	0	0	\$ 28,377	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	20	0	\$ -	\$ -
02	T2024	21356425201	0	9	\$ 33,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 02 Central Let Contract SubTotal</b>			<b>366</b>	<b>312</b>	<b>\$ 6,150,113</b>	<b>\$ 5,115</b>	<b>15</b>	<b>70</b>	<b>\$ 4,354,335</b>	<b>\$ -</b>	<b>0</b>	<b>2</b>	<b>\$ -</b>	<b>\$ -</b>	<b>100</b>	<b>22</b>	<b>\$ 315,500</b>	<b>\$ -</b>
02	E2D78	21025555201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2E46	20782125201	0	34	\$ 113,447	\$ -	0	0	\$ 883	\$ -	0	0	\$ -	\$ -	0	11	\$ 26,703	\$ -
02	E2E53	21003215201	0	7	\$ (1,100)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2E63	21097025201	29	10	\$ 110,085	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	14	0	\$ -	\$ -
02	E2F19	40429515201	0	47	\$ 27,788	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F26	20983225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F29	21040415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	7	\$ 47,000	\$ -
02	E2F30	40417015201	0	14	\$ 35,122	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ -	\$ -
02	E2F37	20972025201	0	7	\$ 6,118	\$ -	0	0	\$ 381,220	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F54	20782225201	1	18	\$ 5,055	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F55	20784945201	0	75	\$ 42,869	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F57	21273435201	0	(31)	\$ 41,101	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F58	20817825201	0	26	\$ 142,894	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F59	21334625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F60	20838925201	0	8	\$ 168,825	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F71	21046635201	0	(4)	\$ 1,419	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F79	20840655201	0	(59)	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
02	E2F97	21307335201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G49	21042035201	5	0	\$ 14,956	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	20935	20955715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	48	\$ 1,264,292	\$ -
02	21009	21070115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	97	\$ 943,321	\$ 5,115
02	21054	21002215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	16	\$ 16,153	\$ -
02	21073	20948415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	69	(5)	\$ (2,017)	\$ -
02	21119	21327115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	10	88	\$ 3,278,753	\$ -
02	21178	20940715201	0	0	\$ 38,537	\$ -	0	4	\$ 6,480	\$ -	0	0	\$ -	\$ -	47	37	\$ 544,738	\$ -
02	21230	20764215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	41	114	\$ 688,842	\$ -
02	21232	21022315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	7	204	\$ 1,432,320	\$ -
02	21234	21307815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	46	86	\$ 83,046	\$ -
02	21256	21041015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 14,700	\$ -	69	40	\$ 5,229,257	\$ -
02	21375	20971415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	22	3	\$ 112,110	\$ -
02	21376	21055025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	15	80	\$ 101,731	\$ -
02	21390	40417115201	0	0	\$ -	\$ -	0	60	\$ 15,055	\$ -	0	0	\$ -	\$ -	69	60	\$ 193,303	\$ -
02	21404	20784425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(45)	\$ 138,605	\$ -
02	21406	20965025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	49	0	\$ 201,057	\$ -
02	21407	20969915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(114)	\$ -	\$ -
02	21411	21294945201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 483,832	\$ -
02	21454	20791115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,838,223	\$ -
02	21477	20775915201	0	11	\$ 11,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 836,218	\$ -
02	21479	21037415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	27	\$ 268,809	\$ -
02	21480	21051825201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21496	40462735201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	27	\$ 38,444	\$ -
02	21497	40462745201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	21	\$ 28,802	\$ -
02	21498	40462755201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(3)	\$ 39,061	\$ -
02	21510	20926525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	35	\$ 38,352	\$ -
02	21513	21079925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	7	\$ 33,778	\$ -
02	21546	20802025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 170,287	\$ -
02	21605	20778125201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	24	\$ 3,128	\$ -
02	21609	21045525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	22	\$ 5,300	\$ -
02	21610	21212215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 21,680	\$ -
02	21622	40392015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	17	\$ 38,902	\$ -
02	21662	21346925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(3)	\$ 6,767	\$ -
02	21683	40462785201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(3)	\$ (918)	\$ -
02	T2006	20840625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	4	\$ 100,313	\$ -
02	T2016	20779325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 28,377	\$ -
02	T2024	21356425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	9	\$ 33,000	\$ -
<b>Dist 02 Central Let Contract SubTotal</b>			<b>0</b>	<b>11</b>	<b>\$ 274,193</b>	<b>\$ -</b>	<b>0</b>	<b>67</b>	<b>\$ 33,040</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 14,700</b>	<b>\$ -</b>	<b>678</b>	<b>1037</b>	<b>\$ 22,800,471</b>	<b>\$ 15,045</b>
02	E2D78	21025555201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2E46	20782125201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	137	\$ 183,486	\$ -
02	E2E53	21003215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	8	\$ (141)	\$ -
02	E2E63	21097025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	40	27	\$ 183,000	\$ -
02	E2F19	40429515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	47	\$ 27,788	\$ -
02	E2F26	20983225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F29	21040415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(19)	\$ 147,382	\$ -
02	E2F30	40417015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	14	\$ 35,122	\$ -
02	E2F37	20972025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	21	\$ 423,675	\$ -
02	E2F54	20782225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	18	\$ 5,055	\$ -
02	E2F55	20784945201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	75	\$ 42,869	\$ -
02	E2F57	21273435201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(31)	\$ 41,101	\$ -
02	E2F58	20817825201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	26	\$ 145,071	\$ -
02	E2F59	21334625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	21	\$ (14,090)	\$ -
02	E2F60	20838925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	25	\$ 189,736	\$ -
02	E2F71	21046635201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(4)	\$ 1,419	\$ -
02	E2F79	20840655201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(59)	\$ -	\$ -
02	E2F97	21307335201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G49	21042035201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ 14,956	\$ -





District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	E2G62	20811625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G76	21001745201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G84	41541915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 02 District Let Contracts SubTotal</b>			<b>0</b>	<b>66</b>	<b>\$ 158,377</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 2,177</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
<b>District 02 Totals</b>			<b>175</b>	<b>347</b>	<b>\$ 6,782,459</b>	<b>\$ 9,930</b>	<b>0</b>	<b>0</b>	<b>\$ 2,177</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 7,633</b>	<b>\$ -</b>
03	19540	21847915201	0	0	\$ 277,273	\$ 62,017	0	0	\$ -	\$ -	0	(90)	\$ (77,421)	\$ -	0	0	\$ 218	\$ -
03	19706	21946215201	31	0	\$ (690)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19735	21936215201	0	(20)	\$ 94,270	\$ -	0	0	\$ -	\$ -	0	(3)	\$ (39,423)	\$ -	0	0	\$ -	\$ -
03	19762	21934915201	0	33	\$ 82,868	\$ 1,685	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19789	21914315201	0	50	\$ 373,887	\$ 134	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19934	22066215201	5	0	\$ 16,269	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20160	21981715201	0	0	\$ 41,268	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20198	22263615201	0	0	\$ 47,691	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 809	\$ -
03	20381	21977615201	0	42	\$ 159,325	\$ 79,134	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20490	21982315201	13	0	\$ 49,057	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20506	21979115201	0	0	\$ 3,639	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20507	21987315201	0	0	\$ 32,824	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20549	21890915201	0	5	\$ 6,528	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20591	21894715201	0	1	\$ 396	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20598	22262215201	8	23	\$ 146,133	\$ 8,121	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20645	21937415201	0	0	\$ 655	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20646	21985015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20647	22040515201	0	191	\$ 592,770	\$ 150,000	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20767	22024815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20777	21795415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20844	22256915201	73	18	\$ 47,579	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20902	21789515201	0	22	\$ 164,040	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20908	22256715201	48	0	\$ 33,353	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21033	21987915201	0	0	\$ 16,464	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21081	21865315201	5	91	\$ 349,441	\$ 133,973	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21083	22247215201	8	17	\$ 189,148	\$ 12,627	0	0	\$ -	\$ -	0	(14)	\$ (66,361)	\$ -	0	0	\$ -	\$ -
03	21122	22276915201	0	0	\$ 38,234	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21150	21852315201	0	76	\$ 136,432	\$ 2,191	0	0	\$ -	\$ -	0	0	\$ (158,081)	\$ -	0	0	\$ -	\$ -
03	21235	21937915201	0	3	\$ 10,939	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21328	21945015201	0	16	\$ 19,953	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21329	21987715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21378	21867515201	0	19	\$ 20,798	\$ 12,226	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21379	21868715201	1	8	\$ 16,739	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21381	22064315201	0	0	\$ 120,877	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21413	22025315201	0	0	\$ 7,645	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21414	22044115201	37	3	\$ 92,902	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21456	21869115201	1	52	\$ 38,832	\$ 8,390	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21515	21944815201	0	4	\$ 27,428	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21516	21987615201	0	30	\$ 95,986	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21519	22248015201	0	31	\$ 93,781	\$ 16,451	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21529	40378815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21530	40379115201	0	4	\$ 2,521	\$ -	9	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21555	22024615201	0	0	\$ 9,680	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21565	40378315201	0	7	\$ 6,913	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21612	21867915201	0	43	\$ 111,049	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21613	21868515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21623	40392715201	0	9	\$ 6,140	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21624	40395315201	0	0	\$ 6,268	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21629	40566815201	0	4	\$ 1,545	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21636	21806515201	0	16	\$ 47,070	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21639	22044515201	0	0	\$ 6,189	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,300	\$ -



District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	E2G62	20811625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G76	21001745201	(2)	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G84	41541915201	8	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 02 District Let Contracts SubTotal</b>			<b>41</b>	<b>152</b>	<b>\$ 708,579</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 382,103</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>17</b>	<b>18</b>	<b>\$ 73,703</b>	<b>\$ -</b>
<b>District 02 Totals</b>			<b>407</b>	<b>464</b>	<b>\$ 6,858,692</b>	<b>\$ 5,115</b>	<b>15</b>	<b>70</b>	<b>\$ 4,736,438</b>	<b>\$ -</b>	<b>0</b>	<b>2</b>	<b>\$ -</b>	<b>\$ -</b>	<b>117</b>	<b>40</b>	<b>\$ 389,203</b>	<b>\$ -</b>
03	19540	21847915201	0	0	\$ 1,007,251	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 756	\$ -
03	19706	21946215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19735	21936215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19762	21934915201	0	0	\$ 2,449	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19789	21914315201	10	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 26,542	\$ -
03	19934	22066215201	0	0	\$ 4,060	\$ -	0	0	\$ 207,193	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20160	21981715201	5	0	\$ 2,850	\$ -	0	0	\$ 65,772	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20198	22263615201	0	20	\$ 279,643	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20381	21977615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	11	\$ 238,660	\$ 43,930
03	20490	21982315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20506	21979115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20507	21987315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20549	21890915201	0	12	\$ 14,648	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20591	21894715201	3	2	\$ 3,477	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20598	22262215201	0	0	\$ 10,439	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20645	21937415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20646	21985015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20647	22040515201	0	0	\$ 4,400	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 625	\$ -
03	20767	22024815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20777	21795415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20844	22256915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20902	21789515201	0	0	\$ 4,168	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20908	22256715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21033	21987915201	0	14	\$ 6,340	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21081	21865315201	0	0	\$ 7,827	\$ -	6	6	\$ 153,335	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,228	\$ -
03	21083	22247215201	0	63	\$ 303,559	\$ -	0	0	\$ 935,044	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21122	22276915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21150	21852315201	0	0	\$ 11,070	\$ 6,282	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21235	21937915201	0	144	\$ 143,143	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21328	21945015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21329	21987715201	0	0	\$ 25,465	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21378	21867515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21379	21868715201	0	27	\$ 4,525	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21381	22064315201	0	0	\$ 7,944	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21413	22025315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21414	22044115201	0	0	\$ 5,064	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 16,871	\$ -
03	21456	21869115201	0	1	\$ 5,368	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21515	21944815201	0	4	\$ 53,065	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21516	21987615201	0	0	\$ (10,928)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 36,900	\$ -
03	21519	22248015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21529	40378815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21530	40379115201	5	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21555	22024615201	0	0	\$ (1,527)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21565	40378315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21612	21867915201	0	1	\$ 37,316	\$ 5,555	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21613	21868515201	0	0	\$ 10,435	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21623	40392715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21624	40395315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21629	40566815201	24	0	\$ -	\$ -	0	0	\$ 14,421	\$ -	0	0	\$ -	\$ -	0	3	\$ 1,800	\$ -
03	21636	21806515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21639	22044515201	0	(13)	\$ 2,077	\$ -	0	0	\$ 88,048	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -







District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
03	21645	40392215201	0	22	\$ 19,500	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21666	22025415201	0	0	\$ 2,553	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21676	40378415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21677	40378715201	21	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21681	40395215201	0	0	\$ 876	\$ 704	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3004	21868015201	0	7	\$ 44,970	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3008	40747915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3017	40748015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 03 Central Let Contracts SubTotal</b>			<b>251</b>	<b>827</b>	<b>\$ 3,710,008</b>	<b>\$ 487,653</b>	<b>9</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>(107)</b>	<b>\$ (341,286)</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 4,327</b>	<b>\$ -</b>
03	E3B67	41110115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C02	40527315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C06	40619515201	0	0	\$ 76,098	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C07	40619615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C11	40619415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C13	41300015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C16	41225415201	0	0	\$ 16,878	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C17	40663615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 03 District Let Contracts SubTotal</b>			<b>0</b>	<b>0</b>	<b>\$ 92,976</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
<b>District 03 Totals</b>			<b>251</b>	<b>827</b>	<b>\$ 3,802,984</b>	<b>\$ 487,653</b>	<b>9</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>(107)</b>	<b>\$ (341,286)</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 4,327</b>	<b>\$ -</b>
04	20171	22882115201	22	0	\$ 1,663,978	\$ 32,778	0	0	\$ -	\$ -	0	0	\$ (204,103)	\$ -	0	0	\$ -	\$ -
04	20845	22739115201	0	30	\$ 310,804	\$ 135,000	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20876	22807815201	73	7	\$ 30,030	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20989	22822415201	31	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21037	23149515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21089	22808015201	0	0	\$ 213,281	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21093	23027915201	51	116	\$ 675,210	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21127	23680715201	10	33	\$ 486,889	\$ 41,595	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21155	22788215201	0	0	\$ 374,311	\$ 28,378	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21156	22822115201	0	0	\$ 118,090	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (6,000)	\$ -
04	21186	23029515201	61	5	\$ 415,099	\$ 44,765	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21210	22860315201	0	0	\$ 1,317	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21213	23164915201	0	0	\$ 86,722	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21238	22860415201	0	0	\$ 61,341	\$ 17,810	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,000	\$ -
04	21301	22817615201	0	0	\$ 44,826	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21303	23072215201	11	0	\$ 50,000	\$ 19,037	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21337	23123515201	0	0	\$ 154,929	\$ 28,714	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,800	\$ -
04	21382	22860715201	148	0	\$ 29,128	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21417	22975615201	40	0	\$ 50,297	\$ 34,351	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21418	22975815201	32	0	\$ 130,531	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21481	22862415201	78	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21501	40652615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21520	22860515201	0	0	\$ 129,751	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21558	22827615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	T4006	40651315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 04 Central Let Contracts SubTotal</b>			<b>557</b>	<b>191</b>	<b>\$ 5,026,534</b>	<b>\$ 382,428</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ (204,103)</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 800</b>	<b>\$ -</b>
04	E4C28	22821515201	0	0	\$ 20,638	\$ 20,638	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C29	22977215201	0	0	\$ 35,954	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C30	22813715201	0	11	\$ 63,014	\$ 3,744	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C42	40635215201	132	10	\$ 21,426	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C48	22824915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
03	21645	40392215201	0	(15)	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21666	22025415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21676	40378415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21677	40378715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21681	40395215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3004	21868015201	0	(2)	\$ (13,106)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3008	40747915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3017	40748015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 03 Central Let Contracts SubTotal</b>			<b>47</b>	<b>258</b>	<b>\$ 1,931,022</b>	<b>\$ 11,837</b>	<b>0</b>	<b>6</b>	<b>\$ 1,463,813</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>6</b>	<b>14</b>	<b>\$ 323,382</b>	<b>\$ 43,930</b>
03	E3B67	41110115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C02	40527315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C06	40619515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C07	40619615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C11	40619415201	0	0	\$ -	\$ -	0	0	\$ 55,631	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C13	41300015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C16	41225415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C17	40663615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 03 District Let Contracts SubTotal</b>			<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 55,631</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
<b>District 03 Totals</b>			<b>47</b>	<b>258</b>	<b>\$ 1,931,022</b>	<b>\$ 11,837</b>	<b>0</b>	<b>6</b>	<b>\$ 1,519,444</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>6</b>	<b>14</b>	<b>\$ 323,382</b>	<b>\$ 43,930</b>
04	20171	22882115201	0	0	\$ 1,757	\$ -	0	0	\$ 3,362	\$ 1,712	0	0	\$ -	\$ -	0	0	\$ 8,949	\$ -
04	20845	22739115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20876	22807815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20989	22822415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21037	23149515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21089	22808015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21093	23027915201	0	0	\$ 12,471	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21127	23680715201	0	134	\$ 556,084	\$ 16,074	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21155	22788215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21156	22822115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21186	23029515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21210	22860315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21213	23164915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	6	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21238	22860415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21301	22817615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21303	23072215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21337	23123515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21382	22860715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	31	0	\$ -	\$ -
04	21417	22975615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21418	22975815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21481	22862415201	0	0	\$ (32,819)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	3	0	\$ -	\$ -
04	21501	40652615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21520	22860515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	3	0	\$ -	\$ -
04	21558	22827615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	T4006	40651315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
<b>Dist 04 Central Let Contracts SubTotal</b>			<b>0</b>	<b>134</b>	<b>\$ 537,493</b>	<b>\$ 16,074</b>	<b>0</b>	<b>0</b>	<b>\$ 3,362</b>	<b>\$ 1,712</b>	<b>6</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>39</b>	<b>0</b>	<b>\$ 8,949</b>	<b>\$ -</b>
04	E4C28	22821515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C29	22977215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	6	0	\$ 466	\$ -
04	E4C30	22813715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	3	0	\$ -	\$ -
04	E4C42	40635215201	0	55	\$ 183,749	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	50	0	\$ -	\$ -
04	E4C48	22824915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
03	21645	40392215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	8	\$ (1,140)	\$ -
03	21666	22025415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 18,129	\$ -
03	21676	40378415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21677	40378715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	21	0	\$ -	\$ -
03	21681	40395215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,701	\$ 704
03	T3004	21868015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	5	\$ 31,864	\$ -
03	T3008	40747915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3017	40748015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 03 Central Let Contracts SubTotal</b>			<b>0</b>	<b>0</b>	<b>\$ 46,137</b>	<b>\$ 47,464</b>	<b>27</b>	<b>92</b>	<b>\$ 95,346</b>	<b>\$ 63,078</b>	<b>0</b>	<b>10</b>	<b>\$ 42,606</b>	<b>\$ -</b>	<b>592</b>	<b>1781</b>	<b>\$ 11,763,666</b>	<b>\$ 747,220</b>
03	E3B67	41110115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 12,500	\$ -
03	E3C02	40527315201	0	0	\$ -	\$ -	11	0	\$ -	\$ -	0	0	\$ -	\$ -	11	0	\$ -	\$ -
03	E3C06	40619515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 76,098	\$ -
03	E3C07	40619615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C11	40619415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 55,631	\$ -
03	E3C13	41300015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C16	41225415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	75	\$ 344,317	\$ -
03	E3C17	40663615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 03 District Let Contracts SubTotal</b>			<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>11</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>11</b>	<b>75</b>	<b>\$ 488,546</b>	<b>\$ -</b>
<b>District 03 Totals</b>			<b>0</b>	<b>0</b>	<b>\$ 46,137</b>	<b>\$ 47,464</b>	<b>38</b>	<b>92</b>	<b>\$ 95,346</b>	<b>\$ 63,078</b>	<b>0</b>	<b>10</b>	<b>\$ 42,606</b>	<b>\$ -</b>	<b>603</b>	<b>1856</b>	<b>\$ 12,252,212</b>	<b>\$ 747,220</b>
04	20171	22882115201	0	0	\$ -	\$ -	0	0	\$ 39,799	\$ 29,920	0	0	\$ -	\$ -	26	0	\$ 1,787,804	\$ 64,411
04	20845	22739115201	0	0	\$ -	\$ -	0	0	\$ 1,100	\$ -	0	0	\$ -	\$ -	0	30	\$ 550,529	\$ 135,000
04	20876	22807815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	73	63	\$ 116,879	\$ -
04	20989	22822415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	31	0	\$ -	\$ -
04	21037	23149515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21089	22808015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 75,968	\$ -	0	0	\$ 298,213	\$ -
04	21093	23027915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	65	116	\$ 838,359	\$ -
04	21127	23680715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	10	172	\$ 3,209,173	\$ 57,669
04	21155	22788215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 478,989	\$ 28,378
04	21156	22822115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	195	0	\$ 235,501	\$ -
04	21186	23029515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	103	12	\$ 577,303	\$ 47,541
04	21210	22860315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	87	\$ 262,245	\$ -
04	21213	23164915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	43	0	\$ 122,322	\$ -
04	21238	22860415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 70,087	\$ 17,810
04	21301	22817615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 44,826	\$ -
04	21303	23072215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	11	0	\$ 50,000	\$ 19,037
04	21337	23123515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 192,093	\$ 33,141
04	21382	22860715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	148	0	\$ 32,817	\$ -
04	21417	22975615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	68	0	\$ 75,489	\$ 34,351
04	21418	22975815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	32	0	\$ 130,531	\$ -
04	21481	22862415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	130	0	\$ (32,819)	\$ -
04	21501	40652615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21520	22860515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 131,147	\$ -
04	21558	22827615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (42,009)	\$ -
04	T4006	40651315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 04 Central Let Contracts SubTotal</b>			<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 40,899</b>	<b>\$ 29,920</b>	<b>0</b>	<b>0</b>	<b>\$ 75,968</b>	<b>\$ -</b>	<b>943</b>	<b>480</b>	<b>\$ 9,129,479</b>	<b>\$ 437,338</b>
04	E4C28	22821515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 20,638	\$ 20,638
04	E4C29	22977215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	40	\$ 101,496	\$ 68,032
04	E4C30	22813715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	32	\$ 681,634	\$ 3,744
04	E4C42	40635215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	132	65	\$ 205,175	\$ -
04	E4C48	22824915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -







District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
04	E4C50	22795015201	0	0	\$ 153,808	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C70	40973315201	14	0	\$ 110,572	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C71	23165815201	0	0	\$ 630,020	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C94	41112815201	22	0	\$ 5,530	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D11	22985915201	0	0	\$ 55,475	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D13	22823815201	9	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D40	41065515201	0	0	\$ 3,727	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D53	40484715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D64	41126815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D71	40485015201	0	0	\$ 20,348	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D75	23029815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D79	41336215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G02	41368415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G17	41133815201	0	0	\$ 32,341	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G32	22881925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 04 District Let Contracts SubTotal</b>			<b>177</b>	<b>21</b>	<b>\$ 1,152,853</b>	<b>\$ 24,382</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
<b>District 04 Totals</b>			<b>734</b>	<b>212</b>	<b>\$ 6,179,387</b>	<b>\$ 406,810</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ (204,103)</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 800</b>	<b>\$ -</b>
05	20719	23925515201	14	3	\$ 287,983	\$ -	0	0	\$ -	\$ -	0	5	\$ (316,989)	\$ -	0	0	\$ -	\$ -
05	21023	40410915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21044	40517015201	0	7	\$ 18,778	\$ 18,778	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21161	23835815201	0	5	\$ 143,856	\$ 27,412	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21251	23773415201	0	0	\$ 19,608	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21307	23970815201	0	0	\$ 178,477	\$ 37,562	0	0	\$ -	\$ -	0	0	\$ 108,915	\$ -	0	0	\$ -	\$ -
05	21421	23841125201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21466	40412515201	0	19	\$ 15,536	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21489	24085515201	0	0	\$ 4,510	\$ -	0	0	\$ -	\$ -	0	0	\$ 23,326	\$ -	0	0	\$ -	\$ -
05	21504	40715115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21531	40413415201	0	0	\$ 9,294	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21567	40413215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21618	23771115201	0	0	\$ 2,755	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21621	40387515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21625	40431215201	0	(25)	\$ 142,306	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21632	40823115201	0	76	\$ 20,052	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21651	40903515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21653	40916215201	0	0	\$ 11,632	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21654	41000215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5001	40412915201	0	0	\$ 10,298	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5003	40841115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5004	40916815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5005	40731515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5008	40393715201	0	0	\$ 23,244	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5011	40716415201	0	2	\$ 6,965	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5013	40917015201	0	8	\$ 166,260	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5014	40715515201	0	0	\$ 1,650	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5021	40916315201	0	0	\$ 2,880	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 05 Central Let Contracts SubTotal</b>			<b>14</b>	<b>95</b>	<b>\$ 1,066,084</b>	<b>\$ 83,752</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>5</b>	<b>\$ (184,748)</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
05	E5F06	40551515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F35	41188215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F39	24258225201	0	9	\$ 50,543	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F47	40709915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F55	41008615201	0	0	\$ 558	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F56	41105325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F57	41028615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
04	E4C50	22795015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C70	40973315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
04	E4C71	23165815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ -	\$ -
04	E4C94	41112815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	117	0	\$ -	\$ -	5	0	\$ -	\$ -
04	E4D11	22985915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D13	22823815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D40	41065515201	32	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D53	40484715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
04	E4D64	41126815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D71	40485015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D75	23029815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D79	41336215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	3	0	\$ -	\$ -
04	E4G02	41368415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G17	41133815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G32	22881925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 04 District Let Contracts SubTotal</b>			<b>32</b>	<b>55</b>	<b>\$ 183,749</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>117</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>76</b>	<b>0</b>	<b>\$ 466</b>	<b>\$ -</b>
<b>District 04 Totals</b>			<b>32</b>	<b>189</b>	<b>\$ 721,242</b>	<b>\$ 16,074</b>	<b>0</b>	<b>0</b>	<b>\$ 3,362</b>	<b>\$ 1,712</b>	<b>123</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>115</b>	<b>0</b>	<b>\$ 9,415</b>	<b>\$ -</b>
05	20719	23925515201	0	29	\$ 321,061	\$ 556	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21023	40410915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21044	40517015201	1	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	0	\$ 3,903	\$ -
05	21161	23835815201	0	0	\$ (10,626)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,812	\$ -
05	21251	23773415201	0	167	\$ 11,924	\$ -	0	0	\$ 88,651	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21307	23970815201	35	0	\$ 58,346	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21421	23841125201	0	0	\$ 15,241	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21466	40412515201	0	0	\$ -	\$ -	0	21	\$ 13,700	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21489	24085515201	0	0	\$ 12,517	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21504	40715115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21531	40413415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21567	40413215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21618	23771115201	0	0	\$ 94,506	\$ -	0	0	\$ 328,157	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21621	40387515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21625	40431215201	0	0	\$ (32,697)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 6,029	\$ -
05	21632	40823115201	0	0	\$ 1,330	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21651	40903515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21653	40916215201	0	(5)	\$ (2,302)	\$ -	0	0	\$ 39,248	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21654	41000215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5001	40412915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5003	40841115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5004	40916815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5005	40731515201	0	0	\$ 14,272	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5008	40393715201	0	0	\$ 8,685	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5011	40716415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5013	40917015201	0	0	\$ 2,905	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5014	40715515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5021	40916315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 05 Central Let Contracts SubTotal</b>			<b>36</b>	<b>191</b>	<b>\$ 495,162</b>	<b>\$ 556</b>	<b>0</b>	<b>21</b>	<b>\$ 469,756</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>4</b>	<b>\$ 11,744</b>	<b>\$ -</b>
05	E5F06	40551515201	0	0	\$ 29,960	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F35	41188215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (17,003)	\$ -	0	0	\$ -	\$ -
05	E5F39	24258225201	0	0	\$ (50,543)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F47	40709915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F55	41008615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F56	41105325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F57	41028615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
04	E4C50	22795015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 153,808	\$ -
04	E4C70	40973315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 110,572	\$ -	14	0	\$ 364,774	\$ 130,915
04	E4C71	23165815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 630,020	\$ -
04	E4C94	41112815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	139	0	\$ 5,530	\$ -
04	E4D11	22985915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 48,475	\$ -
04	E4D13	22823815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	9	40	\$ 134,558	\$ -
04	E4D40	41065515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	32	0	\$ 14,726	\$ -
04	E4D53	40484715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 32,175	\$ -
04	E4D64	41126815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D71	40485015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 20,348	\$ -
04	E4D75	23029815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D79	41336215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G02	41368415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G17	41133815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 34,319	\$ -
04	E4G32	22881925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,883	\$ -
<b>Dist 04 District Let Contracts SubTotal</b>			<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 110,572</b>	<b>\$ -</b>	<b>326</b>	<b>177</b>	<b>\$ 2,451,559</b>	<b>\$ 223,329</b>
<b>District 04 Totals</b>			<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 40,899</b>	<b>\$ 29,920</b>	<b>0</b>	<b>0</b>	<b>\$ 186,540</b>	<b>\$ -</b>	<b>1269</b>	<b>657</b>	<b>\$ 11,581,038</b>	<b>\$ 660,667</b>
05	20719	23925515201	0	0	\$ 30,046	\$ -	0	3	\$ 34,525	\$ 11,090	0	0	\$ -	\$ -	21	64	\$ 740,428	\$ 11,646
05	21023	40410915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	15	\$ 11,000	\$ -
05	21044	40517015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	11	\$ 22,681	\$ 18,778
05	21161	23835815201	0	45	\$ 968	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	55	\$ 459,369	\$ 32,516
05	21251	23773415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	190	\$ 150,335	\$ -
05	21307	23970815201	0	0	\$ 91,508	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	35	0	\$ 859,678	\$ 37,562
05	21421	23841125201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 15,241	\$ -
05	21466	40412515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	44	\$ 30,077	\$ -
05	21489	24085515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	18	\$ 168,111	\$ -
05	21504	40715115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21531	40413415201	0	0	\$ -	\$ -	37	0	\$ -	\$ -	0	0	\$ -	\$ -	37	0	\$ 9,294	\$ -
05	21567	40413215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21618	23771115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 474,452	\$ -
05	21621	40387515201	0	0	\$ -	\$ -	0	123	\$ 14,186	\$ 14,186	0	0	\$ -	\$ -	0	123	\$ 14,186	\$ 14,186
05	21625	40431215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(25)	\$ 118,371	\$ -
05	21632	40823115201	0	4	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	85	\$ 25,744	\$ -
05	21651	40903515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21653	40916215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	35	\$ 100,924	\$ -
05	21654	41000215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5001	40412915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 11,620	\$ -
05	T5003	40841115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5004	40916815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5005	40731515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 14,272	\$ -
05	T5008	40393715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 31,929	\$ -
05	T5011	40716415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	3	\$ 23,718	\$ -
05	T5013	40917015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	8	\$ 174,355	\$ -
05	T5014	40715515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,650	\$ -
05	T5021	40916315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,880	\$ -
<b>Dist 05 Central Let Contracts SubTotal</b>			<b>0</b>	<b>49</b>	<b>\$ 122,522</b>	<b>\$ -</b>	<b>37</b>	<b>126</b>	<b>\$ 48,711</b>	<b>\$ 25,276</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>102</b>	<b>626</b>	<b>\$ 3,460,315</b>	<b>\$ 114,688</b>
05	E5F06	40551515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 126,193	\$ -
05	E5F35	41188215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	28	0	\$ 70,272	\$ -
05	E5F39	24258225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	20	\$ -	\$ -
05	E5F47	40709915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F55	41008615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 835	\$ -
05	E5F56	41105325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	21	\$ 11,928	\$ -
05	E5F57	41028615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

Construction Cost and Time  
 Detailed Data  
 For Contracts Completed Through Third Quarter Fiscal Year 2003/2004

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number Projects	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount
05	E5F58	41307415201	03/04/03	QTR3	02/03	1	0	40	44	43	1	0	0	4	0	\$ 142,707	\$ 9,500	\$ 133,207
05	E5F60	41376615201	03/04/03	QTR3	02/03	1	0	100	107	103	4	0	0	7	0	\$ 87,399	\$ 5,000	\$ 82,399
05	E5F61	41156615201	05/06/03	QTR4	02/03	1	0	30	42	37	5	0	0	12	0	\$ 165,000	\$ 5,000	\$ 160,000
05	E5F62	40438715201	04/08/03	QTR4	02/03	1	0	240	243	155	88	0	0	3	0	\$ 624,500	\$ 32,500	\$ 592,000
05	E5F63	41155615201	05/06/03	QTR4	02/03	1	1	30	33	32	1	0	0	3	0	\$ 138,401	\$ 5,500	\$ 132,901
05	E5F64	41152715201	05/06/03	QTR4	02/03	1	0	30	37	33	4	0	0	7	0	\$ 99,680	\$ 6,250	\$ 93,430
05	E5F99	40708915201	08/05/03	QTR1	03/04	1	0	30	30	20	10	0	0	0	0	\$ 93,170	\$ 4,750	\$ 88,420
<b>Dist 05 District Let Contracts SubTotal</b>						<b>8</b>	<b>1744</b>	<b>2077</b>	<b>1986</b>	<b>91</b>	<b>24</b>	<b>0</b>	<b>292</b>	<b>41</b>	<b>\$ 21,642,294</b>	<b>\$ 117,500</b>	<b>\$ 21,524,794</b>	
<b>District 05 Totals</b>						<b>65</b>	<b>7316</b>	<b>9046</b>	<b>8646</b>	<b>400</b>	<b>45</b>	<b>0</b>	<b>1063</b>	<b>667</b>	<b>\$ 108,509,458</b>	<b>\$ 1,889,300</b>	<b>\$ 106,620,158</b>	
06	20958	25116815201	06/21/00	QTR4	99/00	1	13	730	755	709	46	0	0	25	0	\$ 43,533,420	\$ 150,000	\$ 43,383,420
06	21167	24983915201	02/28/01	QTR3	00/01	4	7	600	600	532	68	0	0	20	-20	\$ 13,720,361	\$ 150,000	\$ 13,570,361
06	21364	40565515201	09/26/01	QTR1	01/02	1	0	220	242	242	0	0	0	22	0	\$ 2,636,115	\$ 50,000	\$ 2,586,115
06	21424	24977125201	12/05/01	QTR2	01/02	1	0	400	403	320	83	0	0	3	0	\$ 2,705,074	\$ 50,000	\$ 2,655,074
06	21425	25022915201	12/05/01	QTR2	01/02	1	1	300	306	239	67	0	0	6	0	\$ 2,756,485	\$ 50,000	\$ 2,706,485
06	21460	24970425201	02/27/02	QTR3	01/02	1	4	550	570	451	119	0	0	20	0	\$ 6,528,349	\$ 72,000	\$ 6,456,349
06	21500	40558415201	03/27/02	QTR3	01/02	1	4	500	523	410	113	0	0	23	0	\$ 4,845,780	\$ 50,000	\$ 4,795,780
06	21573	41067815201	05/22/02	QTR4	01/02	1	2	240	267	222	45	0	0	27	0	\$ 1,976,732	\$ 50,000	\$ 1,926,732
06	21590	25162615201	06/19/02	QTR4	01/02	2	3	390	422	287	135	0	0	32	0	\$ 2,284,662	\$ 75,000	\$ 2,209,662
06	21628	40565915201	07/31/02	QTR1	02/03	1	0	150	152	108	44	0	0	2	0	\$ 1,009,643	\$ 35,000	\$ 974,643
06	21655	41086915201	08/28/02	QTR1	02/03	1	0	120	120	78	42	0	0	0	0	\$ 1,685,716	\$ 50,000	\$ 1,635,716
06	21687	41076615201	09/25/02	QTR1	02/03	1	0	350	358	279	79	0	0	8	0	\$ 2,042,600	\$ 50,000	\$ 1,992,600
06	T6002	40758815201	10/30/02	QTR2	02/03	1	0	120	131	127	4	0	0	11	0	\$ 572,714	\$ 25,000	\$ 547,714
06	T6003	40775815201	10/30/02	QTR2	02/03	1	0	120	121	37	84	0	0	1	0	\$ 393,837	\$ 15,000	\$ 378,837
06	T6004	41074715201	10/30/02	QTR2	02/03	1	0	120	128	108	20	0	0	8	0	\$ 719,184	\$ 30,000	\$ 689,184
06	T6005	41074915201	10/30/02	QTR2	02/03	1	1	120	152	152	0	0	0	32	0	\$ 637,608	\$ 28,000	\$ 609,608
06	T6007	41106515201	12/04/02	QTR2	02/03	1	0	209	229	229	0	0	0	20	0	\$ 1,163,768	\$ 50,000	\$ 1,113,768
06	T6008	40760615201	12/04/02	QTR2	02/03	1	0	200	212	170	42	0	0	12	0	\$ 2,140,910	\$ 100,000	\$ 2,040,910
06	T6011	40565825201	03/26/03	QTR3	02/03	2	0	140	148	148	0	0	0	8	0	\$ 2,575,406	\$ 75,000	\$ 2,500,406
<b>Dist 06 Central Let Contracts SubTotal</b>						<b>35</b>	<b>5579</b>	<b>5839</b>	<b>4848</b>	<b>991</b>	<b>0</b>	<b>0</b>	<b>280</b>	<b>-20</b>	<b>\$ 93,928,364</b>	<b>\$ 1,155,000</b>	<b>\$ 92,773,364</b>	
06	E6920	25021915201	10/26/00	QTR2	00/01	1	1	730	810	808	2	0	0	80	0	\$ 3,333,333	\$ 31,000	\$ 3,302,333
06	E6921	40548515201	10/26/00	QTR2	00/01	1	3	730	730	730	0	0	0	0	0	\$ 3,372,217	\$ 31,000	\$ 3,341,217
06	E6964	40926815201	04/25/02	QTR4	01/02	1	0	120	121	121	0	0	0	1	0	\$ 147,225	\$ 7,500	\$ 139,725
06	E6A13	41067915201	05/30/02	QTR4	01/02	1	1	300	308	276	32	0	0	8	0	\$ 1,270,933	\$ 22,500	\$ 1,248,433
06	E6A21	25068375201	11/29/01	QTR2	01/02	1	1	500	500	487	13	0	0	0	0	\$ 130,992	\$ 10,000	\$ 120,992
06	E6A22	41017815201	04/11/02	QTR4	01/02	1	1	120	122	90	32	0	0	2	0	\$ 265,000	\$ 12,500	\$ 252,500
06	E6A31	25068385201	03/28/02	QTR3	01/02	1	0	350	350	350	0	0	0	0	0	\$ 281,838	\$ 25,000	\$ 256,838
06	E6A34	41265715201	06/20/02	QTR4	01/02	1	0	300	300	290	10	0	0	0	0	\$ 2,604,123	\$ 50,000	\$ 2,554,123
06	E6A52	40776015201	02/28/02	QTR3	01/02	1	0	160	165	94	71	0	0	5	0	\$ 556,906	\$ 20,000	\$ 536,906
06	E6A54	40564515201	04/24/03	QTR4	02/03	1	0	90	94	50	44	0	0	4	0	\$ 984,391	\$ 50,000	\$ 934,391
06	E6A78	41122115201	07/25/02	QTR1	02/03	1	0	120	122	72	50	0	0	2	0	\$ 183,530	\$ 7,500	\$ 176,030
06	E6A84	41318015201	01/30/03	QTR3	02/03	1	1	70	70	54	16	0	0	0	0	\$ 293,249	\$ 15,000	\$ 278,249
06	E6A85	40548545201	06/26/03	QTR4	02/03	1	0	50	50	26	24	0	0	0	0	\$ 242,371	\$ 8,250	\$ 234,121
06	E6A86	41322515201	06/26/03	QTR4	02/03	1	0	70	70	83	-13	13	0	0	0	\$ 93,734	\$ 5,750	\$ 87,984
06	E6A99	41120215201	11/21/02	QTR2	02/03	1	0	100	103	78	25	0	0	3	0	\$ 256,551	\$ 11,500	\$ 245,051
06	E6B21	25022515201	12/19/02	QTR2	02/03	1	0	100	135	135	0	0	0	35	0	\$ 1,013,422	\$ 50,000	\$ 963,422
06	E6B22	41275515201	12/19/02	QTR2	02/03	1	0	120	130	102	28	0	0	10	0	\$ 466,398	\$ 35,000	\$ 431,398
<b>Dist 06 District Let Contracts SubTotal</b>						<b>8</b>	<b>4030</b>	<b>4180</b>	<b>3846</b>	<b>334</b>	<b>13</b>	<b>0</b>	<b>150</b>	<b>0</b>	<b>\$ 15,496,213</b>	<b>\$ 392,500</b>	<b>\$ 15,103,713</b>	
<b>District 06 Totals</b>						<b>43</b>	<b>9609</b>	<b>10019</b>	<b>8694</b>	<b>1325</b>	<b>13</b>	<b>0</b>	<b>430</b>	<b>-20</b>	<b>\$ 109,424,577</b>	<b>\$ 1,547,500</b>	<b>\$ 107,877,077</b>	
07	20489	25886115201	03/31/99	QTR3	98/99	1	7	600	696	695	1	0	31	59	37	\$ 7,431,431	\$ -	\$ 7,431,431

District	Contract Number	Financial Project ID	CRS Present Contract Amount	Regular Work To Date (From CRS)	Total CRS Contract Adjustments	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (From FM System)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders			
													Time Ext Days	SA Days	SA Amount	Premium Cost
05	E5F58	41307415201	\$ 142,707	\$ 142,274	\$ -	\$ -	\$ -	\$ 142,274	\$ 142,274	\$ -	\$ -	4	0	0	\$ -	\$ -
05	E5F60	41376615201	\$ 87,399	\$ 85,099	\$ -	\$ -	\$ -	\$ 85,099	\$ 85,099	\$ -	\$ -	7	0	0	\$ 2,700	\$ -
05	E5F61	41156615201	\$ 165,000	\$ 160,000	\$ -	\$ -	\$ -	\$ 160,000	\$ 160,000	\$ -	\$ -	12	0	0	\$ -	\$ -
05	E5F62	40438715201	\$ 624,500	\$ 602,316	\$ -	\$ -	\$ -	\$ 602,316	\$ 602,316	\$ -	\$ -	3	0	0	\$ 2,933	\$ -
05	E5F63	41155615201	\$ 141,900	\$ 119,647	\$ -	\$ -	\$ -	\$ 119,647	\$ 119,647	\$ -	\$ 3,500	3	0	0	\$ -	\$ -
05	E5F64	41152715201	\$ 99,680	\$ 93,430	\$ -	\$ -	\$ -	\$ 93,430	\$ 93,430	\$ -	\$ -	5	0	0	\$ -	\$ -
05	E5F99	40708915201	\$ 93,170	\$ 88,420	\$ -	\$ -	\$ -	\$ 88,420	\$ 88,420	\$ -	\$ -	0	0	0	\$ -	\$ -
<b>Dist 05 District Let Contracts SubTotal</b>			<b>\$ 21,842,258</b>	<b>\$ 21,638,754</b>	<b>\$ (50,169)</b>	<b>\$ -</b>	<b>\$ (50,169)</b>	<b>\$ 21,588,585</b>	<b>\$ 21,621,879</b>	<b>\$ 33,296</b>	<b>\$ 199,965</b>	<b>262</b>	<b>28</b>	<b>32</b>	<b>\$ 201,346</b>	<b>\$ -</b>
<b>District 05 Totals</b>			<b>\$ 111,763,457</b>	<b>\$ 111,214,424</b>	<b>\$ (50,169)</b>	<b>\$ 392,000</b>	<b>\$ 341,831</b>	<b>\$ 111,556,255</b>	<b>\$ 111,251,265</b>	<b>\$ (304,988)</b>	<b>\$ 3,254,000</b>	<b>931</b>	<b>43</b>	<b>167</b>	<b>\$ 1,632,434</b>	<b>\$ 5,103</b>
06	20958	25116815201	\$ 44,555,802	\$ 45,081,248	\$ -	\$ 2,100,000	\$ 2,100,000	\$ 47,181,248	\$ 45,081,248	\$ (2,100,000)	\$ 1,022,383	24	1	0	\$ 46,725	\$ -
06	21167	24983915201	\$ 13,870,254	\$ 13,401,207	\$ -	\$ 1,270,000	\$ 1,270,000	\$ 14,671,207	\$ 13,401,207	\$ (1,270,000)	\$ 149,893	20	0	0	\$ 18,000	\$ -
06	21364	40565515201	\$ 2,636,115	\$ 2,429,278	\$ -	\$ -	\$ -	\$ 2,429,278	\$ 2,439,417	\$ 10,140	\$ -	0	0	0	\$ -	\$ -
06	21424	24977125201	\$ 2,705,074	\$ 2,593,248	\$ -	\$ 170,000	\$ 170,000	\$ 2,763,248	\$ 2,634,531	\$ (128,718)	\$ -	0	0	0	\$ -	\$ -
06	21425	25022915201	\$ 2,844,895	\$ 2,774,100	\$ -	\$ 150,000	\$ 150,000	\$ 2,924,100	\$ 2,814,444	\$ (109,656)	\$ 88,410	0	0	0	\$ 9,778	\$ -
06	21460	24970425201	\$ 6,241,834	\$ 5,956,565	\$ -	\$ 536,000	\$ 536,000	\$ 6,492,565	\$ 6,049,510	\$ (443,055)	\$ (286,515)	5	0	0	\$ 39,776	\$ -
06	21500	40558415201	\$ 4,981,570	\$ 4,881,094	\$ -	\$ 320,000	\$ 320,000	\$ 5,201,094	\$ 4,927,444	\$ (273,650)	\$ 135,790	3	0	0	\$ 81,722	\$ -
06	21573	41067815201	\$ 2,083,065	\$ 1,945,886	\$ -	\$ 34,000	\$ 34,000	\$ 1,979,886	\$ 1,945,886	\$ (34,000)	\$ 106,333	10	0	0	\$ 156,165	\$ -
06	21590	25162615201	\$ 2,473,887	\$ 2,334,455	\$ -	\$ 103,000	\$ 103,000	\$ 2,437,455	\$ 2,334,472	\$ (102,984)	\$ 189,225	13	0	0	\$ 200,139	\$ -
06	21628	40565915201	\$ 1,009,643	\$ 876,696	\$ -	\$ 42,000	\$ 42,000	\$ 918,696	\$ 879,448	\$ (39,248)	\$ -	0	0	0	\$ -	\$ -
06	21655	41086915201	\$ 1,685,716	\$ 1,322,419	\$ -	\$ 100,000	\$ 100,000	\$ 1,422,419	\$ 1,357,724	\$ (64,696)	\$ -	0	0	0	\$ -	\$ -
06	21687	41076615201	\$ 2,042,600	\$ 1,935,630	\$ -	\$ 70,000	\$ 70,000	\$ 2,005,630	\$ 1,936,000	\$ (69,629)	\$ -	5	0	0	\$ -	\$ -
06	T6002	40758815201	\$ 572,714	\$ 525,802	\$ -	\$ 3,600	\$ 3,600	\$ 529,402	\$ 522,300	\$ (7,102)	\$ -	11	0	0	\$ -	\$ -
06	T6003	40775815201	\$ 393,837	\$ 347,885	\$ -	\$ 42,000	\$ 42,000	\$ 389,885	\$ 352,080	\$ (37,805)	\$ -	0	0	0	\$ -	\$ -
06	T6004	41074715201	\$ 719,184	\$ 651,706	\$ -	\$ 12,000	\$ 12,000	\$ 663,706	\$ 651,610	\$ (12,096)	\$ -	8	0	0	\$ -	\$ -
06	T6005	41074915201	\$ 640,800	\$ 612,352	\$ -	\$ -	\$ -	\$ 612,352	\$ 612,199	\$ (153)	\$ 3,191	8	0	0	\$ 5,504	\$ -
06	T6007	41106515201	\$ 1,163,768	\$ 1,156,603	\$ -	\$ -	\$ -	\$ 1,156,603	\$ 1,156,603	\$ -	\$ -	19	0	0	\$ 33,608	\$ -
06	T6008	40760615201	\$ 2,140,910	\$ 1,954,971	\$ -	\$ 45,000	\$ 45,000	\$ 1,999,971	\$ 1,956,880	\$ (43,092)	\$ -	12	0	0	\$ -	\$ -
06	T6011	40565825201	\$ 2,575,406	\$ 2,433,763	\$ -	\$ -	\$ -	\$ 2,433,763	\$ 2,352,053	\$ (81,710)	\$ -	8	0	0	\$ -	\$ -
<b>Dist 06 Central Let Contracts SubTotal</b>			<b>\$ 95,337,074</b>	<b>\$ 93,214,908</b>	<b>\$ -</b>	<b>\$ 4,997,600</b>	<b>\$ 4,997,600</b>	<b>\$ 98,212,508</b>	<b>\$ 93,405,056</b>	<b>\$ (4,807,454)</b>	<b>\$ 1,408,710</b>	<b>146</b>	<b>1</b>	<b>0</b>	<b>\$ 591,417</b>	<b>\$ -</b>
06	E6920	25021915201	\$ 3,333,333	\$ 864,445	\$ -	\$ -	\$ -	\$ 864,445	\$ 864,532	\$ 87	\$ -	0	0	0	\$ -	\$ -
06	E6921	40548515201	\$ 3,695,904	\$ 837,822	\$ -	\$ -	\$ -	\$ 837,822	\$ 835,904	\$ (1,917)	\$ 323,687	0	0	0	\$ -	\$ -
06	E6964	40926815201	\$ 147,225	\$ 140,089	\$ -	\$ -	\$ -	\$ 140,089	\$ 140,089	\$ -	\$ -	0	0	0	\$ -	\$ -
06	E6A13	41067915201	\$ 1,431,745	\$ 1,408,553	\$ -	\$ -	\$ -	\$ 1,408,553	\$ 1,408,553	\$ -	\$ 160,812	3	0	0	\$ -	\$ -
06	E6A21	25068375201	\$ 141,845	\$ 140,686	\$ -	\$ -	\$ -	\$ 140,686	\$ 140,685	\$ (1)	\$ 10,853	0	0	0	\$ -	\$ -
06	E6A22	41017815201	\$ 279,996	\$ 223,309	\$ -	\$ 18,000	\$ 18,000	\$ 241,309	\$ 223,309	\$ (18,000)	\$ 14,996	0	0	0	\$ -	\$ -
06	E6A31	25068385201	\$ 281,838	\$ 230,044	\$ -	\$ -	\$ -	\$ 230,044	\$ 230,044	\$ -	\$ -	0	0	0	\$ -	\$ -
06	E6A34	41265715201	\$ 2,604,123	\$ 2,568,510	\$ -	\$ -	\$ -	\$ 2,568,510	\$ 2,568,510	\$ -	\$ -	0	0	0	\$ -	\$ -
06	E6A52	40776015201	\$ 556,906	\$ 529,609	\$ -	\$ 25,000	\$ 25,000	\$ 554,609	\$ 532,049	\$ (22,560)	\$ -	0	0	0	\$ 1,142	\$ -
06	E6A54	40564515201	\$ 984,391	\$ 948,161	\$ -	\$ 50,000	\$ 50,000	\$ 998,161	\$ 941,833	\$ (56,329)	\$ -	4	0	0	\$ -	\$ -
06	E6A78	41122115201	\$ 183,530	\$ 133,205	\$ -	\$ 12,000	\$ 12,000	\$ 145,205	\$ 133,205	\$ (12,000)	\$ -	0	0	0	\$ -	\$ -
06	E6A84	41318015201	\$ 327,117	\$ 302,236	\$ -	\$ -	\$ -	\$ 302,236	\$ 302,236	\$ -	\$ 33,868	0	0	0	\$ -	\$ -
06	E6A85	40548545201	\$ 242,371	\$ 248,653	\$ -	\$ 12,000	\$ 12,000	\$ 260,653	\$ 248,653	\$ (12,000)	\$ -	0	0	0	\$ 2,367	\$ -
06	E6A86	41322515201	\$ 93,734	\$ 4,399	\$ -	\$ -	\$ -	\$ 4,399	\$ 4,399	\$ -	\$ -	0	0	0	\$ -	\$ -
06	E6A99	41120215201	\$ 256,551	\$ 239,504	\$ -	\$ 13,200	\$ 13,200	\$ 252,704	\$ 239,504	\$ (13,200)	\$ -	2	0	0	\$ -	\$ -
06	E6B21	25022515201	\$ 1,013,422	\$ 875,372	\$ -	\$ -	\$ -	\$ 875,372	\$ 875,820	\$ 449	\$ -	35	0	0	\$ 17,588	\$ -
06	E6B22	41275515201	\$ 466,398	\$ 413,283	\$ -	\$ 10,800	\$ 10,800	\$ 424,083	\$ 413,416	\$ (10,666)	\$ -	10	0	0	\$ 2,368	\$ -
<b>Dist 06 District Let Contracts SubTotal</b>			<b>\$ 16,040,429</b>	<b>\$ 10,107,880</b>	<b>\$ -</b>	<b>\$ 141,000</b>	<b>\$ 141,000</b>	<b>\$ 10,248,880</b>	<b>\$ 10,102,741</b>	<b>\$ (146,137)</b>	<b>\$ 544,216</b>	<b>54</b>	<b>0</b>	<b>0</b>	<b>\$ 23,465</b>	<b>\$ -</b>
<b>District 06 Totals</b>			<b>\$ 111,377,503</b>	<b>\$ 103,322,788</b>	<b>\$ -</b>	<b>\$ 5,138,600</b>	<b>\$ 5,138,600</b>	<b>\$ 108,461,388</b>	<b>\$ 103,507,797</b>	<b>\$ (4,953,591)</b>	<b>\$ 1,952,926</b>	<b>200</b>	<b>1</b>	<b>0</b>	<b>\$ 614,882</b>	<b>\$ -</b>
07	20489	25886115201	\$ 8,140,992	\$ 8,250,371	\$ -	\$ -	\$ -	\$ 8,250,371	\$ 8,292,694	\$ 42,324	\$ 709,561	51	8	0	\$ 231,644	\$ -

District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
05	E5F58	41307415201	0	0	\$ 9,067	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F60	41376615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F61	41156615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F62	40438715201	0	0	\$ 7,383	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F63	41155615201	0	0	\$ 3,500	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F64	41152715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F99	40708915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 05 District Let Contracts SubTotal</b>			<b>0</b>	<b>9</b>	<b>\$ 71,051</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
<b>District 05 Totals</b>			<b>14</b>	<b>104</b>	<b>\$ 1,137,135</b>	<b>\$ 83,752</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>5</b>	<b>\$ (184,748)</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
06	20958	25116815201	0	0	\$ 1,091,232	\$ 3,232	0	0	\$ -	\$ -	0	0	\$ (35,918)	\$ -	0	0	\$ -	\$ -
06	21167	24983915201	0	0	\$ (5,710)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21364	40565515201	14	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21424	24977125201	0	0	\$ 35,686	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21425	25022915201	0	0	\$ 108,036	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21460	24970425201	0	0	\$ (290,453)	\$ -	0	0	\$ -	\$ -	0	0	\$ (35,837)	\$ -	0	0	\$ -	\$ -
06	21500	40558415201	0	0	\$ 97,099	\$ 19,021	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21573	41067815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21590	25162615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21628	40565915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21655	41086915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21687	41076615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6002	40758815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6003	40775815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6004	41074715201	0	0	\$ 14,539	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6005	41074915201	0	0	\$ 6,600	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6007	41106515201	0	0	\$ 15,953	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6008	40760615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6011	40565825201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 06 Central Let Contracts SubTotal</b>			<b>14</b>	<b>0</b>	<b>\$ 1,072,982</b>	<b>\$ 22,253</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ (71,755)</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
06	E6920	25021915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6921	40548515201	0	0	\$ 323,687	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6964	40926815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A13	41067915201	0	0	\$ 160,812	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A21	25068375201	0	0	\$ 10,853	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A22	41017815201	0	0	\$ 20,043	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A31	25068385201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A34	41265715201	0	0	\$ 17,250	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A52	40776015201	0	0	\$ 7,860	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A54	40564515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A78	41122115201	0	0	\$ 231	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A84	41318015201	0	0	\$ 33,868	\$ 5,135	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A85	40548545201	0	0	\$ 5,817	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A86	41322515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A99	41120215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6B21	25022515201	0	0	\$ 14,197	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6B22	41275515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 06 District Let Contracts SubTotal</b>			<b>0</b>	<b>0</b>	<b>\$ 594,618</b>	<b>\$ 5,135</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
<b>District 06 Totals</b>			<b>14</b>	<b>0</b>	<b>\$ 1,667,600</b>	<b>\$ 27,388</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ (71,755)</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
07	20489	25886115201	0	37	\$ 426,804	\$ 80,187	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
05	E5F58	41307415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F60	41376615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F61	41156615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F62	40438715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F63	41155615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F64	41152715201	2	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F99	40708915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 05 District Let Contracts SubTotal</b>			<b>2</b>	<b>0</b>	<b>\$ (20,583)</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ (17,003)</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
<b>District 05 Totals</b>			<b>38</b>	<b>191</b>	<b>\$ 474,579</b>	<b>\$ 556</b>	<b>0</b>	<b>21</b>	<b>\$ 469,756</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ (17,003)</b>	<b>\$ -</b>	<b>0</b>	<b>4</b>	<b>\$ 11,744</b>	<b>\$ -</b>
06	20958	25116815201	0	0	\$ 14,317	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21167	24983915201	0	(20)	\$ (12,397)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21364	40565515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	0	\$ -	\$ -
06	21424	24977125201	0	0	\$ 10,100	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	3	0	\$ -	\$ -
06	21425	25022915201	0	0	\$ -	\$ -	0	0	\$ 7,535	\$ -	0	0	\$ -	\$ -	6	0	\$ -	\$ -
06	21460	24970425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	15	0	\$ -	\$ -
06	21500	40558415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	20	0	\$ 890	\$ -
06	21573	41067815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	17	0	\$ -	\$ -
06	21590	25162615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	19	0	\$ -	\$ -
06	21628	40565915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
06	21655	41086915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21687	41076615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	3	0	\$ -	\$ -
06	T6002	40758815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6003	40775815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ -	\$ -
06	T6004	41074715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6005	41074915201	24	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6007	41106515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ -	\$ -
06	T6008	40760615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6011	40565825201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 06 Central Let Contracts SubTotal</b>			<b>24</b>	<b>(20)</b>	<b>\$ 12,020</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 7,535</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>95</b>	<b>0</b>	<b>\$ 890</b>	<b>\$ -</b>
06	E6920	25021915201	80	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6921	40548515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6964	40926815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ -	\$ -
06	E6A13	41067915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ -	\$ -
06	E6A21	25068375201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A22	41017815201	0	0	\$ 1,650	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
06	E6A31	25068385201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A34	41265715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A52	40776015201	0	0	\$ 2,650	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ -	\$ -
06	E6A54	40564515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A78	41122115201	0	0	\$ 418	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
06	E6A84	41318015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A85	40548545201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A86	41322515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A99	41120215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ -	\$ -
06	E6B21	25022515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6B22	41275515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 06 District Let Contracts SubTotal</b>			<b>80</b>	<b>0</b>	<b>\$ 4,718</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>16</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
<b>District 06 Totals</b>			<b>104</b>	<b>(20)</b>	<b>\$ 16,738</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 7,535</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>111</b>	<b>0</b>	<b>\$ 890</b>	<b>\$ -</b>
07	20489	25886115201	0	0	\$ 43,218	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,472	\$ 2,418



District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
05	E5F58	41307415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 9,067	\$ -
05	E5F60	41376615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,700	\$ -
05	E5F61	41156615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F62	40438715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 10,316	\$ -
05	E5F63	41155615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,500	\$ -
05	E5F64	41152715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
05	E5F99	40708915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 05 District Let Contracts SubTotal</b>			<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>30</b>	<b>41</b>	<b>\$ 234,811</b>	<b>\$ -</b>
<b>District 05 Totals</b>			<b>0</b>	<b>49</b>	<b>\$ 122,522</b>	<b>\$ -</b>	<b>37</b>	<b>126</b>	<b>\$ 48,711</b>	<b>\$ 25,276</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>132</b>	<b>667</b>	<b>\$ 3,695,126</b>	<b>\$ 114,688</b>
06	20958	25116815201	0	0	\$ 30,000	\$ 30,000	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ 1,146,356	\$ 33,232
06	21167	24983915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(20)	\$ (107)	\$ -
06	21364	40565515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	14	0	\$ -	\$ -
06	21424	24977125201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 45,786	\$ -
06	21425	25022915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 125,348	\$ -
06	21460	24970425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (286,515)	\$ -
06	21500	40558415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 179,712	\$ 19,021
06	21573	41067815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 156,165	\$ -
06	21590	25162615201	0	0	\$ -	\$ -	0	0	\$ 14,212	\$ -	0	0	\$ -	\$ -	0	0	\$ 214,351	\$ -
06	21628	40565915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21655	41086915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21687	41076615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6002	40758815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6003	40775815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6004	41074715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 14,539	\$ -
06	T6005	41074915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	24	0	\$ 12,104	\$ -
06	T6007	41106515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 49,560	\$ -
06	T6008	40760615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6011	40565825201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 06 Central Let Contracts SubTotal</b>			<b>0</b>	<b>0</b>	<b>\$ 30,000</b>	<b>\$ 30,000</b>	<b>0</b>	<b>0</b>	<b>\$ 14,212</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>39</b>	<b>(20)</b>	<b>\$ 1,657,299</b>	<b>\$ 52,253</b>
06	E6920	25021915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	80	0	\$ -	\$ -
06	E6921	40548515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 323,687	\$ -
06	E6964	40926815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A13	41067915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 160,812	\$ -
06	E6A21	25068375201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 10,853	\$ -
06	E6A22	41017815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 21,693	\$ -
06	E6A31	25068385201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A34	41265715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 17,250	\$ -
06	E6A52	40776015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 11,652	\$ -
06	E6A54	40564515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A78	41122115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 649	\$ -
06	E6A84	41318015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 33,868	\$ 5,135
06	E6A85	40548545201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 8,184	\$ -
06	E6A86	41322515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A99	41120215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6B21	25022515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 31,785	\$ -
06	E6B22	41275515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,368	\$ -
<b>Dist 06 District Let Contracts SubTotal</b>			<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>80</b>	<b>0</b>	<b>\$ 622,801</b>	<b>\$ 5,135</b>
<b>District 06 Totals</b>			<b>0</b>	<b>0</b>	<b>\$ 30,000</b>	<b>\$ 30,000</b>	<b>0</b>	<b>0</b>	<b>\$ 14,212</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>119</b>	<b>(20)</b>	<b>\$ 2,280,100</b>	<b>\$ 57,388</b>
07	20489	25886115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	37	\$ 705,137	\$ 82,605



For Contracts Completed Through Third Quarter Fiscal Year 2003/2004

District	Contract Number	Financial Project ID	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (From FM System)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders				Plans Modifications Work Orders				Specification M	
										Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days
07	20573	25841015201	\$ -	\$ -	\$ 21,950,361	\$ 22,033,961	\$ 83,600	\$ 1,331,771	68	8	0	\$ 163,244	\$ 4,200	0	119	\$ 1,090,984	\$ 122,389	0	0
07	20857	25709515201	\$ -	\$ (22,526)	\$ 5,255,998	\$ 5,255,998	\$ -	\$ 79,232	18	0	0	\$ -	\$ -	5	5	\$ 7,135	\$ -	0	0
07	20889	25848715201	\$ -	\$ (228,399)	\$ 2,886,483	\$ 2,886,483	\$ -	\$ 179,981	37	1	7	\$ 61,600	\$ 4,278	0	62	\$ 88,786	\$ 40,068	0	0
07	20925	25888115201	\$ -	\$ -	\$ 6,816,665	\$ 6,828,781	\$ 12,116	\$ 1,013,724	42	0	0	\$ 48,724	\$ -	0	0	\$ -	\$ -	0	0
07	21132	25585415201	\$ -	\$ -	\$ 4,382,515	\$ 4,382,515	\$ -	\$ 163,242	32	4	33	\$ 127,918	\$ 5,735	0	7	\$ 61,951	\$ 3,439	0	0
07	21169	25642015201	\$ -	\$ -	\$ 1,719,730	\$ 1,719,310	\$ (420)	\$ 88,394	20	11	0	\$ -	\$ -	0	23	\$ 135,927	\$ -	0	0
07	21387	25780725201	\$ -	\$ -	\$ 590,036	\$ 590,036	\$ -	\$ 7,026	11	0	0	\$ -	\$ -	0	3	\$ 32,110	\$ -	0	0
07	21388	40373815201	\$ -	\$ (15,000)	\$ 2,888,377	\$ 2,888,377	\$ -	\$ 128,176	24	0	0	\$ 128,176	\$ -	0	0	\$ -	\$ -	0	0
07	21427	25714015201	\$ -	\$ (1,988)	\$ 487,621	\$ 487,621	\$ -	\$ 4,236	6	0	0	\$ 4,236	\$ -	16	0	\$ -	\$ -	0	0
07	21448	25483515201	\$ -	\$ -	\$ 1,520,550	\$ 1,520,550	\$ -	\$ 51,892	10	0	4	\$ 3,900	\$ 2,456	0	4	\$ 47,992	\$ -	0	0
07	21463	25712615201	\$ 1,330,000	\$ 1,330,000	\$ 12,634,344	\$ 11,304,344	\$ (1,330,000)	\$ (690,988)	8	0	0	\$ 11,833	\$ 11,833	0	0	\$ 40,601	\$ -	0	0
07	21464	40385915201	\$ -	\$ (6,440)	\$ 806,521	\$ 806,521	\$ -	\$ -	33	0	106	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	21494	40375415201	\$ -	\$ (1,662)	\$ 46,386	\$ 46,386	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	21539	40837515201	\$ -	\$ -	\$ 2,277,053	\$ 2,277,647	\$ 594	\$ 6,281	13	0	0	\$ 14,330	\$ 3,422	0	0	\$ 3,665	\$ -	0	0
07	21570	40620115201	\$ -	\$ -	\$ 126,501	\$ 126,501	\$ -	\$ 3,355	0	0	0	\$ 1,347	\$ -	0	0	\$ 5,810	\$ -	0	0
07	21593	40377415201	\$ -	\$ -	\$ 67,137	\$ 67,137	\$ -	\$ 3,686	0	0	23	\$ -	\$ -	0	1	\$ 3,686	\$ 3,686	0	0
07	21642	25576815201	\$ (60,000)	\$ (111,030)	\$ 5,148,297	\$ 5,187,600	\$ 39,303	\$ -	19	0	0	\$ -	\$ -	4	4	\$ 1,333	\$ -	0	0
07	21648	40625415201	\$ -	\$ -	\$ 314,322	\$ 315,807	\$ 1,485	\$ (50,746)	2	0	0	\$ (53,956)	\$ -	0	1	\$ 3,210	\$ 1,709	0	0
07	21672	40371215201	\$ -	\$ -	\$ 416,067	\$ 416,067	\$ -	\$ 54,625	4	0	0	\$ -	\$ -	11	0	\$ 15,889	\$ 5,299	0	0
07	21673	40371415201	\$ -	\$ -	\$ 938,474	\$ 938,474	\$ -	\$ 90,000	6	0	5	\$ 90,000	\$ -	0	0	\$ 22,856	\$ -	0	0
07	21674	40371815201	\$ -	\$ -	\$ 889,701	\$ 889,701	\$ -	\$ 21,944	18	0	0	\$ 2,763	\$ -	0	0	\$ 3,068	\$ -	0	3
07	21675	40374015201	\$ (22,500)	\$ (23,788)	\$ 1,808,646	\$ 1,808,646	\$ -	\$ -	5	0	0	\$ 29,229	\$ -	0	0	\$ -	\$ -	0	0
07	T7003	40606915201	\$ -	\$ 20	\$ 138,150	\$ 138,150	\$ -	\$ 7,008	0	0	0	\$ -	\$ -	0	0	\$ 8,123	\$ -	0	0
07	T7007	40875315201	\$ -	\$ -	\$ 74,650	\$ 74,650	\$ -	\$ 651	0	0	0	\$ -	\$ -	0	0	\$ 1,611	\$ -	0	0
07	T7013	40820215201	\$ -	\$ -	\$ 107,822	\$ 107,822	\$ -	\$ -	13	0	0	\$ -	\$ -	0	0	\$ 837	\$ -	0	0
07	T7026	40605915201	\$ -	\$ -	\$ 319,000	\$ 319,000	\$ -	\$ -	1	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
<b>Dist 07 Central Let Contracts SubTotal</b>			<b>\$ 1,247,500</b>	<b>\$ 919,187</b>	<b>\$ 82,861,778</b>	<b>\$ 81,710,779</b>	<b>\$ (1,150,998)</b>	<b>\$ 3,203,051</b>	<b>441</b>	<b>32</b>	<b>178</b>	<b>\$ 864,988</b>	<b>\$ 31,924</b>	<b>36</b>	<b>266</b>	<b>\$ 2,002,378</b>	<b>\$ 256,777</b>	<b>0</b>	<b>3</b>
07	E7999	40846025201	\$ -	\$ -	\$ 2,246,792	\$ 2,246,792	\$ -	\$ 122,337	23	0	4	\$ 87,303	\$ -	0	8	\$ 35,035	\$ -	0	0
07	E7A11	40665615201	\$ -	\$ -	\$ 446,094	\$ 446,094	\$ -	\$ 23,094	5	0	0	\$ -	\$ -	10	0	\$ 23,094	\$ -	0	0
07	E7A29	25466015201	\$ -	\$ 17,752	\$ 456,848	\$ 439,096	\$ (17,752)	\$ 21,632	4	0	0	\$ -	\$ -	80	0	\$ 17,540	\$ -	0	0
07	E7A34	40556315201	\$ -	\$ -	\$ 1,220,544	\$ 1,220,544	\$ -	\$ 49,950	14	87	0	\$ -	\$ -	0	0	\$ 50,000	\$ -	0	0
07	E7A42	25464515201	\$ (8,876)	\$ (8,876)	\$ 165,309	\$ 148,115	\$ (17,194)	\$ 16,709	0	0	0	\$ -	\$ -	0	0	\$ 16,709	\$ -	0	0
07	E7A57	40574715201	\$ -	\$ -	\$ 691,618	\$ 691,858	\$ 239	\$ 348,385	0	0	0	\$ 300,000	\$ -	0	0	\$ 52,885	\$ -	0	0
07	E7A95	25467715202	\$ -	\$ -	\$ 49,990	\$ 49,990	\$ -	\$ -	1	0	0	\$ -	\$ -	8	7	\$ -	\$ -	0	0
07	E7A99	40575415201	\$ -	\$ -	\$ 146,107	\$ 146,107	\$ -	\$ 27,144	21	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	E7B03	40827315201	\$ -	\$ -	\$ 182,460	\$ 182,460	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	E7B20	25467715206	\$ -	\$ -	\$ 51,295	\$ 51,295	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	E7B29	40560015234	\$ -	\$ -	\$ 116,667	\$ 116,667	\$ -	\$ -	28	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	E7B36	40560015236	\$ -	\$ -	\$ 118,000	\$ 118,000	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
<b>Dist 07 District Let Contracts SubTotal</b>					<b>\$ 5,891,724</b>	<b>\$ 5,857,018</b>	<b>\$ (34,707)</b>	<b>\$ 609,251</b>	<b>96</b>	<b>87</b>	<b>4</b>	<b>\$ 387,303</b>	<b>\$ -</b>	<b>98</b>	<b>15</b>	<b>\$ 195,263</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>
<b>District 07 Totals</b>			<b>\$ 1,247,500</b>	<b>\$ 919,187</b>	<b>\$ 88,753,502</b>	<b>\$ 87,567,797</b>	<b>\$ (1,185,705)</b>	<b>\$ 3,812,302</b>	<b>537</b>	<b>119</b>	<b>182</b>	<b>\$ 1,252,291</b>	<b>\$ 31,924</b>	<b>134</b>	<b>281</b>	<b>\$ 2,197,641</b>	<b>\$ 256,777</b>	<b>0</b>	<b>3</b>
08	19727	25186415201	\$ 1,500,000	\$ 1,500,000	\$ 28,818,212	\$ 27,505,621	\$ (1,312,591)	\$ 1,140,561	0	0	0	\$ (10,080)	\$ -	0	60	\$ 1,018,859	\$ 19,171	0	0
08	20186	25895415201	\$ -	\$ 150,000	\$ 39,778,716	\$ 39,072,599	\$ (706,117)	\$ 71,412	3	0	0	\$ 71,412	\$ -	0	23	\$ 414,522	\$ 3,937	0	0
08	20226	25894015201	\$ 50,000	\$ 50,000	\$ 37,318,558	\$ 39,832,685	\$ 2,514,127	\$ (322,238)	2	0	0	\$ (131,221)	\$ -	0	0	\$ 90,115	\$ 3,262	0	0
08	20472	23253215201	\$ -	\$ -	\$ 20,238,652	\$ 20,284,880	\$ 46,228	\$ 2,654,115	158	0	135	\$ 1,673,719	\$ 218,497	0	0	\$ 645,884	\$ 224,720	0	0
08	20611	24025825201	\$ -	\$ -	\$ 30,649,165	\$ 30,653,511	\$ 4,346	\$ 1,207,624	58	0	0	\$ 617,851	\$ -	0	0	\$ 548,029	\$ -	0	0
08	21166	24301335201	\$ -	\$ -	\$ 2,156,690	\$ 2,156,690	\$ -	\$ 129,901	6	0	54	\$ 105,914	\$ 72,722	0	0	\$ 1,883	\$ -	0	0
08	21214	23256715201	\$ -	\$ -	\$ 2,786,568	\$ 2,820,222	\$ 33,653	\$ 249,713	84	0	0	\$ 52,066	\$ -	0	45	\$ 125,243	\$ -	0	0
08	21250	40671015201	\$ -	\$ -	\$ 2,541,629	\$ 2,541,629	\$ -	\$ 90,764	47	0	0	\$ 130,562	\$ -	0	0	\$ -	\$ -	0	0
08	21441	40794815201	\$ -	\$ -	\$ 2,643,067	\$ 2,661,656	\$ 18,589	\$ (99,216)	11	0	0	\$ -	\$ -	0	0	\$ 8,337	\$ -	0	0
08	21449	40794515201	\$ -	\$ -	\$ 4,774,082	\$ 4,774,082	\$ -	\$ 265,319	57	7	47	\$ 270,033	\$ -	0	10	\$ 52,575	\$ -	0	0
08	21571	40794615201	\$ 75,000	\$ 75,000	\$ 3,951,553	\$ 3,906,009	\$ (45,544)	\$ 50,000	4	0	0	\$ 105,613	\$ -	0	0	\$ 5,403	\$ -	0	0

District	Contract Number	Financial Project ID	Modification Work Orders		Value Engineering Work Orders				Partnering Work Orders				CEI Action/InAction Work Orders				Minor Changes Work Orders			
			SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
07	20573	25841015201	\$ -	\$ -	0	0	\$ (59,198)	\$ -	0	0	\$ -	\$ -	0	0	\$ 19,185	\$ 19,880	0	0	\$ -	\$ -
07	20857	25709515201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	2	\$ 17,182	\$ -	0	9	\$ 16,878	\$ -
07	20889	25848715201	\$ -	\$ -	0	0	\$ (10,940)	\$ -	0	0	\$ -	\$ -	0	7	\$ 36,886	\$ 9,075	0	0	\$ -	\$ -
07	20925	25888115201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	6	0	\$ -	\$ -	43	0	\$ 965,000	\$ -
07	21132	25585415201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21169	25642015201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21387	25780725201	\$ -	\$ -	0	(10)	\$ (25,084)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21388	40373815201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	14	0	\$ 1,524	\$ -	0	0	\$ -	\$ -
07	21427	25714015201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21448	25483515201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21463	25712615201	\$ -	\$ -	0	0	\$ (584,940)	\$ -	0	0	\$ -	\$ -	0	0	\$ (112,717)	\$ -	0	0	\$ -	\$ -
07	21464	40385915201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21494	40375415201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	15	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21539	40837515201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,266	\$ -	0	0	\$ -	\$ -
07	21570	40620115201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21593	40377415201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21642	25576815201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21648	40625415201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21672	40371215201	\$ 46,543	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21673	40371415201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21674	40371815201	\$ 6,243	\$ 1,708	0	0	\$ -	\$ -	0	0	\$ 6,300	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	21675	40374015201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	T7003	40606915201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (1,115)	\$ -	0	0	\$ -	\$ -
07	T7007	40875315201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	T7013	40820215201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	T7026	40605915201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 07 Central Let Contracts SubTotal</b>			<b>\$ 52,786</b>	<b>\$ 1,708</b>	<b>0</b>	<b>(10)</b>	<b>\$ (680,162)</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 9,300</b>	<b>\$ -</b>	<b>35</b>	<b>9</b>	<b>\$ 7,429</b>	<b>\$ 28,955</b>	<b>43</b>	<b>9</b>	<b>\$ 981,878</b>	<b>\$ -</b>
07	E7999	40846025201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7A11	40665615201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7A29	25466015201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7A34	40556315201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7A42	25464515201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7A57	40574715201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7A95	25467715202	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7A99	40575415201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7B03	40827315201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7B20	25467715206	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7B29	40560015234	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7B36	40560015236	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 07 District Let Contracts SubTotal</b>			<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>
<b>District 07 Totals</b>			<b>\$ 52,786</b>	<b>\$ 1,708</b>	<b>0</b>	<b>(10)</b>	<b>\$ (680,162)</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ 9,300</b>	<b>\$ -</b>	<b>35</b>	<b>9</b>	<b>\$ 7,429</b>	<b>\$ 28,955</b>	<b>43</b>	<b>9</b>	<b>\$ 981,878</b>	<b>\$ -</b>
08	19727	25186415201	\$ -	\$ -	0	0	\$ (150,000)	\$ -	0	0	\$ 43,248	\$ -	0	0	\$ 48,954	\$ 4,871	0	0	\$ 35,770	\$ -
08	20186	25895415201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 518,744	\$ -	0	0	\$ 3,200	\$ -
08	20226	25894015201	\$ -	\$ -	0	0	\$ (371,306)	\$ -	0	0	\$ -	\$ -	7	0	\$ 6,654	\$ 805	0	0	\$ -	\$ -
08	20472	23253215201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	16	0	\$ 75,704	\$ -	0	0	\$ -	\$ -
08	20611	24025825201	\$ 5,222	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(45)	\$ 65,475	\$ -	0	0	\$ -	\$ -
08	21166	24301335201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 23,096	\$ -	0	0	\$ -	\$ -
08	21214	23256715201	\$ 42,840	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 57,899	\$ -	0	0	\$ -	\$ -
08	21250	40671015201	\$ -	\$ -	0	0	\$ (48,201)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	21441	40794815201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (80,442)	\$ -	0	0	\$ -	\$ -
08	21449	40794515201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	21571	40794615201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 7,013	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Defective Materials Work Orders				Weather Related Damage Work Orders				Claims Work Orders				Utility Delays Work Orders				Invalid Reaso	
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days
07	20573	25841015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	20857	25709515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	21
07	20889	25848715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	20925	25888115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	21132	25585415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,588	\$ 3,588	0	1	\$ 858	\$ -	0	0
07	21169	25642015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	21387	25780725201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	21388	40373815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	21427	25714015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	21448	25483515201	0	0	\$ -	\$ -	18	0	\$ 12,196	\$ -	0	0	\$ -	\$ -	60	0	\$ -	\$ -	0	0
07	21463	25712615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	21464	40385915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	18	0	\$ -	\$ -	0	0
07	21494	40375415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	21539	40837515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,859	\$ 2,859	0	0	\$ -	\$ -	0	0
07	21570	40620115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	21593	40377415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	21642	25576815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	21648	40625415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	21672	40371215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 30	\$ 30	0	0	\$ 2,754	\$ 2,754	0	0
07	21673	40371415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	21674	40371815201	0	0	\$ -	\$ -	0	0	\$ 9,871	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	21675	40374015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	T7003	40606915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	T7007	40875315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	T7013	40820215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	T7026	40605915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
<b>Dist 07 Central Let Contracts SubTotal</b>			<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>18</b>	<b>0</b>	<b>\$ 25,539</b>	<b>\$ 2,418</b>	<b>0</b>	<b>0</b>	<b>\$ 6,477</b>	<b>\$ 6,477</b>	<b>78</b>	<b>1</b>	<b>\$ 3,612</b>	<b>\$ 2,754</b>	<b>0</b>	<b>21</b>
07	E7999	40846025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	E7A11	40665615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	E7A29	25466015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	E7A34	40556315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	E7A42	25464515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	E7A57	40574715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	E7A95	25467715202	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	E7A99	40575415201	0	0	\$ -	\$ -	0	11	\$ 27,144	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	E7B03	40827315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	E7B20	25467715206	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	E7B29	40560015234	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
07	E7B36	40560015236	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
<b>Dist 07 District Let Contracts SubTotal</b>			<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>11</b>	<b>\$ 27,144</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>0</b>	<b>0</b>
<b>District 07 Totals</b>			<b>0</b>	<b>0</b>	<b>\$ -</b>	<b>\$ -</b>	<b>18</b>	<b>11</b>	<b>\$ 52,683</b>	<b>\$ 2,418</b>	<b>0</b>	<b>0</b>	<b>\$ 6,477</b>	<b>\$ 6,477</b>	<b>78</b>	<b>1</b>	<b>\$ 3,612</b>	<b>\$ 2,754</b>	<b>0</b>	<b>21</b>
08	19727	25186415201	0	0	\$ -	\$ -	0	2	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 16,000	\$ 11,067	0	0
08	20186	25895415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,005	\$ -	0	0
08	20226	25894015201	0	0	\$ -	\$ -	0	0	\$ 30,173	\$ 5,254	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	20472	23253215201	0	0	\$ -	\$ -	0	0	\$ 212,680	\$ -	0	0	\$ -	\$ -	0	0	\$ 15,389	\$ 14,496	0	0
08	20611	24025825201	0	0	\$ -	\$ -	0	0	\$ 114,726	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	21166	24301335201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 891	\$ 891	0	0	\$ -	\$ -	0	0
08	21214	23256715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	21250	40671015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	21441	40794815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	21449	40794515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	21571	40794615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0

Construction Cost and Time  
 Detailed Data  
 For Contracts Completed Through Third Quarter Fiscal Year 2003/2004

District	Contract Number	Financial Project ID	on Codes Work Orders		Totals Work Orders			
			SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
07	20573	25841015201	\$ -	\$ -	8	119	\$ 1,214,215	\$ 146,469
07	20857	25709515201	\$ 38,038	\$ -	5	37	\$ 79,232	\$ -
07	20889	25848715201	\$ -	\$ -	1	76	\$ 176,331	\$ 53,421
07	20925	25888115201	\$ -	\$ -	49	0	\$ 1,013,724	\$ -
07	21132	25585415201	\$ -	\$ -	4	41	\$ 194,316	\$ 12,762
07	21169	25642015201	\$ -	\$ -	11	23	\$ 135,927	\$ -
07	21387	25780725201	\$ -	\$ -	0	(7)	\$ 7,026	\$ -
07	21388	40373815201	\$ -	\$ -	14	0	\$ 129,700	\$ -
07	21427	25714015201	\$ -	\$ -	16	0	\$ 4,236	\$ -
07	21448	25483515201	\$ -	\$ -	69	8	\$ 64,088	\$ 2,456
07	21463	25712615201	\$ -	\$ -	0	0	\$ (645,223)	\$ 11,833
07	21464	40385915201	\$ -	\$ -	18	106	\$ 3,000	\$ -
07	21494	40375415201	\$ -	\$ -	15	0	\$ -	\$ -
07	21539	40837515201	\$ -	\$ -	0	0	\$ 24,120	\$ 6,281
07	21570	40620115201	\$ -	\$ -	0	0	\$ 7,157	\$ -
07	21593	40377415201	\$ -	\$ -	0	24	\$ 3,686	\$ 3,686
07	21642	25576815201	\$ -	\$ -	4	4	\$ 1,333	\$ -
07	21648	40625415201	\$ -	\$ -	0	1	\$ (50,746)	\$ 1,709
07	21672	40371215201	\$ -	\$ -	11	0	\$ 65,216	\$ 8,082
07	21673	40371415201	\$ -	\$ -	0	5	\$ 112,856	\$ -
07	21674	40371815201	\$ -	\$ -	0	3	\$ 28,244	\$ 1,708
07	21675	40374015201	\$ -	\$ -	0	0	\$ 29,229	\$ -
07	T7003	40606915201	\$ -	\$ -	0	0	\$ 7,008	\$ -
07	T7007	40875315201	\$ -	\$ -	0	0	\$ 1,611	\$ -
07	T7013	40820215201	\$ -	\$ -	0	0	\$ 837	\$ -
07	T7026	40605915201	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 07 Central Let Contracts SubTotal</b>			<b>\$ 38,038</b>	<b>\$ -</b>	<b>233</b>	<b>477</b>	<b>\$ 3,312,260</b>	<b>\$ 331,012</b>
07	E7999	40846025201	\$ -	\$ -	0	12	\$ 122,337	\$ -
07	E7A11	40665615201	\$ -	\$ -	10	0	\$ 23,094	\$ -
07	E7A29	25466015201	\$ -	\$ -	80	0	\$ 17,540	\$ -
07	E7A34	40556315201	\$ -	\$ -	87	0	\$ 50,000	\$ -
07	E7A42	25464515201	\$ -	\$ -	0	0	\$ 16,709	\$ -
07	E7A57	40574715201	\$ -	\$ -	0	0	\$ 352,885	\$ -
07	E7A95	25467715202	\$ -	\$ -	8	7	\$ -	\$ -
07	E7A99	40575415201	\$ -	\$ -	0	11	\$ 27,144	\$ -
07	E7B03	40827315201	\$ -	\$ -	0	0	\$ -	\$ -
07	E7B20	25467715206	\$ -	\$ -	0	0	\$ -	\$ -
07	E7B29	40560015234	\$ -	\$ -	0	0	\$ -	\$ -
07	E7B36	40560015236	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 07 District Let Contracts SubTotal</b>			<b>\$ -</b>	<b>\$ -</b>	<b>185</b>	<b>30</b>	<b>\$ 609,709</b>	<b>\$ -</b>
<b>District 07 Totals</b>			<b>\$ 38,038</b>	<b>\$ -</b>	<b>418</b>	<b>507</b>	<b>\$ 3,921,969</b>	<b>\$ 331,012</b>
08	19727	25186415201	\$ 135,643	\$ 35,724	0	62	\$ 1,138,395	\$ 70,834
08	20186	25895415201	\$ -	\$ -	0	23	\$ 1,010,883	\$ 3,937
08	20226	25894015201	\$ -	\$ -	7	0	\$ (375,585)	\$ 9,321
08	20472	23253215201	\$ 12,870	\$ -	16	135	\$ 2,636,246	\$ 457,712
08	20611	24025825201	\$ -	\$ -	0	(45)	\$ 1,351,303	\$ -
08	21166	24301335201	\$ -	\$ -	0	54	\$ 131,784	\$ 73,613
08	21214	23256715201	\$ -	\$ -	0	45	\$ 278,047	\$ -
08	21250	40671015201	\$ -	\$ -	0	0	\$ 82,361	\$ -
08	21441	40794815201	\$ -	\$ -	0	0	\$ (72,105)	\$ -
08	21449	40794515201	\$ -	\$ -	7	57	\$ 325,608	\$ -
08	21571	40794615201	\$ -	\$ -	0	0	\$ 118,028	\$ -

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number Projects	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount	CRS Present Contract Amount	Regular Work To Date (From CRS)	Total CRS Contract Adjustments
<b>Dist 08 Central Let Contracts SubTotal</b>							<b>103</b>	<b>6232</b>	<b>7023</b>	<b>7414</b>	<b>-391</b>	<b>457</b>	<b>25</b>	<b>460</b>	<b>331</b>	<b>\$ 166,167,087</b>	<b>\$ 541,400</b>	<b>\$ 165,625,687</b>	<b>\$ 172,749,863</b>	<b>\$ 173,881,892</b>	<b>\$ 150,000</b>
08	E8C82	40610115201	10/09/01	QTR2	01/02	1	3	223	396	407	-11	11	0	106	67	\$ 1,010,668	\$ 35,000	\$ 975,668	\$ 1,075,998	\$ 1,036,480	\$ -
08	E8D22	41142715201	01/22/02	QTR3	01/02	1	1	170	174	174	0	0	0	4	0	\$ 1,064,042	\$ 65,000	\$ 999,042	\$ 1,082,201	\$ 1,000,523	\$ -
08	E8D34	40914515201	10/29/02	QTR2	02/03	1	1	70	143	147	-4	4	0	47	26	\$ 1,359,120	\$ 59,000	\$ 1,300,120	\$ 1,519,686	\$ 1,533,336	\$ -
08	E8D50	41142515201	08/20/02	QTR1	02/03	1	0	45	50	50	0	0	0	2	3	\$ 396,825	\$ 18,250	\$ 378,575	\$ 396,825	\$ 376,485	\$ -
08	E8D55	23225415201	06/18/02	QTR4	01/02	2	6	254	285	285	0	0	0	1	30	\$ 5,870,823	\$ 156,000	\$ 5,714,823	\$ 6,523,365	\$ 6,345,338	\$ -
08	E8D57	41155155201	08/20/02	QTR1	02/03	3	0	80	111	111	0	0	0	31	0	\$ 200,060	\$ 14,250	\$ 185,810	\$ 200,060	\$ 189,437	\$ -
08	E8D78	40932615201	10/29/02	QTR2	02/03	2	0	136	138	134	4	0	0	2	0	\$ 2,117,480	\$ 92,630	\$ 2,024,850	\$ 2,117,480	\$ 2,186,031	\$ -
08	E8D79	41165715201	11/19/02	QTR2	02/03	1	1	60	60	30	30	0	0	0	0	\$ 526,000	\$ 26,000	\$ 500,000	\$ 553,000	\$ 538,567	\$ -
08	E8D87	41228415201	01/28/03	QTR3	02/03	8	1	254	262	262	0	0	0	8	0	\$ 4,774,510	\$ 203,510	\$ 4,571,000	\$ 4,824,510	\$ 4,688,569	\$ -
08	E8E24	40932815201	05/27/03	QTR4	02/03	1	0	172	180	136	44	0	0	8	0	\$ 597,000	\$ 59,000	\$ 538,000	\$ 597,000	\$ 547,440	\$ -
08	E8E35	41228615201	04/29/03	QTR4	02/03	1	0	35	35	19	16	0	0	0	0	\$ 61,100	\$ 10,650	\$ 50,450	\$ 61,100	\$ 50,450	\$ -
08	E8E36	41176615201	07/22/03	QTR1	03/04	1	0	88	88	47	41	0	0	0	0	\$ 148,746	\$ 56,000	\$ 92,746	\$ 148,746	\$ 92,746	\$ -
<b>Dist 08 District Let Contracts SubTotal</b>							<b>13</b>	<b>1587</b>	<b>1922</b>	<b>1802</b>	<b>120</b>	<b>15</b>	<b>0</b>	<b>209</b>	<b>126</b>	<b>\$ 18,126,374</b>	<b>\$ 795,290</b>	<b>\$ 17,331,084</b>	<b>\$ 19,099,971</b>	<b>\$ 18,585,402</b>	<b>\$ -</b>
<b>District 08 Totals</b>							<b>116</b>	<b>7819</b>	<b>8945</b>	<b>9216</b>	<b>-271</b>	<b>472</b>	<b>25</b>	<b>669</b>	<b>457</b>	<b>\$ 184,293,461</b>	<b>\$ 1,336,690</b>	<b>\$ 182,956,771</b>	<b>\$ 191,849,834</b>	<b>\$ 192,467,294</b>	<b>\$ 150,000</b>
<b>Statewide Central Let Contracts SubTotal</b>							<b>765</b>	<b>63934</b>	<b>80184</b>	<b>78482</b>	<b>1702</b>	<b>2000</b>	<b>615</b>	<b>11348</b>	<b>4902</b>	<b>\$ 992,197,248</b>	<b>\$ 11,770,475</b>	<b>\$ 980,426,776</b>	<b>\$ 1,050,172,894</b>	<b>\$ 1,046,036,720</b>	<b>\$ 1,221,848</b>
<b>Statewide District Let Contracts SubTotal</b>							<b>109</b>	<b>17705</b>	<b>20727</b>	<b>19222</b>	<b>1505</b>	<b>94</b>	<b>0</b>	<b>2213</b>	<b>809</b>	<b>\$ 143,553,900</b>	<b>\$ 3,127,693</b>	<b>\$ 140,426,206</b>	<b>\$ 150,894,365</b>	<b>\$ 140,519,736</b>	<b>\$ 145,899</b>
<b>Statewide Totals</b>							<b>874</b>	<b>81639</b>	<b>100911</b>	<b>97704</b>	<b>3207</b>	<b>2094</b>	<b>615</b>	<b>13561</b>	<b>5711</b>	<b>\$ 1,135,751,148</b>	<b>\$ 14,898,168</b>	<b>\$ 1,120,852,982</b>	<b>\$ 1,201,067,259</b>	<b>\$ 1,186,556,456</b>	<b>\$ 1,367,747</b>

District	Contract Number	Financial Project ID	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (From FM System)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders				Plans Modifications Work Orders				Specification M	
										Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days
<b>Dist 08 Central Let Contracts SubTotal</b>			\$ 1,625,000	\$ 1,775,000	\$ 175,656,892	\$ 176,209,584	\$ 552,692	\$ 6,582,776	430	7	236	\$ 2,885,869	\$ 291,219	0	138	\$ 2,910,850	\$ 251,090	0	0
08	E8C82	40610115201	\$ -	\$ -	\$ 1,036,480	\$ 1,036,624	\$ 144	\$ 65,330	0	77	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	E8D22	41142715201	\$ -	\$ -	\$ 1,000,523	\$ 1,005,763	\$ 5,240	\$ 18,159	4	0	0	\$ 18,159	\$ -	0	0	\$ -	\$ -	0	0
08	E8D34	40914515201	\$ (6,000)	\$ (6,000)	\$ 1,527,336	\$ 1,530,989	\$ 3,653	\$ 160,567	25	0	0	\$ -	\$ -	0	26	\$ 172,741	\$ -	0	0
08	E8D50	41142515201	\$ -	\$ -	\$ 376,485	\$ 376,485	\$ -	\$ -	2	0	0	\$ -	\$ -	0	0	\$ 6,000	\$ -	0	0
08	E8D55	23225415201	\$ 80,000	\$ 80,000	\$ 6,425,338	\$ 6,351,985	\$ (73,353)	\$ 652,541	1	0	0	\$ 49,324	\$ 17,246	0	2	\$ 285,692	\$ 52,101	0	0
08	E8D57	41155155201	\$ -	\$ -	\$ 189,437	\$ 189,437	\$ -	\$ -	29	0	0	\$ -	\$ -	2	0	\$ -	\$ -	0	0
08	E8D78	40932615201	\$ 200,000	\$ 200,000	\$ 2,386,031	\$ 2,185,937	\$ (200,094)	\$ -	2	0	0	\$ -	\$ -	0	0	\$ 69,255	\$ -	0	0
08	E8D79	41165715201	\$ -	\$ -	\$ 538,567	\$ 538,567	\$ -	\$ 27,000	0	0	0	\$ 9,227	\$ -	0	0	\$ 2,340	\$ -	0	0
08	E8D87	41228415201	\$ -	\$ -	\$ 4,688,569	\$ 4,688,569	\$ -	\$ 50,000	8	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	E8E24	40932815201	\$ -	\$ -	\$ 547,440	\$ 547,440	\$ -	\$ -	8	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	E8E35	41228615201	\$ -	\$ -	\$ 50,450	\$ 50,450	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	E8E36	41176615201	\$ -	\$ -	\$ 92,746	\$ 92,746	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
<b>Dist 08 District Let Contracts SubTotal</b>			\$ 274,000	\$ 274,000	\$ 18,859,402	\$ 18,594,992	\$ (264,410)	\$ 973,597	79	77	0	\$ 76,710	\$ 17,246	2	28	\$ 536,028	\$ 52,101	0	0
<b>District 08 Totals</b>			\$ 1,899,000	\$ 2,049,000	\$ 194,516,294	\$ 194,804,576	\$ 288,282	\$ 7,556,373	509	84	236	\$ 2,962,579	\$ 308,465	2	166	\$ 3,446,878	\$ 303,191	0	0
<b>Statewide Central Let Contracts SubTotal</b>			\$ 12,787,898	\$ 14,009,746	\$ 1,060,046,469	\$ 1,053,502,044	\$ (6,544,424)	\$ 57,770,495	8378	855	1649	\$ 19,547,532	\$ 428,710	1055	1915	\$ 22,936,457	\$ 1,526,517	9	169
<b>Statewide District Let Contracts SubTotal</b>			\$ 776,500	\$ 922,399	\$ 141,451,011	\$ 142,472,507	\$ 1,021,500	\$ 7,320,467	1178	203	292	\$ 2,438,957	\$ 216,193	277	141	\$ 2,830,730	\$ 81,618	0	0
<b>Statewide Totals</b>			\$ 13,564,398	\$ 14,932,145	\$ 1,201,497,480	\$ 1,195,974,551	\$ (5,522,924)	\$ 65,090,962	9556	1058	1941	\$ 21,986,489	\$ 644,903	1332	2056	\$ 25,767,187	\$ 1,608,135	9	169



District	Contract Number	Financial Project ID	Modification Work Orders		Value Engineering Work Orders				Partnering Work Orders				CEI Action/InAction Work Orders				Minor Changes Work Orders			
			SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
<b>Dist 08 Central Let Contracts SubTotal</b>			\$ 48,062	\$ -	0	0	\$ (569,507)	\$ -	0	0	\$ 46,248	\$ -	23	(45)	\$ 723,097	\$ 5,676	0	0	\$ 38,970	\$ -
08	E8C82	40610115201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	29	67	\$ 30,330	\$ -	0	0	\$ -	\$ -
08	E8D22	41142715201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	E8D34	40914515201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	E8D50	41142515201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	3	\$ -	\$ -	0	0	\$ -	\$ -
08	E8D55	23225415201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 126,864	\$ -	0	0	\$ 134,501	\$ -
08	E8D57	41155155201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	E8D78	40932615201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 15,200	\$ -	0	0	\$ -	\$ -
08	E8D79	41165715201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 27,000	\$ -	0	0	\$ -	\$ -
08	E8D87	41228415201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 77,399	\$ -	0	0	\$ -	\$ -
08	E8E24	40932815201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	E8E35	41228615201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
08	E8E36	41176615201	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 08 District Let Contracts SubTotal</b>			\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	29	70	\$ 276,793	\$ -	0	0	\$ 134,501	\$ -
<b>District 08 Totals</b>			\$ 48,062	\$ -	0	0	\$ (569,507)	\$ -	0	0	\$ 46,248	\$ -	52	25	\$ 999,890	\$ 5,676	0	0	\$ 173,471	\$ -
<b>Statewide Central Let Contracts SubTotal</b>			\$ 109,531	\$ 1,708	0	(112)	\$ (2,073,641)	\$ -	0	0	\$ 68,308	\$ -	567	748	\$ 9,523,451	\$ 72,339	58	106	\$ 7,319,649	\$ 1,712
<b>Statewide District Let Contracts SubTotal</b>			\$ 2,177	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	184	277	\$ 1,153,256	\$ -	0	0	\$ 572,235	\$ -
<b>Statewide Totals</b>			\$ 111,708	\$ 1,708	0	(112)	\$ (2,073,641)	\$ -	0	0	\$ 68,308	\$ -	751	1025	\$ 10,676,707	\$ 72,339	58	106	\$ 7,891,884	\$ 1,712

District	Contract Number	Financial Project ID	Defective Materials Work Orders				Weather Related Damage Work Orders				Claims Work Orders				Utility Delays Work Orders				Invalid Reason	
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days
<b>Dist 08 Central Let Contracts SubTotal</b>			0	0	\$ -	\$ -	0	2	\$ 357,579	\$ 5,254	0	0	\$ 891	\$ 891	0	0	\$ 34,394	\$ 25,563	0	0
08	E8C82	40610115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	E8D22	41142715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	E8D34	40914515201	0	0	\$ -	\$ -	44	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	E8D50	41142515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	E8D55	23225415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	28	\$ 161,847	\$ -	0	0	\$ -	\$ -	0	0
08	E8D57	41155155201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	E8D78	40932615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	E8D79	41165715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	E8D87	41228415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	E8E24	40932815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	E8E35	41228615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
08	E8E36	41176615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0
<b>Dist 08 District Let Contracts SubTotal</b>			0	0	\$ -	\$ -	44	0	\$ -	\$ -	0	28	\$ 161,847	\$ -	0	0	\$ -	\$ -	0	0
<b>District 08 Totals</b>			0	0	\$ -	\$ -	44	2	\$ 357,579	\$ 5,254	0	28	\$ 162,738	\$ 891	0	0	\$ 34,394	\$ 25,563	0	0
<b>Statewide Central Let Contracts SubTotal</b>			6	2	\$ (4,293)	\$ -	298	42	\$ 1,084,476	\$ 51,602	0	60	\$ 480,220	\$ 84,832	142	289	\$ 307,388	\$ 149,847	0	38
<b>Statewide District Let Contracts SubTotal</b>			117	0	\$ (17,003)	\$ -	181	29	\$ 101,313	\$ -	0	28	\$ 161,847	\$ -	11	126	\$ 313,438	\$ 30,893	0	0
<b>Statewide Totals</b>			123	2	\$ (21,296)	\$ -	479	71	\$ 1,185,789	\$ 51,602	0	88	\$ 642,067	\$ 84,832	153	415	\$ 620,826	\$ 180,740	0	38

District	Contract Number	Financial Project ID	on Codes Work Orders		Totals Work Orders			
			SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
<b>Dist 08 Central Let Contracts SubTotal</b>			<b>\$ 148,513</b>	<b>\$ 35,724</b>	<b>30</b>	<b>331</b>	<b>\$ 6,624,965</b>	<b>\$ 615,417</b>
08	E8C82	40610115201	\$ -	\$ -	106	67	\$ 30,330	\$ -
08	E8D22	41142715201	\$ -	\$ -	0	0	\$ 18,159	\$ -
08	E8D34	40914515201	\$ -	\$ -	22	26	\$ 172,741	\$ -
08	E8D50	41142515201	\$ -	\$ -	0	3	\$ 6,000	\$ -
08	E8D55	23225415201	\$ -	\$ -	0	30	\$ 758,227	\$ 69,347
08	E8D57	41155155201	\$ -	\$ -	2	0	\$ -	\$ -
08	E8D78	40932615201	\$ -	\$ -	0	0	\$ 84,455	\$ -
08	E8D79	41165715201	\$ -	\$ -	0	0	\$ 38,567	\$ -
08	E8D87	41228415201	\$ -	\$ -	0	0	\$ 77,399	\$ -
08	E8E24	40932815201	\$ -	\$ -	0	0	\$ -	\$ -
08	E8E35	41228615201	\$ -	\$ -	0	0	\$ -	\$ -
08	E8E36	41176615201	\$ -	\$ -	0	0	\$ -	\$ -
<b>Dist 08 District Let Contracts SubTotal</b>			<b>\$ -</b>	<b>\$ -</b>	<b>130</b>	<b>126</b>	<b>\$ 1,185,878</b>	<b>\$ 69,347</b>
<b>District 08 Totals</b>			<b>\$ 148,513</b>	<b>\$ 35,724</b>	<b>160</b>	<b>457</b>	<b>\$ 7,810,843</b>	<b>\$ 684,764</b>
<b>Statewide Central Let Contracts SubTotal</b>			<b>\$ 424,079</b>	<b>\$ 57,724</b>	<b>2716</b>	<b>4906</b>	<b>\$ 59,723,150</b>	<b>\$ 2,374,989</b>
<b>Statewide District Let Contracts SubTotal</b>			<b>\$ 110,572</b>	<b>\$ -</b>	<b>814</b>	<b>893</b>	<b>\$ 7,667,521</b>	<b>\$ 328,704</b>
<b>Statewide Totals</b>			<b>\$ 534,651</b>	<b>\$ 57,724</b>	<b>3530</b>	<b>5799</b>	<b>\$ 67,390,671</b>	<b>\$ 2,703,693</b>

District	Contract Number	Financial Project ID	Contract Name	Designer Vendor ID	Designer Name	CEI Vendor ID	CEI Name	Letting Date
01	E1B73	19575915201	BETTER ROADS INC	N/A	N/A	N/A	N/A	12/14/2000
01	E1C31	40823615201	AJAX PAVING INDUSTRIES INC	57-0405950	WILBUR SMITH ASSOC.	N/A	N/A	5/17/2001
01	E1C97	41096315201	GENERAL CONTRACTING SERVICES, INC.	N/A	N/A	N/A	N/A	5/16/2002
01	E1D30	19809145201	M.B.E.,INC.	N/A	N/A	59-076187100	WILSON MILLER	9/19/2002
01	E1D52	41406015201	COASTAL MARINE CONSTRUCTION, INC.	N/A	N/A	N/A	N/A	11/7/2002
01	E1D53	41187915201	DERR, FREDERICK AND COMPANY, INC.	N/A	N/A	N/A	N/A	1/23/2003
01	E1D54	41283015201	APAC-FLORIDA, INC.	N/A	N/A	N/A	N/A	1/23/2003
01	E1D63	41474225201	HIGHWAY SAFETY DEVICES, INC.	N/A	DOUGLAS WILLIAMS, (PBS&J)	N/A	N/A	2/17/2003
01	T1003	40419915201	APAC-FLORIDA, INC.	N/A	N/A	65-0197775	AIM ENGINEERING	10/30/2002
01	T1005	19406325201	BETTER ROADS, INC.	N/A	KENNETH R. MUZYK, JR. P.E.	59-259495600	FALLER DAVIS & ASSOCIATES	12/4/2002
01	T1006	19449915201	BETTER ROADS, INC.	N/A	N/A	N/A	N/A	12/4/2002
01	19633	19567315201	BETTER ROADS INC	VF5924171700	WADE TRIM	N/A	N/A	10/30/1996
01	20227	19389315201	ZEP CONSTRUCTION, INC.	N/A	GREENHORNE & O'MARA, INC.	N/A	KEITH & SCHNARS,	7/29/1998
01	20447	19445715201	ZEP CONSTRUCTION, INC.	650039493001	CORZO CASTELLA CARBALLO THOMPS	591985550001	KEITH & SCHNARS, P.A.	3/31/1999
01	20449	20062615201	AKDM DESIGN GROUP	N/A	N/A	N/A	N/A	3/31/1999
01	20578	19855015201	ZEP CONSTRUCTION, INC.	N/A	N/A	N/A	N/A	6/23/1999
01	20695	19762615201	APAC-FLORIDA INC	N/A	N/A	N/A	N/A	9/29/1999
01	20731	20062315201	CORNERSTONE BUSINESSES LC	591791174001	DYER, RIDDLE, MILLS & PRECOURT	N/A	N/A	10/27/1999
01	21003	19863815201	BULGER CONTRACTING CO	N/A	N/A	N/A	N/A	8/30/2000
01	21025	19540315201	DESIGNED TRAFFIC INSTALLATION	58-1626967	GRAY/CALHOUN AND ASSOCIATES	65-090274400	FRH CONSTRUCTION SERVICE	9/27/2000
01	21046	19379115201	RYAN INCORPORATED EASTERN	59-2417170	WADE-TRIM	59-2087895	URS	10/25/2000
01	21070	20096515201	BETTER ROADS INC	N/A	N/A	N/A	N/A	12/6/2000
01	21105	19390615201	FREEDOM PIPELINE CORP	59-1373777	BOWYER-SINGLETON	59-2087895	URS	1/24/2001
01	21140	19381315201	APAC-FLORIDA INC	59-1173834	121540N ENGINEERING	59-167714500	KISINGER CAMPO CONSTRU	2/28/2001
01	21227	19565625201	AJAX PAVING INDUSTRIES INC	N/A	URS GRINER	N/A	URS	5/23/2001
01	21229	20069425201	LODGE CONSTRUCTION INC	59-089613800	POST,BUCKLEY, SHUH & JERNIGAN	N/A	N/A	5/23/2001
01	21278	19447415201	APAC-FLORIDA INC	N/A	N/A	N/A	N/A	7/25/2001
01	21279	19570715201	BETTER ROADS INC	59-298646600	REYNOLDS, SMITH & HILL	N/A	N/A	7/25/2001
01	21282	19847315201	BETTER ROADS INC	59-298646600	REYNOLDS, SMITH & HILL	N/A	N/A	7/25/2001
01	21397	19447715201	BETTER ROADS INC	N/A	N/A	N/A	BAYSIDE ENGINEERING, INC.	12/5/2001
01	21398	19451515201	APAC-FLORIDA INC	N/A	J. DWAYNE DARBONNE, P.E.	N/A	J. E. SVEDRUP	12/5/2001
01	21451	19388915201	BETTER ROADS INC	N/A	N/A	N/A	N/A	2/27/2002
01	21452	19771115201	BULGER CONTRACTING CO	59-259495600	FALLER, DAVIS & ASSOCIATES	N/A	N/A	2/27/2002
01	21468	40555915201	BETTER ROADS INC	N/A	N/A	N/A	N/A	2/27/2002
01	21473	19687815201	APAC-FLORIDA INC	N/A	N/A	58-140147600	LAW ENGINEERING & ENVIRC	3/27/2002
01	21474	19746315201	HUBBARD CONSTRUCTION COMPANY	N/A	N/A	N/A	N/A	3/27/2002
01	21506	19401615201	APAC-FLORIDA INC	N/A	N/A	N/A	N/A	4/24/2002
01	21507	19769615201	THE LANE CONSTRUCTION CORP	59-32759333	BAYSIDE ENGINEERING	N/A	N/A	4/24/2002
01	21542	19726425201	APAC-FLORIDA INC	59-259495600	ALLER,DAVIS & ASSOCIATES	431621641001	JACOBS CIVIL, INC.	5/22/2002
01	21604	19770215201	PAVEX CORPORATION	59-347222200	COMPREHENSIVE ENGINEERING	N/A	N/A	7/31/2002
01	21634	19690915201	RANGER CONSTRUCTION INDUSTRIES,	N/A	N/A	N/A	N/A	8/28/2002
01	21635	19856115201	SCOOTER CONSTRUCTION	N/A	N/A	59-2986466	REYNOLDS, SMITH & HILL	8/28/2002
01	21658	19753215201	THE LANE CONSTRUCTION CORP	N/A	N/A	N/A	N/A	9/25/2002
01	21659	19808755201	ZEP CONSTRUCTION, INC.	59-2375705	EC DRIVER & ASSOC.	59-076187100	WILSON MILLER	9/25/2002
01	21682	40420015201	APAC-FLORIDA INC	N/A	N/A	65-0197775	AIM ENGINEERING & SURVEY	9/25/2002
02	E2D78	21025555201	M & J CONSTRUCTION COMPANY OF PINE	N/A	N/A	N/A	N/A	4/4/2001
02	E2E46	20782125201	WATSON CONSTRUCTION CO., INC.	N/A	R ALDERMAN - EARTHTECH	N/A	N/A	4/3/2002
02	E2E53	21003215201	VALLEY CREST LANDSCAPE DEVELOPME	N/A	N/A	N/A	N/A	4/3/2002
02	E2E63	21097025201	APAC-FLORIDA, INC.	N/A	N/A	N/A	N/A	3/6/2002
02	E2F19	40429515201	C AND C POWERLINE, INC.	N/A	N/A	N/A	N/A	4/3/2002
02	E2F26	20983225201	ROYAL BRIDGE, INC.	N/A	N/A	N/A	N/A	10/23/2002
02	E2F29	21040415201	SUPERIOR CONSTRUCTION CO., INC.	39-0965082	AYRES ASSOCIATES	59-1533071	JEACES, INC.	11/20/2002
02	E2F30	40417015201	ANDERSON COLUMBIA CO., INC.	N/A	N/A	N/A	N/A	11/20/2002
02	E2F37	20972025201	SUPERIOR CONSTRUCTION CO., INC.	N/A	EC DRIVER & ASSOCIATES	N/A	JEA CONSTRUCTION ENGINE	4/3/2002

District	Contract Number	Financial Project ID	Original Contract Amount	Present Contract Amount	Regular Work To Date (From CRS)	Total CRS SA Allocated Amount	Total CRS Contract Adjustments	Actual Expenditure (From FM System)	Contract Adjustments					Total Contract Adjustments	
									Liquidated Damages	Freight Adjustments	Court Orders	Arbitration Orders	Other Adjustments		Damage Recovery
01	E1B73	19575915201	\$ 1,399,387.00	\$ 2,016,586.00	\$ 1,563,153.00	\$ 617,199.00	\$ -	\$ 1,877,591.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	E1C31	40823615201	\$ 86,266.00	\$ 86,266.00	\$ 86,166.00	\$ -	\$ -	\$ 86,166.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	E1C97	41096315201	\$ 205,840.00	\$ 211,001.00	\$ 193,851.00	\$ 5,161.00	\$ -	\$ 200,019.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	E1D30	19809145201	\$ 224,500.00	\$ 234,065.00	\$ 234,065.00	\$ 9,565.00	\$ -	\$ 234,065.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	E1D52	41406015201	\$ 114,465.00	\$ 114,465.00	\$ 110,514.00	\$ -	\$ -	\$ 110,514.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	E1D53	41187915201	\$ 78,736.00	\$ 78,736.00	\$ 73,949.00	\$ -	\$ -	\$ 73,949.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	E1D54	41283015201	\$ 281,569.00	\$ 281,569.00	\$ 262,968.00	\$ -	\$ -	\$ 262,968.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	E1D63	41474225201	\$ 94,088.00	\$ 94,088.00	\$ 87,250.00	\$ -	\$ -	\$ 87,250.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	T1003	40419915201	\$ 4,527,300.00	\$ 4,546,555.00	\$ 4,555,762.00	\$ 19,255.00	\$ 60,000.00	\$ 4,585,748.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	T1005	19406325201	\$ 2,449,000.00	\$ 2,449,000.00	\$ 2,404,097.00	\$ -	\$ (18,032.00)	\$ 2,416,335.00	\$ (18,032.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (18,032.00)
01	T1006	19449915201	\$ 1,937,000.00	\$ 1,937,000.00	\$ 1,920,912.00	\$ -	\$ -	\$ 1,923,790.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	19633	19567315201	\$ 5,081,052.00	\$ 5,386,992.00	\$ 5,270,593.00	\$ 305,941.00	\$ (15,609.00)	\$ 5,254,984.00	\$ (3,902.00)	\$ -	\$ -	\$ -	\$ (11,707.00)	\$ -	\$ (15,609.00)
01	20227	19389315201	\$ 3,914,580.00	\$ 4,244,082.00	\$ 4,133,415.00	\$ 329,502.00	\$ -	\$ 4,133,415.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	20447	19445715201	\$ 3,368,067.00	\$ 3,518,067.00	\$ 3,345,986.00	\$ 150,000.00	\$ -	\$ 3,425,482.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	20449	20062615201	\$ 264,248.00	\$ 277,448.00	\$ 260,938.00	\$ 13,200.00	\$ (21,928.00)	\$ 239,323.00	\$ (21,928.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (21,928.00)
01	20578	19855015201	\$ 1,138,582.00	\$ 1,138,582.00	\$ 1,116,166.00	\$ -	\$ -	\$ 1,116,166.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	20695	19762615201	\$ 3,820,130.00	\$ 3,428,725.00	\$ 3,451,448.00	\$ (391,405.00)	\$ -	\$ 3,451,448.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	20731	20062315201	\$ 352,885.00	\$ 366,241.00	\$ 327,940.00	\$ 13,356.00	\$ -	\$ 327,940.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21003	19863815201	\$ 2,052,052.00	\$ 2,057,975.00	\$ 1,946,068.00	\$ 5,923.00	\$ -	\$ 1,946,068.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21025	19540315201	\$ 4,505,556.00	\$ 4,806,919.00	\$ 4,924,913.00	\$ 301,364.00	\$ -	\$ 4,924,913.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21046	19379115201	\$ 8,695,633.00	\$ 8,750,633.00	\$ 8,717,238.00	\$ 55,000.00	\$ (41,048.00)	\$ 8,717,238.00	\$ -	\$ -	\$ -	\$ -	\$ (41,048.00)	\$ -	\$ (41,048.00)
01	21070	20096515201	\$ 1,083,180.00	\$ 1,083,180.00	\$ 1,046,833.00	\$ -	\$ (12,160.00)	\$ 1,034,885.00	\$ (12,160.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (12,160.00)
01	21105	19390615201	\$ 2,587,501.00	\$ 2,590,757.00	\$ 2,402,709.00	\$ 3,256.00	\$ -	\$ 2,402,709.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21140	19381315201	\$ 5,979,219.00	\$ 6,042,933.00	\$ 5,758,556.00	\$ 63,714.00	\$ -	\$ 5,755,116.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21227	19565625201	\$ 5,847,464.00	\$ 5,898,594.00	\$ 6,151,400.00	\$ 51,130.00	\$ 167,786.00	\$ 6,151,400.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21229	20069425201	\$ 1,166,000.00	\$ 1,212,655.00	\$ 1,176,314.00	\$ 46,655.00	\$ -	\$ 1,182,873.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21278	19447415201	\$ 3,699,699.00	\$ 3,699,699.00	\$ 3,688,303.00	\$ -	\$ -	\$ 3,688,303.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21279	19570715201	\$ 297,240.00	\$ 356,152.00	\$ 342,092.00	\$ 58,912.00	\$ -	\$ 342,092.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21282	19847315201	\$ 205,021.00	\$ 207,214.00	\$ 208,439.00	\$ 2,194.00	\$ (3,380.00)	\$ 205,059.00	\$ (3,380.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (3,380.00)
01	21397	19447715201	\$ 2,734,000.00	\$ 2,776,456.00	\$ 2,715,720.00	\$ -	\$ -	\$ 2,753,155.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21398	19451515201	\$ 1,918,995.00	\$ 1,798,873.00	\$ 1,738,334.00	\$ (120,123.00)	\$ 80,000.00	\$ 1,763,442.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21451	19388915201	\$ 3,495,000.00	\$ 3,495,000.00	\$ 3,443,612.00	\$ -	\$ -	\$ 3,532,388.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21452	19771115201	\$ 1,661,662.00	\$ 1,656,933.00	\$ 1,591,233.00	\$ (4,729.00)	\$ -	\$ 1,605,352.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21468	40555915201	\$ 1,764,786.00	\$ 1,768,694.00	\$ 1,574,550.00	\$ 3,908.00	\$ -	\$ 1,578,458.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21473	19687815201	\$ 1,685,085.00	\$ 1,685,085.00	\$ 1,654,917.00	\$ -	\$ 125,000.00	\$ 1,654,917.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21474	19746315201	\$ 984,500.00	\$ 989,114.00	\$ 961,557.00	\$ -	\$ -	\$ 989,598.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21506	19401615201	\$ 3,999,353.00	\$ 3,999,353.00	\$ 3,955,540.00	\$ -	\$ 200,000.00	\$ 4,010,277.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21507	19769615201	\$ 3,409,280.00	\$ 3,409,280.00	\$ 3,323,716.00	\$ -	\$ -	\$ 3,363,835.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21542	19726425201	\$ 787,585.00	\$ 784,709.00	\$ 741,315.00	\$ (2,876.00)	\$ -	\$ 741,315.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21604	19770215201	\$ 800,272.00	\$ 818,049.00	\$ 758,461.00	\$ 17,777.00	\$ -	\$ 758,461.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21634	19690915201	\$ 2,533,999.00	\$ 2,533,999.00	\$ 2,496,226.00	\$ -	\$ -	\$ 2,515,496.26	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21635	19856115201	\$ 167,775.00	\$ 167,775.00	\$ 156,100.00	\$ -	\$ (17,952.00)	\$ 138,148.00	\$ (17,952.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (17,952.00)
01	21658	19753215201	\$ 1,929,000.00	\$ 1,929,000.00	\$ 1,888,821.00	\$ -	\$ -	\$ 1,906,282.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21659	19808755201	\$ 1,192,825.00	\$ 1,209,143.00	\$ 1,183,707.00	\$ 16,318.00	\$ -	\$ 1,183,733.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
01	21682	40420015201	\$ 2,838,065.00	\$ 2,844,655.00	\$ 2,876,685.00	\$ 6,589.00	\$ 125,000.00	\$ 2,922,060.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2D78	21025555201	\$ 363,843.00	\$ 363,843.00	\$ 313,131.00	\$ -	\$ -	\$ 329,008.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2E46	20782125201	\$ 2,260,000.00	\$ 2,407,296.00	\$ 2,393,486.00	\$ 147,296.00	\$ (1,800.00)	\$ 2,374,166.00	\$ (1,800.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (1,800.00)
02	E2E53	21003215201	\$ 696,437.00	\$ 696,437.00	\$ 639,501.00	\$ -	\$ -	\$ 639,501.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2E63	21097025201	\$ 3,508,000.00	\$ 3,643,500.00	\$ 3,617,747.00	\$ 135,500.00	\$ -	\$ 3,681,580.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2F19	40429515201	\$ 247,561.00	\$ 275,349.00	\$ 275,346.00	\$ 27,788.00	\$ -	\$ 275,346.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2F26	20983225201	\$ 249,800.00	\$ 249,800.00	\$ 232,958.00	\$ -	\$ -	\$ 232,958.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2F29	21040415201	\$ 1,110,000.00	\$ 1,219,586.00	\$ 1,207,382.00	\$ 109,586.00	\$ -	\$ 1,207,382.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2F30	40417015201	\$ 2,675,175.00	\$ 2,725,175.00	\$ 2,701,096.00	\$ 50,000.00	\$ -	\$ 2,741,232.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2F37	20972025201	\$ 887,477.00	\$ 1,268,697.00	\$ 1,270,207.00	\$ 381,220.00	\$ -	\$ 1,270,207.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -

District	Contract Number	Financial Project ID	Innovative Contracting Adjustments						Total Innovative Contracting Adjustments	Total Adjustments	Regular Work + Total Adjustments	Actual Expenditures	Actual Expenditures - CRS Amounts Paid	DOT Original Estimate	Innovative Contract Type	
			Incentives	Liquidated Savings	No Excuse Bonuses	Escalating Incentive / Disincentive	A + B Disincentive	Lane Rental							Code	Description
01	E1B73	19575915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,563,153.00	\$ 1,877,591.00	\$ 314,438.00	.			
01	E1C31	40823615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 86,166.00	\$ 86,166.00	\$ -	.	B0	LUMP SUM	
01	E1C97	41096315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 193,851.00	\$ 200,019.00	\$ 6,167.00	.			
01	E1D30	19809145201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 234,065.00	\$ 234,065.00	\$ -	.	B0	LUMP SUM	
01	E1D52	41406015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 110,514.00	\$ 110,514.00	\$ -	.			
01	E1D53	41187915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 73,949.00	\$ 73,949.00	\$ -	.	B0	LUMP SUM	
01	E1D54	41283015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 262,968.00	\$ 262,968.00	\$ -	.			
01	E1D63	41474225201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 87,250.00	\$ 94,083.00	\$ 6,834.00	.			
01	T1003	40419915201	\$ -	\$ -	\$ -	\$ -	\$ 60,000.00	\$ -	\$ 60,000.00	\$ 60,000.00	\$ 4,615,762.00	\$ 4,585,748.00	\$ (30,013.00)	.	B0	LUMP SUM
01	T1005	19406325201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (18,032.00)	\$ 2,386,065.00	\$ 2,416,335.00	\$ 30,270.00	.	B0	LUMP SUM	
01	T1006	19449915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,920,912.00	\$ 1,923,790.00	\$ 2,878.00	.	B0	LUMP SUM	
01	19633	19567315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (15,609.00)	\$ 5,254,984.00	\$ 5,254,984.00	\$ -	\$ 6,909,999.00			
01	20227	19389315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,133,415.00	\$ 4,133,415.00	\$ -	\$ 3,981,606.00			
01	20447	19445715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,345,986.00	\$ 3,425,482.00	\$ 79,496.00	\$ 2,854,181.00			
01	20449	20062615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (21,928.00)	\$ 239,010.00	\$ 239,323.00	\$ 312.00	\$ 244,963.00			
01	20578	19855015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,116,166.00	\$ 1,116,166.00	\$ -	\$ 1,113,495.00			
01	20695	19762615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,451,448.00	\$ 3,451,448.00	\$ -	\$ 3,988,652.00			
01	20731	20062315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 327,940.00	\$ 327,940.00	\$ -	\$ 297,076.00			
01	21003	19863815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,946,068.00	\$ 1,946,068.00	\$ -	\$ 2,570,290.00			
01	21025	19540315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,924,913.00	\$ 4,924,913.00	\$ -	\$ 4,401,873.00			
01	21046	19379115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (41,048.00)	\$ 8,676,190.00	\$ 8,717,238.00	\$ 41,048.00	\$ 10,541,240.00			
01	21070	20096515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (12,160.00)	\$ 1,034,673.00	\$ 1,034,885.00	\$ 212.00	\$ 1,152,300.00			
01	21105	19390615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,402,709.00	\$ 2,402,709.00	\$ -	\$ 3,096,799.00			
01	21140	19381315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,758,556.00	\$ 5,755,116.00	\$ (3,439.00)	\$ 8,641,899.00	B2	A + B BIDDING	
01	21227	19565625201	\$ 167,786.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 167,786.00	\$ 167,786.00	\$ 6,319,186.00	\$ 6,151,400.00	\$ (167,786.00)	\$ 7,288,467.00	B2	A + B BIDDING
01	21229	20069425201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,176,314.00	\$ 1,182,873.00	\$ 6,559.00	\$ 1,500,000.00			
01	21278	19447415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,688,303.00	\$ 3,688,303.00	\$ -	\$ 3,930,000.00	B0	LUMP SUM	
01	21279	19570715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 342,092.00	\$ 342,092.00	\$ -	\$ 380,060.00	B0	LUMP SUM	
01	21282	19847315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (3,380.00)	\$ 205,059.00	\$ 205,059.00	\$ -	\$ 231,309.00			
01	21397	19447715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,715,720.00	\$ 2,753,155.00	\$ 37,435.00	\$ 2,995,000.00	B0	LUMP SUM	
01	21398	19451515201	\$ -	\$ -	\$ 80,000.00	\$ -	\$ -	\$ -	\$ 80,000.00	\$ 1,818,334.00	\$ 1,763,442.00	\$ (54,892.00)	\$ 2,365,000.00	B0	LUMP SUM	
01	21451	19388915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,443,612.00	\$ 3,532,388.00	\$ 88,776.00	\$ 3,750,000.00	B0	LUMP SUM	
01	21452	19771115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,591,233.00	\$ 1,605,352.00	\$ 14,119.00	\$ 1,594,343.00	B1	BONUS	
01	21468	40555915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,574,550.00	\$ 1,578,458.00	\$ 3,908.00	\$ 934,790.00			
01	21473	19687815201	\$ -	\$ -	\$ 125,000.00	\$ -	\$ -	\$ -	\$ 125,000.00	\$ 1,779,917.00	\$ 1,654,917.00	\$ (125,000.00)	\$ 2,150,000.00	B0	LUMP SUM	
01	21474	19746315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 961,557.00	\$ 989,598.00	\$ 28,042.00	\$ 880,000.00	B0	LUMP SUM	
01	21506	19401615201	\$ -	\$ -	\$ 200,000.00	\$ -	\$ -	\$ -	\$ 200,000.00	\$ 4,155,540.00	\$ 4,010,277.00	\$ (145,263.00)	\$ 4,480,000.00	B0	LUMP SUM	
01	21507	19769615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,323,716.00	\$ 3,363,835.00	\$ 40,119.00	\$ 4,490,000.00	B0	LUMP SUM	
01	21542	19726425201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 741,315.00	\$ 741,315.00	\$ -	\$ 1,010,000.00	B0	LUMP SUM	
01	21604	19770215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 758,461.00	\$ 758,461.00	\$ -	\$ 773,637.00	B1	BONUS	
01	21634	19690915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,496,226.00	\$ 2,515,496.00	\$ 19,269.00	\$ 2,205,000.00	B0	LUMP SUM	
01	21635	19856115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (17,952.00)	\$ 138,148.00	\$ 138,148.00	\$ -	\$ 220,000.00	B0	LUMP SUM	
01	21658	19753215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,888,821.00	\$ 1,906,282.00	\$ 17,461.00	\$ 2,010,000.00	B0	LUMP SUM	
01	21659	19808755201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,183,707.00	\$ 1,183,733.00	\$ 26.00	\$ 1,427,218.00			
01	21682	40420015201	\$ -	\$ -	\$ 125,000.00	\$ -	\$ -	\$ -	\$ 125,000.00	\$ 3,001,685.00	\$ 2,922,060.00	\$ (79,625.00)	\$ 3,670,000.00	B0	LUMP SUM	
02	E2D78	21025555201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 313,131.00	\$ 329,008.00	\$ 15,878.00	.	B0	LUMP SUM	
02	E2E46	20782125201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (1,800.00)	\$ 2,391,686.00	\$ 2,374,166.00	\$ (17,520.00)	.	B0	LUMP SUM	
02	E2E53	21003215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 639,501.00	\$ 639,501.00	\$ -	.	B0	LUMP SUM	
02	E2E63	21097025201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,617,747.00	\$ 3,681,580.00	\$ 63,833.00	.	B0	LUMP SUM	
02	E2F19	40429515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 275,346.00	\$ 275,346.00	\$ -	.	B0	LUMP SUM	
02	E2F26	20983225201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 232,958.00	\$ 232,958.00	\$ -	.			
02	E2F29	21040415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,207,382.00	\$ 1,207,382.00	\$ -	.	B0	LUMP SUM	
02	E2F30	40417015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,701,096.00	\$ 2,741,232.00	\$ 40,136.00	.	B0	LUMP SUM	
02	E2F37	20972025201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,270,207.00	\$ 1,270,207.00	\$ -	.			

Construction Cost and Time  
 Innovative Contract Information  
 For Contracts Completed Through First Quarter Fiscal Year 2003/2004

District	Contract Number	Financial Project ID	Contract Name	Designer Vendor ID	Designer Name	CEI Vendor ID	CEI Name	Letting Date
02	E2F54	20782225201	WORLD FIBER TECHNOLOGIES, INC.	N/A	N/A	N/A	N/A	7/24/2002
02	E2F55	20784945201	WORLD FIBER TECHNOLOGIES, INC.	VF5932890860	GHYABI LASSITER & ASSOCIATES	N/A	N/A	7/31/2002
02	E2F57	21273435201	ANDERSON COLUMBIA CO., INC.	N/A	N/A	N/A	N/A	7/24/2002
02	E2F58	20817825201	APAC-FLORIDA, INC.	59-3365175	WGC INC	N/A	N/A	9/18/2002
02	E2F59	21334625201	HUBBARD CONSTRUCTION COMPANY	N/A	N/A	N/A	N/A	8/21/2002
02	E2F60	20838925201	ANDERSON COLUMBIA CO., INC.	N/A	N/A	N/A	N/A	11/20/2002
02	E2F71	21046635201	PAH CONSTRUCTORS, INC.	N/A	N/A	N/A	N/A	11/20/2002
02	E2F79	20840655201	ANDERSON COLUMBIA CO., INC.	N/A	N/A	N/A	N/A	7/23/2003
02	E2F97	21307335201	ANDERSON COLUMBIA CO., INC.	N/A	N/A	N/A	N/A	7/9/2003
02	E2G49	21042035201	WALLACE CONSTRUCTION COMPANY, INC	N/A	N/A	N/A	N/A	1/29/2003
02	E2G62	20811625201	AMERICAN LIGHTING AND SIGNALIZATIO	N/A	N/A	N/A	N/A	3/13/2003
02	E2G76	21001745201	PAH CONSTRUCTORS, INC.	N/A	N/A	N/A	N/A	8/20/2003
02	E2G84	41541915201	SUPERIOR CONSTRUCTION CO., INC.	N/A	N/A	N/A	N/A	7/28/2003
02	T2006	20840625201	ANDERSON COLUMBIA CO., INC.	N/A	N/A	N/A	N/A	12/4/2002
02	T2016	20779325201	APAC-FLORIDA, INC.	VF4706805680	HDR ENGINEERING	N/A	N/A	12/4/2002
02	T2024	21356425201	ANDERSON COLUMBIA CO., INC.	N/A	N/A	N/A	N/A	5/21/2003
02	19329	20801015201	WHITE CONSTRUCTION CO	N/A	N/A	N/A	N/A	12/6/1995
02	20582	20996515201	APAC-FLORIDA INC	N/A	N/A	VF1329635200	PARSONS BRINCKERHOFF C	6/23/1999
02	20697	20926115201	MILESTONE COMPANY	59-2986466-0	REYNOLDS, SMITH AND HILLS	59-260648400	EISMAN & RUSSO, INC.	9/29/1999
02	20897	20956915201	SUPERIOR CONSTRUCTION CO., INC	N/A	TY LIN	N/A	PTG CONSTRUCTION SERVIC	5/24/2000
02	20935	20955715201	HUBBARD CONSTRUCTION COMPANY	VF5929864660	REYNOLDS, SMITH & HILLS	VF650902744	FRH CONSTRUCTION SERVIC	6/21/2000
02	21009	21070115201	APAC-FLORIDA INC	VF5928904630	AVCON, INC.	N/A	N/A	8/30/2000
02	21054	21002215201	MOORE CONSTRUCTION COMPANY	VF5912819640	GENE HOWERTON, P.E.	N/A	N/A	10/25/2000
02	21073	20948415201	HUBBARD CONSTRUCTION COMPANY	VF590751610	BEISWENGER, HOCH, & ASSOCIATES, II	N/A	N/A	12/6/2000
02	21119	21327115201	HUBBARD CONSTRUCTION COMPANY	VF952661922	EARTH TECH	VF592606484	EISMAN & RUSSO	1/24/2001
02	21178	20940715201	SUPERIOR CONSTRUCTION CO., INC	N/A	E.C. DRIVER & ASSOCIATES	N/A	N/A	3/28/2001
02	21230	20764215201	ZEP CONSTRUCTION, INC.	VF5922270830	KEVIN PERKO, P.E., PEC INC.	N/A	N/A	5/23/2001
02	21232	21022315201	JOHN CARLO, INC.	VF5917143670	TRANSYSTEMS, INC.	VF5917739300	ENGLAND-THIMS AND MILLER	5/23/2001
02	21234	21307815201	AMERICAN WATER SERVICES OPERATI	N/A	GEE & JENSEN	VF650577658	REYNOLDS, SMITH & HILLS C	5/23/2001
02	21256	21041015201	SUPERIOR CONSTRUCTION CO., INC	VF560885615	KEMLEY-HORNE & ASSOCIATES	VF1329635200	PARSONS BRINKCERHOFF C	6/20/2001
02	21375	20971415201	DUVAL ASPHALT PRODUCTS, INC.	N/A	N/A	N/A	N/A	10/31/2001
02	21376	21055025201	APAC-FLORIDA INC	N/A	N/A	N/A	N/A	10/31/2001
02	21390	40417115201	UNDERGROUND UTILITY	59-3045321	BENTLEY ARCHITECTS & ENGINEETS, I	59-2246595-0	GAI CONSULTANT SE-INC.	10/31/2001
02	21404	20784425201	V E WHITEHURST & SONS INC	N/A	N/A	N/A	HNTB COMPANIES	12/5/2001
02	21406	20965025201	SUPERIOR CONSTRUCTION CO., INC	59-2695553	PITMAN HARTENSTEIN & ASSOCIATES,	59-2246595-0	GAI CONSULTANTS - SOUTHE	12/5/2001
02	21407	20969915201	JAMES D. HINSON ELECTRICAL	N/A	N/A	N/A	N/A	12/5/2001
02	21411	21294945201	ANDERSON COLUMBIA CO., INC.	N/A	N/A	N/A	N/A	12/5/2001
02	21454	20791115201	J.B. COXWELL CONTRACTING, INC.	N/A	AYRES ASSOCIATES	VF5926064840	EISMAN & RUSSO, INC.	2/27/2002
02	21477	20775915201	V E WHITEHURST & SONS INC	N/A	N/A	VF591533071	JEA CONSTRUCTION ENGINE	3/27/2002
02	21479	21037415201	ANDERSON COLUMBIA CO., INC.	N/A	N/A	N/A	N/A	3/27/2002
02	21480	21051825201	SCOOTER CONSTRUCTION	N/A	N/A	N/A	N/A	3/27/2002
02	21496	40462735201	GAINESVILLE LANDSCAPE CONTRACTO	VF5920368610	LOCHRANCE ENGINEERING, INC.	VF591533071	JEACES	3/27/2002
02	21497	40462745201	STERLING SILVER SCAPE & SOD	N/A	N/A	N/A	N/A	3/27/2002
02	21498	40462755201	J W CONNER & SONS INC	VF5920368610	LOCHRANE ENGINEERING	VF591533071	JEACES	3/27/2002
02	21510	20926525201	HUBBARD CONSTRUCTION COMPANY	N/A	N/A	N/A	N/A	4/24/2002
02	21513	21079925201	ANDERSON COLUMBIA CO., INC.	N/A	N/A	N/A	N/A	4/24/2002
02	21546	20802025201	ANDERSON COLUMBIA CO., INC.	N/A	N/A	N/A	N/A	5/22/2002
02	21605	20778125201	WORLD FIBER TECHNOLOGIES, INC.	N/A	N/A	N/A	N/A	7/31/2002
02	21609	21045525201	PRECISION TRAFFIC COUNTING INC	N/A	N/A	N/A	N/A	7/31/2002
02	21610	21212215201	L-J CONSTRCTN CO OF CRL FL	N/A	N/A	N/A	N/A	7/31/2002
02	21622	40392015201	JAMES D. HINSON ELECTRICAL	N/A	N/A	N/A	N/A	7/31/2002
02	21662	21346925201	J W CONNER & SONS INC	N/A	N/A	N/A	N/A	9/25/2002
02	21683	40462785201	J W CONNER & SONS INC	N/A	N/A	N/A	N/A	9/25/2002
03	E3B67	41110115201	UNIVERSAL SPRINKLER	F59241717000	WADE-TRIM	N/A	N/A	1/10/2002

District	Contract Number	Financial Project ID	Original Contract Amount	Present Contract Amount	Regular Work To Date (From CRS)	Total CRS SA Allocated Amount	Total CRS Contract Adjustments	Actual Expenditure (From FM System)	Contract Adjustments						Total Contract Adjustments
									Liquidated Damages	Freight Adjustments	Court Orders	Arbitration Orders	Other Adjustments	Damage Recovery	
02	E2F54	20782225201	\$ 102,901.00	\$ 102,901.00	\$ 100,253.00	\$ -	\$ -	\$ 100,253.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2F55	20784945201	\$ 1,106,000.00	\$ 1,156,000.00	\$ 1,100,505.00	\$ 50,000.00	\$ -	\$ 1,087,625.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2F57	21273435201	\$ 2,511,000.00	\$ 2,511,000.00	\$ 2,517,121.00	\$ -	\$ -	\$ 2,511,195.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2F58	20817825201	\$ 3,538,499.00	\$ 3,664,681.00	\$ 3,622,209.00	\$ 126,182.00	\$ -	\$ 3,646,087.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2F59	21334625201	\$ 2,617,889.00	\$ 2,602,631.00	\$ 1,701,127.00	\$ (15,258.00)	\$ -	\$ 2,609,424.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2F60	20838925201	\$ 2,480,000.00	\$ 2,660,481.00	\$ 2,635,366.00	\$ 180,481.00	\$ -	\$ 2,647,810.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2F71	21046635201	\$ 133,138.00	\$ 133,138.00	\$ 125,419.00	\$ -	\$ -	\$ 125,419.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2F79	20840655201	\$ 311,654.00	\$ 311,654.00	\$ 299,750.00	\$ -	\$ -	\$ 299,750.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2F97	21307335201	\$ 715,333.00	\$ 715,333.00	\$ 643,800.00	\$ -	\$ 50,000.00	\$ 713,722.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2G49	21042035201	\$ 91,078.00	\$ 106,034.00	\$ 106,034.00	\$ 14,956.00	\$ -	\$ 106,034.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2G62	20811625201	\$ 56,000.00	\$ 56,000.00	\$ 56,000.00	\$ -	\$ -	\$ 56,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2G76	21001745201	\$ 43,346.00	\$ 43,346.00	\$ 43,346.00	\$ -	\$ -	\$ 43,346.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	E2G84	41541915201	\$ 191,000.00	\$ 191,000.00	\$ 191,000.00	\$ -	\$ -	\$ 191,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	T2006	20840625201	\$ 2,692,434.00	\$ 2,811,611.00	\$ 2,791,714.00	\$ 119,176.00	\$ -	\$ 2,829,824.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	T2016	20779325201	\$ 700,130.00	\$ 721,130.00	\$ 707,444.00	\$ 21,000.00	\$ -	\$ 707,444.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	T2024	21356425201	\$ 757,650.00	\$ 757,650.00	\$ 770,724.00	\$ -	\$ -	\$ 770,724.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	19329	20801015201	\$ 3,100,586.00	\$ 3,208,978.00	\$ 3,236,965.00	\$ 108,391.00	\$ (133,786.00)	\$ 3,823,179.00	\$ (164,334.00)	\$ -	\$ 30,548.00	\$ -	\$ -	\$ -	\$ (133,786.00)
02	20582	20996515201	\$ 7,955,212.00	\$ 9,246,680.00	\$ 9,504,795.00	\$ 1,291,468.00	\$ (6,436.00)	\$ 9,500,841.00	\$ (6,436.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (6,436.00)
02	20697	20926115201	\$ 2,955,835.00	\$ 4,031,704.00	\$ 4,179,032.00	\$ 1,075,869.00	\$ -	\$ 4,179,032.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	20897	20956915201	\$ 11,239,823.00	\$ 12,384,262.00	\$ 12,304,685.00	\$ 1,144,440.00	\$ -	\$ 12,304,685.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	20935	20955715201	\$ 6,877,897.00	\$ 8,079,524.00	\$ 8,278,632.00	\$ 1,201,627.00	\$ 122,284.00	\$ 8,279,144.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21009	21070115201	\$ 3,667,435.00	\$ 4,560,756.00	\$ 4,621,363.00	\$ 893,321.00	\$ -	\$ 4,621,516.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21054	21002215201	\$ 217,160.00	\$ 226,447.00	\$ 222,516.00	\$ 9,287.00	\$ (201.00)	\$ 222,314.00	\$ -	\$ -	\$ -	\$ -	\$ (201.00)	\$ -	\$ (201.00)
02	21073	20948415201	\$ 3,184,037.00	\$ 3,182,021.00	\$ 3,258,751.00	\$ (2,017.00)	\$ -	\$ 3,258,901.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21119	21327115201	\$ 16,167,328.00	\$ 19,445,218.00	\$ 19,982,898.00	\$ 3,277,890.00	\$ 944,136.00	\$ 19,983,048.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21178	20940715201	\$ 6,280,563.00	\$ 6,770,703.00	\$ 6,999,358.00	\$ 490,140.00	\$ -	\$ 7,000,566.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21230	20764215201	\$ 3,875,539.00	\$ 4,537,063.00	\$ 4,512,427.00	\$ 661,525.00	\$ -	\$ 4,513,531.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21232	21022315201	\$ 6,606,028.00	\$ 8,085,048.00	\$ 8,045,112.00	\$ 1,479,020.00	\$ 250,000.00	\$ 8,045,358.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21234	21307815201	\$ 1,551,748.00	\$ 1,601,748.00	\$ 1,510,799.00	\$ 50,000.00	\$ -	\$ 1,511,706.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21256	21041015201	\$ 10,483,921.00	\$ 15,623,508.00	\$ 15,714,574.00	\$ 5,139,586.00	\$ -	\$ 15,714,574.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21375	20971415201	\$ 1,476,414.00	\$ 1,575,324.00	\$ 1,432,013.00	\$ 98,910.00	\$ 98,910.00	\$ 1,536,107.00	\$ -	\$ -	\$ -	\$ -	\$ 98,910.00	\$ -	\$ 98,910.00
02	21376	21055025201	\$ 2,413,408.00	\$ 2,459,897.00	\$ 2,510,319.00	\$ 46,489.00	\$ -	\$ 2,512,267.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21390	40417115201	\$ 1,428,506.00	\$ 1,591,434.00	\$ 1,630,508.00	\$ 162,928.00	\$ 9,187.00	\$ 1,639,773.00	\$ -	\$ -	\$ -	\$ -	\$ 9,187.00	\$ -	\$ 9,187.00
02	21404	20784425201	\$ 3,936,297.00	\$ 4,030,022.00	\$ 3,993,733.00	\$ 93,725.00	\$ -	\$ 3,993,733.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21406	20965025201	\$ 4,098,642.00	\$ 4,282,806.00	\$ 4,483,339.00	\$ 184,163.00	\$ 205,952.00	\$ 4,484,106.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21407	20969915201	\$ 488,999.00	\$ 488,999.00	\$ 463,999.00	\$ -	\$ -	\$ 463,999.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21411	21294945201	\$ 6,495,275.00	\$ 6,947,318.00	\$ 7,082,177.00	\$ 452,043.00	\$ (8,731.00)	\$ 7,073,447.00	\$ -	\$ -	\$ -	\$ -	\$ (8,731.00)	\$ -	\$ (8,731.00)
02	21454	20791115201	\$ 5,770,327.00	\$ 8,637,285.00	\$ 8,667,437.00	\$ 2,866,958.00	\$ -	\$ 8,726,269.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21477	20775915201	\$ 11,001,846.00	\$ 11,711,678.00	\$ 11,615,744.00	\$ 709,831.00	\$ 151,960.00	\$ 11,891,339.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21479	21037415201	\$ 10,710,419.00	\$ 10,960,306.00	\$ 11,246,092.00	\$ 249,887.00	\$ 298,680.00	\$ 11,500,795.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21480	21051825201	\$ 142,727.00	\$ 142,727.00	\$ 140,721.00	\$ -	\$ -	\$ 140,721.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21496	40462735201	\$ 362,738.00	\$ 399,078.00	\$ 356,267.00	\$ 36,340.00	\$ -	\$ 356,267.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21497	40462745201	\$ 467,493.00	\$ 467,493.00	\$ 435,514.00	\$ -	\$ -	\$ 435,514.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21498	40462755201	\$ 428,650.00	\$ 438,158.00	\$ 420,985.00	\$ 9,508.00	\$ -	\$ 420,985.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21510	20926525201	\$ 1,073,000.00	\$ 1,073,000.00	\$ 1,061,352.00	\$ -	\$ -	\$ 1,011,237.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21513	21079925201	\$ 817,180.00	\$ 817,180.00	\$ 796,337.00	\$ -	\$ 4,256.00	\$ 800,729.00	\$ -	\$ -	\$ -	\$ -	\$ 4,256.00	\$ -	\$ 4,256.00
02	21546	20802025201	\$ 2,272,222.00	\$ 2,392,509.00	\$ 2,386,792.00	\$ 120,287.00	\$ -	\$ 2,402,580.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21605	20778125201	\$ 189,181.00	\$ 189,181.00	\$ 175,534.00	\$ -	\$ -	\$ 172,814.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21609	21045525201	\$ 82,191.00	\$ 82,191.00	\$ 80,081.00	\$ -	\$ -	\$ 77,905.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21610	21212215201	\$ 249,990.00	\$ 270,470.00	\$ 241,793.00	\$ 20,480.00	\$ -	\$ 262,468.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21622	40392015201	\$ 177,986.00	\$ 209,108.00	\$ 205,402.00	\$ 31,122.00	\$ -	\$ 205,402.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21662	21346925201	\$ 452,200.00	\$ 452,200.00	\$ 435,167.00	\$ -	\$ -	\$ 435,167.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
02	21683	40462785201	\$ 221,949.00	\$ 221,949.00	\$ 220,204.00	\$ -	\$ -	\$ 220,204.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
03	E3B67	41110115201	\$ 150,226.00	\$ 162,726.00	\$ 151,738.00	\$ 12,500.00	\$ -	\$ 151,738.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -



District	Contract Number	Financial Project ID	Innovative Contracting Adjustments						Total Innovative Contracting Adjustments	Total Adjustments	Regular Work + Total Adjustments	Actual Expenditures	Actual Expenditures - CRS Amounts Paid	DOT Original Estimate	Innovative Contract Type	
			Incentives	Liquidated Savings	No Excuse Bonuses	Escalating Incentive / Disincentive	A + B Disincentive	Lane Rental							Code	Description
02	E2F54	20782225201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 100,253.00	\$ 100,253.00	\$ -		B0	LUMP SUM	
02	E2F55	20784945201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,100,505.00	\$ 1,087,625.00	\$ (12,880.00)		B0	LUMP SUM	
02	E2F57	21273435201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,517,121.00	\$ 2,511,195.00	\$ (5,926.00)		B0	LUMP SUM	
02	E2F58	20817825201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,622,209.00	\$ 3,646,087.00	\$ 23,878.00		B0	LUMP SUM	
02	E2F59	21334625201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,701,127.00	\$ 2,609,424.00	\$ 908,297.00		B0	LUMP SUM	
02	E2F60	20838925201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,635,366.00	\$ 2,647,810.00	\$ 12,444.00		B0	LUMP SUM	
02	E2F71	21046635201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 125,419.00	\$ 125,419.00	\$ -				
02	E2F79	20840655201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 299,750.00	\$ 299,750.00	\$ -				
02	E2F97	21307335201	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,000.00	\$ 50,000.00	\$ 693,800.00	\$ 713,722.00	\$ 19,923.00		B5	INCENTIVE/DISINCENTIVE
02	E2G49	21042035201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 106,034.00	\$ 106,034.00	\$ -				
02	E2G62	20811625201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 56,000.00	\$ 56,000.00	\$ -				
02	E2G76	21001745201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 43,346.00	\$ 43,346.00	\$ -		B0	LUMP SUM	
02	E2G84	41541915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 191,000.00	\$ 191,000.00	\$ -				
02	T2006	20840625201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,791,714.00	\$ 2,829,824.00	\$ 38,110.00		B0	LUMP SUM	
02	T2016	20779325201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 707,444.00	\$ 707,444.00	\$ -		B0	LUMP SUM	
02	T2024	21356425201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 770,724.00	\$ 770,724.00	\$ -		B0	LUMP SUM	
02	19329	20801015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (133,786.00)	\$ 3,103,179.00	\$ 3,823,179.00	\$ 720,000.00	\$ 2,965,442.00		
02	20582	20996515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (6,436.00)	\$ 9,498,359.00	\$ 9,500,841.00	\$ 2,482.00	\$ 10,647,686.00		
02	20697	20926115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,179,032.00	\$ 4,179,032.00	\$ -	\$ 2,772,063.00		
02	20897	20956915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 12,304,685.00	\$ 12,304,685.00	\$ -	\$ 11,070,858.00	B2	A + B BIDDING
02	20935	20955715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 122,284.00	\$ 122,284.00	\$ 122,284.00	\$ 8,400,916.00	\$ 8,279,144.00	\$ (121,772.00)	\$ 7,669,920.00	B2	A + B BIDDING
02	21009	21070115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,621,363.00	\$ 4,621,516.00	\$ 153.00	\$ 3,775,917.00		
02	21054	21002215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (201.00)	\$ 222,315.00	\$ 222,314.00	\$ (2.00)	\$ 245,077.00		
02	21073	20948415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,258,751.00	\$ 3,258,901.00	\$ 150.00	\$ 3,019,095.00		
02	21119	21327115201	\$ -	\$ 944,136.00	\$ -	\$ -	\$ -	\$ -	\$ 944,136.00	\$ 944,136.00	\$ 20,927,034.00	\$ 19,983,048.00	\$ (943,986.00)	\$ 16,482,878.00	B6	LIQUIDATED SAVINGS
02	21178	20940715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,999,358.00	\$ 7,000,566.00	\$ 1,208.00	\$ 8,723,999.00	B2	A + B BIDDING
02	21230	20764215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,512,427.00	\$ 4,513,531.00	\$ 1,104.00	\$ 3,467,716.00	B6	LIQUIDATED SAVINGS
02	21232	21022315201	\$ -	\$ -	\$ -	\$ -	#####	\$ -	\$ 250,000.00	\$ 250,000.00	\$ 8,295,112.00	\$ 8,045,358.00	\$ (249,754.00)	\$ 6,873,389.00		
02	21234	21307815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,510,799.00	\$ 1,511,706.00	\$ 907.00	\$ 2,277,137.00		
02	21256	21041015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,714,574.00	\$ 15,714,574.00	\$ -	\$ 12,057,812.00		
02	21375	20971415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 98,910.00	\$ 1,530,924.00	\$ 1,536,107.00	\$ 5,183.00	\$ 1,669,763.00		
02	21376	21055025201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,510,319.00	\$ 2,512,267.00	\$ 1,948.00	\$ 3,582,015.00	B0	LUMP SUM
02	21390	40417115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,187.00	\$ 1,639,695.00	\$ 1,639,773.00	\$ 77.00	\$ 1,763,523.00		
02	21404	20784425201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,993,733.00	\$ 3,993,733.00	\$ -	\$ 3,703,053.00	B0	LUMP SUM
02	21406	20965025201	\$ -	\$ 205,952.00	\$ -	\$ -	\$ -	\$ -	\$ 205,952.00	\$ 205,952.00	\$ 4,689,291.00	\$ 4,484,106.00	\$ (205,185.00)	\$ 4,276,840.00	B6	LIQUIDATED SAVINGS
02	21407	20969915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 463,999.00	\$ 463,999.00	\$ -	\$ 525,882.00	B0	LUMP SUM
02	21411	21294945201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (8,731.00)	\$ 7,073,447.00	\$ 7,073,447.00	\$ -	\$ 6,694,144.00	B0	LUMP SUM
02	21454	20791115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,667,437.00	\$ 8,726,269.00	\$ 58,832.00	\$ 5,181,085.00		
02	21477	20775915201	\$ -	\$ 151,960.00	\$ -	\$ -	\$ -	\$ -	\$ 151,960.00	\$ 151,960.00	\$ 11,767,704.00	\$ 11,891,339.00	\$ 123,635.00	\$ 13,124,100.00	B6	LIQUIDATED SAVINGS
02	21479	21037415201	\$ -	\$ 298,680.00	\$ -	\$ -	\$ -	\$ -	\$ 298,680.00	\$ 298,680.00	\$ 11,544,772.00	\$ 11,500,795.00	\$ (43,978.00)	\$ 9,875,658.00	B0	LUMP SUM
02	21480	21051825201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 140,721.00	\$ 140,721.00	\$ -	\$ 234,714.00	B0	LUMP SUM
02	21496	40462735201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 356,267.00	\$ 356,267.00	\$ -	\$ 401,342.00		
02	21497	40462745201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 435,514.00	\$ 435,514.00	\$ -	\$ 628,584.00		
02	21498	40462755201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 420,985.00	\$ 420,985.00	\$ -	\$ 726,765.00		
02	21510	20926525201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,061,352.00	\$ 1,101,237.00	\$ 39,885.00	\$ 1,270,870.00	B0	LUMP SUM
02	21513	21079925201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,256.00	\$ 800,594.00	\$ 800,729.00	\$ 135.00	\$ 709,423.00		
02	21546	20802025201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,386,792.00	\$ 2,402,580.00	\$ 15,788.00	\$ 2,784,216.00	B0	LUMP SUM
02	21605	20778125201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 175,534.00	\$ 172,814.00	\$ (2,720.00)	\$ 352,250.00	B0	LUMP SUM
02	21609	21045525201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 80,081.00	\$ 77,905.00	\$ (2,176.00)	\$ 155,586.00	B0	LUMP SUM
02	21610	21212215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 241,793.00	\$ 262,468.00	\$ 20,675.00	\$ 322,666.00	B0	LUMP SUM
02	21622	40392015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 205,402.00	\$ 205,402.00	\$ -	\$ 241,213.00	B0	LUMP SUM
02	21662	21346925201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 435,167.00	\$ 435,167.00	\$ -	\$ 518,300.00	B0	LUMP SUM
02	21683	40462785201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 220,204.00	\$ 220,204.00	\$ -	\$ 307,359.00		
03	E3B67	41110115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 151,738.00	\$ 151,738.00	\$ -		B0	LUMP SUM

Construction Cost and Time  
 Innovative Contract Information  
 For Contracts Completed Through First Quarter Fiscal Year 2003/2004

District	Contract Number	Financial Project ID	Contract Name	Designer Vendor ID	Designer Name	CEI Vendor ID	CEI Name	Letting Date
03	E3C02	40527315201	MITCHELL BROTHERS, INC.	VF5914033980	METRIC ENGINEERING, INC.	N/A	N/A	6/13/2002
03	E3C06	40619515201	CARR ENGINEERING & CONSTRUCTION, I	VF3623388110	H. W. LOCKNER, INC.	N/A	N/A	10/10/2002
03	E3C07	40619615201	PNEUMATIC CONCRETE CO., INC.	N/A	N/A	N/A	N/A	9/12/2002
03	E3C11	40619415201	CARTER'S CONTRACTING SERVICES, INC	VF3623388110	H. W. LOCHNER, INC.	N/A	N/A	9/12/2002
03	E3C13	41300015201	M.B.E.,INC.	N/A	N/A	N/A	N/A	9/12/2002
03	E3C16	41225415201	PCL CIVIL CONSTRUCTORS, INC.	F36233881100	H. W. LOCKNER	F63024701400	VOLKERT CONSTRUCTION, IN	2/13/2003
03	E3C17	40663615201	MURPHREE BRIDGE CORPORATION	N/A	N/A	N/A	N/A	4/10/2003
03	T3004	21868015201	APAC-FLORIDA, INC.	VF6507446720	THE K-F GROUP, INC	VF6302470140	VOLKERT CONSTRUCTION, IN	10/30/2002
03	T3008	40747915201	HIGHWAY SAFETY DEVICES, INC.	N/A	N/A	N/A	N/A	12/4/2002
03	T3017	40748015201	HIGHWAY SAFETY DEVICES, INC.	N/A	N/A	N/A	N/A	5/21/2003
03	19540	21847915201	PCL CIVIL CONSTRUCTORS INC	VF5916855500	METRIC ENGINEERING	VF5929804690	FIGG CONSTRUCTION SERVI	6/19/1996
03	19706	21946215201	WHITE CONSTRUCTION CO	VF3623388110	H. W. LOCHNER	N/A	N/A	1/29/1997
03	19735	21936215201	WHITE CONSTRUCTION CO	VF6107345650	AMERICAN CONSULTING ENGINEERING	VF5916855500	METRIC ENGINEERING, INC.	2/26/1997
03	19762	21934915201	ANDERSON COLUMBIA CO., INC.	VF3609822700	DELEUW, CATHER & COMPANY INC.	VF5931427600	WILLIAM EARTH SCIENCES, IN	3/26/1997
03	19789	21914315201	FAIRCHILD-FLA CONSTRUCTION	VF5926955530	P H & A	VF5916855500	METRIC ENGINEERING, INC.	4/30/1997
03	19934	22066215201	WHITE CONSTRUCTION CO	VF4706805680	HDR ENGINEERING, INC.	VF6302470140	VOLKERT CONSTRUCTION SE	9/24/1997
03	20160	21981715201	FAIRCHILD-FLA CONSTRUCTION	VF5908961380	PBS & J	N/A	N/A	5/20/1998
03	20198	22263615201	ANDERSON COLUMBIA CO., INC.	VF5916631600	GENESIS GROUP	VF5916855500	METRIC ENGINEERING, INC.	6/17/1998
03	20381	21977615201	WHITE CONSTRUCTION CO	VF5916631600	GENESIS GROUP	VF5208180930	GREENHORNE & O'MARA	12/2/1998
03	20490	21982315201	WHITE CONSTRUCTION CO	VF4316230920	HNTB CORPORATION	VF1329635200	PARSONS BRINCKERHOFF CO	3/31/1999
03	20506	21979115201	WHITE CONSTRUCTION CO	VF5916631600	GENESIS GROUP	N/A	N/A	4/28/1999
03	20507	21987315201	WHITE CONSTRUCTION CO	VF5916631600	GENESIS GROUP	N/A	N/A	4/28/1999
03	20549	21890915201	PEAVY & SON CONSTRUCTION CO., I	VF5916771450	KISINGER CAMPO & ASSOCIATES	VF1125370740	GREENMAN-PEDERSEN, INC.	5/26/1999
03	20591	21894715201	MITCHELL BROTHERS, INC.	VF3623388110	H. W. LOCHNER, INC.(JACK N. BOX, P.	VF1125370740	GREENMAN-PEDERSEN, INC.	6/23/1999
03	20598	22262215201	ANDERSON COLUMBIA CO., INC.	VF5911519970	CARR SMITH CORRADINO	VF5928279300	MEHTA & ASSOCIATES, INC.	6/23/1999
03	20645	21937415201	ANDERSON COLUMBIA CO., INC.	VF5934731160	VARNUM & ASSOCIATES	N/A	N/A	7/28/1999
03	20646	21985015201	MITCHELL BROTHERS, INC.	F95-43166170	DAMES & MOORE	N/A	IN HOUSE	7/28/1999
03	20647	22040515201	COUCH CONSTRUCTION LP	VF5908571840	BASKERVILLE DONOVAN, INC.	VF5926064840	EISMAN & RUSSO, INC.	7/28/1999
03	20767	22024815201	COUCH CONSTRUCTION LP	N/A	N/A	N/A	N/A	12/1/1999
03	20777	21795415201	WHITE CONSTRUCTION CO	N/A	N/A	N/A	N/A	1/26/2000
03	20844	22256915201	APAC-FLORIDA INC	VF5934711600	VARNUM & ASSOCIATES, INC.	VF5916855500	METRIC ENGINEERING, INC.	3/29/2000
03	20902	21789515201	ANDERSON COLUMBIA CO., INC.	VF	PARSONS BRINCKERHOFF	VF5916855500	METRIC ENGINEERING, INC	5/24/2000
03	20908	22256715201	WHITE CONSTRUCTION COMPANY, INC	VF5934731160	VARNUM & ASSOCIATES, INC.	VF5916855500	METRIC ENGINEERING, INC.	5/24/2000
03	21033	21987915201	PEAVY & SON CONSTRUCTION CO., I	VF5916613600	GENESIS GROUP	N/A	N/A	9/27/2000
03	21081	21865315201	GULF-ATLANTIC CONSTRUCTORS, INC	VF4706805680	HDR ENGINEERING, INC.	591294824004	CARLAN KILLAM CONSULTING	12/6/2000
03	21083	22247215201	ANDERSON COLUMBIA CO., INC.	VF5931700270	SYLLA, INC.	VF6302470140	VOLKERT CONSTRUCTION SE	12/6/2000
03	21122	22276915201	APAC-FLORIDA INC	VF5930579830	BRINDLEY PIETERS & ASSOCIATES, INC	VF6302470140	VOLKERT CONSTRUCTION, IN	1/24/2001
03	21150	21852315201	ANDERSON COLUMBIA CO., INC.	VF4706805680	HDR ENGINEERING	VF6302470140	VOLKERT CONSTRUCTION SE	2/28/2001
03	21235	21937915201	ANDERSON COLUMBIA CO., INC.	VF	DAVID H. MELVIN	N/A	N/A	5/23/2001
03	21328	21945015201	THE SCRUGGS COMPANY	VF5929903360	DAVID H. MELVIN, INC.	VF1329635200	PARSONS BRINCKERHOFF CO	8/29/2001
03	21329	21987715201	SANDCO INC	VF5916855500	METRIC ENGINEERING, INC.	VF1329635200	PARSONS BRINCKERHOFF CO	8/29/2001
03	21378	21867515201	APAC-FLORIDA INC	VF3609822700	PARSON'S TRANSPORTATION	N/A	N/A	10/31/2001
03	21379	21868715201	PANHANDLE GRADING & PAVING, INC	VF5917911740	JOHN BURKETT, DRMP	N/A	N/A	10/31/2001
03	21381	22064315201	C. W. ROBERTS CONTRACTING, INC.	N/A	N/A	N/A	N/A	10/31/2001
03	21413	22025315201	ANDERSON COLUMBIA CO., INC.	VF6803311370	HARDING LAWSON ASSOCIATES	N/A	N/A	12/5/2001
03	21414	22044115201	ANDERSON COLUMBIA CO., INC.	VF5917911740	D.R.M.P., INC.	VF6302470140	VOLKERT CONSTRUCTION SE	12/5/2001
03	21456	21869115201	GULF-ATLANTIC CONSTRUCTORS, INC	VF4706805680	HDR ENGINEERING, INC.	VF5912948240	CARLAN KILLAM CONSULTING	2/27/2002
03	21515	21944815201	PEAVY & SON CONSTRUCTION CO., I	VF5929903360	DAVID H. MELVIN, INC.	VF1125370740	GREENMAN-PEDERSEN, INC.	4/24/2002
03	21516	21987615201	PEAVY & SON CONSTRUCTION CO., I	F39096508200	OWEN AYRES & ASSOCIATES, INC.	N/A	N/A	4/24/2002
03	21519	22248015201	APAC-FLORIDA INC	VF5707162000	THE LPA GROUP, INC.	VF6302470140	VOLKERT CONSTRUCTION, IN	4/24/2002
03	21529	40378815201	FAIRCHILD-FLA CONSTRUCTION	N/A	N/A	N/A	N/A	4/24/2002
03	21530	40379115201	MURPHREE BRIDGE CORP	N/A	N/A	N/A	N/A	4/24/2002
03	21555	22024615201	ANDERSON COLUMBIA CO., INC.	F68014686100	HARDING ESC	VF5916855500	METRIC ENGINEERING	5/22/2002
03	21565	40378315201	ROYAL AMERICAN CONSTRUCTION CO	F59168555003	METRIC ENGINEERING, INC.	N/A	IN HOUSE	5/22/2002



District	Contract Number	Financial Project ID	Innovative Contracting Adjustments							Total Innovative Contracting Adjustments	Total Adjustments	Regular Work + Total Adjustments	Actual Expenditures	Actual Expenditures - CRS Amounts Paid	DOT Original Estimate	Innovative Contract Type	
			Incentives	Liquidated Savings	No Excuse Bonuses	Escalating Incentive / Disincentive	A + B Disincentive	Lane Rental	Code							Description	
03	E3C02	40527315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 324,029.00	\$ 324,029.00	\$ -				
03	E3C06	40619515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 252,727.00	\$ 263,603.00	\$ 10,876.00				
03	E3C07	40619615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 98,703.00	\$ 98,703.00	\$ -			B0	LUMP SUM
03	E3C11	40619415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 291,181.00	\$ 291,181.00	\$ -				
03	E3C13	41300015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 309,946.00	\$ 309,946.00	\$ -				
03	E3C16	41225415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,101,656.00	\$ 2,118,632.00	\$ 16,976.00				
03	E3C17	40663615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 560,988.00	\$ 560,988.00	\$ -				
03	T3004	21868015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,217,982.00	\$ 2,282,148.00	\$ 64,166.00			B0	LUMP SUM
03	T3008	40747915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 25,860.00	\$ 25,860.00	\$ -				
03	T3017	40748015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 297,738.00	\$ 297,738.00	\$ -				
03	19540	21847915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 221,953.00	\$23,711,747.00	\$23,711,747.00	\$ -	\$ 24,067,100.00		
03	19706	21946215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 230,495.00	\$ 5,538,935.00	\$ 5,658,339.00	\$ 119,405.00	\$ 8,776,388.00		
03	19735	21936215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (440,926.00)	\$ 6,938,010.00	\$ 6,938,010.00	\$ -	\$ 7,379,167.00		
03	19762	21934915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,000.00	\$ 4,838,192.00	\$ 4,889,314.00	\$ 51,122.00	\$ 4,609,967.00		
03	19789	21914315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,804,946.00	\$ 7,804,946.00	\$ -	\$ 9,840,462.00		
03	19934	22066215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 75,000.00	\$ 4,810,746.00	\$ 4,810,746.00	\$ -	\$ 6,004,033.00		
03	20160	21981715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,192,954.00	\$ 1,201,204.00	\$ 8,250.00	\$ 1,223,040.00		
03	20198	22263615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$1,703,264.00	\$17,941,970.00	\$18,948,702.00	\$ 1,006,733.00	\$ 16,806,269.00		
03	20381	21977615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,626,089.00	\$ 9,626,089.00	\$ -	\$ 10,565,604.00		
03	20490	21982315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,656,495.00	\$ 2,694,759.00	\$ 38,265.00	\$ 2,940,409.00		
03	20506	21979115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,180,952.00	\$ 1,180,952.00	\$ -	\$ 1,325,540.00		
03	20507	21987315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 698,950.00	\$ 698,950.00	\$ -	\$ 957,829.00		
03	20549	21890915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,838,943.00	\$ 2,839,183.00	\$ 240.00	\$ 2,809,876.00		
03	20591	21894715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (7,296.00)	\$ 1,352,547.00	\$ 1,352,547.00	\$ -	\$ 1,414,976.00		
03	20598	22262215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$11,816,118.00	\$11,816,118.00	\$ -	\$ 13,202,930.00		
03	20645	21937415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (12,160.00)	\$ 2,131,930.00	\$ 2,131,930.00	\$ -	\$ 2,437,696.00		
03	20646	21985015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 54,346.00	\$ 499,437.00	\$ 514,589.00	\$ 15,152.00	\$ 393,390.00		
03	20647	22040515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$10,934,504.00	\$10,784,504.00	\$ (150,000.00)	\$ 10,261,228.00		
03	20767	22024815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (40,759.00)	\$ 2,361,724.00	\$ 2,361,724.00	\$ -	\$ 2,868,083.00		
03	20777	21795415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (65,664.00)	\$ 907,568.00	\$ 907,568.00	\$ -	\$ 1,052,100.00		
03	20844	22256915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (25,272.00)	\$ 2,870,359.00	\$ 2,870,359.00	\$ -	\$ 3,384,556.00		
03	20902	21789515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$10,092,643.00	\$10,092,643.00	\$ -	\$ 7,708,614.00	B5	INCENTIVE/DISINCENTIVE
03	20908	22256715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,801,958.00	\$ 6,802,032.00	\$ 74.00	\$ 8,027,914.00		
03	21033	21987915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 538,974.00	\$ 538,974.00	\$ -	\$ 419,583.00		
03	21081	21865315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (150.00)	\$ 6,734,971.00	\$ 6,734,971.00	\$ -	\$ 6,324,402.00		
03	21083	22247215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$12,168,034.00	\$12,168,034.00	\$ -	\$ 9,264,040.00		
03	21122	22276915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,482,517.00	\$ 8,482,517.00	\$ -	\$ 9,356,910.00		
03	21150	21852315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,527,850.00	\$ 6,527,850.00	\$ -	\$ 8,597,529.00	B2	A + B BIDDING
03	21235	21937915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,974,665.00	\$ 2,974,665.00	\$ -	\$ 3,428,498.00		
03	21328	21945015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (82,067.00)	\$ 912,106.00	\$ 912,106.00	\$ -	\$ 1,505,872.00	B0	LUMP SUM
03	21329	21987715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 660,827.00	\$ 661,686.00	\$ 859.00	\$ 661,073.00		
03	21378	21867515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,513,501.00	\$ 1,532,909.00	\$ 19,408.00	\$ 1,590,946.00		
03	21379	21868715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 513,272.00	\$ 513,272.00	\$ -	\$ 556,227.00		
03	21381	22064315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$12,662,798.00	\$12,662,798.00	\$ -	\$ 14,520,086.00	B2	A + B BIDDING
03	21413	22025315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,842,336.00	\$ 2,842,339.00	\$ 3.00	\$ 2,814,696.00		
03	21414	22044115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,805,231.00	\$ 1,805,231.00	\$ -	\$ 1,860,574.00		
03	21456	21869115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,196,839.00	\$ 2,196,839.00	\$ -	\$ 2,455,557.00		
03	21515	21944815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,424,226.00	\$ 3,468,973.00	\$ 44,747.00	\$ 3,493,249.00		
03	21516	21987615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,053,580.00	\$ 2,053,580.00	\$ -	\$ 1,570,000.00	B0	LUMP SUM
03	21519	22248015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,024,157.00	\$ 1,024,157.00	\$ -	\$ 892,785.00		
03	21529	40378815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 700,896.00	\$ 700,896.00	\$ -	\$ 792,863.00		
03	21530	40379115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (9,016.00)	\$ 560,204.00	\$ 569,220.00	\$ 9,016.00	\$ 499,836.00		
03	21555	22024615201	\$ -	\$ 67,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 67,000.00	\$ 67,000.00	\$ 3,306,234.00	\$ 3,239,234.00	\$ (67,000.00)	\$ 2,920,842.00	B6	LIQUIDATED SAVINGS
03	21565	40378315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 629,573.00	\$ 629,573.00	\$ -	\$ 652,411.00		

Construction Cost and Time  
 Innovative Contract Information  
 For Contracts Completed Through First Quarter Fiscal Year 2003/2004

District	Contract Number	Financial Project ID	Contract Name	Designer Vendor ID	Designer Name	CEI Vendor ID	CEI Name	Letting Date
03	21612	21867915201	ANDERSON COLUMBIA CO., INC.	VF2216235190	EDWARDS & KELCEY	VF6308776110	VOLKERT	7/31/2002
03	21613	21868515201	ANDERSON COLUMBIA CO., INC.	VF5923681490	MICHAEL HOLCOMB, AIKENHEAD & ODO	N/A	N/A	7/31/2002
03	21623	40392715201	ANDERSON COLUMBIA CO., INC.	N/A	N/A	N/A	N/A	7/31/2002
03	21624	40395315201	MITCHELL BROTHERS, INC.	N/A	N/A	N/A	N/A	7/31/2002
03	21629	40566815201	SCOOTER CONSTRUCTION	VF5920368610	LOCHRANE ENGINEERING, INC.	N/A	N/A	7/31/2002
03	21636	21806515201	C. W. ROBERTS CONTRACTING, INC.	VF593494630	TRANSPRO GROUP, INC.	N/A	N/A	8/28/2002
03	21639	22044515201	APAC-FLORIDA INC	VF5917911740	DYER, RIDDLE, MILLS & PRECOURT, INC	VF5912948240	HATCH MOTT MACDONALD	8/28/2002
03	21645	40392215201	C. W. ROBERTS CONTRACTING, INC.	VF5929903360	DAVID H MELVIN, INC.	VF5916855500	METRIC ENGINEERING, INC.	8/28/2002
03	21666	22025415201	APAC-FLORIDA INC	N/A	N/A	N/A	N/A	9/25/2002
03	21676	40378415201	FAIRCHILD-FLA CONSTRUCTION	N/A	N/A	N/A	N/A	9/25/2002
03	21677	40378715201	FAIRCHILD-FLA CONSTRUCTION	N/A	N/A	N/A	N/A	9/25/2002
03	21681	40395215201	APAC-FLORIDA INC	VF5934731160	VARNUM & ASSOCIATES, INC.	VF5916855500	METRIC ENGINEERING, INC.	9/25/2002
04	E4C28	22821515201	MAYO CONTRACTING, INC.	N/A	N/A	N/A	N/A	1/12/2001
04	E4C29	22977215201	QUINN CONSTRUCTION, INC.	VF1318425180	HARDESTY & HANOVER	VF8406765270	URS-GREINER CORPORATION	2/9/2001
04	E4C30	22813715201	PCL CIVIL CONSTRUCTORS INC	N/A	N/A	N/A	N/A	2/9/2001
04	E4C42	40635215201	SIEG & SONS, INC.	N/A	HARDESTY & HANOVER	N/A	N/A	6/1/2001
04	E4C48	22824915201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	5/4/2001
04	E4C50	22795015201	WEEKLEY ASPHALT PAVING INC	N/A	N/A	N/A	N/A	6/1/2001
04	E4C70	40973315201	GILBERT SOUTHERN CORP.	N/A	N/A	N/A	N/A	10/16/2001
04	E4C71	23165815201	M & J CONSTRUCTION COMPANY OF PINE	N/A	N/A	N/A	N/A	10/26/2001
04	E4C94	41112815201	MASTEC NORTH AMERICA, INC.	N/A	N/A	N/A	N/A	12/14/2001
04	E4D11	22985915201	COMMUNITY ASPHALT CORP.	VF6505464590	AMERICAN CONSULTING ENGINEERS O	VF2510219930	TRUMBULL CORPORATION	4/18/2002
04	E4D13	22823815201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	3/22/2002
04	E4D40	41065515201	PRECISION TRAFFIC COUNTING INC., D	N/A	N/A	N/A	N/A	4/5/2002
04	E4D53	40484715201	COASTAL MARINE CONSTRUCTION, INC.	N/A	N/A	N/A	RICARDO ESTRIPAUT	7/26/2002
04	E4D64	41126815201	PCL CIVIL CONSTRUCTORS, INC.	N/A	N/A	N/A	N/A	12/18/2002
04	E4D71	40485015201	SIEG & SONS, INC.	VF4706805680	HARDESTY & HANOVER	N/A	RICARDO ESTRIPAUT	10/4/2002
04	E4D75	23029815201	DICKERSON FLORIDA INC	N/A	N/A	N/A	N/A	2/7/2003
04	E4D79	41336215201	TENEX ENTERPRISES, INC.	N/A	N/A	N/A	N/A	11/1/2002
04	E4G02	41368415201	MASTEC NORTH AMERICA, INC.	N/A	N/A	N/A	N/A	4/4/2003
04	E4G17	41133815201	GILBERT SOUTHERN CORP	N/A	N/A	N/A	N/A	5/9/2003
04	E4G32	22881925201	CUSTOM BUILT MARINE CONSTRUCTION,	N/A	N/A	N/A	N/A	6/24/2003
04	T4006	40651315201	WEEKLEY ASPHALT PAVING, INC.	N/A	N/A	N/A	N/A	12/4/2002
04	20171	22882115201	PCL CIVIL CONSTRUCTORS INC	N/A	KEITH & SCHNARS, P.A.	N/A	FIGG CONSTRUCTION SERVI	5/20/1998
04	20845	22739115201	TRIPLE R PAVING INC	N/A	N/A	N/A	N/A	3/29/2000
04	20876	22807815201	WEEKLEY ASPHALT PAVING, INC.	N/A	N/A	N/A	N/A	4/26/2000
04	20989	22822415201	WEEKLEY ASPHALT PAVING, INC.	N/A	N/A	N/A	N/A	7/26/2000
04	21037	23149515201	AMERISEAL NORTHEAST FLORIDA INC	N/A	N/A	N/A	N/A	9/27/2000
04	21089	22808015201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	12/6/2000
04	21093	23027915201	COMMUNITY ASPHALT CORP.	N/A	CONSUL-TECH ENGINEERING, INC.	N/A	KCCS, INC.	12/6/2000
04	21127	23680715201	ASTALDI CONSTRUCTION CORP.	N/A	N/A	N/A	N/A	1/24/2001
04	21155	22788215201	RUSSELL ENGINEERING, INC	N/A	N/A	N/A	N/A	2/28/2001
04	21156	22822115201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	2/28/2001
04	21186	23029515201	DICKERSON FLORIDA INC	N/A	KEITH & SCHNARS	N/A	KCCS, INC.	3/28/2001
04	21210	22860315201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	KEITH & SCHNARS, P.A.	4/25/2001
04	21213	23164915201	PAVEX CORPORATION	N/A	N/A	N/A	N/A	4/25/2001
04	21238	22860415201	RANGER CONSTRUCTION INDUSTRIES,	N/A	N/A	N/A	KEITH & SCHNARS, PA	5/23/2001
04	21301	22817615201	WEEKLEY ASPHALT PAVING, INC.	N/A	N/A	N/A	N/A	7/25/2001
04	21303	23072215201	RIC MAN INTERNATIONAL INC	N/A	N/A	N/A	N/A	7/25/2001
04	21337	23123515201	WEEKLEY ASPHALT PAVING, INC.	VF9543166170	DAMES & MOORE	VF5907530390	WEEKLEY ASPHALT PAVING,	8/29/2001
04	21382	22860715201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	10/31/2001
04	21417	22975615201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	12/5/2001
04	21418	22975815201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	12/5/2001
04	21481	22862415201	COMMUNITY ASPHALT CORP.	N/A	ADAIR & BRADY, INC. -DAVID J. CLIFF	N/A	N/A	3/27/2002

District	Contract Number	Financial Project ID	Original Contract Amount	Present Contract Amount	Regular Work To Date (From CRS)	Total CRS SA Allocated Amount	Total CRS Contract Adjustments	Actual Expenditure (From FM System)	Contract Adjustments						Total Contract Adjustments
									Liquidated Damages	Freight Adjustments	Court Orders	Arbitration Orders	Other Adjustments	Damage Recovery	
03	21612	21867915201	\$ 2,143,810.00	\$ 2,252,880.00	\$ 2,227,817.00	\$ 109,070.00	\$ -	\$ 2,268,826.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
03	21613	21868515201	\$ 359,289.00	\$ 369,725.00	\$ 355,435.00	\$ 10,435.00	\$ (3,371.00)	\$ 352,064.00	\$ -	\$ -	\$ -	\$ -	\$ (3,371.00)	\$ -	\$ (3,371.00)
03	21623	40392715201	\$ 491,889.00	\$ 491,889.00	\$ 473,140.00	\$ -	\$ (528.00)	\$ 472,612.00	\$ -	\$ -	\$ -	\$ -	\$ (528.00)	\$ -	\$ (528.00)
03	21624	40395315201	\$ 929,051.00	\$ 929,051.00	\$ 944,673.00	\$ -	\$ -	\$ 944,673.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
03	21629	40566815201	\$ 127,892.00	\$ 142,313.00	\$ 144,155.00	\$ 14,421.00	\$ -	\$ 144,155.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
03	21636	21806515201	\$ 432,915.00	\$ 479,985.00	\$ 457,198.00	\$ 47,070.00	\$ -	\$ 457,198.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
03	21639	22044515201	\$ 2,271,427.00	\$ 2,359,475.00	\$ 2,401,993.00	\$ 88,048.00	\$ -	\$ 2,401,993.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
03	21645	40392215201	\$ 3,537,034.00	\$ 3,506,134.00	\$ 3,587,444.00	\$ (30,900.00)	\$ -	\$ 3,587,444.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
03	21666	22025415201	\$ 621,598.00	\$ 621,598.00	\$ 610,370.00	\$ -	\$ (4,716.00)	\$ 605,654.00	\$ -	\$ -	\$ -	\$ -	\$ (4,716.00)	\$ -	\$ (4,716.00)
03	21676	40378415201	\$ 591,041.00	\$ 591,041.00	\$ 563,201.00	\$ -	\$ -	\$ 563,201.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
03	21677	40378715201	\$ 322,611.00	\$ 322,611.00	\$ 316,143.00	\$ -	\$ -	\$ 316,143.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
03	21681	40395215201	\$ 1,479,340.00	\$ 1,480,215.00	\$ 1,451,239.00	\$ 876.00	\$ -	\$ 1,451,239.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4C28	22821515201	\$ 751,622.00	\$ 772,260.00	\$ 729,318.00	\$ 20,638.00	\$ 38,000.00	\$ 729,318.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4C29	22977215201	\$ 3,128,996.00	\$ 3,265,259.00	\$ 3,445,194.00	\$ 136,262.00	\$ -	\$ 3,445,194.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4C30	22813715201	\$ 4,797,592.00	\$ 5,579,225.00	\$ 5,593,018.00	\$ 781,634.00	\$ 67,500.00	\$ 5,593,261.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4C42	40635215201	\$ 1,658,979.00	\$ 1,854,579.00	\$ 1,849,674.00	\$ 195,600.00	\$ 41,000.00	\$ 1,849,674.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4C48	22824915201	\$ 2,046,931.00	\$ 2,046,931.00	\$ 1,883,641.00	\$ -	\$ -	\$ 1,887,126.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4C50	22795015201	\$ 1,569,131.00	\$ 1,722,939.00	\$ 1,704,459.00	\$ 153,808.00	\$ 109,433.00	\$ 1,743,945.00	\$ -	\$ -	\$ -	\$ -	\$ 34,433.00	\$ -	\$ 34,433.00
04	E4C70	40973315201	\$ 10,977,000.00	\$ 11,381,203.00	\$ 11,377,720.00	\$ 404,203.00	\$ -	\$ 11,377,720.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4C71	23165815201	\$ 5,033,504.00	\$ 5,663,524.00	\$ 5,438,726.00	\$ 630,020.00	\$ -	\$ 5,438,726.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4C94	41112815201	\$ 157,550.00	\$ 183,079.00	\$ 178,448.00	\$ 5,530.00	\$ -	\$ 178,448.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4D11	22985915201	\$ 9,144,400.00	\$ 9,137,400.00	\$ 9,054,848.00	\$ (7,001.00)	\$ 164,356.00	\$ 9,519,552.00	\$ -	\$ -	\$ -	\$ -	\$ 164,356.00	\$ -	\$ 164,356.00
04	E4D13	22823815201	\$ 4,871,000.00	\$ 5,005,558.00	\$ 4,978,474.00	\$ 134,558.00	\$ -	\$ 5,009,120.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4D40	41065515201	\$ 408,764.00	\$ 433,764.00	\$ 392,492.00	\$ 25,000.00	\$ -	\$ 392,492.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4D53	40484715201	\$ 395,365.00	\$ 427,540.00	\$ 406,322.00	\$ 32,175.00	\$ -	\$ 406,322.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4D64	41126815201	\$ 2,145,000.00	\$ 2,195,000.00	\$ 2,172,988.00	\$ 50,000.00	\$ -	\$ 2,187,988.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4D71	40485015201	\$ 91,736.00	\$ 112,084.00	\$ 108,084.00	\$ 20,348.00	\$ -	\$ 108,084.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4D75	23029815201	\$ 1,478,512.00	\$ 1,478,512.00	\$ 1,392,918.00	\$ -	\$ 89,079.00	\$ 1,378,827.00	\$ -	\$ -	\$ -	\$ -	\$ (921.00)	\$ -	\$ (921.00)
04	E4D79	41336215201	\$ 218,752.00	\$ 248,752.00	\$ 254,204.00	\$ 30,000.00	\$ -	\$ 254,204.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4G02	41368415201	\$ 275,162.00	\$ 275,162.00	\$ 257,271.00	\$ -	\$ -	\$ 257,271.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4G17	41133815201	\$ 553,792.00	\$ 608,111.00	\$ 515,685.00	\$ 54,319.00	\$ -	\$ 515,685.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	E4G32	22881925201	\$ 77,241.00	\$ 77,241.00	\$ 75,700.00	\$ -	\$ -	\$ 75,700.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	T4006	40651315201	\$ 521,819.00	\$ 521,819.00	\$ 490,498.00	\$ -	\$ -	\$ 490,498.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	20171	22882115201	\$ 30,787,058.00	\$ 32,595,984.00	\$ 32,068,066.00	\$ 1,808,926.00	\$ 9,000.00	\$ 32,093,308.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	20845	22739115201	\$ 7,210,049.00	\$ 7,693,471.00	\$ 7,339,310.00	\$ 483,422.00	\$ -	\$ 7,339,769.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	20876	22807815201	\$ 2,011,029.00	\$ 2,105,565.00	\$ 1,930,347.00	\$ 94,535.00	\$ (3,648.00)	\$ 1,926,699.00	\$ (3,648.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (3,648.00)
04	20989	22822415201	\$ 564,809.00	\$ 564,809.00	\$ 514,141.00	\$ -	\$ (17,024.00)	\$ 500,070.00	\$ (17,024.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (17,024.00)
04	21037	23149515201	\$ 425,285.00	\$ 425,285.00	\$ 1,219,508.00	\$ -	\$ -	\$ 1,219,508.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	21089	22808015201	\$ 9,691,765.00	\$ 9,880,104.00	\$ 10,027,790.00	\$ 188,340.00	\$ 500,000.00	\$ 10,027,790.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	21093	23027915201	\$ 4,198,177.00	\$ 5,001,003.00	\$ 5,054,993.00	\$ 802,826.00	\$ -	\$ 5,182,821.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	21127	23680715201	\$ 8,049,226.00	\$ 11,136,098.00	\$ 10,924,176.00	\$ 3,086,872.00	\$ (800.00)	\$ 10,923,376.00	\$ -	\$ -	\$ -	\$ -	\$ (800.00)	\$ -	\$ (800.00)
04	21155	22788215201	\$ 10,964,340.00	\$ 11,500,566.00	\$ 11,639,633.00	\$ 536,227.00	\$ 500,000.00	\$ 11,639,633.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	21156	22822115201	\$ 4,314,119.00	\$ 4,516,001.00	\$ 4,089,446.00	\$ 201,882.00	\$ 239,000.00	\$ 4,168,788.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	21186	23029515201	\$ 7,392,532.00	\$ 7,913,726.00	\$ 7,961,467.00	\$ 521,194.00	\$ -	\$ 7,961,467.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	21210	22860315201	\$ 4,285,205.00	\$ 4,491,733.00	\$ 4,483,179.00	\$ 206,529.00	\$ (31,590.00)	\$ 4,451,589.00	\$ (31,590.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (31,590.00)
04	21213	23164915201	\$ 2,688,807.00	\$ 2,799,986.00	\$ 2,761,997.00	\$ 111,179.00	\$ 47,000.00	\$ 2,758,997.00	\$ (3,000.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (3,000.00)
04	21238	22860415201	\$ 3,799,132.00	\$ 3,833,004.00	\$ 3,850,469.00	\$ 33,872.00	\$ 300,000.00	\$ 3,850,569.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	21301	22817615201	\$ 1,389,973.00	\$ 1,439,335.00	\$ 1,473,374.00	\$ 49,362.00	\$ 80,000.00	\$ 1,473,374.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	21303	23072215201	\$ 1,160,229.00	\$ 1,210,229.00	\$ 1,169,652.00	\$ 50,000.00	\$ -	\$ 1,241,986.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	21337	23123515201	\$ 1,116,873.00	\$ 1,330,522.00	\$ 1,244,364.00	\$ 213,650.00	\$ -	\$ 1,244,364.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	21382	22860715201	\$ 2,197,444.00	\$ 2,201,134.00	\$ 2,236,190.00	\$ 3,690.00	\$ -	\$ 2,241,598.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	21417	22975615201	\$ 2,576,594.00	\$ 2,626,594.00	\$ 2,439,937.00	\$ 50,000.00	\$ -	\$ 2,536,573.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	21418	22975815201	\$ 2,453,183.00	\$ 2,603,183.00	\$ 2,463,574.00	\$ 150,000.00	\$ -	\$ 2,463,574.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	21481	22862415201	\$ 1,297,186.00	\$ 1,264,367.00	\$ 1,264,340.00	\$ (32,819.00)	\$ -	\$ 1,266,487.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -

District	Contract Number	Financial Project ID	Innovative Contracting Adjustments							Total Innovative Contracting Adjustments	Total Adjustments	Regular Work + Total Adjustments	Actual Expenditures	Actual Expenditures - CRS Amounts Paid	DOT Original Estimate	Innovative Contract Type	
			Incentives	Liquidated Savings	No Excuse Bonuses	Escalating Incentive / Disincentive	A + B Disincentive	Lane Rental	Code							Description	
03	21612	21867915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,227,817.00	\$ 2,268,826.00	\$ 41,008.00	\$ 2,385,018.00	B6	LIQUIDATED SAVINGS	
03	21613	21868515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (3,371.00)	\$ 352,064.00	\$ 352,064.00	\$ -	\$ 303,224.00	B0	LUMP SUM	
03	21623	40392715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (528.00)	\$ 472,612.00	\$ 472,612.00	\$ -	\$ 555,058.00	B0	LUMP SUM	
03	21624	40395315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 944,673.00	\$ 944,673.00	\$ -	\$ 1,026,006.00			
03	21629	40566815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 144,155.00	\$ 144,155.00	\$ -	\$ 149,963.00			
03	21636	21806515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 457,198.00	\$ 457,198.00	\$ -	\$ 489,918.00			
03	21639	22044515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,401,993.00	\$ 2,401,993.00	\$ -	\$ 2,317,791.00			
03	21645	40392215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,587,444.00	\$ 3,587,444.00	\$ -	\$ 3,394,608.00			
03	21666	22025415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (4,716.00)	\$ 605,654.00	\$ 605,654.00	\$ -	\$ 456,000.00	B0	LUMP SUM	
03	21676	40378415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 563,201.00	\$ 563,201.00	\$ -	\$ 596,229.00			
03	21677	40378715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 316,143.00	\$ 316,143.00	\$ -	\$ 279,559.00			
03	21681	40395215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,451,239.00	\$ 1,451,239.00	\$ -	\$ 1,546,595.00			
04	E4C28	22821515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 38,000.00	\$ -	\$ 38,000.00	\$ 38,000.00	\$ 767,318.00	\$ 729,318.00	\$ (38,000.00)		B5	INCENTIVE/DISINCENTIVE
04	E4C29	22977215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,445,194.00	\$ 3,445,194.00	\$ -		B5	INCENTIVE/DISINCENTIVE	
04	E4C30	22813715201	\$ 67,500.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 67,500.00	\$ 67,500.00	\$ 5,660,518.00	\$ 5,593,261.00	\$ (67,257.00)		B5	INCENTIVE/DISINCENTIVE
04	E4C42	40635215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 41,000.00	\$ 41,000.00	\$ 1,890,674.00	\$ 1,849,674.00	\$ (41,000.00)		B3	LANE RENTAL	
04	E4C48	22824915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,883,641.00	\$ 1,887,126.00	\$ 3,485.00		B1	BONUS	
04	E4C50	22795015201	\$ -	\$ -	\$ 75,000.00	\$ -	\$ -	\$ -	\$ 75,000.00	\$ 109,433.00	\$ 1,813,892.00	\$ 1,743,945.00	\$ (69,947.00)		B1	BONUS	
04	E4C70	40973315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,377,720.00	\$ 11,377,720.00	\$ -		B8	DESIGN/BUILD (MAJOR)	
04	E4C71	23165815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,438,726.00	\$ 5,438,726.00	\$ -				
04	E4C94	41112815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 178,448.00	\$ 178,448.00	\$ -				
04	E4D11	22985915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 164,356.00	\$ 9,219,204.00	\$ 9,519,552.00	\$ 300,347.00		A3	DESIGN/BUILD (MINOR)*
04	E4D13	22823815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,978,474.00	\$ 5,009,120.00	\$ 30,646.00		A3	DESIGN/BUILD (MINOR)*	
04	E4D40	41065515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 392,492.00	\$ 392,492.00	\$ -				
04	E4D53	40484715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 406,322.00	\$ 406,322.00	\$ -				
04	E4D64	41126815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,172,988.00	\$ 2,187,988.00	\$ 15,000.00		A3	DESIGN/BUILD (MINOR)*	
04	E4D71	40485015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 108,084.00	\$ 108,084.00	\$ -				
04	E4D75	23029815201	\$ 90,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 90,000.00	\$ 89,079.00	\$ 1,481,997.00	\$ 1,378,827.00	\$ (103,170.00)		B1	BONUS	
04	E4D79	41336215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 254,204.00	\$ 254,204.00	\$ -				
04	E4G02	41368415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 257,271.00	\$ 257,271.00	\$ -				
04	E4G17	41133815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 515,685.00	\$ 515,685.00	\$ -				
04	E4G32	22881925201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 75,700.00	\$ 75,700.00	\$ -				
04	T4006	40651315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 490,498.00	\$ 490,498.00	\$ -				
04	20171	22882115201	\$ 9,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 9,000.00	\$ 9,000.00	\$ 32,077,066.00	\$ 32,093,308.00	\$ 16,243.00	\$ 36,659,727.00	B1	BONUS	
04	20845	22739115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,339,310.00	\$ 7,339,769.00	\$ 459.00	\$ 6,207,214.00	B1	BONUS	
04	20876	22807815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (3,648.00)	\$ 1,926,699.00	\$ 1,926,699.00	\$ -	\$ 2,073,322.00			
04	20989	22822415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (17,024.00)	\$ 497,117.00	\$ 500,070.00	\$ 2,953.00	\$ 545,628.00			
04	21037	23149515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,219,508.00	\$ 1,219,508.00	\$ -	\$ 558,800.00			
04	21089	22808015201	\$ -	\$ -	\$ 500,000.00	\$ -	\$ -	\$ -	\$ 500,000.00	\$ 500,000.00	\$ 10,527,790.00	\$ 10,027,790.00	\$ (500,000.00)	\$ 8,230,641.00	B1	BONUS	
04	21093	23027915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,054,993.00	\$ 5,182,821.00	\$ 127,828.00	\$ 3,167,362.00			
04	21127	23680715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (800.00)	\$ 10,923,376.00	\$ 10,923,376.00	\$ -	\$ 8,743,807.00			
04	21155	22788215201	\$ -	\$ -	\$ 500,000.00	\$ -	\$ -	\$ -	\$ 500,000.00	\$ 500,000.00	\$ 12,139,633.00	\$ 11,639,633.00	\$ (500,000.00)	\$ 11,084,661.00	B1	BONUS	
04	21156	22822115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 239,000.00	\$ 239,000.00	\$ 4,328,446.00	\$ 4,168,788.00	\$ (159,657.00)	\$ 3,826,468.00	B3	LANE RENTAL	
04	21186	23029515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,961,467.00	\$ 7,961,467.00	\$ -	\$ 7,682,419.00	B5	INCENTIVE/DISINCENTIVE	
04	21210	22860315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (31,590.00)	\$ 4,451,589.00	\$ 4,451,589.00	\$ -	\$ 4,625,906.00			
04	21213	23164915201	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,000.00	\$ 47,000.00	\$ 2,808,997.00	\$ 2,758,997.00	\$ (50,000.00)	\$ 2,760,166.00	B5	INCENTIVE/DISINCENTIVE	
04	21238	22860415201	\$ -	\$ -	\$ 300,000.00	\$ -	\$ -	\$ -	\$ 300,000.00	\$ 300,000.00	\$ 4,150,469.00	\$ 3,850,569.00	\$ (299,900.00)	\$ 4,539,976.00	B1	BONUS	
04	21301	22817615201	\$ 80,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 80,000.00	\$ 80,000.00	\$ 1,553,374.00	\$ 1,473,374.00	\$ (80,001.00)	\$ 1,376,064.00	B5	INCENTIVE/DISINCENTIVE	
04	21303	23072215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,169,652.00	\$ 1,241,986.00	\$ 72,335.00	\$ 1,191,502.00			
04	21337	23123515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,244,364.00	\$ 1,244,364.00	\$ -	\$ 1,001,320.00			
04	21382	22860715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,236,190.00	\$ 2,241,598.00	\$ 5,407.00	\$ 2,410,553.00			
04	21417	22975615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,439,937.00	\$ 2,536,573.00	\$ 96,636.00	\$ 2,542,577.00			
04	21418	22975815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,463,574.00	\$ 2,463,574.00	\$ -	\$ 2,654,948.00			
04	21481	22862415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,264,340.00	\$ 1,266,487.00	\$ 2,147.00	\$ 1,232,385.00			

District	Contract Number	Financial Project ID	Contract Name	Designer Vendor ID	Designer Name	CEI Vendor ID	CEI Name	Letting Date
04	21501	40652615201	APAC-FLORIDA INC	N/A	N/A	N/A	N/A	3/27/2002
04	21520	22860515201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	4/24/2002
04	21558	22827615201	ARAZOZA BROTHERS CORPORATION	N/A	N/A	N/A	N/A	5/22/2002
05	E5F06	40551515201	JONES BROS., INC.	N/A	SM CO#4=SA#1	N/A	N/A	5/30/2001
05	E5F35	41188215201	RKT CONSTRUCTORS, INC.	N/A	SM CO4 = UNILATERAL SA 1	N/A	N/A	3/7/2002
05	E5F39	24258225201	STATE CONTRACTING & ENGINEERING CO	N/A	SA#1 = SM CO#3	N/A	N/A	6/10/2002
05	E5F47	40709915201	CARTER'S CONTRACTING SERVICES, INC	N/A	N/A	N/A	N/A	8/6/2002
05	E5F55	41008615201	PARTHENON CONSTRUCTION COMPANY	N/A	N/A	N/A	N/A	11/5/2002
05	E5F56	41105325201	SIEG & AMBACHTSHEER, INC.	N/A	N/A	N/A	N/A	3/4/2003
05	E5F57	41028615201	SANTA CRUZ CONSTRUCTION, INC.	N/A	N/A	N/A	N/A	2/4/2003
05	E5F58	41307415201	SIEG & SONS, INC.	N/A	N/A	N/A	N/A	3/4/2003
05	E5F60	41376615201	CONTEMPORARY CONSTRUCTION SOUTH	N/A	N/A	N/A	N/A	3/4/2003
05	E5F61	41156615201	GDR ENGINEERING, INC.	N/A	N/A	N/A	N/A	5/6/2003
05	E5F62	40438715201	COASTAL MARINE CONSTRUCTION, INC.	N/A	N/A	N/A	N/A	4/8/2003
05	E5F63	41155615201	SANTA CRUZ CONSTRUCTION, INC.	N/A	SM CO#2 = SA # 1	N/A	N/A	5/6/2003
05	E5F64	41152715201	SIEG & SONS, INC.	N/A	N/A	N/A	N/A	5/6/2003
05	E5F99	40708915201	COASTAL GUNITE CONSTRUCTION CO.	N/A	N/A	N/A	N/A	8/5/2003
05	T5001	40412915201	MIDDLESEX CORPORATION (THE)	N/A	N/A	N/A	N/A	10/30/2002
05	T5003	40841115201	P & S PAVING, INC.	N/A	N/A	N/A	N/A	12/4/2002
05	T5004	40916815201	P & S PAVING, INC.	N/A	N/A	N/A	N/A	12/4/2002
05	T5005	40731515201	D.A.B. CONSTRUCTORS, INC.	N/A	N/A	N/A	N/A	1/29/2003
05	T5008	40393715201	APAC-FLORIDA, INC.	N/A	SA 1 = SM CO # 3	N/A	N/A	1/29/2003
05	T5011	40716415201	APAC-FLORIDA, INC.	N/A	N/A	N/A	N/A	2/26/2003
05	T5013	40917015201	D.A.B. CONSTRUCTORS, INC.	N/A	SM CO#2=SA#1	N/A	N/A	2/26/2003
05	T5014	40715515201	APAC-FLORIDA, INC.	N/A	N/A	N/A	N/A	2/26/2003
05	T5021	40916315201	P & S PAVING, INC.	N/A	N/A	N/A	N/A	4/30/2003
05	20719	23925515201	CONE & GRAHAM INC	N/A	N/A	N/A	N/A	9/29/1999
05	21023	40410915201	PAVEX CORPORATION	N/A	N/A	N/A	N/A	8/30/2000
05	21044	40517015201	CATHCART CONTRACTING CO	N/A	N/A	N/A	N/A	9/27/2000
05	21161	23835815201	D.A.B. CONSTRUCTORS, INC	N/A	N/A	N/A	N/A	2/28/2001
05	21251	23773415201	QUINN CONSTRUCTION AND BAY	N/A	N/A	N/A	N/A	5/23/2001
05	21307	23970815201	MARTIN K EBY CONSTRUCTION CO INC	N/A	N/A	N/A	N/A	7/25/2001
05	21421	23841125201	COASTAL MARINE CONSTRUCTION	N/A	N/A	N/A	N/A	12/5/2001
05	21466	40412515201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	2/27/2002
05	21489	24085515201	P & S PAVING	N/A	N/A	N/A	N/A	3/27/2002
05	21504	40715115201	THE MIDDLESEX CORPORATION	N/A	N/A	N/A	N/A	3/27/2002
05	21531	40413415201	HUBBARD CONSTRUCTION COMPANY	N/A	N/A	N/A	N/A	4/24/2002
05	21567	40413215201	APAC-FLORIDA INC	N/A	N/A	N/A	N/A	5/22/2002
05	21618	23771115201	P & S PAVING	N/A	N/A	N/A	N/A	7/31/2002
05	21621	40387515201	CATHCART CONTRACTING CO	N/A	N/A	N/A	N/A	7/31/2002
05	21625	40431215201	P & S PAVING	N/A	N/A	N/A	N/A	7/31/2002
05	21632	40823115201	CEM ENTERPRISES	N/A	SA1=SMCO 9	N/A	N/A	7/31/2002
05	21651	40903515201	FLORIDA INDUSTRIAL ELECTRIC, IN	N/A	N/A	N/A	N/A	8/28/2002
05	21653	40916215201	APAC-FLORIDA INC	N/A	N/A	N/A	N/A	8/28/2002
05	21654	41000215201	MONOKO INC	N/A	N/A	N/A	N/A	8/28/2002
06	E6A13	41067915201	ARAZOZA BROTHERS CORPORATION	N/A	N/A	N/A	N/A	5/30/2002
06	E6A21	25068375201	OGLESBY CONSTRUCTION, INC.	N/A	N/A	N/A	IN-HOUSE	11/29/2001
06	E6A22	41017815201	APAC-FLORIDA, INC.	N/A	N/A	N/A	N/A	4/11/2002
06	E6A31	25068385201	UNITED RENTALS HIGHWAY TECHNOLO	N/A	N/A	N/A	N/A	3/28/2002
06	E6A34	41265715201	ASTALDI CONSTRUCTION CORPORATION	N/A	N/A	N/A	N/A	6/20/2002
06	E6A52	40776015201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	2/28/2002
06	E6A54	40564515201	GENERAL ASPHALT CO	N/A	N/A	N/A	N/A	4/24/2003
06	E6A78	41122115201	RAYDAN ELECTRIC INC	N/A	N/A	N/A	N/A	7/25/2002
06	E6A84	41318015201	COASTAL MARINE CONSTRUCTION, INC.	N/A	TIMOTHY J. NOLES	N/A	HARDESTY & HANOVER	1/30/2003



District	Contract Number	Financial Project ID	Original Contract Amount	Present Contract Amount	Regular Work To Date (From CRS)	Total CRS SA Allocated Amount	Total CRS Contract Adjustments	Actual Expenditure (From FM System)	Contract Adjustments						Total Contract Adjustments
									Liquidated Damages	Freight Adjustments	Court Orders	Arbitration Orders	Other Adjustments	Damage Recovery	
04	21501	40652615201	\$ 465,638.00	\$ 465,638.00	\$ 448,506.00	\$ -	\$ 50,000.00	\$ 449,162.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	21520	22860515201	\$ 2,749,728.00	\$ 2,875,678.00	\$ 2,757,399.00	\$ 125,950.00	\$ -	\$ 2,805,853.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
04	21558	22827615201	\$ 598,368.00	\$ 556,359.00	\$ 479,240.00	\$ (42,009.00)	\$ -	\$ 479,240.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	E5F06	40551515201	\$ 13,960,000.00	\$ 14,086,193.00	\$ 14,002,616.00	\$ 126,193.00	\$ (42,441.00)	\$ 13,977,681.00	\$ -	\$ -	\$ -	\$ -	\$ (42,441.00)	\$ -	\$ (42,441.00)
05	E5F35	41188215201	\$ 2,162,387.00	\$ 2,232,659.00	\$ 2,212,139.00	\$ 70,272.00	\$ (7,728.00)	\$ 2,224,931.00	\$ -	\$ -	\$ -	\$ -	\$ -	#####	\$ (7,728.00)
05	E5F39	24258225201	\$ 2,990,013.00	\$ 2,990,013.00	\$ 2,990,013.00	\$ -	\$ -	\$ 2,990,013.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	E5F47	40709915201	\$ 175,100.00	\$ 175,100.00	\$ 165,600.00	\$ -	\$ -	\$ 160,868.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	E5F55	41008615201	\$ 96,950.00	\$ 96,950.00	\$ 92,285.00	\$ -	\$ -	\$ 92,285.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	E5F56	41105325201	\$ 460,000.00	\$ 460,000.00	\$ 459,928.00	\$ -	\$ -	\$ 459,928.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	E5F57	41028615201	\$ 446,987.00	\$ 446,987.00	\$ 424,987.00	\$ -	\$ -	\$ 424,987.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	E5F58	41307415201	\$ 142,707.00	\$ 142,707.00	\$ 142,274.00	\$ -	\$ -	\$ 142,274.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	E5F60	41376615201	\$ 87,399.00	\$ 87,399.00	\$ 85,099.00	\$ -	\$ -	\$ 85,099.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	E5F61	41156615201	\$ 165,000.00	\$ 165,000.00	\$ 160,000.00	\$ -	\$ -	\$ 160,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	E5F62	40438715201	\$ 624,500.00	\$ 624,500.00	\$ 602,316.00	\$ -	\$ -	\$ 602,316.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	E5F63	41155615201	\$ 138,401.00	\$ 141,900.00	\$ 119,647.00	\$ 3,500.00	\$ -	\$ 119,647.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	E5F64	41152715201	\$ 99,680.00	\$ 99,680.00	\$ 93,430.00	\$ -	\$ -	\$ 93,430.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	E5F99	40708915201	\$ 93,170.00	\$ 93,170.00	\$ 88,420.00	\$ -	\$ -	\$ 88,420.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	T5001	40412915201	\$ 1,775,847.00	\$ 1,775,847.00	\$ 1,749,606.00	\$ -	\$ -	\$ 1,778,806.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	T5003	40841115201	\$ 2,286,111.00	\$ 2,286,111.00	\$ 2,259,344.00	\$ -	\$ -	\$ 2,319,246.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	T5004	40916815201	\$ 1,458,008.00	\$ 1,458,008.00	\$ 1,410,485.00	\$ -	\$ -	\$ 1,441,579.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	T5005	40731515201	\$ 977,273.00	\$ 977,273.00	\$ 961,235.00	\$ -	\$ -	\$ 970,442.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	T5008	40393715201	\$ 1,369,419.00	\$ 1,385,846.00	\$ 1,337,719.00	\$ 16,427.00	\$ -	\$ 1,346,236.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	T5011	40716415201	\$ 1,152,770.00	\$ 1,152,770.00	\$ 1,076,144.00	\$ -	\$ -	\$ 1,074,747.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	T5013	40917015201	\$ 1,892,929.00	\$ 2,037,929.00	\$ 1,979,075.00	\$ 145,000.00	\$ -	\$ 1,974,375.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	T5014	40715515201	\$ 672,623.00	\$ 672,623.00	\$ 627,597.00	\$ -	\$ -	\$ 628,005.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	T5021	40916315201	\$ 2,246,921.00	\$ 2,246,921.00	\$ 2,298,615.00	\$ -	\$ -	\$ 2,246,442.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	20719	23925515201	\$ 19,764,565.00	\$ 20,532,533.00	\$ 20,475,125.00	\$ 767,968.00	\$ 392,000.00	\$ 20,475,125.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21023	40410915201	\$ 980,765.00	\$ 980,765.00	\$ 745,500.00	\$ -	\$ -	\$ 745,619.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21044	40517015201	\$ 922,526.00	\$ 937,526.00	\$ 921,690.00	\$ 15,000.00	\$ -	\$ 922,422.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21161	23835815201	\$ 10,225,767.00	\$ 10,617,638.00	\$ 10,698,157.00	\$ 391,871.00	\$ -	\$ 10,698,157.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21251	23773415201	\$ 3,018,909.00	\$ 3,129,098.00	\$ 3,279,594.00	\$ 110,189.00	\$ -	\$ 3,279,594.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21307	23970815201	\$ 16,543,210.00	\$ 17,334,809.00	\$ 17,664,021.00	\$ 791,599.00	\$ -	\$ 17,664,021.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21421	23841125201	\$ 1,629,233.00	\$ 1,629,233.00	\$ 1,597,492.00	\$ -	\$ -	\$ 1,597,492.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21466	40412515201	\$ 1,274,835.00	\$ 1,293,323.00	\$ 1,247,149.00	\$ 18,487.00	\$ -	\$ 1,247,149.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21489	24085515201	\$ 2,877,626.00	\$ 3,017,973.00	\$ 2,904,264.00	\$ 140,347.00	\$ -	\$ 2,904,264.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21504	40715115201	\$ 1,023,700.00	\$ 1,023,700.00	\$ 1,061,387.00	\$ -	\$ -	\$ 1,062,384.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21531	40413415201	\$ 918,281.00	\$ 918,281.00	\$ 876,800.00	\$ -	\$ -	\$ 885,522.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21567	40413215201	\$ 1,682,858.00	\$ 1,682,858.00	\$ 1,542,784.00	\$ -	\$ -	\$ 1,554,770.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21618	23771115201	\$ 4,024,290.00	\$ 4,498,742.00	\$ 4,729,395.00	\$ 474,452.00	\$ -	\$ 4,680,361.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21621	40387515201	\$ 359,000.00	\$ 373,186.00	\$ 357,186.00	\$ 14,186.00	\$ -	\$ 357,186.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21625	40431215201	\$ 3,208,125.00	\$ 3,287,386.00	\$ 3,026,812.00	\$ 79,261.00	\$ -	\$ 3,026,812.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21632	40823115201	\$ 1,671,610.00	\$ 1,671,610.00	\$ 1,683,516.00	\$ -	\$ -	\$ 1,683,652.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21651	40903515201	\$ 395,777.00	\$ 395,777.00	\$ 375,777.00	\$ -	\$ -	\$ 375,777.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21653	40916215201	\$ 1,919,760.00	\$ 2,009,007.00	\$ 2,135,775.00	\$ 89,248.00	\$ -	\$ 2,135,775.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
05	21654	41000215201	\$ 594,426.00	\$ 594,426.00	\$ 553,426.00	\$ -	\$ -	\$ 553,426.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	E6A13	41067915201	\$ 1,270,933.00	\$ 1,431,745.00	\$ 1,408,553.00	\$ 160,812.00	\$ -	\$ 1,408,553.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	E6A21	25068375201	\$ 130,992.00	\$ 141,845.00	\$ 140,686.00	\$ 10,853.00	\$ -	\$ 140,685.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	E6A22	41017815201	\$ 265,000.00	\$ 279,996.00	\$ 223,309.00	\$ 14,996.00	\$ 18,000.00	\$ 223,309.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	E6A31	25068385201	\$ 281,838.00	\$ 281,838.00	\$ 230,044.00	\$ -	\$ -	\$ 230,044.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	E6A34	41265715201	\$ 2,604,123.00	\$ 2,604,123.00	\$ 2,568,510.00	\$ -	\$ -	\$ 2,568,510.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	E6A52	40776015201	\$ 556,906.00	\$ 556,906.00	\$ 529,609.00	\$ -	\$ 25,000.00	\$ 532,049.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	E6A54	40564515201	\$ 984,391.00	\$ 984,391.00	\$ 948,161.00	\$ -	\$ 50,000.00	\$ 941,833.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	E6A78	41122115201	\$ 183,530.00	\$ 183,530.00	\$ 133,205.00	\$ -	\$ 12,000.00	\$ 133,205.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	E6A84	41318015201	\$ 293,249.00	\$ 327,117.00	\$ 302,236.00	\$ 33,868.00	\$ -	\$ 302,236.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -

District	Contract Number	Financial Project ID	Innovative Contracting Adjustments							Total Innovative Contracting Adjustments	Total Adjustments	Regular Work + Total Adjustments	Actual Expenditures	Actual Expenditures - CRS Amounts Paid	DOT Original Estimate	Innovative Contract Type	
			Incentives	Liquidated Savings	No Excuse Bonuses	Escalating Incentive / Disincentive	A + B Disincentive	Lane Rental	Code							Description	
04	21501	40652615201	\$ -	\$ -	\$ 50,000.00	\$ -	\$ -	\$ -	\$ 50,000.00	\$ 50,000.00	\$ 498,506.00	\$ 449,162.00	\$ (49,343.00)	\$ 432,042.00	B1	BONUS	
04	21520	22860515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,757,399.00	\$ 2,805,853.00	\$ 48,454.00	\$ 3,383,285.00			
04	21558	22827615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 479,240.00	\$ 479,240.00	\$ -	\$ 650,477.00			
05	E5F06	40551515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (42,441.00)	\$13,960,175.00	\$13,977,681.00	\$ 17,507.00		B8	DESIGN/BUILD (MAJOR)	
05	E5F35	41188215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (7,728.00)	\$ 2,204,411.00	\$ 2,224,931.00	\$ 20,521.00		B8	DESIGN/BUILD (MAJOR)	
05	E5F39	24258225201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,990,013.00	\$ 2,990,013.00	\$ -		B8	DESIGN/BUILD (MAJOR)	
05	E5F47	40709915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 165,600.00	\$ 160,868.00	\$ (4,732.00)		B0	LUMP SUM	
05	E5F55	41008615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 92,285.00	\$ 92,285.00	\$ -		B0	LUMP SUM	
05	E5F56	41105325201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 459,928.00	\$ 459,928.00	\$ -		B0	LUMP SUM	
05	E5F57	41028615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 424,987.00	\$ 424,987.00	\$ -		B0	LUMP SUM	
05	E5F58	41307415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 142,274.00	\$ 142,274.00	\$ -		B0	LUMP SUM	
05	E5F60	41376615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 85,099.00	\$ 85,099.00	\$ -		B0	LUMP SUM	
05	E5F61	41156615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 160,000.00	\$ 160,000.00	\$ -		B0	LUMP SUM	
05	E5F62	40438715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 602,316.00	\$ 602,316.00	\$ -		B0	LUMP SUM	
05	E5F63	41155615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 119,647.00	\$ 119,647.00	\$ -		B0	LUMP SUM	
05	E5F64	41152715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 93,430.00	\$ 93,430.00	\$ -		B0	LUMP SUM	
05	E5F99	40708915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 88,420.00	\$ 88,420.00	\$ -		B0	LUMP SUM	
05	T5001	40412915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,749,606.00	\$ 1,778,806.00	\$ 29,200.00				
05	T5003	40841115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,259,344.00	\$ 2,319,246.00	\$ 59,901.00		B0	LUMP SUM	
05	T5004	40916815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,410,485.00	\$ 1,441,579.00	\$ 31,094.00				
05	T5005	40731515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 961,235.00	\$ 970,442.00	\$ 9,207.00		B0	LUMP SUM	
05	T5008	40393715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,337,719.00	\$ 1,346,236.00	\$ 8,518.00		B0	LUMP SUM	
05	T5011	40716415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,076,144.00	\$ 1,074,747.00	\$ (1,397.00)				
05	T5013	40917015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,979,075.00	\$ 1,974,375.00	\$ (4,700.00)				
05	T5014	40715515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 627,597.00	\$ 628,005.00	\$ 408.00				
05	T5021	40916315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,298,615.00	\$ 2,246,442.00	\$ (52,172.00)				
05	20719	23925515201	\$ -	\$ 392,000.00	\$ -	\$ -	\$ -	\$ -	\$ 392,000.00	\$ 392,000.00	\$20,867,125.00	\$20,475,125.00	\$ (392,000.00)	\$ 17,916,452.00	B6	LIQUIDATED SAVINGS	
05	21023	40410915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 745,500.00	\$ 745,619.00	\$ 119.00	\$ 946,302.00	B6	LIQUIDATED SAVINGS	
05	21044	40517015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 921,690.00	\$ 922,422.00	\$ 732.00	\$ 865,660.00			
05	21161	23835815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$10,698,157.00	\$10,698,157.00	\$ -	\$ 10,933,217.00			
05	21251	23773415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,279,594.00	\$ 3,279,594.00	\$ -	\$ 5,247,249.00	B5	INCENTIVE/DISINCENTIVE	
05	21307	23970815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$17,664,021.00	\$17,664,021.00	\$ -	\$ 17,786,211.00			
05	21421	23841125201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,597,492.00	\$ 1,597,492.00	\$ -	\$ 1,855,985.00			
05	21466	40412515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,247,149.00	\$ 1,247,149.00	\$ -	\$ 1,109,460.00			
05	21489	24085515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,904,264.00	\$ 2,904,264.00	\$ -	\$ 3,106,909.00			
05	21504	40715115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,061,387.00	\$ 1,062,384.00	\$ 997.00	\$ 1,273,082.00			
05	21531	40413415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 876,800.00	\$ 885,522.00	\$ 8,722.00	\$ 1,021,285.00			
05	21567	40413215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,542,784.00	\$ 1,554,770.00	\$ 11,986.00	\$ 1,718,798.00			
05	21618	23771115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,729,395.00	\$ 4,680,361.00	\$ (49,034.00)	\$ 4,674,291.00			
05	21621	40387515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 357,186.00	\$ 357,186.00	\$ -	\$ 346,000.00	B0	LUMP SUM	
05	21625	40431215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,026,812.00	\$ 3,026,812.00	\$ -	\$ 3,337,921.00			
05	21632	40823115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,683,516.00	\$ 1,683,652.00	\$ 135.00	\$ 1,512,401.00			
05	21651	40903515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 375,777.00	\$ 375,777.00	\$ -	\$ 365,000.00	B0	LUMP SUM	
05	21653	40916215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,135,775.00	\$ 2,135,775.00	\$ -	\$ 2,141,352.00			
05	21654	41000215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 553,426.00	\$ 553,426.00	\$ -	\$ 911,000.00	B0	LUMP SUM	
06	E6A13	41067915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,408,553.00	\$ 1,408,553.00	\$ -				
06	E6A21	25068375201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 140,686.00	\$ 140,685.00	\$ (1.00)				
06	E6A22	41017815201	\$ 18,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,000.00	\$ 18,000.00	\$ 241,309.00	\$ 223,309.00	\$ (18,000.00)		B5	INCENTIVE/DISINCENTIVE	
06	E6A31	25068385201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 230,044.00	\$ 230,044.00	\$ -				
06	E6A34	41265715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,568,510.00	\$ 2,568,510.00	\$ -		B0	LUMP SUM	
06	E6A52	40776015201	\$ -	\$ -	\$ 25,000.00	\$ -	\$ -	\$ -	\$ 25,000.00	\$ 25,000.00	\$ 554,609.00	\$ 532,049.00	\$ (22,560.00)		B1	BONUS	
06	E6A54	40564515201	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,000.00	\$ 50,000.00	\$ 998,161.00	\$ 941,833.00	\$ (56,329.00)		B5	INCENTIVE/DISINCENTIVE	
06	E6A78	41122115201	\$ -	\$ -	\$ -	\$ 12,000.00	\$ -	\$ -	\$ 12,000.00	\$ 12,000.00	\$ 145,205.00	\$ 133,205.00	\$ (12,000.00)		B5	INCENTIVE/DISINCENTIVE	
06	E6A84	41318015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 302,236.00	\$ 302,236.00	\$ -				

District	Contract Number	Financial Project ID	Contract Name	Designer Vendor ID	Designer Name	CEI Vendor ID	CEI Name	Letting Date
06	E6A85	40548545201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	6/26/2003
06	E6A86	41322515201	CONSTRUCTION QUALITY CONTROL, INC.	N/A	N/A	N/A	N/A	6/26/2003
06	E6A99	41120215201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	11/21/2002
06	E6B21	25022515201	H & J ASPHALT, INC.	N/A	N/A	N/A	N/A	12/19/2002
06	E6B22	41275515201	H & J ASPHALT, INC.	N/A	N/A	N/A	N/A	12/19/2002
06	E6920	25021915201	HORSEPOWER ELECTRIC, INC.	N/A	N/A	N/A	N/A	10/26/2000
06	E6921	40548515201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	10/26/2000
06	E6964	40926815201	PIOS & SONS ENTERPRISES, INC.	N/A	N/A	N/A	N/A	4/25/2002
06	T6002	40758815201	APAC-FLORIDA, INC.	N/A	N/A	N/A	N/A	10/30/2002
06	T6003	40775815201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	10/30/2002
06	T6004	41074715201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	10/30/2002
06	T6005	41074915201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	10/30/2002
06	T6007	41106515201	MASTEC NORTH AMERICA, INC.	N/A	N/A	N/A	N/A	12/4/2002
06	T6008	40760615201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	12/4/2002
06	T6011	40565825201	GENERAL ASPHALT CO	N/A	N/A	N/A	N/A	3/26/2003
06	20958	25116815201	GILBERT SOUTHERN CORP	VF5914313620	KUNDE, SPRECHER AND ASSOCIATES	N/A	N/A	6/21/2000
06	21167	24983915201	DE MOYA GROUP INC	591406307001	KEITH & SCHNARS, P.A	591722486001	BERMELLO AJAMIL & PARTNE	2/28/2001
06	21364	40565515201	APAC-FLORIDA INC	N/A	N/A	N/A	N/A	9/26/2001
06	21424	24977125201	M VILA & ASSOCIATES INC	N/A	N/A	N/A	N/A	12/5/2001
06	21425	25022915201	APAC-FLORIDA INC	N/A	N/A	N/A	N/A	12/5/2001
06	21460	24970425201	CONDOTTE AMERICA, INC.	N/A	N/A	N/A	N/A	2/27/2002
06	21500	40558415201	CONDOTTE AMERICA, INC.	592128093001	AVART INC	610713040008	THE CORRADINAO GROUP	3/27/2002
06	21573	41067815201	MAYO CONTRACTING, INC.	N/A	N/A	N/A	N/A	5/22/2002
06	21590	25162615201	GILBERT SOUTHERN CORP	VF5914063070	KEITH & SCHNARS, P.A.	VF6503942310	DELTA CONSULTING ENGINE	6/19/2002
06	21628	40565915201	APAC-FLORIDA INC	N/A	N/A	N/A	N/A	7/31/2002
06	21655	41086915201	COMMUNITY ASPHALT CORP.	N/A	N/A	N/A	N/A	8/28/2002
06	21687	41076615201	MONOKO INC	N/A	N/A	N/A	N/A	9/25/2002
07	E7A11	40665615201	AJAX PAVING INDUSTRIES INC	N/A	N/A	N/A	N/A	5/8/2002
07	E7A29	25466015201	M & J CONSTRUCTION COMPANY OF PINE	N/A	N/A	N/A	N/A	2/13/2002
07	E7A34	40556315201	CONE & GRAHAM INC	N/A	N/A	N/A	N/A	5/22/2002
07	E7A42	25464515201	VIASYS SERVICES, INC.	N/A	N/A	N/A	N/A	1/9/2002
07	E7A57	40574715201	L & S CONCRETE RESTORATION INC	N/A	N/A	N/A	N/A	3/8/2002
07	E7A95	25467715202	P.D.G. ELECTRIC COMPANY	N/A	N/A	N/A	N/A	12/11/2002
07	E7A99	40575415201	S.G. PINNEY D/B/A UNDERWATER ENGIN	N/A	N/A	N/A	N/A	1/8/2003
07	E7B03	40827315201	PNUEMATIC CONCRETE CO., INC.	N/A	N/A	N/A	N/A	12/11/2002
07	E7B20	25467715206	AMERICAN LIGHTING AND SIGNALIZATIO	N/A	N/A	N/A	N/A	3/12/2003
07	E7B29	40560015234	TRANSPORTATION STRUCTURES, INC.	N/A	N/A	N/A	N/A	6/23/2003
07	E7B36	40560015236	CONE & GRAHAM, INC.	N/A	N/A	N/A	N/A	8/1/2003
07	E7999	40846025201	CONE & GRAHAM, INC.	N/A	N/A	N/A	N/A	8/8/2001
07	T7003	40606915201	GDR ENGINEERING, INC.	N/A	N/A	N/A	N/A	10/30/2002
07	T7007	40875315201	CONTECH CONSTRUCTION GROUP, LLC	N/A	N/A	N/A	N/A	1/29/2003
07	T7013	40820215201	CONTECH CONSTRUCTION GROUP, LLC	N/A	N/A	N/A	N/A	4/30/2003
07	T7026	40605915201	PEPPER CONTRACTING SERVICES, INC.	N/A	N/A	N/A	N/A	7/30/2003
07	20489	25886115201	HUBBARD CONSTRUCTION COMPANY	F-4706805680	HDR ENGINEERING	F-5934538810	GENESIS GROUP	3/31/1999
07	20573	25841015201	NELSON DAVID CONSTRUCTION CO	F-5929864660	RS&H / PBQ&D	F-6503574160	PBS&J CONSTRUCTION SERV	5/26/1999
07	20857	25709515201	AJAX PAVING INDUSTRIES INC	N/A	N/A	N/A	N/A	3/29/2000
07	20889	25848715201	MINNIELLI CONCRETE CONSTRUCTION	N/A	N/A	N/A	N/A	4/26/2000
07	20925	25888115201	ANGELO IAFRATE CONSTRUCTION	N/A	N/A	N/A	N/A	5/24/2000
07	21132	25585415201	HUBBARD CONSTRUCTION COMPANY	N/A	N/A	N/A	N/A	1/24/2001
07	21169	25642015201	D.A.B. CONSTRUCTORS, INC	N/A	N/A	N/A	N/A	2/28/2001
07	21387	25780725201	CONE & GRAHAM INC	N/A	N/A	N/A	N/A	10/31/2001
07	21388	40373815201	APAC-FLORIDA INC	N/A	N/A	N/A	N/A	10/31/2001
07	21427	25714015201	APAC-FLORIDA INC	N/A	N/A	N/A	N/A	12/5/2001
07	21448	25483515201	TRAFFIC CONTROL DEVICES, INC.	N/A	N/A	N/A	N/A	1/23/2002

Construction Cost and Time  
Innovative Contract Information  
For Contracts Completed Through First Quarter Fiscal Year 2003/2004

District	Contract Number	Financial Project ID	Original Contract Amount	Present Contract Amount	Regular Work To Date (From CRS)	Total CRS SA Allocated Amount	Total CRS Contract Adjustments	Actual Expenditure (From FM System)	Contract Adjustments					Total Contract Adjustments	
									Liquidated Damages	Freight Adjustments	Court Orders	Arbitration Orders	Other Adjustments		Damage Recovery
06	E6A85	40548545201	\$ 242,371.00	\$ 242,371.00	\$ 248,653.00	\$ -	\$ 12,000.00	\$ 248,653.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	E6A86	41322515201	\$ 93,734.00	\$ 93,734.00	\$ 4,399.00	\$ -	\$ -	\$ 4,399.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	E6A99	41120215201	\$ 256,551.00	\$ 256,551.00	\$ 239,504.00	\$ -	\$ 13,200.00	\$ 239,504.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	E6B21	25022515201	\$ 1,013,422.00	\$ 1,013,422.00	\$ 875,372.00	\$ -	\$ -	\$ 875,820.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	E6B22	41275515201	\$ 466,398.00	\$ 466,398.00	\$ 413,283.00	\$ -	\$ 10,800.00	\$ 413,416.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	E6920	25021915201	\$ 3,333,333.00	\$ 3,333,333.00	\$ 864,445.00	\$ -	\$ -	\$ 864,532.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	E6921	40548515201	\$ 3,372,217.00	\$ 3,695,904.00	\$ 837,822.00	\$ 323,687.00	\$ -	\$ 835,904.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	E6964	40926815201	\$ 147,225.00	\$ 147,225.00	\$ 140,089.00	\$ -	\$ -	\$ 140,089.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	T6002	40758815201	\$ 572,714.00	\$ 572,714.00	\$ 525,802.00	\$ -	\$ 3,600.00	\$ 522,300.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	T6003	40775815201	\$ 393,837.00	\$ 393,837.00	\$ 347,885.00	\$ -	\$ 42,000.00	\$ 352,080.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	T6004	41074715201	\$ 719,184.00	\$ 719,184.00	\$ 651,706.00	\$ -	\$ 12,000.00	\$ 651,610.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	T6005	41074915201	\$ 637,608.00	\$ 640,800.00	\$ 612,352.00	\$ 3,191.00	\$ -	\$ 612,199.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	T6007	41106515201	\$ 1,163,768.00	\$ 1,163,768.00	\$ 1,156,603.00	\$ -	\$ -	\$ 1,156,603.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	T6008	40760615201	\$ 2,140,910.00	\$ 2,140,910.00	\$ 1,954,971.00	\$ -	\$ 45,000.00	\$ 1,956,880.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	T6011	40565825201	\$ 2,575,406.00	\$ 2,575,406.00	\$ 2,433,763.00	\$ -	\$ -	\$ 2,352,053.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	20958	25116815201	\$ 43,533,420.00	\$ 44,555,802.00	\$ 45,081,248.00	\$ 1,022,383.00	\$ 2,100,000.00	\$ 45,081,248.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	21167	24983915201	\$ 13,720,361.00	\$ 13,870,254.00	\$ 13,401,207.00	\$ 149,893.00	\$ 1,270,000.00	\$ 13,401,207.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	21364	40565515201	\$ 2,636,115.00	\$ 2,636,115.00	\$ 2,429,278.00	\$ -	\$ -	\$ 2,439,417.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	21424	24977125201	\$ 2,705,074.00	\$ 2,705,074.00	\$ 2,593,248.00	\$ -	\$ 170,000.00	\$ 2,634,531.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	21425	25022915201	\$ 2,756,485.00	\$ 2,844,895.00	\$ 2,774,100.00	\$ 88,410.00	\$ 150,000.00	\$ 2,814,444.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	21460	24970425201	\$ 6,528,349.00	\$ 6,241,834.00	\$ 5,956,565.00	\$ (286,515.00)	\$ 536,000.00	\$ 6,049,510.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	21500	40558415201	\$ 4,845,780.00	\$ 4,981,570.00	\$ 4,881,094.00	\$ 135,790.00	\$ 320,000.00	\$ 4,927,444.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	21573	41067815201	\$ 1,976,732.00	\$ 2,083,065.00	\$ 1,945,886.00	\$ 106,333.00	\$ 34,000.00	\$ 1,945,886.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	21590	25162615201	\$ 2,284,662.00	\$ 2,473,887.00	\$ 2,334,455.00	\$ 189,225.00	\$ 103,000.00	\$ 2,334,472.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	21628	40565915201	\$ 1,009,643.00	\$ 1,009,643.00	\$ 876,696.00	\$ -	\$ 42,000.00	\$ 879,448.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	21655	41086915201	\$ 1,685,716.00	\$ 1,685,716.00	\$ 1,322,419.00	\$ -	\$ 100,000.00	\$ 1,357,724.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
06	21687	41076615201	\$ 2,042,600.00	\$ 2,042,600.00	\$ 1,935,630.00	\$ -	\$ 70,000.00	\$ 1,936,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	E7A11	40665615201	\$ 423,000.00	\$ 446,094.00	\$ 446,094.00	\$ 23,094.00	\$ -	\$ 446,094.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	E7A29	25466015201	\$ 432,637.00	\$ 454,269.00	\$ 439,096.00	\$ 21,632.00	\$ 17,752.00	\$ 439,096.00	\$ -	\$ -	\$ -	\$ -	\$ 17,752.00	\$ -	\$ 17,752.00
07	E7A34	40556315201	\$ 1,220,544.00	\$ 1,270,494.00	\$ 1,220,544.00	\$ 49,950.00	\$ -	\$ 1,220,544.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	E7A42	25464515201	\$ 928,704.00	\$ 945,413.00	\$ 174,185.00	\$ 16,709.00	\$ (8,876.00)	\$ 148,115.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	E7A57	40574715201	\$ 483,435.00	\$ 831,820.00	\$ 691,618.00	\$ 348,385.00	\$ -	\$ 691,858.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	E7A95	25467715202	\$ 50,156.00	\$ 50,156.00	\$ 49,990.00	\$ -	\$ -	\$ 49,990.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	E7A99	40575415201	\$ 132,201.00	\$ 159,345.00	\$ 146,107.00	\$ 27,144.00	\$ -	\$ 146,107.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	E7B03	40827315201	\$ 274,704.00	\$ 274,704.00	\$ 182,460.00	\$ -	\$ -	\$ 182,460.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	E7B20	25467715206	\$ 53,730.00	\$ 53,730.00	\$ 51,295.00	\$ -	\$ -	\$ 51,295.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	E7B29	40560015234	\$ 116,667.00	\$ 116,667.00	\$ 116,667.00	\$ -	\$ -	\$ 116,667.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	E7B36	40560015236	\$ 118,000.00	\$ 118,000.00	\$ 118,000.00	\$ -	\$ -	\$ 118,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	E7999	40846025201	\$ 2,126,447.00	\$ 2,248,784.00	\$ 2,246,792.00	\$ 122,337.00	\$ -	\$ 2,246,792.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	T7003	40606915201	\$ 139,542.00	\$ 146,550.00	\$ 138,131.00	\$ 7,008.00	\$ 20.00	\$ 138,150.00	\$ -	\$ -	\$ -	\$ -	\$ 20.00	\$ -	\$ 20.00
07	T7007	40875315201	\$ 79,630.00	\$ 80,281.00	\$ 74,650.00	\$ 651.00	\$ -	\$ 74,650.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	T7013	40820215201	\$ 110,455.00	\$ 110,455.00	\$ 107,822.00	\$ -	\$ -	\$ 107,822.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	T7026	40605915201	\$ 334,000.00	\$ 334,000.00	\$ 319,000.00	\$ -	\$ -	\$ 319,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	20489	25886115201	\$ 7,431,431.00	\$ 8,140,992.00	\$ 8,250,371.00	\$ 709,561.00	\$ -	\$ 8,292,694.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	20573	25841015201	\$ 20,907,656.00	\$ 22,239,427.00	\$ 21,950,361.00	\$ 1,331,771.00	\$ -	\$ 22,033,961.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	20857	25709515201	\$ 5,250,168.00	\$ 5,329,400.00	\$ 5,278,524.00	\$ 79,232.00	\$ (22,526.00)	\$ 5,255,998.00	\$ (22,526.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (22,526.00)
07	20889	25848715201	\$ 2,938,766.00	\$ 3,118,747.00	\$ 3,114,882.00	\$ 179,981.00	\$ (228,399.00)	\$ 2,886,483.00	\$ (228,399.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (228,399.00)
07	20925	25888115201	\$ 5,763,916.00	\$ 6,777,640.00	\$ 6,816,665.00	\$ 1,013,724.00	\$ -	\$ 6,828,781.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	21132	25585415201	\$ 4,485,456.00	\$ 4,648,698.00	\$ 4,382,515.00	\$ 163,242.00	\$ -	\$ 4,382,515.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	21169	25642015201	\$ 1,642,864.00	\$ 1,731,258.00	\$ 1,719,730.00	\$ 88,394.00	\$ -	\$ 1,719,310.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	21387	25780725201	\$ 607,744.00	\$ 614,770.00	\$ 590,036.00	\$ 7,026.00	\$ -	\$ 590,036.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	21388	40373815201	\$ 2,748,045.00	\$ 2,876,221.00	\$ 2,903,377.00	\$ 128,176.00	\$ (15,000.00)	\$ 2,888,377.00	\$ -	\$ -	\$ -	\$ -	\$ -	#####	\$ (15,000.00)
07	21427	25714015201	\$ 499,786.00	\$ 504,022.00	\$ 489,609.00	\$ 4,236.00	\$ (1,988.00)	\$ 487,621.00	\$ (1,988.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (1,988.00)
07	21448	25483515201	\$ 1,517,330.00	\$ 1,569,222.00	\$ 1,520,550.00	\$ 51,892.00	\$ -	\$ 1,520,550.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -

District	Contract Number	Financial Project ID	Innovative Contracting Adjustments						Total Innovative Contracting Adjustments	Total Adjustments	Regular Work + Total Adjustments	Actual Expenditures	Actual Expenditures - CRS Amounts Paid	DOT Original Estimate	Innovative Contract Type	
			Incentives	Liquidated Savings	No Excuse Bonuses	Escalating Incentive / Disincentive	A + B Disincentive	Lane Rental							Code	Description
06	E6A85	40548545201	\$ -	\$ -	\$ -	\$ 12,000.00	\$ -	\$ -	\$ 12,000.00	\$ 12,000.00	\$ 260,653.00	\$ 248,653.00	\$ (12,000.00)	.	B5	INCENTIVE/DISINCENTIVE
06	E6A86	41322515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,399.00	\$ 4,399.00	\$ -	.	B0	LUMP SUM
06	E6A99	41120215201	\$ 13,200.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 13,200.00	\$ 13,200.00	\$ 252,704.00	\$ 239,504.00	\$ (13,200.00)	.	B5	INCENTIVE/DISINCENTIVE
06	E6B21	25022515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 875,372.00	\$ 875,820.00	\$ 449.00	.	B6	LIQUIDATED SAVINGS
06	E6B22	41275515201	\$ -	\$ -	\$ -	\$ 10,800.00	\$ -	\$ -	\$ 10,800.00	\$ 10,800.00	\$ 424,083.00	\$ 413,416.00	\$ (10,666.00)	.	B5	INCENTIVE/DISINCENTIVE
06	E6920	25021915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 864,445.00	\$ 864,532.00	\$ 87.00	.		
06	E6921	40548515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 837,822.00	\$ 835,904.00	\$ (1,917.00)	.		
06	E6964	40926815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 140,089.00	\$ 140,089.00	\$ -	.		
06	T6002	40758815201	\$ -	\$ 3,600.00	\$ -	\$ -	\$ -	\$ -	\$ 3,600.00	\$ 3,600.00	\$ 529,402.00	\$ 522,300.00	\$ (7,102.00)	.	B6	LIQUIDATED SAVINGS
06	T6003	40775815201	\$ -	\$ 42,000.00	\$ -	\$ -	\$ -	\$ -	\$ 42,000.00	\$ 42,000.00	\$ 389,885.00	\$ 352,080.00	\$ (37,805.00)	.	B6	LIQUIDATED SAVINGS
06	T6004	41074715201	\$ -	\$ 12,000.00	\$ -	\$ -	\$ -	\$ -	\$ 12,000.00	\$ 12,000.00	\$ 663,706.00	\$ 651,610.00	\$ (12,096.00)	.	B6	LIQUIDATED SAVINGS
06	T6005	41074915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 612,352.00	\$ 612,199.00	\$ (153.00)	.	B6	LIQUIDATED SAVINGS
06	T6007	41106515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,156,603.00	\$ 1,156,603.00	\$ -	.	B1	BONUS
06	T6008	40760615201	\$ -	\$ -	\$ -	\$ 45,000.00	\$ -	\$ -	\$ 45,000.00	\$ 45,000.00	\$ 1,999,971.00	\$ 1,956,880.00	\$ (43,092.00)	.	B5	INCENTIVE/DISINCENTIVE
06	T6011	40565825201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,433,763.00	\$ 2,352,053.00	\$ (81,710.00)	.	B6	LIQUIDATED SAVINGS
06	20958	25116815201	\$ -	\$ -	\$ 1,900,000.00	\$ -	\$ 200,000.00	\$ -	\$ 2,100,000.00	\$ 2,100,000.00	\$ 47,181,248.00	\$ 45,081,248.00	\$ (2,100,000.00)	\$ 57,991,438.00	B1	BONUS
06	21167	24983915201	\$ -	\$ -	\$ 1,000,000.00	\$ -	\$ 270,000.00	\$ -	\$ 1,270,000.00	\$ 1,270,000.00	\$ 14,671,207.00	\$ 13,401,207.00	\$ (1,270,000.00)	\$ 22,347,103.00	B1	BONUS
06	21364	40565515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,429,278.00	\$ 2,439,417.00	\$ 10,140.00	\$ 3,230,229.00	B1	BONUS
06	21424	24977125201	\$ -	\$ -	\$ 170,000.00	\$ -	\$ -	\$ -	\$ 170,000.00	\$ 170,000.00	\$ 2,763,248.00	\$ 2,634,531.00	\$ (128,718.00)	\$ 2,835,053.00	B1	BONUS
06	21425	25022915201	\$ -	\$ -	\$ 150,000.00	\$ -	\$ -	\$ -	\$ 150,000.00	\$ 150,000.00	\$ 2,924,100.00	\$ 2,814,444.00	\$ (109,656.00)	\$ 2,845,512.00	B1	BONUS
06	21460	24970425201	\$ -	\$ -	\$ 500,000.00	\$ 36,000.00	\$ -	\$ -	\$ 536,000.00	\$ 536,000.00	\$ 6,492,565.00	\$ 6,049,510.00	\$ (443,055.00)	\$ 7,834,239.00	B1	BONUS
06	21500	40558415201	\$ -	\$ -	\$ 320,000.00	\$ -	\$ -	\$ -	\$ 320,000.00	\$ 320,000.00	\$ 5,201,094.00	\$ 4,927,444.00	\$ (273,650.00)	\$ 6,615,494.00	B1	BONUS
06	21573	41067815201	\$ 34,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 34,000.00	\$ 34,000.00	\$ 1,979,886.00	\$ 1,945,886.00	\$ (34,000.00)	\$ 1,901,889.00	B5	INCENTIVE/DISINCENTIVE
06	21590	25162615201	\$ -	\$ -	\$ -	#####	\$ -	\$ -	\$ 103,000.00	\$ 103,000.00	\$ 2,437,455.00	\$ 2,334,472.00	\$ (102,984.00)	\$ 1,936,348.00	B5	INCENTIVE/DISINCENTIVE
06	21628	40565915201	\$ 42,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 42,000.00	\$ 42,000.00	\$ 918,696.00	\$ 879,448.00	\$ (39,248.00)	\$ 1,179,979.00	B5	INCENTIVE/DISINCENTIVE
06	21655	41086915201	\$ -	\$ -	\$ 100,000.00	\$ -	\$ -	\$ -	\$ 100,000.00	\$ 100,000.00	\$ 1,422,419.00	\$ 1,357,724.00	\$ (64,696.00)	\$ 2,087,245.00	B1	BONUS
06	21687	41076615201	\$ -	\$ -	\$ -	\$ 70,000.00	\$ -	\$ -	\$ 70,000.00	\$ 70,000.00	\$ 2,005,630.00	\$ 1,936,000.00	\$ (69,629.00)	\$ 2,749,801.00	B5	INCENTIVE/DISINCENTIVE
07	E7A11	40665615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 446,094.00	\$ 446,094.00	\$ -	.	B8	DESIGN/BUILD (MAJOR)
07	E7A29	25466015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 17,752.00	\$ 456,848.00	\$ 439,096.00	\$ (17,752.00)	.		
07	E7A34	40556315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,220,544.00	\$ 1,220,544.00	\$ -	.	A3	DESIGN/BUILD (MINOR)*
07	E7A42	25464515201	\$ (8,876.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (8,876.00)	\$ (8,876.00)	\$ 165,309.00	\$ 148,115.00	\$ (17,194.00)	.		
07	E7A57	40574715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 691,618.00	\$ 691,858.00	\$ 239.00	.		
07	E7A95	25467715202	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 49,990.00	\$ 49,990.00	\$ -	.		
07	E7A99	40575415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 146,107.00	\$ 146,107.00	\$ -	.		
07	E7B03	40827315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 182,460.00	\$ 182,460.00	\$ -	.		
07	E7B20	25467715206	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 51,295.00	\$ 51,295.00	\$ -	.		
07	E7B29	40560015234	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 116,667.00	\$ 116,667.00	\$ -	.	B0	LUMP SUM
07	E7B36	40560015236	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 118,000.00	\$ 118,000.00	\$ -	.	B0	LUMP SUM
07	E7999	40846025201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,246,792.00	\$ 2,246,792.00	\$ -	.	A3	DESIGN/BUILD (MINOR)*
07	T7003	40606915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 20.00	\$ -	\$ 138,150.00	\$ 138,150.00	\$ -	.	B0	LUMP SUM
07	T7007	40875315201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 74,650.00	\$ 74,650.00	\$ -	.	B0	LUMP SUM
07	T7013	40820215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 107,822.00	\$ 107,822.00	\$ -	.	B0	LUMP SUM
07	T7026	40605915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 319,000.00	\$ 319,000.00	\$ -	.	B0	LUMP SUM
07	20489	25886115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 8,250,371.00	\$ 8,292,694.00	\$ 42,324.00	\$ 7,867,498.00		
07	20573	25841015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 21,950,361.00	\$ 22,033,961.00	\$ 83,600.00	\$ 18,527,833.00		
07	20857	25709515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (22,526.00)	\$ 5,255,998.00	\$ 5,255,998.00	\$ -	\$ 5,419,360.00		
07	20889	25848715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (228,399.00)	\$ 2,886,483.00	\$ 2,886,483.00	\$ -	\$ 3,011,292.00		
07	20925	25888115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,816,665.00	\$ 6,828,781.00	\$ 12,116.00	\$ 6,576,784.00		
07	21132	25585415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,382,515.00	\$ 4,382,515.00	\$ -	\$ 5,104,993.00	B6	LIQUIDATED SAVINGS
07	21169	25642015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,719,730.00	\$ 1,719,310.00	\$ (420.00)	\$ 1,871,621.00		
07	21387	25780725201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 590,036.00	\$ 590,036.00	\$ -	\$ 734,110.00		
07	21388	40373815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (15,000.00)	\$ 2,888,377.00	\$ 2,888,377.00	\$ -	\$ 3,582,159.00	B3	LANE RENTAL
07	21427	25714015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (1,988.00)	\$ 487,621.00	\$ 487,621.00	\$ -	\$ 314,286.00	B0	LUMP SUM
07	21448	25483515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,520,550.00	\$ 1,520,550.00	\$ -	\$ 2,104,898.00		



District	Contract Number	Financial Project ID	Original Contract Amount	Present Contract Amount	Regular Work To Date (From CRS)	Total CRS SA Allocated Amount	Total CRS Contract Adjustments	Actual Expenditure (From FM System)	Contract Adjustments						Total Contract Adjustments
									Liquidated Damages	Freight Adjustments	Court Orders	Arbitration Orders	Other Adjustments	Damage Recovery	
07	21463	25712615201	\$ 11,684,502.00	\$ 10,993,514.00	\$ 11,304,344.00	\$ (690,988.00)	\$ 1,330,000.00	\$ 11,304,344.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	21464	40385915201	\$ 809,140.00	\$ 809,140.00	\$ 812,961.00	\$ -	\$ (6,440.00)	\$ 806,521.00	\$ (6,440.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (6,440.00)
07	21494	40375415201	\$ 51,930.00	\$ 51,930.00	\$ 48,048.00	\$ -	\$ (1,662.00)	\$ 46,386.00	\$ (1,662.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (1,662.00)
07	21539	40837515201	\$ 2,283,379.00	\$ 2,289,660.00	\$ 2,277,053.00	\$ 6,281.00	\$ -	\$ 2,277,647.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	21570	40620115201	\$ 127,000.00	\$ 130,355.00	\$ 126,501.00	\$ 3,355.00	\$ -	\$ 126,501.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	21593	40377415201	\$ 69,951.00	\$ 73,637.00	\$ 67,137.00	\$ 3,686.00	\$ -	\$ 67,137.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	21642	25576815201	\$ 5,286,272.00	\$ 5,286,272.00	\$ 5,259,327.00	\$ -	\$ (111,030.00)	\$ 5,187,600.00	\$ (41,030.00)	\$ -	\$ -	\$ -	\$ -	#####	\$ (51,030.00)
07	21648	40625415201	\$ 413,478.00	\$ 362,732.00	\$ 314,322.00	\$ (50,746.00)	\$ -	\$ 315,807.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	21672	40371215201	\$ 383,186.00	\$ 437,811.00	\$ 416,067.00	\$ 54,625.00	\$ -	\$ 416,067.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	21673	40371415201	\$ 876,592.00	\$ 966,592.00	\$ 938,474.00	\$ 90,000.00	\$ -	\$ 938,474.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	21674	40371815201	\$ 908,750.00	\$ 930,694.00	\$ 889,701.00	\$ 21,944.00	\$ -	\$ 889,701.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
07	21675	40374015201	\$ 1,789,411.00	\$ 1,789,411.00	\$ 1,832,434.00	\$ -	\$ (23,788.00)	\$ 1,808,646.00	\$ (1,288.00)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (1,288.00)
08	E8C82	40610115201	\$ 1,010,668.00	\$ 1,075,998.00	\$ 1,036,480.00	\$ 65,330.00	\$ -	\$ 1,036,624.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	E8D22	41142715201	\$ 1,064,042.00	\$ 1,082,201.00	\$ 1,000,523.00	\$ 18,159.00	\$ -	\$ 1,005,763.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	E8D34	40914515201	\$ 1,359,120.00	\$ 1,519,686.00	\$ 1,533,336.00	\$ 160,567.00	\$ (6,000.00)	\$ 1,530,989.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	E8D50	41142515201	\$ 396,825.00	\$ 396,825.00	\$ 376,485.00	\$ -	\$ -	\$ 376,485.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	E8D55	23225415201	\$ 5,870,823.00	\$ 6,523,365.00	\$ 6,345,338.00	\$ 652,541.00	\$ 80,000.00	\$ 6,351,985.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	E8D57	41155155201	\$ 200,060.00	\$ 200,060.00	\$ 189,437.00	\$ -	\$ -	\$ 189,437.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	E8D78	40932615201	\$ 2,117,480.00	\$ 2,117,480.00	\$ 2,186,031.00	\$ -	\$ 200,000.00	\$ 2,185,937.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	E8D79	41165715201	\$ 526,000.00	\$ 553,000.00	\$ 538,567.00	\$ 27,000.00	\$ -	\$ 538,567.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	E8D87	41228415201	\$ 4,774,510.00	\$ 4,824,510.00	\$ 4,688,569.00	\$ 50,000.00	\$ -	\$ 4,688,569.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	E8E24	40932815201	\$ 597,000.00	\$ 597,000.00	\$ 547,440.00	\$ -	\$ -	\$ 547,440.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	E8E35	41228615201	\$ 61,100.00	\$ 61,100.00	\$ 50,450.00	\$ -	\$ -	\$ 50,450.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	E8E36	41176615201	\$ 148,746.00	\$ 148,746.00	\$ 92,746.00	\$ -	\$ -	\$ 92,746.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	19727	25186415201	\$ 26,835,390.00	\$ 27,975,951.00	\$ 27,318,212.00	\$ 1,140,561.00	\$ 1,500,000.00	\$ 27,505,621.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	20186	25895415201	\$ 37,565,788.00	\$ 38,782,020.00	\$ 39,628,716.00	\$ 1,216,233.00	\$ 150,000.00	\$ 39,072,599.00	\$ -	\$ -	\$ -	\$ -	\$ 150,000.00	\$ -	\$ 150,000.00
08	20226	25894015201	\$ 37,609,192.00	\$ 37,286,954.00	\$ 37,268,558.00	\$ (322,238.00)	\$ 50,000.00	\$ 39,832,685.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	20472	23253215201	\$ 16,883,522.00	\$ 19,537,637.00	\$ 20,238,652.00	\$ 2,654,115.00	\$ -	\$ 20,284,880.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	20611	24025825201	\$ 29,329,407.00	\$ 30,537,031.00	\$ 30,649,165.00	\$ 1,207,624.00	\$ -	\$ 30,653,511.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	21166	24301335201	\$ 2,035,948.00	\$ 2,165,849.00	\$ 2,156,690.00	\$ 129,901.00	\$ -	\$ 2,156,690.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	21214	23256715201	\$ 2,595,031.00	\$ 2,844,745.00	\$ 2,786,568.00	\$ 249,713.00	\$ -	\$ 2,820,222.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	21250	40671015201	\$ 2,430,983.00	\$ 2,521,748.00	\$ 2,541,629.00	\$ 90,764.00	\$ -	\$ 2,541,629.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	21441	40794815201	\$ 2,698,949.00	\$ 2,599,732.00	\$ 2,643,067.00	\$ (99,216.00)	\$ -	\$ 2,661,656.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	21449	40794515201	\$ 4,461,116.00	\$ 4,726,435.00	\$ 4,774,082.00	\$ 265,319.00	\$ -	\$ 4,774,082.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
08	21571	40794615201	\$ 3,721,761.00	\$ 3,771,761.00	\$ 3,876,553.00	\$ 50,000.00	\$ 75,000.00	\$ 3,906,009.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -

District	Contract Number	Financial Project ID	Innovative Contracting Adjustments						Total Innovative Contracting Adjustments	Total Adjustments	Regular Work + Total Adjustments	Actual Expenditures	Actual Expenditures - CRS Amounts Paid	DOT Original Estimate	Innovative Contract Type	
			Incentives	Liquidated Savings	No Excuse Bonuses	Escalating Incentive / Disincentive	A + B Disincentive	Lane Rental							Code	Description
07	21463	25712615201	#####	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 11,047,634.00	B1	BONUS
07	21464	40385915201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 712,635.00		
07	21494	40375415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 103,882.00	B0	LUMP SUM
07	21539	40837515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 594.00	\$ 2,457,544.00		
07	21570	40620115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 143,000.00	B0	LUMP SUM
07	21593	40377415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 250,000.00	B0	LUMP SUM
07	21642	25576815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 39,303.00	\$ 5,240,979.00	B0	LUMP SUM
07	21648	40625415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,485.00	\$ 413,571.00		
07	21672	40371215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 420,016.00	B0	LUMP SUM
07	21673	40371415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 996,390.00	B0	LUMP SUM
07	21674	40371815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 903,239.00	B0	LUMP SUM
07	21675	40374015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,711,490.00	B0	LUMP SUM
08	E8C82	40610115201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 144.00			
08	E8D22	41142715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,240.00			
08	E8D34	40914515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,653.00			
08	E8D50	41142515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -			
08	E8D55	23225415201	\$ 80,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (73,353.00)		
08	E8D57	41155155201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -			
08	E8D78	40932615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (200,094.00)			
08	E8D79	41165715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -			
08	E8D87	41228415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -			
08	E8E24	40932815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -			
08	E8E35	41228615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -			
08	E8E36	41176615201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -			
08	19727	25186415201	\$ -	\$ -	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 30,548,912.00	B1	BONUS
08	20186	25895415201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (706,117.00)	\$ 33,331,461.00	B1	BONUS
08	20226	25894015201	\$ -	\$ -	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,514,127.00	\$ 40,864,380.00	B1	BONUS
08	20472	23253215201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 46,228.00	\$ 17,674,009.00		
08	20611	24025825201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 4,346.00	\$ 32,298,537.00		
08	21166	24301335201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,295,582.00		
08	21214	23256715201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 33,653.00	\$ 2,703,384.00		
08	21250	40671015201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,625,676.00		
08	21441	40794815201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 18,589.00	\$ 3,228,604.00		
08	21449	40794515201	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 6,621,336.00	B5	INCENTIVE/DISINCENTIVE
08	21571	40794615201	\$ -	\$ -	\$ -	\$ -	\$ 75,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ (45,544.00)	\$ 4,981,680.00	B1	BONUS