

District	Contract Lettings	Original Contract Amount	Adjusted Original Amount (less Contingency Pay Item Amount)	Present Contract Amount	Regular Work To Date (See Note 1 below)	Amount Paid For Innovative Contracting	Actual Expenditures (See Note 2 Below)		Supplemental Agreement (Excluding Contingency)		Supplemental Agreement (Including Contingency) (See Note 4 Below)		Original Contract Days	Weather Days		Time Extensions		Supplemental Agreement		Total Days (Less Weather)		Present Days	Days Used	Days Used (Less Weather)	% Increase (Less Weather)
							Amount	% Increase Over Adjusted Original Amount	Amount	% Of Original Amount	Amount	% Of Original Amount		Days Added	% of Original Days	Days Added	% of Original Days	Days Added	% of Original Days	Days Added	% of Original Days				
1	Central Let	\$ 153,443,969	\$ 151,730,636	\$ 155,332,357	\$ 153,413,613	\$ 1,137,786	\$ 153,918,434	1.44%	\$ 1,722,269	1.14%	\$ 1,708,998	1.11%	9,590	536	5.59%	111	1.16%	201	2.10%	9,902	3.25%	10,438	9,926	9,390	-2.09%
	District Let	\$ 6,295,749	\$ 6,137,361	\$ 6,070,050	\$ 5,769,809	\$ -	\$ 5,772,427	-5.95%	\$ (221,933)	-3.62%	\$ (225,699)	-3.58%	1,640	15	0.91%	-	0.00%	2	0.12%	1,642	0.12%	1,657	1,237	1,222	-25.49%
	All Contracts	\$ 159,739,718	\$ 157,867,997	\$ 161,402,407	\$ 159,183,422	\$ 1,137,786	\$ 159,690,862	1.15%	\$ 1,500,336	0.95%	\$ 1,483,299	0.93%	11,230	551	4.91%	111	0.99%	203	1.81%	11,544	2.80%	12,095	11,163	10,612	-5.50%
2	Central Let	\$ 159,900,141	\$ 157,615,384	\$ 182,924,361	\$ 184,530,053	\$ 1,985,740	\$ 185,385,380	17.62%	\$ 23,908,724	15.17%	\$ 23,024,216	14.40%	10,385	1,353	13.03%	707	6.81%	1,272	12.25%	12,364	19.06%	13,705	13,153	11,800	13.63%
	District Let	\$ 29,637,404	\$ 28,930,297	\$ 31,077,444	\$ 29,649,194	\$ 50,000	\$ 30,770,136	6.36%	\$ 1,711,597	5.92%	\$ 1,440,040	4.86%	3,064	455	14.85%	231	7.54%	259	8.45%	3,554	15.99%	3,998	3,879	3,424	11.75%
	All Contracts	\$ 189,537,545	\$ 186,545,681	\$ 214,001,805	\$ 214,179,247	\$ 2,035,740	\$ 216,155,516	15.87%	\$ 25,620,321	13.73%	\$ 24,464,256	12.91%	13,449	1,808	13.44%	938	6.97%	1,531	11.38%	15,918	18.36%	17,703	17,032	15,224	13.20%
3	Central Let	\$ 230,756,828	\$ 228,043,668	\$ 243,649,163	\$ 241,790,993	\$ 67,000	\$ 244,603,814	7.26%	\$ 12,706,969	5.57%	\$ 12,734,254	5.52%	17,018	5,164	30.34%	661	3.88%	1,967	11.56%	19,646	15.44%	24,807	25,226	20,062	17.89%
	District Let	\$ 3,870,255	\$ 3,694,544	\$ 4,280,824	\$ 4,124,239	\$ -	\$ 4,141,215	12.09%	\$ 412,448	11.16%	\$ 410,570	10.61%	760	107	14.08%	11	1.45%	75	9.87%	846	11.32%	953	805	698	-8.16%
	All Contracts	\$ 234,627,083	\$ 231,738,212	\$ 247,929,987	\$ 245,915,232	\$ 67,000	\$ 248,745,029	7.34%	\$ 13,119,417	5.66%	\$ 13,144,824	5.60%	17,778	5,271	29.65%	672	3.78%	2,042	11.49%	20,492	15.27%	25,760	26,031	20,760	16.77%
4	Central Let	\$ 208,408,077	\$ 206,290,777	\$ 251,877,616	\$ 249,336,515	\$ 2,388,000	\$ 249,643,217	21.02%	\$ 43,877,431	21.27%	\$ 43,469,561	20.86%	13,468	907	6.73%	2,401	17.83%	1,261	9.36%	17,130	27.19%	18,037	17,468	16,561	22.97%
	District Let	\$ 50,546,489	\$ 49,655,689	\$ 53,386,360	\$ 52,604,183	\$ 311,500	\$ 53,506,474	7.75%	\$ 2,669,295	5.38%	\$ 2,839,870	5.62%	4,465	156	3.49%	155	3.47%	254	5.69%	4,874	9.16%	5,030	4,462	4,306	-3.56%
	All Contracts	\$ 258,954,566	\$ 255,946,466	\$ 305,263,976	\$ 301,940,698	\$ 2,699,500	\$ 303,149,691	18.44%	\$ 46,546,726	18.19%	\$ 46,309,431	17.88%	17,933	1,063	5.93%	2,556	14.25%	1,515	8.45%	22,004	22.70%	23,067	21,930	20,867	16.36%
5	Central Let	\$ 104,693,893	\$ 102,578,093	\$ 107,893,003	\$ 106,979,417	\$ 392,000	\$ 107,063,489	4.37%	\$ 3,750,526	3.66%	\$ 3,199,110	3.06%	6,742	793	11.76%	104	1.54%	665	9.86%	7,511	11.41%	8,304	8,120	7,327	8.68%
	District Let	\$ 26,688,099	\$ 26,506,599	\$ 26,903,933	\$ 26,638,606	\$ -	\$ 26,625,077	0.45%	\$ 249,381	0.94%	\$ 215,835	0.81%	2,579	283	10.97%	31	1.20%	41	1.59%	2,651	2.79%	2,934	2,691	2,408	-6.63%
	All Contracts	\$ 131,381,992	\$ 129,084,692	\$ 134,796,936	\$ 133,618,023	\$ 392,000	\$ 133,688,566	3.57%	\$ 3,999,907	3.10%	\$ 3,414,945	2.60%	9,321	1,076	11.54%	135	1.45%	706	7.57%	10,162	9.02%	11,238	10,811	9,735	4.44%
6	Central Let	\$ 125,699,292	\$ 123,949,292	\$ 128,042,985	\$ 125,406,943	\$ 8,075,600	\$ 125,659,847	1.38%	\$ 2,875,728	2.32%	\$ 2,343,693	1.86%	7,333	315	4.30%	39	0.53%	(40)	-0.55%	7,332	-0.01%	7,647	6,409	6,094	-16.90%
	District Let	\$ 13,432,227	\$ 12,991,727	\$ 13,740,220	\$ 13,179,670	\$ 395,500	\$ 13,167,961	1.36%	\$ 435,884	3.36%	\$ 307,993	2.29%	2,420	88	3.64%	-	0.00%	-	0.00%	2,420	0.00%	2,508	2,122	2,034	-15.95%
	All Contracts	\$ 139,131,519	\$ 136,941,019	\$ 141,783,205	\$ 138,586,613	\$ 8,471,100	\$ 138,827,808	1.38%	\$ 3,311,612	2.42%	\$ 2,651,686	1.91%	9,753	403	4.13%	39	0.40%	(40)	-0.41%	9,752	-0.01%	10,155	8,531	8,128	-16.66%
7	Central Let	\$ 92,617,367	\$ 91,539,596	\$ 96,759,840	\$ 94,736,242	\$ 1,247,500	\$ 94,692,668	3.44%	\$ 4,398,711	4.81%	\$ 4,142,472	4.47%	5,678	533	9.39%	243	4.28%	764	13.46%	6,685	17.74%	7,218	7,257	6,724	18.42%
	District Let	\$ 10,252,915	\$ 10,224,722	\$ 11,297,933	\$ 10,924,214	\$ -	\$ 11,021,683	7.79%	\$ 995,477	9.74%	\$ 1,045,018	10.19%	1,765	214	12.12%	327	18.53%	33	1.87%	2,125	20.40%	2,339	2,233	2,019	14.39%
	All Contracts	\$ 102,870,282	\$ 101,764,318	\$ 108,057,773	\$ 105,660,456	\$ 1,247,500	\$ 105,714,351	3.88%	\$ 5,394,188	5.30%	\$ 5,187,490	5.04%	7,443	747	10.04%	570	7.66%	797	10.71%	8,810	18.37%	9,557	9,490	8,743	17.47%
8	Central Let	\$ 169,774,564	\$ 169,177,164	\$ 176,492,040	\$ 177,615,505	\$ 1,625,000	\$ 175,418,670	3.69%	\$ 6,807,102	4.02%	\$ 6,717,476	3.96%	6,384	484	7.58%	39	0.61%	384	6.02%	6,807	6.63%	7,291	7,692	7,208	12.91%
	District Let	\$ 18,729,031	\$ 17,906,871	\$ 19,670,638	\$ 19,121,998	\$ 274,000	\$ 19,137,853	6.87%	\$ 1,191,819	6.66%	\$ 941,607	5.03%	1,782	88	4.94%	152	8.53%	126	7.07%	2,060	15.60%	2,126	2,027	1,939	8.81%
	All Contracts	\$ 188,503,595	\$ 187,084,035	\$ 196,162,678	\$ 196,737,503	\$ 1,899,000	\$ 194,556,522	3.99%	\$ 7,998,921	4.28%	\$ 7,659,083	4.06%	8,166	572	7.00%	191	2.34%	510	6.25%	8,867	8.58%	9,417	9,719	9,147	12.01%
Totals This Qtr	Central Let	\$ 1,245,294,131	\$ 1,230,924,610	\$ 1,342,971,365	\$ 1,333,809,281	\$ 33,726,252	\$ 1,336,385,520	8.57%	\$ 100,047,460	8.13%	\$ 97,339,780	7.82%	76,598	10,085	13.17%	4,305	5.62%	6,474	8.45%	87,377	14.07%	97,447	95,251	85,166	11.19%
	District Let	\$ 159,452,169	\$ 156,047,810	\$ 166,427,402	\$ 162,011,913	\$ 1,031,000	\$ 164,142,826	5.19%	\$ 7,443,968	4.77%	\$ 6,975,234	4.37%	18,475	1,406	7.61%	907	4.91%	790	4.28%	20,172	9.19%	21,545	19,456	18,050	-2.30%
	All Contracts	\$ 1,404,746,300	\$ 1,386,972,420	\$ 1,509,398,767	\$ 1,495,821,194	\$ 17,949,626	\$ 1,500,528,346	8.19%	\$ 107,491,428	7.75%	\$ 104,315,014	7.43%	95,073	11,491	12.09%	5,212	5.48%	7,264	7.64%	107,549	13.12%	118,992	114,707	103,216	8.56%

District	Contract Lettings	Original Contract Amount	Adjusted Original Amount (less Contingency Pay Item Amount)	Present Contract Amount	Regular Work To Date (See Note 1 below)	Amount Paid For Innovative Contracting	Actual Expenditures (See Note 2 Below)		Supplemental Agreement (Excluding Contingency)		Supplemental Agreement (Including Contingency) (See Note 4 Below)		Original Contract Days	Weather Days		Time Extensions		Supplemental Agreement		Total Days (Less Weather)		Present Days	Days Used	Days Used (Less Weather)	% Increase (Less Weather)
							Amount	% Increase Over Adjusted Original Amount	Amount	% Of Original Amount	Amount	% Of Original Amount		Days Added	% of Original Days	Days Added	% of Original Days	Days Added	% of Original Days	Days Added	% of Original Days				
Totals Previous Quarter	Central Let	\$ 992,197,248	\$ 980,426,776	\$ 1,050,172,894	\$ 1,046,036,720	\$ 24,955,796	\$ 1,053,502,044	7.45%	\$ 59,723,150	6.09%	\$ 57,770,495	5.82%	63,934	8,378	13.10%	2,716	4.25%	4,906	7.67%	71,556	11.92%	80,184	78,482	70,104	9.65%
	District Let	\$ 143,553,900	\$ 140,426,206	\$ 150,894,365	\$ 140,519,736	\$ 776,500	\$ 142,472,507	1.46%	\$ 7,667,521	5.46%	\$ 7,320,467	5.10%	17,705	1,178	6.65%	814	4.60%	893	5.04%	19,412	9.64%	20,727	19,222	18,044	1.91%
	All Contracts	\$ 1,135,751,148	\$ 1,120,852,982	\$ 1,201,067,259	\$ 1,186,556,456	\$ 13,564,398	\$ 1,195,974,551	6.70%	\$ 67,390,671	6.01%	\$ 65,090,962	5.73%	81,639	9,556	11.71%	3,530	4.32%	5,799	7.10%	90,968	11.43%	100,911	97,704	88,148	7.97%
Totals Fiscal Year 2002/2003	Central Let	\$ 1,045,707,856	\$ 1,035,493,865	\$ 1,121,865,350	\$ 1,124,094,271	\$ 27,497,684	\$ 1,125,750,235	8.72%	\$ 76,373,862	7.38%	\$ 76,157,507	7.28%	66,570	8,197	12.31%	4,510	6.77%	2,004	3.01%	73,084	9.79%	83,410	83,474	75,277	13.08%
	District Let	\$ 46,509,605	\$ 46,509,605	\$ 47,747,961	\$ 45,236,400	\$ 1,165,408	\$ 46,213,439	-0.64%	\$ 1,311,183	2.82%	\$ 1,238,356	2.66%	8,100	316	3.90%	99	1.22%	806	9.95%	9,005	11.17%	9,239	8,585	8,269	2.09%
	All Contracts	\$ 1,092,217,461	\$ 1,082,003,470	\$ 1,169,613,311	\$ 1,169,330,671	\$ 13,914,342	\$ 1,171,963,674	8.31%	\$ 77,685,045	7.18%	\$ 77,395,863	7.09%	74,670	8,513	11.40%	4,609	6.17%	2,810	3.76%	82,089	9.94%	92,649	92,059	83,546	11.89%

Notes:

- 1 "Regular Work To Date" is the total value of work paid to contractor as reported in the Department's Construction Reporting System (CRS).
- 2 "Actual Expenditures" is the total amount paid for work as recorded in the Department's Financial Management System and reflects all expenditures against each contract.
- 3 Contract changes that were recorded as being expended by reason code in the Department's Contract Change Tracking System.
- 4 "Supplemental Agreement (Including Contingency)" is the total amount allocated within the Department's Construction Reporting System (CRS) for contract changes.

Highlighted Column Indicated Performance Measures Reported by Construction Office

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number Projects	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount
01	19633	19567315201	10/30/96	QTR2	96/97	1	8	477	590	591	-1	1	30	47	66	\$ 5,081,052	\$ -	\$ 5,081,052
01	20227	19389315201	07/29/98	QTR1	98/99	1	3	465	493	493	0	0	179	28	0	\$ 3,914,580	\$ -	\$ 3,914,580
01	20447	19445715201	03/31/99	QTR3	98/99	1	4	465	477	477	0	0	0	36	-24	\$ 3,368,067	\$ -	\$ 3,368,067
01	20449	20062615201	03/31/99	QTR3	98/99	1	1	75	75	72	3	0	48	0	0	\$ 264,248	\$ -	\$ 264,248
01	20578	19855015201	06/23/99	QTR4	98/99	1	0	200	240	237	3	0	0	40	0	\$ 1,138,582	\$ 35,500	\$ 1,103,082
01	20695	19762615201	09/29/99	QTR1	99/00	2	1	210	207	207	0	0	0	27	-30	\$ 3,820,130	\$ 100,000	\$ 3,720,130
01	20731	20062315201	10/27/99	QTR2	99/00	1	1	90	109	108	1	0	0	14	5	\$ 352,885	\$ 16,200	\$ 336,685
01	21003	19863815201	08/30/00	QTR1	00/01	1	1	235	265	257	8	0	0	30	0	\$ 2,052,052	\$ 50,000	\$ 2,002,052
01	21025	19540315201	09/27/00	QTR1	00/01	1	2	485	492	782	-290	290	0	7	0	\$ 4,505,556	\$ 50,000	\$ 4,455,556
01	21046	19379115201	10/25/00	QTR2	00/01	2	3	525	563	605	-42	42	0	38	0	\$ 8,695,633	\$ 105,000	\$ 8,590,633
01	21070	20096515201	12/06/00	QTR2	00/01	1	0	130	156	186	-30	30	0	26	0	\$ 1,083,180	\$ 50,000	\$ 1,033,180
01	21102	40469715201	12/12/00	QTR2	00/01	1	7	891	891	709	182	0	0	0	0	\$ 52,983,000	\$ -	\$ 52,983,000
01	21105	19390615201	01/24/01	QTR3	00/01	1	1	315	372	320	52	0	0	57	0	\$ 2,587,501	\$ 50,000	\$ 2,537,501
01	21140	19381315201	02/28/01	QTR3	00/01	2	4	420	519	519	0	0	0	97	2	\$ 5,979,219	\$ 79,286	\$ 5,899,933
01	21227	19565625201	05/23/01	QTR4	00/01	1	4	330	335	323	12	0	0	5	0	\$ 5,847,464	\$ 53,000	\$ 5,794,464
01	21229	20069425201	05/23/01	QTR4	00/01	1	4	260	445	445	0	0	0	0	185	\$ 1,166,000	\$ 50,000	\$ 1,116,000
01	21279	19570715201	07/25/01	QTR1	01/02	1	1	40	85	85	0	0	0	7	38	\$ 297,240	\$ 14,060	\$ 283,180
01	21282	19847315201	07/25/01	QTR1	01/02	1	1	30	48	38	10	0	0	7	11	\$ 205,021	\$ 10,365	\$ 194,656
01	21397	19447715201	12/05/01	QTR2	01/02	1	1	165	209	236	-27	27	0	44	0	\$ 2,734,000	\$ 50,000	\$ 2,684,000
01	21398	19451515201	12/05/01	QTR2	01/02	1	5	145	114	29	85	0	0	0	-31	\$ 1,918,995	\$ 50,000	\$ 1,868,995
01	21451	19388915201	02/27/02	QTR3	01/02	1	0	315	339	250	89	0	0	24	0	\$ 3,495,000	\$ 50,000	\$ 3,445,000
01	21452	19771115201	02/27/02	QTR3	01/02	1	2	150	174	175	-1	1	0	21	3	\$ 1,661,662	\$ 50,000	\$ 1,611,662
01	21468	40555915201	02/27/02	QTR3	01/02	1	1	150	159	148	11	0	0	9	0	\$ 1,764,786	\$ 47,440	\$ 1,717,346
01	21473	19687815201	03/27/02	QTR3	01/02	1	1	175	175	140	35	0	0	0	0	\$ 1,685,085	\$ 50,000	\$ 1,635,085
01	21474	19746315201	03/27/02	QTR3	01/02	1	1	125	151	142	9	0	0	4	22	\$ 984,500	\$ 36,500	\$ 948,000
01	21506	19401615201	04/24/02	QTR4	01/02	1	1	225	232	159	73	0	0	7	0	\$ 3,999,353	\$ 50,000	\$ 3,949,353
01	21507	19769615201	04/24/02	QTR4	01/02	2	3	210	149	160	-11	11	0	0	-61	\$ 3,409,280	\$ 81,280	\$ 3,328,000
01	21542	19726425201	05/22/02	QTR4	01/02	1	2	95	95	104	-9	9	0	0	0	\$ 787,585	\$ 40,000	\$ 747,585
01	21577	19418215201	06/19/02	QTR4	01/02	1	2	610	610	417	193	0	0	0	0	\$ 6,658,458	\$ 72,827	\$ 6,585,631
01	21604	19770215201	07/31/02	QTR1	02/03	1	2	70	79	78	1	0	0	6	3	\$ 800,272	\$ 38,350	\$ 761,922
01	21634	19690915201	08/28/02	QTR1	02/03	1	0	170	178	48	130	0	0	8	0	\$ 2,533,999	\$ 50,000	\$ 2,483,999
01	21635	19856115201	08/28/02	QTR1	02/03	1	1	40	40	73	-33	33	0	0	0	\$ 167,775	\$ 11,775	\$ 156,000
01	21658	19753215201	09/25/02	QTR1	02/03	1	1	180	184	180	4	0	0	4	0	\$ 1,929,000	\$ 50,000	\$ 1,879,000
01	21659	19808755201	09/25/02	QTR1	02/03	1	2	185	199	196	3	0	0	9	5	\$ 1,192,825	\$ 50,000	\$ 1,142,825
01	21682	40420015201	09/25/02	QTR1	02/03	1	3	150	157	104	53	0	0	7	0	\$ 2,838,065	\$ 50,000	\$ 2,788,065
01	T1003	40419915201	10/30/02	QTR2	02/03	2	5	212	212	201	11	0	0	0	0	\$ 4,527,300	\$ 50,000	\$ 4,477,300
01	T1005	19406325201	12/04/02	QTR2	02/03	1	1	175	185	199	-14	14	0	10	0	\$ 2,449,000	\$ 50,000	\$ 2,399,000
01	T1006	19449915201	12/04/02	QTR2	02/03	1	1	140	145	148	-3	3	0	5	0	\$ 1,937,000	\$ 50,000	\$ 1,887,000
01	T1016	19685525201	02/26/03	QTR3	02/03	2	2	185	208	204	4	0	0	21	2	\$ 2,298,736	\$ 59,250	\$ 2,239,486
01	T1030	40847315201	05/21/03	QTR4	02/03	1	3	75	82	81	1	0	0	2	5	\$ 329,883	\$ 12,500	\$ 317,383
Dist 01 - Central Let Contrats SubTotal							86	9590	10438	9926	512	461	257	647	201	\$ 153,443,969	\$ 1,713,333	\$ 151,730,636
01	E1C10	40949315201	03/22/01	QTR3	00/01	1	0	365	365	221	144	0	0	0	0	\$ 189,902	\$ 14,346	\$ 175,556
01	E1C31	40823615201	05/17/01	QTR4	00/01	1	1	30	34	32	2	0	0	4	0	\$ 86,266	\$ 6,300	\$ 79,966
01	E1C53	40949725201	10/25/01	QTR2	01/02	2	2	365	365	366	-1	1	0	0	0	\$ 418,625	\$ 25,400	\$ 393,225
01	E1C97	41096315201	05/16/02	QTR4	01/02	2	1	45	55	59	-4	4	0	9	1	\$ 205,840	\$ 9,350	\$ 196,490
01	E1D08	20010625201	08/16/02	QTR1	02/03	2	1	350	350	215	135	0	0	0	0	\$ 4,582,173	\$ 50,000	\$ 4,532,173
01	E1D36	40949425201	10/24/02	QTR2	02/03	2	0	365	365	237	128	0	0	0	0	\$ 338,173	\$ 28,090	\$ 310,083
01	E1D52	41406015201	11/07/02	QTR2	02/03	1	0	30	30	29	1	0	0	0	0	\$ 114,465	\$ 1,900	\$ 112,565
01	E1D53	41187915201	01/23/03	QTR3	02/03	1	0	45	48	48	0	0	0	2	1	\$ 78,736	\$ 7,227	\$ 71,509
01	E1D54	41283015201	01/23/03	QTR3	02/03	1	0	45	45	30	15	0	0	0	0	\$ 281,569	\$ 15,775	\$ 265,794
Dist 01 District Let Contracts SubTotal							5	1640	1657	1237	420	5	0	15	2	\$ 6,295,749	\$ 158,388	\$ 6,137,361
District 01 Totals							91	11230	12095	11163	932	466	257	662	203	\$ 159,739,718	\$ 1,871,721	\$ 157,867,997

District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
01	19633	19567315201	3	59	\$ 144,426	\$ 24,163	0	0	\$ -	\$ -	0	0	\$ (22,080)	\$ -	0	0	\$ -	\$ -
01	20227	19389315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20447	19445715201	5	(24)	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20449	20062615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20578	19855015201	0	0	\$ 18,844	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20695	19762615201	0	0	\$ 4,348	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20731	20062315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21003	19863815201	0	0	\$ 5,923	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21025	19540315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21046	19379115201	0	0	\$ 38,286	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21070	20096515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21102	40469715201	0	0	\$ 552,289	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 12,168	\$ -
01	21105	19390615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21140	19381315201	0	2	\$ 25,578	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21227	19565625201	0	0	\$ 48,877	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21229	20069425201	0	14	\$ 40,940	\$ -	0	166	\$ 8,683	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21279	19570715201	0	38	\$ 58,912	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21282	19847315201	0	1	\$ 845	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21397	19447715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21398	19451515201	0	0	\$ 466	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21451	19388915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21452	19771115201	0	0	\$ (199)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21468	40555915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21473	19687815201	0	0	\$ 7,602	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21474	19746315201	0	22	\$ 11,333	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21506	19401615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21507	19769615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21542	19726425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21577	19418215201	0	0	\$ 64,767	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21604	19770215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21634	19690915201	0	0	\$ 15,209	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21635	19856115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21658	19753215201	0	0	\$ 10,311	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21659	19808755201	0	5	\$ 34,818	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21682	40420015201	0	0	\$ 1,809	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1003	40419915201	0	0	\$ 32,138	\$ 8,471	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1005	19406325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1006	19449915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1016	19685525201	0	2	\$ 10,544	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1030	40847315201	0	12	\$ 44,171	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 01 - Central Let Contrats SubTotal			8	131	\$ 1,172,237	\$ 32,634	0	166	\$ 8,683	\$ -	0	0	\$ (22,080)	\$ -	0	0	\$ 12,168	\$ -
01	E1C10	40949315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C31	40823615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C53	40949725201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C97	41096315201	0	1	\$ 5,161	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D08	20010625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D36	40949425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D52	41406015201	0	0	\$ 1,326	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D53	41187915201	0	1	\$ 2,440	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D54	41283015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 01 District Let Contracts SubTotal			0	2	\$ 8,927	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 01 Totals			8	133	\$ 1,181,164	\$ 32,634	0	166	\$ 8,683	\$ -	0	0	\$ (22,080)	\$ -	0	0	\$ 12,168	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
01	19633	19567315201	0	0	\$ 37,440	\$ 4,126	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20227	19389315201	0	0	\$ (10,476)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20447	19445715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20449	20062615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20578	19855015201	19	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20695	19762615201	0	(30)	\$ (391,405)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20731	20062315201	0	0	\$ 13,356	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21003	19863815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21025	19540315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21046	19379115201	0	0	\$ 3,911	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21070	20096515201	5	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21102	40469715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21105	19390615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21140	19381315201	0	0	\$ 6,600	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21227	19565625201	0	0	\$ 2,046	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 4,736	\$ -
01	21229	20069425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (4,293)	\$ -	0	0	\$ -	\$ -
01	21279	19570715201	5	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21282	19847315201	7	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21397	19447715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 36,157	\$ -
01	21398	19451515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21451	19388915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21452	19771115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21468	40555915201	0	0	\$ 3,908	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21473	19687815201	0	0	\$ 846	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21474	19746315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21506	19401615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21507	19769615201	0	(61)	\$ 3,665	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21542	19726425201	0	0	\$ (2,876)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21577	19418215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21604	19770215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21634	19690915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21635	19856115201	0	0	\$ 100	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21658	19753215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21659	19808755201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21682	40420015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1003	40419915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1005	19406325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1006	19449915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1016	19685525201	12	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1030	40847315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 01 - Central Let Contrats SubTotal			48	(91)	\$ (332,885)	\$ 4,126	0	0	\$ -	\$ -	0	0	\$ (4,293)	\$ -	0	0	\$ 40,893	\$ -
01	E1C10	40949315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C31	40823615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C53	40949725201	0	0	\$ -	\$ -	0	0	\$ 36,820	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C97	41096315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D08	20010625201	0	0	\$ (267,680)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D36	40949425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D52	41406015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D53	41187915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D54	41283015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 01 District Let Contracts SubTotal			0	0	\$ (267,680)	\$ -	0	0	\$ 36,820	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 01 Totals			48	(91)	\$ (600,565)	\$ 4,126	0	0	\$ 36,820	\$ -	0	0	\$ (4,293)	\$ -	0	0	\$ 40,893	\$ -

District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
01	19633	19567315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	7	\$ 104,254	\$ 22,000	5	66	\$ 264,040	\$ 50,289
01	20227	19389315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 279,502	\$ -
01	20447	19445715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	(24)	\$ -	\$ -
01	20449	20062615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	20578	19855015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	19	0	\$ 18,844	\$ -
01	20695	19762615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(30)	\$ (387,057)	\$ -
01	20731	20062315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	5	\$ 14,749	\$ -
01	21003	19863815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 5,923	\$ -
01	21025	19540315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 251,364	\$ -
01	21046	19379115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 53,469	\$ -
01	21070	20096515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ -	\$ -
01	21102	40469715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 569,457	\$ -
01	21105	19390615201	0	0	\$ -	\$ -	0	0	\$ 3,256	\$ 3,256	0	0	\$ -	\$ -	0	0	\$ 3,256	\$ 3,256
01	21140	19381315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	53	2	\$ 120,165	\$ -
01	21227	19565625201	0	0	\$ -	\$ -	0	0	\$ 30,141	\$ -	0	0	\$ -	\$ -	0	0	\$ 94,584	\$ -
01	21229	20069425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	185	\$ 60,315	\$ -
01	21279	19570715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	38	\$ 58,912	\$ -
01	21282	19847315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	7	11	\$ 3,039	\$ -
01	21397	19447715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 43,583	\$ -
01	21398	19451515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(31)	\$ (118,331)	\$ -
01	21451	19388915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,152	\$ -
01	21452	19771115201	0	0	\$ -	\$ -	0	3	\$ 3,777	\$ -	0	0	\$ -	\$ -	0	3	\$ 3,578	\$ -
01	21468	40555915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,908	\$ -
01	21473	19687815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 8,448	\$ -
01	21474	19746315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	22	\$ 33,832	\$ -
01	21506	19401615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	21507	19769615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(61)	\$ 3,665	\$ -
01	21542	19726425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (1,232)	\$ -
01	21577	19418215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 137,377	\$ -
01	21604	19770215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	3	\$ 17,777	\$ -
01	21634	19690915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 16,042	\$ -
01	21635	19856115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 100	\$ -
01	21658	19753215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 10,311	\$ -
01	21659	19808755201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	5	\$ 34,818	\$ -
01	21682	40420015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 8,398	\$ -
01	T1003	40419915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 33,534	\$ 8,471
01	T1005	19406325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	T1006	19449915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 8,932	\$ -
01	T1016	19685525201	0	0	\$ -	\$ -	0	0	\$ 9,100	\$ 7,877	0	0	\$ -	\$ -	12	2	\$ 19,644	\$ 7,877
01	T1030	40847315201	0	0	\$ -	\$ -	0	(7)	\$ -	\$ -	0	0	\$ -	\$ -	0	5	\$ 44,171	\$ -
Dist 01 - Central Let Contrats SubTotal			0	0	\$ -	\$ -	0	(4)	\$ 46,274	\$ 11,133	0	7	\$ 104,254	\$ 22,000	111	201	\$ 1,722,269	\$ 69,893
01	E1C10	40949315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C31	40823615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1C53	40949725201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 36,820	\$ -
01	E1C97	41096315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 5,161	\$ -
01	E1D08	20010625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (267,680)	\$ -
01	E1D36	40949425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
01	E1D52	41406015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,326	\$ -
01	E1D53	41187915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 2,440	\$ -
01	E1D54	41283015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 01 District Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	2	\$ (221,933)	\$ -
District 01 Totals			0	0	\$ -	\$ -	0	(4)	\$ 46,274	\$ 11,133	0	7	\$ 104,254	\$ 22,000	111	203	\$ 1,500,336	\$ 69,893

District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	19329	20801015201	0	0	\$ 24,341	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20582	20996515201	0	11	\$ 64,009	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20697	20926115201	61	56	\$ 497,541	\$ 9,930	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20833	20940015201	0	3	\$ 45,972	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20897	20956915201	0	7	\$ 587,484	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20935	20955715201	0	25	\$ 512,502	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21009	21070115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21054	21002215201	0	5	\$ 4,050	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21073	20948415201	45	0	\$ 42,983	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21119	21327115201	0	18	\$ 959,459	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21178	20940715201	0	20	\$ 265,860	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 936	\$ -
02	21230	20764215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21232	21022315201	0	0	\$ 409,360	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,084	\$ -
02	21234	21307815201	35	14	\$ 6,966	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21256	21041015201	0	25	\$ 728,625	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,210	\$ -
02	21287	21228615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21374	20823625201	0	0	\$ 129,433	\$ 83,775	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21376	21055025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21390	40417115201	34	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21404	20784425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21406	20965025201	0	0	\$ 145,346	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21411	21294945201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21454	20791115201	0	67	\$ 2,167,104	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,403	\$ -
02	21477	20775915201	0	0	\$ 26,967	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21479	21037415201	0	15	\$ 14,756	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21480	21051825201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21496	40462735201	0	12	\$ 2,103	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21497	40462745201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21498	40462755201	0	0	\$ 31,838	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21510	20926525201	0	5	\$ 11,940	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21513	21079925201	0	0	\$ 25,995	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21546	20802025201	0	0	\$ 24,252	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21605	20778125201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21610	21212215201	0	1	\$ 21,680	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21660	20779725201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21662	21346925201	0	0	\$ 7,617	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21683	40462785201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	T2004	40667715201	7	2	\$ 193,758	\$ 23,394	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	T2006	20840625201	0	0	\$ 35,129	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	T2011	21146615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	T2015	20966425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	T2016	20779325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	T2024	21356425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 02 Central Let Contract SubTotal			182	286	\$ 6,987,070	\$ 117,099	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 7,633	\$ -
02	E2D78	21025555201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2E46	20782125201	14	20	\$ 34,273	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2E53	21003215201	0	1	\$ 959	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2E59	20771225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2E63	21097025201	0	17	\$ 58,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F19	40429515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F26	20983225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F28	20822325201	1	4	\$ 7,311	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F29	21040415201	0	0	\$ 45,586	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F30	40417015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F33	20940425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F35	21052815201	0	26	\$ 93,885	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	19329	20801015201	0	0	\$ 18,896	\$ -	15	0	\$ 39,496	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20582	20996515201	67	10	\$ 808,321	\$ -	0	0	\$ 84,837	\$ -	0	0	\$ -	\$ -	0	0	\$ 19,849	\$ -
02	20697	20926115201	0	4	\$ 194,985	\$ -	0	0	\$ 138,941	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20833	20940015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20897	20956915201	0	0	\$ 55,778	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	20935	20955715201	0	12	\$ 329,020	\$ -	0	0	\$ 166,766	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21009	21070115201	8	97	\$ 838,045	\$ 5,115	0	0	\$ 105,275	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21054	21002215201	0	11	\$ 12,103	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21073	20948415201	0	(5)	\$ (45,000)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21119	21327115201	3	0	\$ 210,709	\$ -	0	0	\$ 1,530,753	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21178	20940715201	35	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	12	0	\$ -	\$ -
02	21230	20764215201	41	24	\$ 43,866	\$ -	0	90	\$ 644,976	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21232	21022315201	7	175	\$ 577,215	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21234	21307815201	11	72	\$ 76,079	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21256	21041015201	69	15	\$ 2,065,050	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21287	21228615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21374	20823625201	0	0	\$ 40,409	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21376	21055025201	15	67	\$ 49,209	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21390	40417115201	29	0	\$ 178,248	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21404	20784425201	0	(46)	\$ 105,595	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21406	20965025201	49	0	\$ 48,714	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21411	21294945201	0	0	\$ 124,077	\$ -	0	0	\$ 331,855	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21454	20791115201	0	(47)	\$ 93,039	\$ -	0	(20)	\$ 507,597	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21477	20775915201	0	(21)	\$ 21,271	\$ -	0	0	\$ 704,929	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21479	21037415201	0	(3)	\$ 4,166	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	15	\$ 249,887	\$ -
02	21480	21051825201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21496	40462735201	0	15	\$ 36,340	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21497	40462745201	0	14	\$ 18,500	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	7	\$ 10,302	\$ -
02	21498	40462755201	0	(3)	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 7,223	\$ -
02	21510	20926525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21513	21079925201	4	7	\$ 7,783	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21546	20802025201	0	0	\$ 117,796	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 28,239	\$ -
02	21605	20778125201	2	24	\$ 3,128	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21610	21212215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21660	20779725201	0	3	\$ 20,565	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21662	21346925201	0	(3)	\$ (850)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21683	40462785201	0	(3)	\$ (918)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	T2004	40667715201	0	0	\$ 11,133	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	T2006	20840625201	4	0	\$ 65,184	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	T2011	21146615201	0	22	\$ 40,480	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	T2015	20966425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	T2016	20779325201	0	0	\$ 28,377	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	T2024	21356425201	0	9	\$ 33,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 02 Central Let Contract SubTotal			344	450	\$ 6,230,313	\$ 5,115	15	70	\$ 4,255,425	\$ -	0	0	\$ -	\$ -	12	22	\$ 315,500	\$ -
02	E2D78	21025555201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2E46	20782125201	29	5	\$ 113,447	\$ -	0	0	\$ 883	\$ -	0	0	\$ -	\$ -	11	0	\$ 26,703	\$ -
02	E2E53	21003215201	0	7	\$ (1,100)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2E59	20771225201	50	70	\$ 166,254	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2E63	21097025201	29	10	\$ 110,085	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F19	40429515201	0	47	\$ 27,788	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F26	20983225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F28	20822325201	9	2	\$ 29,228	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F29	21040415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	7	\$ 47,000	\$ -
02	E2F30	40417015201	0	14	\$ 35,122	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F33	20940425201	0	2	\$ 3,500	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F35	21052815201	0	22	\$ 29,703	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	19329	20801015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	15	0	\$ 82,733	\$ -
02	20582	20996515201	0	0	\$ -	\$ -	0	0	\$ 828	\$ -	0	0	\$ -	\$ -	67	46	\$ 1,332,650	\$ -
02	20697	20926115201	0	0	\$ -	\$ -	0	3	\$ 10,677	\$ -	0	0	\$ -	\$ -	134	79	\$ 1,034,188	\$ 9,930
02	20833	20940015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	54	\$ 705,637	\$ -
02	20897	20956915201	0	0	\$ 224,656	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	17	\$ 1,113,034	\$ -
02	20935	20955715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	48	\$ 1,264,293	\$ -
02	21009	21070115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	97	\$ 943,320	\$ 5,115
02	21054	21002215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	16	\$ 16,153	\$ -
02	21073	20948415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	69	(5)	\$ (2,017)	\$ -
02	21119	21327115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	10	88	\$ 3,278,753	\$ -
02	21178	20940715201	0	0	\$ 38,537	\$ -	0	4	\$ 6,480	\$ -	0	0	\$ -	\$ -	59	37	\$ 544,738	\$ -
02	21230	20764215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	41	114	\$ 688,842	\$ -
02	21232	21022315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	7	204	\$ 1,432,320	\$ -
02	21234	21307815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	46	86	\$ 83,045	\$ -
02	21256	21041015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 14,700	\$ -	69	40	\$ 5,229,257	\$ -
02	21287	21228615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	70	\$ 52,409	\$ -
02	21374	20823625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	30	0	\$ 169,842	\$ 83,775
02	21376	21055025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	15	80	\$ 101,730	\$ -
02	21390	40417115201	0	0	\$ -	\$ -	0	60	\$ 15,055	\$ -	0	0	\$ -	\$ -	69	60	\$ 193,303	\$ -
02	21404	20784425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(45)	\$ 138,605	\$ -
02	21406	20965025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	49	0	\$ 201,057	\$ -
02	21411	21294945201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 483,832	\$ -
02	21454	20791115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,838,223	\$ -
02	21477	20775915201	0	11	\$ 11,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 836,218	\$ -
02	21479	21037415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	27	\$ 268,809	\$ -
02	21480	21051825201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	21496	40462735201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	27	\$ 38,443	\$ -
02	21497	40462745201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	21	\$ 28,802	\$ -
02	21498	40462755201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(3)	\$ 39,061	\$ -
02	21510	20926525201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	35	\$ 38,352	\$ -
02	21513	21079925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	7	\$ 33,778	\$ -
02	21546	20802025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 170,287	\$ -
02	21605	20778125201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	24	\$ 3,128	\$ -
02	21610	21212215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 21,680	\$ -
02	21660	20779725201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	3	\$ 20,565	\$ -
02	21662	21346925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(3)	\$ 6,767	\$ -
02	21683	40462785201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(3)	\$ (918)	\$ -
02	T2004	40667715201	0	0	\$ -	\$ -	0	9	\$ 30,196	\$ -	0	0	\$ -	\$ -	7	18	\$ 275,635	\$ 23,394
02	T2006	20840625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	0	\$ 100,313	\$ -
02	T2011	21146615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	22	\$ 40,480	\$ -
02	T2015	20966425201	0	0	\$ -	\$ -	2	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
02	T2016	20779325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 28,377	\$ -
02	T2024	21356425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	9	\$ 33,000	\$ -
Dist 02 Central Let Contract SubTotal			0	11	\$ 274,193	\$ -	2	76	\$ 63,236	\$ -	0	0	\$ 14,700	\$ -	707	1272	\$ 23,908,724	\$ 122,214
02	E2D78	21025555201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2E46	20782125201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	65	83	\$ 183,486	\$ -
02	E2E53	21003215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	8	\$ (141)	\$ -
02	E2E59	20771225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	71	70	\$ 166,254	\$ -
02	E2E63	21097025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	40	27	\$ 183,000	\$ -
02	E2F19	40429515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	47	\$ 27,788	\$ -
02	E2F26	20983225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F28	20822325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	10	6	\$ 36,539	\$ -
02	E2F29	21040415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	4	(23)	\$ 147,382	\$ -
02	E2F30	40417015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	14	\$ 35,122	\$ -
02	E2F33	20940425201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	2	\$ 3,500	\$ -
02	E2F35	21052815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	48	\$ 123,588	\$ -

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number Projects	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount
02	E2F37	20972025201	04/03/02	QTR4	01/02	1	1	240	266	266	0	0	0	5	21	\$ 887,477	\$ 50,000	\$ 837,477
02	E2F57	21273435201	07/24/02	QTR1	02/03	1	0	180	157	156	1	0	0	8	-31	\$ 2,511,000	\$ 50,000	\$ 2,461,000
02	E2F58	20817825201	09/18/02	QTR1	02/03	1	2	180	284	284	0	0	0	104	0	\$ 3,538,499	\$ 50,000	\$ 3,488,499
02	E2F59	21334625201	08/21/02	QTR1	02/03	1	1	150	274	274	0	0	0	103	21	\$ 2,617,889	\$ 50,000	\$ 2,567,889
02	E2F60	20838925201	11/20/02	QTR2	02/03	1	1	200	244	242	2	0	0	19	25	\$ 2,480,000	\$ 50,000	\$ 2,430,000
02	E2F79	20840655201	07/23/03	QTR1	03/04	1	0	100	43	43	0	0	0	2	-59	\$ 311,654	\$ 11,904	\$ 299,750
02	E2F84	20957325201	07/23/03	QTR1	03/04	1	0	100	104	104	0	0	0	4	0	\$ 360,000	\$ 15,716	\$ 344,284
02	E2F90	40367215201	09/17/03	QTR1	03/04	1	0	100	103	103	0	0	0	3	0	\$ 178,000	\$ 6,516	\$ 171,484
02	E2F96	21089635201	11/19/03	QTR2	03/04	1	0	45	45	41	4	0	0	0	0	\$ 76,801	\$ 4,581	\$ 72,220
02	E2F97	21307335201	07/09/03	QTR1	03/04	1	0	14	14	5	9	0	0	0	0	\$ 715,333	\$ -	\$ 715,333
02	E2G49	21042035201	01/29/03	QTR3	02/03	1	1	60	69	66	3	0	0	9	0	\$ 91,078	\$ -	\$ 91,078
02	E2G53	20795655201	10/22/03	QTR2	03/04	1	0	10	10	10	0	0	0	0	0	\$ 4,000	\$ -	\$ 4,000
02	E2G84	41541915201	07/28/03	QTR1	03/04	1	0	15	23	23	0	0	0	8	0	\$ 191,000	\$ -	\$ 191,000
Dist 02 District Let Contracts SubTotal																		
							23	3064	3998	3879	119	25	0	675	259	\$ 29,637,404	\$ 707,107	\$ 28,930,297
District 02 Totals							186	13449	17703	17032	671	104	166	2723	1531	\$ 189,537,545	\$ 2,991,864	\$ 186,545,681
03	19540	21847915201	06/19/96	QTR4	95/96	1	11	1080	1064	1076	-12	12	14	69	-85	\$ 22,236,940	\$ -	\$ 22,236,940
03	19706	21946215201	01/29/97	QTR3	96/97	4	8	553	935	922	13	0	5	191	191	\$ 5,103,856	\$ -	\$ 5,103,856
03	19735	21936215201	02/26/97	QTR3	96/97	2	8	370	605	718	-113	113	18	251	-16	\$ 6,920,894	\$ -	\$ 6,920,894
03	19762	21934915201	03/26/97	QTR3	96/97	1	3	437	675	711	-36	36	6	205	33	\$ 4,741,663	\$ -	\$ 4,741,663
03	19789	21914315201	04/30/97	QTR4	96/97	4	6	525	831	831	0	0	34	235	71	\$ 7,068,748	\$ -	\$ 7,068,748
03	19934	22066215201	09/24/97	QTR1	97/98	1	6	270	371	371	0	0	8	98	3	\$ 4,399,542	\$ -	\$ 4,399,542
03	20160	21981715201	05/20/98	QTR4	97/98	1	4	280	351	350	1	0	8	71	0	\$ 1,042,093	\$ -	\$ 1,042,093
03	20198	22263615201	06/17/98	QTR4	97/98	3	9	425	759	920	-161	161	12	187	147	\$ 15,431,104	\$ -	\$ 15,431,104
03	20381	21977615201	12/02/98	QTR2	98/99	1	7	400	690	687	3	0	16	199	91	\$ 8,424,715	\$ -	\$ 8,424,715
03	20490	21982315201	03/31/99	QTR3	98/99	1	2	220	312	310	2	0	7	92	0	\$ 2,748,254	\$ -	\$ 2,748,254
03	20506	21979115201	04/28/99	QTR4	98/99	1	3	200	341	341	0	0	0	141	0	\$ 1,125,316	\$ -	\$ 1,125,316
03	20507	21987315201	04/28/99	QTR4	98/99	1	2	210	308	304	4	0	0	98	0	\$ 719,661	\$ -	\$ 719,661
03	20549	21890915201	05/26/99	QTR4	98/99	2	1	225	278	276	2	0	4	18	35	\$ 2,667,707	\$ -	\$ 2,667,707
03	20591	21894715201	06/23/99	QTR4	98/99	1	3	230	282	299	-17	17	0	46	6	\$ 1,326,639	\$ -	\$ 1,326,639
03	20598	22262215201	06/23/99	QTR4	98/99	1	7	330	526	522	4	0	0	138	58	\$ 11,459,578	\$ -	\$ 11,459,578
03	20644	21935915201	07/28/99	QTR1	99/00	1	0	180	225	260	-35	35	0	44	1	\$ 2,045,158	\$ 50,000	\$ 1,995,158
03	20645	21937415201	07/28/99	QTR1	99/00	2	1	260	302	316	-14	14	0	42	0	\$ 2,393,511	\$ 85,000	\$ 2,308,511
03	20646	21985015201	07/28/99	QTR1	99/00	1	1	80	113	255	-142	142	0	33	0	\$ 446,296	\$ 16,014	\$ 430,282
03	20647	22040515201	07/28/99	QTR1	99/00	4	7	574	1057	1054	3	0	0	180	303	\$ 9,968,166	\$ 136,703	\$ 9,831,463
03	20767	22024815201	12/01/99	QTR2	99/00	1	0	295	429	458	-29	29	0	134	0	\$ 2,382,837	\$ 50,000	\$ 2,332,837
03	20777	21795415201	01/26/00	QTR3	99/00	1	0	290	317	371	-54	54	0	27	0	\$ 1,049,907	\$ 50,000	\$ 999,907
03	20844	22256915201	03/29/00	QTR3	99/00	1	1	180	362	374	-12	12	0	164	18	\$ 2,944,400	\$ 50,000	\$ 2,894,400
03	20902	21789515201	05/24/00	QTR4	99/00	4	6	510	650	648	2	0	0	67	73	\$ 9,918,328	\$ 116,356	\$ 9,801,972
03	20908	22256715201	05/24/00	QTR4	99/00	1	1	460	645	642	3	0	0	185	0	\$ 6,637,553	\$ 85,970	\$ 6,551,583
03	21016	22051015201	08/30/00	QTR1	00/01	1	3	175	199	199	0	0	0	14	10	\$ 1,876,666	\$ 50,000	\$ 1,826,666
03	21033	21987915201	09/27/00	QTR1	00/01	2	2	120	194	190	4	0	0	60	14	\$ 489,298	\$ 21,050	\$ 468,248
03	21081	21865315201	12/06/00	QTR2	00/01	1	23	475	681	697	-16	16	0	102	104	\$ 5,962,238	\$ 60,310	\$ 5,901,928
03	21083	22247215201	12/06/00	QTR2	00/01	1	11	424	897	895	2	0	0	345	128	\$ 8,968,490	\$ 109,083	\$ 8,859,407
03	21122	22276915201	01/24/01	QTR3	00/01	1	1	417	472	410	62	0	0	54	1	\$ 8,880,404	\$ 103,940	\$ 8,776,464
03	21150	21852315201	02/28/01	QTR3	00/01	2	14	395	535	535	0	0	0	55	85	\$ 6,641,821	\$ 66,861	\$ 6,574,960
03	21207	21978015201	04/25/01	QTR4	00/01	1	2	85	210	204	6	0	0	36	89	\$ 958,960	\$ 42,545	\$ 916,415
03	21235	21937915201	05/23/01	QTR4	00/01	1	2	195	368	368	0	0	0	26	147	\$ 2,697,705	\$ 50,000	\$ 2,647,705
03	21257	21937815201	06/20/01	QTR4	00/01	2	6	390	558	558	0	0	0	138	30	\$ 4,963,823	\$ 78,509	\$ 4,885,314
03	21328	21945015201	08/29/01	QTR1	01/02	1	1	120	139	139	0	0	0	3	16	\$ 1,002,697	\$ 50,000	\$ 952,697
03	21329	21987715201	08/29/01	QTR1	01/02	1	2	119	128	127	1	0	0	9	0	\$ 666,438	\$ 30,000	\$ 636,438
03	21378	21867515201	10/31/01	QTR2	01/02	1	1	110	194	188	6	0	0	65	19	\$ 1,586,027	\$ 50,000	\$ 1,536,027
03	21379	21868715201	10/31/01	QTR2	01/02	1	3	85	133	138	-5	5	0	13	35	\$ 560,579	\$ 32,000	\$ 528,579
03	21381	22064315201	10/31/01	QTR2	01/02	1	0	480	600	598	2	0	0	120	0	\$ 13,037,814	\$ 143,340	\$ 12,894,474
03	21413	22025315201	12/05/01	QTR2	01/02	1	1	170	339	337	2	0	0	169	0	\$ 2,359,225	\$ 50,000	\$ 2,309,225
03	21414	22044115201	12/05/01	QTR2	01/02	1	2	190	293	293	0	0	0	97	6	\$ 1,609,476	\$ 50,000	\$ 1,559,476

District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	E2F37	20972025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F57	21273435201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F58	20817825201	0	0	\$ -	\$ -	0	0	\$ 2,177	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F59	21334625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F60	20838925201	0	14	\$ 19,559	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F79	20840655201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F84	20957325201	2	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F90	40367215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F96	21089635201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F97	21307335201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G49	21042035201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G53	20795655201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G84	41541915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 02 District Let Contracts SubTotal			17	82	\$ 259,573	\$ -	0	0	\$ 2,177	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 02 Totals			199	368	\$ 7,246,643	\$ 117,099	0	0	\$ 2,177	\$ -	0	0	\$ -	\$ -	0	0	\$ 7,633	\$ -
03	19540	21847915201	0	0	\$ 277,273	\$ 62,017	0	0	\$ -	\$ -	0	(90)	\$ (77,421)	\$ -	0	0	\$ 218	\$ -
03	19706	21946215201	31	0	\$ (690)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19735	21936215201	0	(20)	\$ 94,270	\$ -	0	0	\$ -	\$ -	0	(3)	\$ (39,423)	\$ -	0	0	\$ -	\$ -
03	19762	21934915201	0	33	\$ 82,868	\$ 1,685	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19789	21914315201	0	50	\$ 373,887	\$ 134	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19934	22066215201	5	0	\$ 16,269	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20160	21981715201	0	0	\$ 41,268	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20198	22263615201	0	0	\$ 47,691	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 809	\$ -
03	20381	21977615201	0	42	\$ 159,325	\$ 79,134	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20490	21982315201	13	0	\$ 49,057	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20506	21979115201	0	0	\$ 3,639	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20507	21987315201	0	0	\$ 32,824	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20549	21890915201	0	5	\$ 6,528	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20591	21894715201	0	1	\$ 396	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20598	22262215201	8	23	\$ 146,133	\$ 8,121	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20644	21935915201	0	1	\$ 4,300	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20645	21937415201	0	0	\$ 655	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20646	21985015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20647	22040515201	0	191	\$ 592,770	\$ 150,000	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20767	22024815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20777	21795415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20844	22256915201	73	18	\$ 47,579	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20902	21789515201	0	22	\$ 164,040	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20908	22256715201	48	0	\$ 33,353	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21016	22051015201	0	0	\$ 12,860	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21033	21987915201	0	0	\$ 16,464	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21081	21865315201	5	91	\$ 349,441	\$ 133,973	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21083	22247215201	8	17	\$ 189,148	\$ 12,627	0	0	\$ -	\$ -	0	(14)	\$ (66,361)	\$ -	0	0	\$ -	\$ -
03	21122	22276915201	0	0	\$ 38,234	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21150	21852315201	0	76	\$ 136,432	\$ 2,191	0	0	\$ -	\$ -	0	0	\$ (158,081)	\$ -	0	0	\$ -	\$ -
03	21207	21978015201	0	89	\$ 205,652	\$ 10,660	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21235	21937915201	0	3	\$ 10,939	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21257	21937815201	41	4	\$ 174,324	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21328	21945015201	0	16	\$ 19,953	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21329	21987715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21378	21867515201	0	19	\$ 20,798	\$ 12,226	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21379	21868715201	1	8	\$ 16,739	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21381	22064315201	0	0	\$ 120,877	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21413	22025315201	0	0	\$ 7,645	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21414	22044115201	37	3	\$ 92,902	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	E2F37	20972025201	0	7	\$ 6,118	\$ -	0	0	\$ 381,220	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F57	21273435201	0	(31)	\$ 41,101	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F58	20817825201	26	0	\$ 142,894	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F59	21334625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F60	20838925201	0	8	\$ 168,825	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F79	20840655201	0	(59)	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F84	20957325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F90	40367215201	0	0	\$ 4,631	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F96	21089635201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F97	21307335201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G49	21042035201	5	0	\$ 14,956	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G53	20795655201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G84	41541915201	8	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 02 District Let Contracts SubTotal			156	104	\$ 892,552	\$ -	0	0	\$ 382,103	\$ -	0	0	\$ -	\$ -	11	7	\$ 73,703	\$ -
District 02 Totals			500	554	\$ 7,122,865	\$ 5,115	15	70	\$ 4,637,528	\$ -	0	0	\$ -	\$ -	23	29	\$ 389,203	\$ -
03	19540	21847915201	0	0	\$ 1,007,251	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 756	\$ -
03	19706	21946215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19735	21936215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19762	21934915201	0	0	\$ 2,449	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	19789	21914315201	10	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 26,542	\$ -
03	19934	22066215201	0	0	\$ 4,060	\$ -	0	0	\$ 207,193	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20160	21981715201	5	0	\$ 2,850	\$ -	0	0	\$ 65,772	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20198	22263615201	0	20	\$ 279,643	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20381	21977615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	11	\$ 238,660	\$ 43,930
03	20490	21982315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20506	21979115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20507	21987315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20549	21890915201	0	12	\$ 14,648	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20591	21894715201	3	2	\$ 3,477	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20598	22262215201	0	0	\$ 10,439	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20644	21935915201	0	0	\$ 3,899	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20645	21937415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20646	21985015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20647	22040515201	0	0	\$ 4,400	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 625	\$ -
03	20767	22024815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20777	21795415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20844	22256915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20902	21789515201	0	0	\$ 4,168	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20908	22256715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	3	0	\$ -	\$ -
03	21016	22051015201	0	0	\$ 26,861	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21033	21987915201	0	14	\$ 6,340	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21081	21865315201	0	0	\$ 7,827	\$ -	0	6	\$ 153,335	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,228	\$ -
03	21083	22247215201	0	63	\$ 303,559	\$ -	0	0	\$ 935,044	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21122	22276915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21150	21852315201	0	0	\$ 11,070	\$ 6,282	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21207	21978015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21235	21937915201	0	144	\$ 143,143	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21257	21937815201	0	(15)	\$ (37,221)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21328	21945015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21329	21987715201	0	0	\$ 25,465	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21378	21867515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21379	21868715201	0	27	\$ 4,525	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21381	22064315201	0	0	\$ 7,944	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21413	22025315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21414	22044115201	0	0	\$ 5,064	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 16,871	\$ -

District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
02	E2F37	20972025201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	21	\$ 423,674	\$ -
02	E2F57	21273435201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(31)	\$ 41,101	\$ -
02	E2F58	20817825201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	26	0	\$ 145,071	\$ -
02	E2F59	21334625201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	21	\$ (14,090)	\$ -
02	E2F60	20838925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	25	\$ 189,736	\$ -
02	E2F79	20840655201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(59)	\$ -	\$ -
02	E2F84	20957325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
02	E2F90	40367215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 4,631	\$ -
02	E2F96	21089635201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2F97	21307335201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G49	21042035201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ 14,956	\$ -
02	E2G53	20795655201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
02	E2G84	41541915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	0	\$ -	\$ -
Dist 02 District Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	231	259	\$ 1,711,597	\$ -
District 02 Totals			0	11	\$ 274,193	\$ -	2	76	\$ 63,236	\$ -	0	0	\$ 14,700	\$ -	938	1531	\$ 25,620,321	\$ 122,214
03	19540	21847915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(85)	\$ 1,373,503	\$ 97,810
03	19706	21946215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	31	191	\$ 235,624	\$ -
03	19735	21936215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	7	\$ 31,266	\$ -	0	(16)	\$ 90,066	\$ -
03	19762	21934915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	24	33	\$ 125,050	\$ 3,792
03	19789	21914315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	10	71	\$ 552,123	\$ 134
03	19934	22066215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	3	\$ 11,340	\$ -	5	3	\$ 238,862	\$ -
03	20160	21981715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	5	0	\$ 143,800	\$ -
03	20198	22263615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	82	147	\$ 869,915	\$ -
03	20381	21977615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	91	\$ 781,730	\$ 175,805
03	20490	21982315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	13	0	\$ 49,057	\$ -
03	20506	21979115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,639	\$ -
03	20507	21987315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 32,824	\$ -
03	20549	21890915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	35	\$ 29,601	\$ -
03	20591	21894715201	0	0	\$ -	\$ -	0	3	\$ 1,200	\$ 1,200	0	0	\$ -	\$ -	3	6	\$ 5,073	\$ 1,200
03	20598	22262215201	0	0	\$ 45,410	\$ 45,410	0	0	\$ -	\$ -	0	0	\$ -	\$ -	23	58	\$ 328,919	\$ 53,531
03	20644	21935915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	1	\$ 8,199	\$ -
03	20645	21937415201	0	0	\$ -	\$ -	10	0	\$ -	\$ -	0	0	\$ -	\$ -	23	0	\$ 655	\$ -
03	20646	21985015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	18	0	\$ 2,589	\$ -
03	20647	22040515201	0	0	\$ -	\$ -	0	83	\$ 61,138	\$ 61,138	0	0	\$ -	\$ -	10	303	\$ 758,870	\$ 211,138
03	20767	22024815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20777	21795415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	20844	22256915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	73	18	\$ 47,579	\$ -
03	20902	21789515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	73	\$ 407,960	\$ -
03	20908	22256715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	62	0	\$ 37,603	\$ -
03	21016	22051015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	10	\$ 114,537	\$ -
03	21033	21987915201	0	0	\$ -	\$ -	0	0	\$ 25,748	\$ -	0	0	\$ -	\$ -	0	14	\$ 48,552	\$ -
03	21081	21865315201	0	0	\$ 727	\$ -	0	4	\$ 5,645	\$ 740	0	0	\$ -	\$ -	13	104	\$ 584,923	\$ 137,331
03	21083	22247215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	128	\$ 3,167,484	\$ 12,627
03	21122	22276915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 43,452	\$ -
03	21150	21852315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	85	\$ 12,122	\$ 8,473
03	21207	21978015201	0	0	\$ 1,383	\$ 1,383	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	89	\$ 207,035	\$ 12,043
03	21235	21937915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	147	\$ 154,082	\$ -
03	21257	21937815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	41	30	\$ 511,961	\$ -
03	21328	21945015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	16	\$ 24,823	\$ -
03	21329	21987715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ 26,215	\$ -
03	21378	21867515201	0	0	\$ -	\$ -	11	0	\$ -	\$ -	0	0	\$ -	\$ -	56	19	\$ 20,798	\$ 12,226
03	21379	21868715201	0	0	\$ -	\$ -	1	0	\$ -	\$ -	0	0	\$ -	\$ -	2	35	\$ 21,264	\$ -
03	21381	22064315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 130,176	\$ -
03	21413	22025315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 327,562	\$ -
03	21414	22044115201	0	0	\$ -	\$ 2,054	0	0	\$ -	\$ -	0	0	\$ -	\$ -	37	6	\$ 117,409	\$ 2,054

Construction Cost and Time
Detailed Data
For Contracts Completed During Fiscal Year 2003/2004

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number Projects	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount
03	21456	21869115201	02/27/02	QTR3	01/02	2	6	200	286	304	-18	18	0	28	58	\$ 2,257,981	\$ 95,612	\$ 2,162,369
03	21515	21944815201	04/24/02	QTR4	01/02	1	4	233	341	341	0	0	0	66	42	\$ 3,248,271	\$ 50,000	\$ 3,198,271
03	21516	21987615201	04/24/02	QTR4	01/02	1	5	118	248	234	14	0	0	70	60	\$ 1,967,041	\$ 50,000	\$ 1,917,041
03	21519	22248015201	04/24/02	QTR4	01/02	1	2	140	275	255	20	0	0	104	31	\$ 966,235	\$ 43,725	\$ 922,510
03	21529	40378815201	04/24/02	QTR4	01/02	1	0	275	351	350	1	0	0	76	0	\$ 753,803	\$ 31,250	\$ 722,553
03	21530	40379115201	04/24/02	QTR4	01/02	1	0	215	278	285	-7	7	0	59	4	\$ 567,422	\$ 19,500	\$ 547,922
03	21555	22024615201	05/22/02	QTR4	01/02	2	4	290	444	377	67	0	0	133	21	\$ 3,222,274	\$ 65,580	\$ 3,156,694
03	21565	40378315201	05/22/02	QTR4	01/02	1	1	185	334	334	0	0	0	142	7	\$ 630,636	\$ 25,134	\$ 605,502
03	21598	40747815201	06/19/02	QTR4	01/02	1	0	133	135	203	-68	68	0	2	0	\$ 893,514	\$ 36,312	\$ 857,202
03	21612	21867915201	07/31/02	QTR1	02/03	1	7	120	216	195	21	0	0	54	42	\$ 2,143,810	\$ 50,000	\$ 2,093,810
03	21613	21868515201	07/31/02	QTR1	02/03	1	1	60	84	84	0	0	0	24	0	\$ 359,289	\$ 14,289	\$ 345,000
03	21620	40379715201	07/31/02	QTR1	02/03	1	1	150	162	189	-27	27	0	12	0	\$ 591,129	\$ 25,863	\$ 565,266
03	21623	40392715201	07/31/02	QTR1	02/03	1	0	65	80	76	4	0	0	6	9	\$ 491,889	\$ 24,889	\$ 467,000
03	21624	40395315201	07/31/02	QTR1	02/03	2	0	115	150	149	1	0	0	34	1	\$ 929,051	\$ 47,080	\$ 881,971
03	21629	40566815201	07/31/02	QTR1	02/03	1	2	55	121	121	0	0	0	59	7	\$ 127,892	\$ 7,380	\$ 120,512
03	21636	21806515201	08/28/02	QTR1	02/03	1	1	90	143	143	0	0	0	37	16	\$ 432,915	\$ 23,275	\$ 409,640
03	21639	22044515201	08/28/02	QTR1	02/03	1	1	285	322	322	0	0	0	50	-13	\$ 2,271,427	\$ 50,000	\$ 2,221,427
03	21645	40392215201	08/28/02	QTR1	02/03	1	2	215	283	267	16	0	0	60	8	\$ 3,537,034	\$ 50,000	\$ 3,487,034
03	21666	22025415201	09/25/02	QTR1	02/03	1	0	60	103	101	2	0	0	43	0	\$ 621,598	\$ 23,833	\$ 597,765
03	21676	40378415201	09/25/02	QTR1	02/03	1	0	210	248	248	0	0	0	38	0	\$ 591,041	\$ 25,000	\$ 566,041
03	21677	40378715201	09/25/02	QTR1	02/03	1	0	55	99	89	10	0	0	44	0	\$ 322,611	\$ 14,142	\$ 308,469
03	21678	40379215201	09/25/02	QTR1	02/03	1	1	150	257	333	-76	76	0	107	0	\$ 984,264	\$ 34,400	\$ 949,864
03	21679	40379815201	09/25/02	QTR1	02/03	1	0	145	271	271	0	0	0	126	0	\$ 702,631	\$ 32,620	\$ 670,011
03	21681	40395215201	09/25/02	QTR1	02/03	1	1	160	272	272	0	0	0	112	0	\$ 1,479,340	\$ 50,000	\$ 1,429,340
03	T3003	21988515201	10/30/02	QTR2	02/03	2	1	165	264	264	0	0	0	43	56	\$ 967,224	\$ 44,410	\$ 922,814
03	T3004	21868015201	10/30/02	QTR2	02/03	1	1	165	188	145	43	0	0	18	5	\$ 2,216,800	\$ 50,000	\$ 2,166,800
03	T3008	40747915201	12/04/02	QTR2	02/03	1	0	30	31	25	6	0	0	1	0	\$ 40,923	\$ 3,800	\$ 37,123
03	T3009	21988715201	01/29/03	QTR3	02/03	1	0	80	85	79	6	0	0	5	0	\$ 684,444	\$ 31,445	\$ 652,999
03	T3016	21877715201	04/30/03	QTR4	02/03	1	1	75	81	81	0	0	0	6	0	\$ 426,943	\$ 21,260	\$ 405,683
03	T3017	40748015201	05/21/03	QTR4	02/03	1	0	170	174	88	86	0	0	4	0	\$ 441,925	\$ 22,475	\$ 419,450
03	T3058	22266215201	05/21/03	QTR4	02/03	1	0	75	113	109	4	0	0	38	0	\$ 420,944	\$ 22,205	\$ 398,739
Dist 03 Central Let Contracts SubTotal							213	17018	24807	25226	-419	842	132	5822	1967	\$ 230,756,828	\$ 2,713,160	\$ 228,043,668
03	E3B67	41110115201	01/10/02	QTR3	01/02	1	1	50	59	58	1	0	0	9	0	\$ 150,226	\$ 10,988	\$ 139,238
03	E3C02	40527315201	06/13/02	QTR4	01/02	1	2	55	109	109	0	0	0	54	0	\$ 358,981	\$ 23,035	\$ 335,946
03	E3C07	40619615201	09/12/02	QTR1	02/03	2	0	75	75	42	33	0	0	0	0	\$ 105,302	\$ 6,599	\$ 98,703
03	E3C11	40619415201	09/12/02	QTR1	02/03	1	1	120	151	150	1	0	0	31	0	\$ 272,615	\$ 21,035	\$ 251,580
03	E3C13	41300015201	09/12/02	QTR1	02/03	1	1	110	116	99	17	0	0	6	0	\$ 329,000	\$ 19,054	\$ 309,946
03	E3C16	41225415201	02/13/03	QTR3	02/03	1	2	150	234	199	35	0	0	9	75	\$ 1,780,133	\$ 50,000	\$ 1,730,133
03	E3C17	40663615201	04/10/03	QTR4	02/03	1	0	155	164	130	34	0	0	9	0	\$ 575,000	\$ 32,000	\$ 543,000
03	E3D32	41117615201	12/04/03	QTR2	03/04	1	0	45	45	18	27	0	0	0	0	\$ 298,998	\$ 13,000	\$ 285,998
Dist 03 District Let Contracts SubTotal							7	760	953	805	148	0	0	118	75	\$ 3,870,255	\$ 175,711	\$ 3,694,544
District 03 Totals							220	17778	25760	26031	-271	842	132	5940	2042	\$ 234,627,083	\$ 2,888,871	\$ 231,738,212
04	19799	23170515201	04/30/97	QTR4	96/97	1	10	960	1811	1754	57	0	24	851	0	\$ 5,656,000	\$ -	\$ 5,656,000
04	20129	22770715201	04/29/98	QTR4	97/98	2	96	780	1524	1520	4	0	15	151	593	\$ 34,895,327	\$ -	\$ 34,895,327
04	20171	22882115201	05/20/98	QTR4	97/98	2	17	975	1025	933	92	0	4	50	0	\$ 30,787,058	\$ -	\$ 30,787,058
04	20203	23165915201	06/17/98	QTR4	97/98	1	7	815	1313	1298	15	0	4	498	0	\$ 5,578,044	\$ -	\$ 5,578,044
04	20787	23171215201	01/26/00	QTR3	99/00	1	6	399	697	697	0	0	0	182	116	\$ 3,161,087	\$ 50,000	\$ 3,111,087
04	20845	22739115201	03/29/00	QTR3	99/00	1	5	630	671	671	0	0	0	11	30	\$ 7,210,049	\$ 150,000	\$ 7,060,049
04	20848	22918315201	03/29/00	QTR3	99/00	1	15	715	820	820	0	0	0	46	59	\$ 16,100,000	\$ 150,000	\$ 15,950,000
04	20876	22807815201	04/26/00	QTR4	99/00	1	4	225	369	372	-3	3	0	81	63	\$ 2,011,029	\$ 50,000	\$ 1,961,029
04	20989	22822415201	07/26/00	QTR1	00/01	1	0	124	158	172	-14	14	0	34	0	\$ 564,809	\$ 20,000	\$ 544,809
04	21089	22808015201	12/06/00	QTR2	00/01	1	4	500	543	543	0	0	0	43	0	\$ 9,691,765	\$ 85,000	\$ 9,606,765
04	21093	23027915201	12/06/00	QTR2	00/01	1	8	380	598	598	0	0	0	102	116	\$ 4,198,177	\$ 50,000	\$ 4,148,177

District	Contract Number	Financial Project ID	CRS Present Contract Amount	Regular Work To Date (From CRS)	Total CRS Contract Adjustments	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (Included Innovative Charges)	Actual Expenditure (Does Not Include Innovative Charges)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders			
														Time Ext Days	SA Days	SA Amount	Premium Cost
03	21456	21869115201	\$ 2,279,645	\$ 2,196,839	\$ -	\$ -	\$ -	\$ 2,196,839	\$ 2,196,839	\$ 2,196,839	\$ -	\$ 21,664	18	4	3	\$ 7,012	\$ -
03	21515	21944815201	\$ 3,346,836	\$ 3,424,226	\$ -	\$ -	\$ -	\$ 3,424,226	\$ 3,468,973	\$ 3,468,973	\$ 44,747	\$ 98,565	40	26	34	\$ 45,500	\$ -
03	21516	21987615201	\$ 2,092,647	\$ 2,053,580	\$ -	\$ -	\$ -	\$ 2,053,580	\$ 2,053,580	\$ 2,053,580	\$ -	\$ 125,606	70	0	30	\$ 5,415	\$ -
03	21519	22248015201	\$ 1,053,685	\$ 1,024,157	\$ -	\$ -	\$ -	\$ 1,024,157	\$ 1,024,157	\$ 1,024,157	\$ -	\$ 87,450	104	0	0	\$ -	\$ -
03	21529	40378815201	\$ 753,803	\$ 700,896	\$ -	\$ -	\$ -	\$ 700,896	\$ 700,896	\$ 700,896	\$ -	\$ -	76	0	0	\$ -	\$ -
03	21530	40379115201	\$ 567,422	\$ 569,220	\$ (9,016)	\$ -	\$ (9,016)	\$ 560,204	\$ 569,220	\$ 569,220	\$ 9,016	\$ -	45	0	0	\$ -	\$ -
03	21555	22024615201	\$ 3,358,899	\$ 3,239,234	\$ -	\$ 67,000	\$ 67,000	\$ 3,306,234	\$ 3,306,234	\$ 3,239,234	\$ (67,000)	\$ 136,625	133	0	21	\$ 159,019	\$ -
03	21565	40378315201	\$ 630,636	\$ 629,573	\$ -	\$ -	\$ -	\$ 629,573	\$ 629,573	\$ 629,573	\$ -	\$ -	142	0	0	\$ -	\$ -
03	21598	40747815201	\$ 893,514	\$ 552,033	\$ (87,584)	\$ -	\$ (87,584)	\$ 464,449	\$ 506,953	\$ 506,953	\$ 42,504	\$ -	2	0	0	\$ -	\$ -
03	21612	21867915201	\$ 2,252,880	\$ 2,227,817	\$ -	\$ -	\$ -	\$ 2,227,817	\$ 2,306,626	\$ 2,306,626	\$ 41,008	\$ 109,070	54	0	(2)	\$ 809	\$ -
03	21613	21868515201	\$ 369,725	\$ 355,435	\$ (3,371)	\$ -	\$ (3,371)	\$ 352,064	\$ 352,064	\$ 352,064	\$ -	\$ 10,435	24	0	0	\$ -	\$ -
03	21620	40379715201	\$ 594,129	\$ 576,207	\$ (16,744)	\$ -	\$ (16,744)	\$ 559,463	\$ 559,463	\$ 559,463	\$ -	\$ 3,000	12	0	0	\$ -	\$ -
03	21623	40392715201	\$ 491,889	\$ 473,140	\$ (528)	\$ -	\$ (528)	\$ 472,612	\$ 472,612	\$ 472,612	\$ -	\$ -	6	0	0	\$ -	\$ -
03	21624	40395315201	\$ 929,051	\$ 944,673	\$ -	\$ -	\$ -	\$ 944,673	\$ 944,673	\$ 944,673	\$ -	\$ -	34	0	1	\$ 3,180	\$ -
03	21629	40566815201	\$ 142,313	\$ 144,155	\$ -	\$ -	\$ -	\$ 144,155	\$ 144,155	\$ 144,155	\$ -	\$ 14,421	35	0	0	\$ 1,819	\$ -
03	21636	21806515201	\$ 479,985	\$ 457,198	\$ -	\$ -	\$ -	\$ 457,198	\$ 457,198	\$ 457,198	\$ -	\$ 47,070	37	0	0	\$ -	\$ -
03	21639	22044515201	\$ 2,359,475	\$ 2,401,993	\$ -	\$ -	\$ -	\$ 2,401,993	\$ 2,401,993	\$ 2,401,993	\$ -	\$ 88,048	50	0	0	\$ 1,163	\$ -
03	21645	40392215201	\$ 3,506,134	\$ 3,587,444	\$ -	\$ -	\$ -	\$ 3,587,444	\$ 3,587,444	\$ 3,587,444	\$ -	\$ (30,900)	60	0	1	\$ (20,640)	\$ -
03	21666	22025415201	\$ 621,598	\$ 610,370	\$ (4,716)	\$ -	\$ (4,716)	\$ 605,654	\$ 605,654	\$ 605,654	\$ -	\$ -	43	0	0	\$ 15,577	\$ -
03	21676	40378415201	\$ 591,041	\$ 563,201	\$ -	\$ -	\$ -	\$ 563,201	\$ 563,201	\$ 563,201	\$ -	\$ -	38	0	0	\$ -	\$ -
03	21677	40378715201	\$ 322,611	\$ 316,143	\$ -	\$ -	\$ -	\$ 316,143	\$ 316,143	\$ 316,143	\$ -	\$ -	23	0	0	\$ -	\$ -
03	21678	40379215201	\$ 1,013,888	\$ 1,015,808	\$ (97,888)	\$ -	\$ (97,888)	\$ 917,920	\$ 1,021,949	\$ 1,021,949	\$ 104,029	\$ 29,624	97	0	0	\$ -	\$ -
03	21679	40379815201	\$ 702,631	\$ 711,773	\$ -	\$ -	\$ -	\$ 711,773	\$ 711,773	\$ 711,773	\$ -	\$ -	113	0	0	\$ -	\$ -
03	21681	40395215201	\$ 1,480,215	\$ 1,451,239	\$ -	\$ -	\$ -	\$ 1,451,239	\$ 1,451,239	\$ 1,451,239	\$ -	\$ 876	112	0	0	\$ 825	\$ -
03	T3003	21988515201	\$ 1,007,055	\$ 1,000,357	\$ -	\$ -	\$ -	\$ 1,000,357	\$ 1,000,148	\$ 1,000,148	\$ (209)	\$ 39,831	43	0	6	\$ 39,831	\$ -
03	T3004	21868015201	\$ 2,203,059	\$ 2,217,982	\$ -	\$ -	\$ -	\$ 2,217,982	\$ 2,329,448	\$ 2,329,448	\$ 64,166	\$ (13,741)	18	0	0	\$ -	\$ -
03	T3008	40747915201	\$ 40,923	\$ 25,860	\$ -	\$ -	\$ -	\$ 25,860	\$ 25,860	\$ 25,860	\$ -	\$ -	1	0	0	\$ -	\$ -
03	T3009	21988715201	\$ 684,444	\$ 687,504	\$ (27,981)	\$ -	\$ (27,981)	\$ 659,523	\$ 659,523	\$ 659,523	\$ -	\$ -	5	0	0	\$ 7,359	\$ -
03	T3016	21877715201	\$ 426,878	\$ 406,639	\$ -	\$ -	\$ -	\$ 406,639	\$ 406,639	\$ 406,639	\$ -	\$ (65)	6	0	0	\$ -	\$ -
03	T3017	40748015201	\$ 441,925	\$ 297,738	\$ -	\$ -	\$ -	\$ 297,738	\$ 297,738	\$ 297,738	\$ -	\$ -	4	0	0	\$ -	\$ -
03	T3058	22266215201	\$ 420,944	\$ 399,895	\$ -	\$ -	\$ -	\$ 399,895	\$ 399,895	\$ 399,895	\$ -	\$ -	38	0	0	\$ -	\$ -
Dist 03 Central Let Contracts SubTotal			\$ 243,649,163	\$ 241,790,993	\$ 1,353,559	\$ 67,000	\$ 1,420,559	\$ 243,211,553	\$ 244,670,814	\$ 244,603,814	\$ 1,498,724	\$ 12,734,254	5164	257	738	\$ 4,985,177	\$ 93,259
03	E3B67	41110115201	\$ 162,726	\$ 151,738	\$ -	\$ -	\$ -	\$ 151,738	\$ 151,738	\$ 151,738	\$ -	\$ 12,500	9	0	0	\$ 12,500	\$ -
03	E3C02	40527315201	\$ 358,980	\$ 324,029	\$ -	\$ -	\$ -	\$ 324,029	\$ 324,029	\$ 324,029	\$ -	\$ -	43	0	0	\$ -	\$ -
03	E3C07	40619615201	\$ 105,302	\$ 98,703	\$ -	\$ -	\$ -	\$ 98,703	\$ 98,703	\$ 98,703	\$ -	\$ -	0	0	0	\$ -	\$ -
03	E3C11	40619415201	\$ 328,246	\$ 291,181	\$ -	\$ -	\$ -	\$ 291,181	\$ 291,181	\$ 291,181	\$ -	\$ 55,631	31	0	0	\$ -	\$ -
03	E3C13	41300015201	\$ 329,000	\$ 309,946	\$ -	\$ -	\$ -	\$ 309,946	\$ 309,946	\$ 309,946	\$ -	\$ -	6	0	0	\$ -	\$ -
03	E3C16	41225415201	\$ 2,122,572	\$ 2,101,656	\$ -	\$ -	\$ -	\$ 2,101,656	\$ 2,118,632	\$ 2,118,632	\$ 16,976	\$ 342,439	9	0	75	\$ 327,439	\$ -
03	E3C17	40663615201	\$ 575,000	\$ 560,988	\$ -	\$ -	\$ -	\$ 560,988	\$ 560,988	\$ 560,988	\$ -	\$ -	9	0	0	\$ -	\$ -
03	E3D32	41117615201	\$ 298,998	\$ 285,998	\$ -	\$ -	\$ -	\$ 285,998	\$ 285,998	\$ 285,998	\$ -	\$ -	0	0	0	\$ -	\$ -
Dist 03 District Let Contracts SubTotal			\$ 4,280,824	\$ 4,124,239	\$ -	\$ -	\$ -	\$ 4,124,239	\$ 4,141,215	\$ 4,141,215	\$ 16,976	\$ 410,570	107	0	75	\$ 339,939	\$ -
District 03 Totals			\$ 247,929,987	\$ 245,915,232	\$ 1,353,559	\$ 67,000	\$ 1,420,559	\$ 247,335,792	\$ 248,812,029	\$ 248,745,029	\$ 1,515,700	\$ 13,144,824	5271	257	813	\$ 5,325,116	\$ 93,259
04	19799	23170515201	\$ 8,184,604	\$ 8,460,578	\$ (227,997)	\$ -	\$ (227,997)	\$ 8,232,581	\$ 8,109,458	\$ 8,109,458	\$ (93,043)	\$ 2,528,604	67	0	0	\$ 196,885	\$ -
04	20129	22770715201	\$ 61,575,147	\$ 61,346,839	\$ -	\$ -	\$ -	\$ 61,346,839	\$ 61,510,450	\$ 61,510,450	\$ 344,546	\$ 26,679,820	49	60	4	\$ 1,630,745	\$ 3,256
04	20171	22882115201	\$ 32,595,984	\$ 32,068,066	\$ -	\$ 9,000	\$ 9,000	\$ 32,077,066	\$ 32,077,066	\$ 32,068,066	\$ 16,243	\$ 1,808,926	24	4	0	\$ 274,061	\$ -
04	20203	23165915201	\$ 6,856,130	\$ 7,130,984	\$ (107,951)	\$ -	\$ (107,951)	\$ 7,023,034	\$ 7,274,492	\$ 7,274,492	\$ 153,507	\$ 1,278,086	49	0	0	\$ 280,089	\$ -
04	20787	23171215201	\$ 3,270,052	\$ 2,995,379	\$ (1,250)	\$ -	\$ (1,250)	\$ 2,994,128	\$ 2,970,137	\$ 2,970,137	\$ 1,250	\$ 108,966	174	0	0	\$ 117,252	\$ -
04	20845	22739115201	\$ 7,693,471	\$ 7,339,310	\$ -	\$ -	\$ -	\$ 7,339,310	\$ 7,339,310	\$ 7,339,310	\$ 459	\$ 483,422	11	0	0	\$ 238,625	\$ -
04	20848	22918315201	\$ 18,650,909	\$ 17,981,762	\$ -	\$ -	\$ -	\$ 17,981,762	\$ 17,989,395	\$ 17,989,395	\$ 2,004	\$ 2,550,909	46	0	59	\$ 1,235,185	\$ 131,636
04	20876	22807815201	\$ 2,105,565	\$ 1,930,347	\$ (3,648)	\$ -	\$ (3,648)	\$ 1,926,699	\$ 1,926,699	\$ 1,926,699	\$ -	\$ 94,535	8	0	56	\$ 86,849	\$ -
04	20989	22822415201	\$ 564,809	\$ 514,141	\$ (17,024)	\$ -	\$ (17,024)	\$ 497,117	\$ 500,070	\$ 500,070	\$ 2,953	\$ -	3	0	0	\$ -	\$ -
04	21089	22808015201	\$ 9,880,104	\$ 10,027,790	\$ -	\$ 500,000	\$ 500,000	\$ 10,527,790	\$ 10,527,790	\$ 10,527,790	\$ (500,000)	\$ 188,340	43	0	0	\$ 8,964	\$ -
04	21093	23027915201	\$ 5,001,003	\$ 5,054,993	\$ -	\$ -	\$ -	\$ 5,054,993	\$ 5,182,821	\$ 5,182,821	\$ 127,828	\$ 802,826	37	14	0	\$ 150,678	\$ -

District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
03	21456	21869115201	1	52	\$ 38,832	\$ 8,390	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21515	21944815201	0	4	\$ 27,428	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21516	21987615201	0	30	\$ 95,986	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21519	22248015201	0	31	\$ 93,781	\$ 16,451	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21529	40378815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21530	40379115201	0	4	\$ 2,521	\$ -	9	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21555	22024615201	0	0	\$ 9,680	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21565	40378315201	0	7	\$ 6,913	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21598	40747815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21612	21867915201	0	43	\$ 111,049	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21613	21868515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21620	40379715201	0	0	\$ 3,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21623	40392715201	0	9	\$ 6,140	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21624	40395315201	0	0	\$ 6,268	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21629	40566815201	0	4	\$ 1,545	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21636	21806515201	0	16	\$ 47,070	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21639	22044515201	0	0	\$ 6,189	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,300	\$ -
03	21645	40392215201	0	22	\$ 19,500	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21666	22025415201	0	0	\$ 2,553	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21676	40378415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21677	40378715201	21	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21678	40379215201	10	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,300	\$ -
03	21679	40379815201	7	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,300	\$ -
03	21681	40395215201	0	0	\$ 876	\$ 704	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3003	21988515201	0	43	\$ 13,380	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3004	21868015201	0	7	\$ 44,970	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3008	40747915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3009	21988715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3016	21877715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3017	40748015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3058	22266215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 03 Central Let Contracts SubTotal			309	964	\$ 4,123,524	\$ 498,313	9	0	\$ -	\$ -	0	(107)	\$ (341,286)	\$ -	0	0	\$ 10,927	\$ -
03	E3B67	41110115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C02	40527315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C07	40619615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C11	40619415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C13	41300015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C16	41225415201	0	0	\$ 16,878	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C17	40663615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3D32	41117615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 03 District Let Contracts SubTotal			0	0	\$ 16,878	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 03 Totals			309	964	\$ 4,140,402	\$ 498,313	9	0	\$ -	\$ -	0	(107)	\$ (341,286)	\$ -	0	0	\$ 10,927	\$ -
04	19799	23170515201	250	0	\$ 440,047	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20129	22770715201	39	589	\$ 24,834,179	\$ 3,412,713	0	0	\$ 11,346	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20171	22882115201	22	0	\$ 1,663,978	\$ 32,778	0	0	\$ -	\$ -	0	0	\$ (204,103)	\$ -	0	0	\$ -	\$ -
04	20203	23165915201	75	0	\$ 930,098	\$ 49,126	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20787	23171215201	8	116	\$ 17,529	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20845	22739115201	0	30	\$ 310,804	\$ 135,000	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20848	22918315201	0	0	\$ 221,369	\$ 23,567	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20876	22807815201	73	7	\$ 30,030	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20989	22822415201	31	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21089	22808015201	0	0	\$ 213,281	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21093	23027915201	51	116	\$ 675,210	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
03	21456	21869115201	0	1	\$ 5,368	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21515	21944815201	0	4	\$ 53,065	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21516	21987615201	0	0	\$ (10,928)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 36,900	\$ -
03	21519	22248015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21529	40378815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21530	40379115201	5	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21555	22024615201	0	0	\$ (1,527)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21565	40378315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21598	40747815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21612	21867915201	0	1	\$ 37,316	\$ 5,555	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21613	21868515201	0	0	\$ 10,435	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21620	40379715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21623	40392715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21624	40395315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21629	40566815201	24	0	\$ -	\$ -	0	0	\$ 14,421	\$ -	0	0	\$ -	\$ -	0	3	\$ 1,800	\$ -
03	21636	21806515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21639	22044515201	0	(13)	\$ 2,077	\$ -	0	0	\$ 88,048	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21645	40392215201	0	(15)	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21666	22025415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21676	40378415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21677	40378715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21678	40379215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21679	40379815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21681	40395215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3003	21988515201	0	7	\$ 1,840	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3004	21868015201	0	(2)	\$ (13,106)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3008	40747915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3009	21988715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3016	21877715201	0	0	\$ (65)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3017	40748015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3058	22266215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 03 Central Let Contracts SubTotal			47	250	\$ 1,926,336	\$ 11,837	0	6	\$ 1,463,813	\$ -	0	0	\$ -	\$ -	3	14	\$ 323,382	\$ 43,930
03	E3B67	41110115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C02	40527315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C07	40619615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C11	40619415201	0	0	\$ -	\$ -	0	0	\$ 55,631	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C13	41300015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C16	41225415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C17	40663615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3D32	41117615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 03 District Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ 55,631	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 03 Totals			47	250	\$ 1,926,336	\$ 11,837	0	6	\$ 1,519,444	\$ -	0	0	\$ -	\$ -	3	14	\$ 323,382	\$ 43,930
04	19799	23170515201	534	0	\$ -	\$ -	0	0	\$ 1,806,937	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20129	22770715201	3	0	\$ 93,805	\$ 7,140	0	0	\$ 10,714	\$ -	0	0	\$ -	\$ -	0	0	\$ 63,338	\$ -
04	20171	22882115201	0	0	\$ 1,757	\$ -	0	0	\$ 3,362	\$ 1,712	0	0	\$ -	\$ -	0	0	\$ 8,949	\$ -
04	20203	23165915201	374	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20787	23171215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20845	22739115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20848	22918315201	0	0	\$ -	\$ -	0	0	\$ 784,655	\$ -	0	0	\$ -	\$ -	0	0	\$ 183,145	\$ -
04	20876	22807815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	20989	22822415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21089	22808015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21093	23027915201	0	0	\$ 12,471	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
03	21456	21869115201	0	0	\$ -	\$ -	5	2	\$ 1,615	\$ -	0	0	\$ -	\$ -	10	58	\$ 52,827	\$ 8,390
03	21515	21944815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	26	42	\$ 125,993	\$ -
03	21516	21987615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	60	\$ 127,373	\$ -
03	21519	22248015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	31	\$ 93,781	\$ 16,451
03	21529	40378815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21530	40379115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	14	4	\$ 2,521	\$ -
03	21555	22024615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	21	\$ 167,172	\$ -
03	21565	40378315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	7	\$ 6,913	\$ -
03	21598	40747815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21612	21867915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	42	\$ 149,174	\$ 5,555
03	21613	21868515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 10,435	\$ -
03	21620	40379715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,000	\$ -
03	21623	40392715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	9	\$ 6,140	\$ -
03	21624	40395315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 9,448	\$ -
03	21629	40566815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	24	7	\$ 19,585	\$ -
03	21636	21806515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	16	\$ 47,070	\$ -
03	21639	22044515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(13)	\$ 100,777	\$ -
03	21645	40392215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	8	\$ (1,140)	\$ -
03	21666	22025415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 18,130	\$ -
03	21676	40378415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	21677	40378715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	21	0	\$ -	\$ -
03	21678	40379215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 29,624	\$ 29,624	10	0	\$ 32,924	\$ 29,624
03	21679	40379815201	4	0	\$ -	\$ -	2	0	\$ -	\$ -	0	0	\$ -	\$ -	13	0	\$ 3,300	\$ -
03	21681	40395215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,701	\$ 704
03	T3003	21988515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	56	\$ 55,051	\$ -
03	T3004	21868015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	5	\$ 31,864	\$ -
03	T3008	40747915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3009	21988715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 7,359	\$ -
03	T3016	21877715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (65)	\$ -
03	T3017	40748015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	T3058	22266215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 03 Central Let Contracts SubTotal			4	0	\$ 47,520	\$ 48,847	29	92	\$ 95,346	\$ 63,078	0	10	\$ 72,230	\$ 29,624	661	1967	\$ 12,706,969	\$ 788,888
03	E3B67	41110115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 12,500	\$ -
03	E3C02	40527315201	0	0	\$ -	\$ -	11	0	\$ -	\$ -	0	0	\$ -	\$ -	11	0	\$ -	\$ -
03	E3C07	40619615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C11	40619415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 55,631	\$ -
03	E3C13	41300015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3C16	41225415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	75	\$ 344,317	\$ -
03	E3C17	40663615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
03	E3D32	41117615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 03 District Let Contracts SubTotal			0	0	\$ -	\$ -	11	0	\$ -	\$ -	0	0	\$ -	\$ -	11	75	\$ 412,448	\$ -
District 03 Totals			4	0	\$ 47,520	\$ 48,847	40	92	\$ 95,346	\$ 63,078	0	10	\$ 72,230	\$ 29,624	672	2042	\$ 13,119,417	\$ 788,888
04	19799	23170515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	784	0	\$ 2,443,869	\$ -
04	20129	22770715201	0	0	\$ 13,048	\$ 13,048	0	0	\$ -	\$ -	0	0	\$ 21,788	\$ -	102	593	\$ 26,678,963	\$ 3,436,157
04	20171	22882115201	0	0	\$ -	\$ -	0	0	\$ 39,799	\$ 29,920	0	0	\$ -	\$ -	26	0	\$ 1,787,803	\$ 64,410
04	20203	23165915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	449	0	\$ 1,210,187	\$ 49,126
04	20787	23171215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	116	\$ 134,781	\$ -
04	20845	22739115201	0	0	\$ -	\$ -	0	0	\$ 1,100	\$ -	0	0	\$ -	\$ -	0	30	\$ 550,529	\$ 135,000
04	20848	22918315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	59	\$ 2,424,354	\$ 155,203
04	20876	22807815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	73	63	\$ 116,879	\$ -
04	20989	22822415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	31	0	\$ -	\$ -
04	21089	22808015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 75,968	\$ -	0	0	\$ 298,213	\$ -
04	21093	23027915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	65	116	\$ 838,359	\$ -

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number Projects	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount
04	21127	23680715201	01/24/01	QTR3	00/01	1	9	480	676	676	0	0	0	24	172	\$ 8,049,226	\$ 150,000	\$ 7,899,226
04	21155	22788215201	02/28/01	QTR3	00/01	1	6	652	667	531	136	0	0	15	0	\$ 10,964,340	\$ 120,000	\$ 10,844,340
04	21156	22822115201	02/28/01	QTR3	00/01	1	2	290	516	516	0	0	0	226	0	\$ 4,314,119	\$ 50,000	\$ 4,264,119
04	21159	23197615201	02/28/01	QTR3	00/01	1	5	300	486	509	-23	23	0	173	13	\$ 10,011,307	\$ 150,000	\$ 9,861,307
04	21186	23029515201	03/28/01	QTR3	00/01	2	9	440	596	596	0	0	0	144	12	\$ 7,392,532	\$ 70,000	\$ 7,322,532
04	21210	22860315201	04/25/01	QTR4	00/01	1	1	300	418	445	-27	27	0	31	87	\$ 4,285,205	\$ 150,000	\$ 4,135,205
04	21213	23164915201	04/25/01	QTR4	00/01	3	2	330	396	397	-1	1	0	66	0	\$ 2,688,807	\$ 50,000	\$ 2,638,807
04	21238	22860415201	05/23/01	QTR4	00/01	2	2	500	519	449	70	0	0	19	0	\$ 3,799,132	\$ 50,000	\$ 3,749,132
04	21301	22817615201	07/25/01	QTR1	01/02	1	2	190	190	150	40	0	0	0	0	\$ 1,389,973	\$ 50,000	\$ 1,339,973
04	21303	23072215201	07/25/01	QTR1	01/02	1	1	200	223	223	0	0	0	23	0	\$ 1,160,229	\$ 50,000	\$ 1,110,229
04	21337	23123515201	08/29/01	QTR1	01/02	2	4	275	289	250	39	0	0	14	0	\$ 1,116,873	\$ 24,300	\$ 1,092,573
04	21382	22860715201	10/31/01	QTR2	01/02	1	1	300	479	479	0	0	0	179	0	\$ 2,197,444	\$ 50,000	\$ 2,147,444
04	21417	22975615201	12/05/01	QTR2	01/02	1	1	220	295	295	0	0	0	75	0	\$ 2,576,594	\$ 50,000	\$ 2,526,594
04	21418	22975815201	12/05/01	QTR2	01/02	1	3	300	348	348	0	0	0	48	0	\$ 2,453,183	\$ 50,000	\$ 2,403,183
04	21481	22862415201	03/27/02	QTR3	01/02	1	1	150	283	283	0	0	0	133	0	\$ 1,297,186	\$ 50,000	\$ 1,247,186
04	21501	40652615201	03/27/02	QTR3	01/02	1	0	135	136	125	11	0	0	1	0	\$ 465,638	\$ 22,000	\$ 443,638
04	21520	22860515201	04/24/02	QTR4	01/02	1	1	268	274	274	0	0	0	6	0	\$ 2,749,728	\$ 50,000	\$ 2,699,728
04	21558	22827615201	05/22/02	QTR4	01/02	2	1	200	200	199	1	0	0	0	0	\$ 598,368	\$ 35,000	\$ 563,368
04	21564	40361415201	05/22/02	QTR4	01/02	1	5	290	315	258	57	0	0	25	0	\$ 5,118,530	\$ 60,000	\$ 5,058,530
04	21614	22807215201	07/31/02	QTR1	02/03	1	3	315	348	348	0	0	0	33	0	\$ 3,330,190	\$ 50,000	\$ 3,280,190
04	21630	40613015201	07/31/02	QTR1	02/03	1	1	370	381	299	82	0	0	11	0	\$ 3,689,333	\$ 80,000	\$ 3,609,333
04	21685	40673215201	09/25/02	QTR1	02/03	2	8	250	252	230	22	0	0	2	0	\$ 7,083,783	\$ 80,000	\$ 7,003,783
04	T4009	40483615201	01/29/03	QTR3	02/03	1	2	210	221	210	11	0	0	11	0	\$ 1,823,012	\$ 71,000	\$ 1,752,012
Dist 04 Central Let Contracts SubTotal						242	13468	18037	17468	569	68	47	3308	1261	\$ 208,408,077	\$ 2,117,300	\$ 206,290,777	
04	E4C28	22821515201	01/12/01	QTR3	00/01	1	1	105	105	83	22	0	0	0	0	\$ 751,622	\$ 35,000	\$ 716,622
04	E4C29	22977215201	02/09/01	QTR3	00/01	1	4	205	262	261	1	0	0	17	40	\$ 3,128,996	\$ 50,000	\$ 3,078,996
04	E4C30	22813715201	02/09/01	QTR3	00/01	1	6	205	251	251	0	0	0	14	32	\$ 4,797,592	\$ 50,000	\$ 4,747,592
04	E4C40	40667915201	04/06/01	QTR4	00/01	1	5	120	205	205	0	0	0	8	77	\$ 364,169	\$ 18,000	\$ 346,169
04	E4C42	40635215201	06/01/01	QTR4	00/01	1	5	325	572	572	0	0	0	182	65	\$ 1,658,979	\$ 50,000	\$ 1,608,979
04	E4C48	22824915201	05/04/01	QTR4	00/01	1	0	301	303	303	0	0	0	2	0	\$ 2,046,931	\$ 50,000	\$ 1,996,931
04	E4C50	22795015201	06/01/01	QTR4	00/01	1	3	180	182	150	32	0	0	2	0	\$ 1,569,131	\$ 50,000	\$ 1,519,131
04	E4C70	40973315201	10/16/01	QTR2	01/02	1	3	260	285	250	35	0	0	25	0	\$ 10,977,000	\$ 105,000	\$ 10,872,000
04	E4C71	23165815201	10/26/01	QTR2	01/02	1	1	549	561	479	82	0	0	12	0	\$ 5,033,504	\$ 115,000	\$ 4,918,504
04	E4D11	22985915201	04/18/02	QTR4	01/02	2	1	410	437	437	0	0	0	27	0	\$ 9,144,400	\$ 100,000	\$ 9,044,400
04	E4D13	22823815201	03/22/02	QTR3	01/02	1	1	295	344	344	0	0	0	9	40	\$ 4,871,000	\$ 80,000	\$ 4,791,000
04	E4D53	40484715201	07/26/02	QTR1	02/03	1	1	210	213	143	70	0	0	3	0	\$ 395,365	\$ 13,200	\$ 382,165
04	E4D64	41126815201	12/18/02	QTR2	02/03	1	1	410	410	157	253	0	0	0	0	\$ 2,145,000	\$ -	\$ 2,145,000
04	E4D75	23029815201	02/07/03	QTR3	02/03	1	0	120	123	102	21	0	0	3	0	\$ 1,478,512	\$ 50,000	\$ 1,428,512
04	E4D78	41285615201	04/18/03	QTR4	02/03	1	0	130	130	125	5	0	0	0	0	\$ 759,342	\$ 60,000	\$ 699,342
04	E4D79	41336215201	11/01/02	QTR2	02/03	1	1	100	103	87	16	0	0	3	0	\$ 218,752	\$ 11,600	\$ 207,152
04	E4D90	40473535201	04/04/03	QTR4	02/03	1	0	190	191	190	1	0	0	1	0	\$ 299,999	\$ 18,500	\$ 281,499
04	E4G02	41368415201	04/04/03	QTR4	02/03	1	0	130	131	130	1	0	0	1	0	\$ 275,162	\$ 15,000	\$ 260,162
04	E4G17	41133815201	05/09/03	QTR4	02/03	1	2	130	132	127	5	0	0	2	0	\$ 553,792	\$ 15,500	\$ 538,292
04	E4G32	22881925201	06/24/03	QTR4	02/03	1	0	90	90	66	24	0	0	0	0	\$ 77,241	\$ 4,000	\$ 73,241
Dist 04 District Let Contracts SubTotal						35	4465	5030	4462	568	0	0	311	254	\$ 50,546,489	\$ 890,800	\$ 49,655,689	
District 04 Totals						277	17933	23067	21930	1137	68	47	3619	1515	\$ 258,954,566	\$ 3,008,100	\$ 255,946,466	
05	20719	23925515201	09/29/99	QTR1	99/00	4	18	930	1125	1013	112	0	0	131	64	\$ 19,764,565	\$ 150,000	\$ 19,614,565
05	21023	40410915201	08/30/00	QTR1	00/01	1	0	75	154	154	0	0	0	64	15	\$ 980,765	\$ 48,000	\$ 932,765
05	21044	40517015201	09/27/00	QTR1	00/01	2	1	180	226	226	0	0	0	35	11	\$ 922,526	\$ 43,000	\$ 879,526
05	21161	23835815201	02/28/01	QTR3	00/01	5	8	660	805	805	0	0	0	90	55	\$ 10,225,767	\$ 163,800	\$ 10,061,967
05	21251	23773415201	05/23/01	QTR4	00/01	1	2	195	417	417	0	0	0	32	190	\$ 3,018,909	\$ 50,000	\$ 2,968,909
05	21307	23970815201	07/25/01	QTR1	01/02	2	12	590	666	578	88	0	0	76	0	\$ 16,543,210	\$ 173,000	\$ 16,370,210
05	21421	23841125201	12/05/01	QTR2	01/02	1	0	200	200	200	0	0	0	0	0	\$ 1,629,233	\$ 50,000	\$ 1,579,233

District	Contract Number	Financial Project ID	CRS Present Contract Amount	Regular Work To Date (From CRS)	Total CRS Contract Adjustments	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (Included Innovative Charges)	Actual Expenditure (Does Not Include Innovative Charges)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders			
														Time Ext Days	SA Days	SA Amount	Premium Cost
04	21127	23680715201	\$ 11,136,098	\$ 10,924,176	\$ (800)	\$ -	\$ (800)	\$ 10,923,376	\$ 10,923,376	\$ 10,923,376	\$ -	\$ 3,086,872	14	0	5	\$ 2,166,200	\$ -
04	21155	22788215201	\$ 11,500,566	\$ 11,639,633	\$ -	\$ 500,000	\$ 500,000	\$ 12,139,633	\$ 12,139,633	\$ 11,639,633	\$ (500,000)	\$ 536,227	15	0	0	\$ 104,678	\$ -
04	21156	22822115201	\$ 4,516,001	\$ 4,089,446	\$ -	\$ 239,000	\$ 239,000	\$ 4,328,446	\$ 4,403,608	\$ 4,164,608	\$ (159,657)	\$ 201,882	31	195	0	\$ 123,411	\$ -
04	21159	23197615201	\$ 10,917,938	\$ 10,836,809	\$ (73,186)	\$ -	\$ (73,186)	\$ 10,773,623	\$ 10,771,632	\$ 10,771,632	\$ 3,602	\$ 906,631	58	21	6	\$ 326,752	\$ 5,024
04	21186	23029515201	\$ 7,913,726	\$ 7,961,467	\$ -	\$ -	\$ -	\$ 7,961,467	\$ 7,961,467	\$ 7,961,467	\$ -	\$ 521,194	41	42	7	\$ 162,204	\$ 2,777
04	21210	22860315201	\$ 4,491,733	\$ 4,483,179	\$ (31,590)	\$ -	\$ (31,590)	\$ 4,451,589	\$ 4,451,589	\$ 4,451,589	\$ -	\$ 206,529	23	8	87	\$ 260,928	\$ -
04	21213	23164915201	\$ 2,799,986	\$ 2,761,997	\$ (3,000)	\$ 50,000	\$ 47,000	\$ 2,808,997	\$ 2,760,421	\$ 2,710,421	\$ (50,000)	\$ 111,179	23	37	0	\$ 35,600	\$ -
04	21238	22860415201	\$ 3,833,004	\$ 3,850,469	\$ -	\$ 300,000	\$ 300,000	\$ 4,150,469	\$ 4,150,469	\$ 3,850,469	\$ (299,900)	\$ 33,872	19	0	0	\$ 5,746	\$ -
04	21301	22817615201	\$ 1,439,335	\$ 1,473,374	\$ -	\$ 80,000	\$ 80,000	\$ 1,553,374	\$ 1,553,374	\$ 1,473,374	\$ (80,001)	\$ 49,362	0	0	0	\$ -	\$ -
04	21303	23072215201	\$ 1,210,229	\$ 1,169,652	\$ -	\$ -	\$ -	\$ 1,169,652	\$ 1,241,986	\$ 1,241,986	\$ 72,335	\$ 50,000	12	0	0	\$ -	\$ -
04	21337	23123515201	\$ 1,330,522	\$ 1,244,364	\$ -	\$ -	\$ -	\$ 1,244,364	\$ 1,244,364	\$ 1,244,364	\$ -	\$ 213,650	14	0	0	\$ 33,364	\$ 4,428
04	21382	22860715201	\$ 2,201,134	\$ 2,236,190	\$ -	\$ -	\$ -	\$ 2,236,190	\$ 2,241,598	\$ 2,241,598	\$ 5,407	\$ 3,690	31	0	0	\$ 3,690	\$ -
04	21417	22975615201	\$ 2,626,594	\$ 2,439,937	\$ -	\$ -	\$ -	\$ 2,439,937	\$ 2,536,573	\$ 2,536,573	\$ 96,636	\$ 50,000	7	28	0	\$ 25,192	\$ -
04	21418	22975815201	\$ 2,603,183	\$ 2,463,574	\$ -	\$ -	\$ -	\$ 2,463,574	\$ 2,463,574	\$ 2,463,574	\$ -	\$ 150,000	16	0	0	\$ -	\$ -
04	21481	22862415201	\$ 1,264,367	\$ 1,264,340	\$ -	\$ -	\$ -	\$ 1,264,340	\$ 1,266,487	\$ 1,266,487	\$ 2,147	\$ (32,819)	3	52	0	\$ -	\$ -
04	21501	40652615201	\$ 465,638	\$ 448,506	\$ -	\$ 50,000	\$ 50,000	\$ 498,506	\$ 498,506	\$ 448,506	\$ (49,343)	\$ -	1	0	0	\$ -	\$ -
04	21520	22860515201	\$ 2,875,678	\$ 2,757,399	\$ -	\$ -	\$ -	\$ 2,757,399	\$ 2,805,853	\$ 2,805,853	\$ 48,454	\$ 125,950	6	0	0	\$ 1,396	\$ -
04	21558	22827615201	\$ 556,359	\$ 479,240	\$ -	\$ -	\$ -	\$ 479,240	\$ 479,240	\$ 479,240	\$ -	\$ (42,009)	0	0	0	\$ (42,009)	\$ -
04	21564	40361415201	\$ 4,929,553	\$ 4,893,688	\$ -	\$ 160,000	\$ 160,000	\$ 5,053,688	\$ 5,135,331	\$ 4,975,331	\$ (78,357)	\$ (185,607)	25	0	0	\$ 28,293	\$ -
04	21614	22807215201	\$ 3,549,122	\$ 3,578,685	\$ -	\$ -	\$ -	\$ 3,578,685	\$ 3,585,890	\$ 3,585,890	\$ 7,205	\$ 218,932	33	0	0	\$ 13,310	\$ -
04	21630	40613015201	\$ 3,759,007	\$ 3,627,416	\$ -	\$ -	\$ -	\$ 3,627,416	\$ 3,645,904	\$ 3,645,904	\$ 18,488	\$ 66,323	11	0	0	\$ -	\$ -
04	21685	40673215201	\$ 7,626,053	\$ 7,960,625	\$ -	\$ 400,000	\$ 400,000	\$ 8,360,625	\$ 8,360,693	\$ 7,960,693	\$ (399,932)	\$ 542,269	2	0	0	\$ 492,004	\$ -
04	T4009	40483615201	\$ 1,954,012	\$ 1,902,160	\$ -	\$ 100,000	\$ 100,000	\$ 2,002,160	\$ 2,001,965	\$ 1,901,965	\$ (100,195)	\$ 131,000	11	0	0	\$ -	\$ -
Dist 04 Central Let Contracts SubTotal			\$ 251,877,616	\$ 249,336,515	\$ (466,446)	\$ 2,388,000	\$ 1,921,554	\$ 251,258,069	\$ 252,031,217	\$ 249,643,217	\$ (1,407,364)	\$ 43,469,561	907	461	224	\$ 7,960,092	\$ 147,121
04	E4C28	22821515201	\$ 772,260	\$ 729,318	\$ -	\$ 38,000	\$ 38,000	\$ 767,318	\$ 767,318	\$ 729,318	\$ (38,000)	\$ 20,638	0	0	0	\$ -	\$ -
04	E4C29	22977215201	\$ 3,265,259	\$ 3,445,194	\$ -	\$ -	\$ -	\$ 3,445,194	\$ 3,445,194	\$ 3,445,194	\$ -	\$ 136,262	17	0	40	\$ 65,076	\$ 68,032
04	E4C30	22813715201	\$ 5,579,225	\$ 5,593,018	\$ -	\$ 67,500	\$ 67,500	\$ 5,660,518	\$ 5,660,436	\$ 5,592,936	\$ (67,257)	\$ 781,634	14	0	21	\$ 618,620	\$ -
04	E4C40	40667915201	\$ 587,823	\$ 525,172	\$ -	\$ -	\$ -	\$ 525,172	\$ 525,172	\$ 525,172	\$ -	\$ 223,654	8	0	77	\$ 212,246	\$ -
04	E4C42	40635215201	\$ 1,854,579	\$ 1,849,674	\$ -	\$ 41,000	\$ 41,000	\$ 1,890,674	\$ 1,890,674	\$ 1,849,674	\$ (41,000)	\$ 195,600	50	0	0	\$ -	\$ -
04	E4C48	22824915201	\$ 2,046,931	\$ 1,883,641	\$ -	\$ -	\$ -	\$ 1,883,641	\$ 1,887,126	\$ 1,887,126	\$ 3,485	\$ -	2	0	0	\$ -	\$ -
04	E4C50	22795015201	\$ 1,722,939	\$ 1,704,459	\$ 34,433	\$ 75,000	\$ 109,433	\$ 1,813,892	\$ 1,818,945	\$ 1,743,945	\$ (69,947)	\$ 153,808	2	0	0	\$ -	\$ -
04	E4C70	40973315201	\$ 11,381,203	\$ 11,377,720	\$ -	\$ -	\$ -	\$ 11,377,720	\$ 11,377,720	\$ 11,377,720	\$ -	\$ 404,203	11	0	0	\$ 143,631	\$ 130,915
04	E4C71	23165815201	\$ 5,663,524	\$ 5,438,726	\$ -	\$ -	\$ -	\$ 5,438,726	\$ 5,438,726	\$ 5,438,726	\$ -	\$ 630,020	12	0	0	\$ -	\$ -
04	E4D11	22985915201	\$ 9,137,400	\$ 9,054,848	\$ 164,356	\$ -	\$ 164,356	\$ 9,219,204	\$ 9,519,552	\$ 9,519,552	\$ 300,347	\$ (7,001)	27	0	0	\$ (7,001)	\$ -
04	E4D13	22823815201	\$ 5,005,558	\$ 4,978,474	\$ -	\$ -	\$ -	\$ 4,978,474	\$ 5,386,424	\$ 5,386,424	\$ 30,646	\$ 134,558	0	0	40	\$ 134,558	\$ -
04	E4D53	40484715201	\$ 427,540	\$ 406,322	\$ -	\$ -	\$ -	\$ 406,322	\$ 406,322	\$ 406,322	\$ -	\$ 32,175	3	0	0	\$ 32,175	\$ -
04	E4D64	41126815201	\$ 2,195,000	\$ 2,172,988	\$ -	\$ -	\$ -	\$ 2,172,988	\$ 2,172,988	\$ 2,172,988	\$ 15,000	\$ 50,000	0	0	0	\$ -	\$ -
04	E4D75	23029815201	\$ 1,478,512	\$ 1,392,918	\$ (921)	\$ 90,000	\$ 89,079	\$ 1,481,997	\$ 1,468,827	\$ 1,378,827	\$ (103,170)	\$ -	3	0	0	\$ -	\$ -
04	E4D78	41285615201	\$ 759,342	\$ 667,290	\$ -	\$ -	\$ -	\$ 667,290	\$ 668,130	\$ 668,130	\$ 840	\$ -	0	0	0	\$ -	\$ -
04	E4D79	41336215201	\$ 248,752	\$ 254,204	\$ -	\$ -	\$ -	\$ 254,204	\$ 254,204	\$ 254,204	\$ -	\$ 30,000	3	0	0	\$ 24,519	\$ -
04	E4D90	40473535201	\$ 299,999	\$ 281,561	\$ -	\$ -	\$ -	\$ 281,561	\$ 281,561	\$ 281,561	\$ -	\$ -	1	0	0	\$ -	\$ -
04	E4G02	41368415201	\$ 275,162	\$ 257,271	\$ -	\$ -	\$ -	\$ 257,271	\$ 257,271	\$ 257,271	\$ -	\$ -	1	0	0	\$ -	\$ -
04	E4G17	41133815201	\$ 608,111	\$ 515,685	\$ -	\$ -	\$ -	\$ 515,685	\$ 515,685	\$ 515,685	\$ -	\$ 54,319	2	0	0	\$ 1,978	\$ -
04	E4G32	22881925201	\$ 77,241	\$ 75,700	\$ -	\$ -	\$ -	\$ 75,700	\$ 75,700	\$ 75,700	\$ -	\$ -	0	0	0	\$ 3,883	\$ -
Dist 04 District Let Contracts SubTotal			\$ 53,386,360	\$ 52,604,183	\$ 197,868	\$ 311,500	\$ 509,368	\$ 53,113,551	\$ 53,817,974	\$ 53,506,474	\$ 30,944	\$ 2,839,870	156	0	178	\$ 1,229,685	\$ 198,947
District 04 Totals			\$ 305,263,976	\$ 301,940,698	\$ (268,578)	\$ 2,699,500	\$ 2,430,922	\$ 304,371,620	\$ 305,849,191	\$ 303,149,691	\$ (1,376,420)	\$ 46,309,431	1063	461	402	\$ 9,189,777	\$ 346,068
05	20719	23925515201	\$ 20,532,533	\$ 20,475,125	\$ -	\$ 392,000	\$ 392,000	\$ 20,867,125	\$ 20,867,125	\$ 20,475,125	\$ (392,000)	\$ 767,968	110	7	24	\$ 383,803	\$ -
05	21023	40410915201	\$ 980,765	\$ 745,500	\$ -	\$ -	\$ -	\$ 745,500	\$ 745,619	\$ 745,619	\$ 119	\$ -	64	0	15	\$ 11,000	\$ -
05	21044	40517015201	\$ 937,526	\$ 921,690	\$ -	\$ -	\$ -	\$ 921,690	\$ 921,690	\$ 921,690	\$ 732	\$ 15,000	34	0	0	\$ -	\$ -
05	21161	23835815201	\$ 10,617,638	\$ 10,698,157	\$ -	\$ -	\$ -	\$ 10,698,157	\$ 10,698,157	\$ 10,698,157	\$ -	\$ 391,871	90	0	5	\$ 323,359	\$ 5,103
05	21251	23773415201	\$ 3,129,098	\$ 3,279,594	\$ -	\$ -	\$ -	\$ 3,279,594	\$ 3,279,594	\$ 3,279,594	\$ -	\$ 110,189	32	0	23	\$ 30,151	\$ -
05	21307	23970815201	\$ 17,334,809	\$ 17,664,021	\$ -	\$ -	\$ -	\$ 17,664,021	\$ 17,664,021	\$ 17,664,021	\$ -	\$ 791,599	41	0	0	\$ 422,432	\$ -
05	21421	23841125201	\$ 1,629,233	\$ 1,597,492	\$ -	\$ -	\$ -	\$ 1,597,492	\$ 1,597,492	\$ 1,597,492	\$ -	\$ -	0	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
04	21127	23680715201	10	167	\$ 1,000,889	\$ 41,595	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21155	22788215201	0	0	\$ 374,311	\$ 28,378	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21156	22822115201	0	0	\$ 118,090	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (6,000)	\$ -
04	21159	23197615201	64	7	\$ 259,001	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21186	23029515201	61	5	\$ 415,099	\$ 44,765	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21210	22860315201	0	0	\$ 1,317	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21213	23164915201	0	0	\$ 86,722	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21238	22860415201	0	0	\$ 61,341	\$ 17,810	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,000	\$ -
04	21301	22817615201	0	0	\$ 44,826	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21303	23072215201	11	0	\$ 50,000	\$ 19,037	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21337	23123515201	0	0	\$ 154,929	\$ 28,714	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,800	\$ -
04	21382	22860715201	148	0	\$ 29,128	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21417	22975615201	40	0	\$ 50,297	\$ 34,351	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21418	22975815201	32	0	\$ 130,531	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21481	22862415201	78	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21501	40652615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21520	22860515201	0	0	\$ 129,751	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21558	22827615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21564	40361415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21614	22807215201	0	0	\$ 246,471	\$ 7,442	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21630	40613015201	0	0	\$ 157,253	\$ 10,400	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21685	40673215201	0	0	\$ 77,601	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	T4009	40483615201	0	0	\$ 60,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 04 Central Let Contracts SubTotal			993	1037	\$ 32,784,082	\$ 3,885,676	0	0	\$ 11,346	\$ -	0	0	\$ (204,103)	\$ -	0	0	\$ 800	\$ -
04	E4C28	22821515201	0	0	\$ 20,638	\$ 20,638	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C29	22977215201	0	0	\$ 35,954	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C30	22813715201	0	11	\$ 63,014	\$ 3,744	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C40	40667915201	0	0	\$ 30,317	\$ 18,908	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 9,600	\$ -
04	E4C42	40635215201	132	60	\$ 197,730	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C48	22824915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C50	22795015201	0	0	\$ 153,808	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C70	40973315201	14	0	\$ 110,572	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C71	23165815201	0	0	\$ 630,020	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D11	22985915201	0	0	\$ 55,475	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D13	22823815201	9	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D53	40484715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D64	41126815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D75	23029815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D78	41285615201	0	0	\$ 566	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D79	41336215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D90	40473535201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G02	41368415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G17	41133815201	0	0	\$ 32,341	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G32	22881925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 04 District Let Contracts SubTotal			155	71	\$ 1,330,435	\$ 43,290	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 9,600	\$ -
District 04 Totals			1148	1108	\$ 34,114,517	\$ 3,928,966	0	0	\$ 11,346	\$ -	0	0	\$ (204,103)	\$ -	0	0	\$ 10,400	\$ -
05	20719	23925515201	14	3	\$ 287,983	\$ -	0	0	\$ -	\$ -	0	5	\$ (316,989)	\$ -	0	0	\$ -	\$ -
05	21023	40410915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21044	40517015201	0	7	\$ 18,778	\$ 18,778	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21161	23835815201	0	5	\$ 143,856	\$ 27,412	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21251	23773415201	0	0	\$ 19,608	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21307	23970815201	0	0	\$ 178,477	\$ 37,562	0	0	\$ -	\$ -	0	0	\$ 108,915	\$ -	0	0	\$ -	\$ -
05	21421	23841125201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
04	21127	23680715201	0	0	\$ 42,084	\$ 16,074	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21155	22788215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21156	22822115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21159	23197615201	30	0	\$ 7,635	\$ -	0	0	\$ 461,703	\$ -	0	0	\$ -	\$ -	0	0	\$ 286	\$ -
04	21186	23029515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21210	22860315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21213	23164915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	6	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21238	22860415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21301	22817615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21303	23072215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21337	23123515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21382	22860715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21417	22975615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21418	22975815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21481	22862415201	0	0	\$ (32,819)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21501	40652615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21520	22860515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21558	22827615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21564	40361415201	0	0	\$ (213,899)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21614	22807215201	0	0	\$ 4,080	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21630	40613015201	0	0	\$ (90,930)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21685	40673215201	0	0	\$ 26,238	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	T4009	40483615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 04 Central Let Contracts SubTotal			941	0	\$ (149,578)	\$ 23,214	0	0	\$ 3,067,371	\$ 1,712	6	0	\$ -	\$ -	0	0	\$ 255,718	\$ -
04	E4C28	22821515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C29	22977215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 466	\$ -
04	E4C30	22813715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C40	40667915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (46,000)	\$ -	0	0	\$ -	\$ -
04	E4C42	40635215201	0	5	\$ 7,445	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C48	22824915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C50	22795015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C70	40973315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C71	23165815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D11	22985915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D13	22823815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D53	40484715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D64	41126815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D75	23029815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D78	41285615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D79	41336215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D90	40473535201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G02	41368415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G17	41133815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G32	22881925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 04 District Let Contracts SubTotal			0	5	\$ 7,445	\$ -	0	0	\$ -	\$ -	0	0	\$ (46,000)	\$ -	0	0	\$ 466	\$ -
District 04 Totals			941	5	\$ (142,133)	\$ 23,214	0	0	\$ 3,067,371	\$ 1,712	6	0	\$ (46,000)	\$ -	0	0	\$ 256,184	\$ -
05	20719	23925515201	0	29	\$ 321,061	\$ 556	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21023	40410915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21044	40517015201	1	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	4	\$ 3,903	\$ -
05	21161	23835815201	0	0	\$ (10,626)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,812	\$ -
05	21251	23773415201	0	167	\$ 11,924	\$ -	0	0	\$ 88,651	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21307	23970815201	35	0	\$ 58,346	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21421	23841125201	0	0	\$ 15,241	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
04	21127	23680715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	10	172	\$ 3,209,173	\$ 57,669
04	21155	22788215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 478,989	\$ 28,378
04	21156	22822115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	195	0	\$ 235,501	\$ -
04	21159	23197615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	115	13	\$ 1,055,377	\$ 5,024
04	21186	23029515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	103	12	\$ 577,303	\$ 47,542
04	21210	22860315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	87	\$ 262,245	\$ -
04	21213	23164915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	43	0	\$ 122,322	\$ -
04	21238	22860415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 70,087	\$ 17,810
04	21301	22817615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 44,826	\$ -
04	21303	23072215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	11	0	\$ 50,000	\$ 19,037
04	21337	23123515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 192,093	\$ 33,142
04	21382	22860715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	148	0	\$ 32,818	\$ -
04	21417	22975615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	68	0	\$ 75,489	\$ 34,351
04	21418	22975815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	32	0	\$ 130,531	\$ -
04	21481	22862415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	130	0	\$ (32,819)	\$ -
04	21501	40652615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	21520	22860515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 131,147	\$ -
04	21558	22827615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (42,009)	\$ -
04	21564	40361415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (185,606)	\$ -
04	21614	22807215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 263,861	\$ 7,442
04	21630	40613015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 66,323	\$ 10,400
04	21685	40673215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 595,843	\$ -
04	T4009	40483615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 60,000	\$ -
Dist 04 Central Let Contracts SubTotal			0	0	\$ 13,048	\$ 13,048	0	0	\$ 40,899	\$ 29,920	0	0	\$ 97,756	\$ -	2401	1261	\$ 43,877,431	\$ 4,100,691
04	E4C28	22821515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 20,638	\$ 20,638
04	E4C29	22977215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	40	\$ 101,496	\$ 68,032
04	E4C30	22813715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	32	\$ 681,634	\$ 3,744
04	E4C40	40667915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 27,092	\$ 27,092	0	77	\$ 233,255	\$ 46,000
04	E4C42	40635215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	132	65	\$ 205,175	\$ -
04	E4C48	22824915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4C50	22795015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 153,808	\$ -
04	E4C70	40973315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 110,572	\$ -	14	0	\$ 364,775	\$ 130,915
04	E4C71	23165815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 630,020	\$ -
04	E4D11	22985915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 48,474	\$ -
04	E4D13	22823815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	9	40	\$ 134,558	\$ -
04	E4D53	40484715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 32,175	\$ -
04	E4D64	41126815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D75	23029815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4D78	41285615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 566	\$ -
04	E4D79	41336215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 24,519	\$ -
04	E4D90	40473535201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G02	41368415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
04	E4G17	41133815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 34,319	\$ -
04	E4G32	22881925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,883	\$ -
Dist 04 District Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 137,664	\$ 27,092	155	254	\$ 2,669,295	\$ 269,329
District 04 Totals			0	0	\$ 13,048	\$ 13,048	0	0	\$ 40,899	\$ 29,920	0	0	\$ 235,420	\$ 27,092	2556	1515	\$ 46,546,726	\$ 4,370,020
05	20719	23925515201	0	0	\$ 30,046	\$ -	0	3	\$ 34,525	\$ 11,090	0	0	\$ -	\$ -	21	64	\$ 740,429	\$ 11,646
05	21023	40410915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	15	\$ 11,000	\$ -
05	21044	40517015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	11	\$ 22,681	\$ 18,778
05	21161	23835815201	0	45	\$ 968	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	55	\$ 459,369	\$ 32,515
05	21251	23773415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	190	\$ 150,334	\$ -
05	21307	23970815201	0	0	\$ 91,508	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	35	0	\$ 859,678	\$ 37,562
05	21421	23841125201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 15,241	\$ -

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number Projects	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount
05	21423	2408115201	12/05/01	QTR2	01/02	4	4	610	688	688	0	0	0	83	-5	\$ 12,225,413	\$ 146,000	\$ 12,079,413
05	21466	40412515201	02/27/02	QTR3	01/02	3	1	170	268	268	0	0	0	54	44	\$ 1,274,835	\$ 63,000	\$ 1,211,835
05	21489	24085515201	03/27/02	QTR3	01/02	2	3	366	403	341	62	0	0	19	18	\$ 2,877,626	\$ 50,000	\$ 2,827,626
05	21504	40715115201	03/27/02	QTR3	01/02	1	0	110	117	117	0	0	0	7	0	\$ 1,023,700	\$ 50,000	\$ 973,700
05	21531	40413415201	04/24/02	QTR4	01/02	1	0	75	116	117	-1	1	0	41	0	\$ 918,281	\$ 50,000	\$ 868,281
05	21533	40517615201	04/24/02	QTR4	01/02	1	0	110	141	267	-126	126	0	14	17	\$ 509,000	\$ 24,000	\$ 485,000
05	21567	40413215201	05/22/02	QTR4	01/02	2	0	100	111	131	-20	20	0	11	0	\$ 1,682,858	\$ 78,000	\$ 1,604,858
05	21618	23771115201	07/31/02	QTR1	02/03	1	4	300	319	313	6	0	0	19	0	\$ 4,024,290	\$ 50,000	\$ 3,974,290
05	21621	40387515201	07/31/02	QTR1	02/03	1	1	50	180	180	0	0	0	7	123	\$ 359,000	\$ 16,000	\$ 343,000
05	21625	40431215201	07/31/02	QTR1	02/03	3	2	320	324	315	9	0	0	29	-25	\$ 3,208,125	\$ 123,000	\$ 3,085,125
05	21632	40823115201	07/31/02	QTR1	02/03	1	1	180	275	275	0	0	0	10	85	\$ 1,671,610	\$ 50,000	\$ 1,621,610
05	21651	40903515201	08/28/02	QTR1	02/03	1	0	60	68	65	3	0	0	8	0	\$ 395,777	\$ 20,000	\$ 375,777
05	21653	40916215201	08/28/02	QTR1	02/03	1	2	110	163	162	1	0	0	18	35	\$ 1,919,760	\$ 50,000	\$ 1,869,760
05	21654	41000215201	08/28/02	QTR1	02/03	1	0	170	181	172	9	0	0	11	0	\$ 594,426	\$ 41,000	\$ 553,426
05	T5001	40412915201	10/30/02	QTR2	02/03	1	0	110	128	128	0	0	0	18	0	\$ 1,775,847	\$ 50,000	\$ 1,725,847
05	T5003	40841115201	12/04/02	QTR2	02/03	1	0	90	104	104	0	0	0	14	0	\$ 2,286,111	\$ 50,000	\$ 2,236,111
05	T5004	40916815201	12/04/02	QTR2	02/03	1	0	65	67	61	6	0	0	2	0	\$ 1,458,008	\$ 50,000	\$ 1,408,008
05	T5005	40731515201	01/29/03	QTR3	02/03	1	0	55	66	56	10	0	0	11	0	\$ 977,273	\$ 50,000	\$ 927,273
05	T5008	40393715201	01/29/03	QTR3	02/03	1	1	90	102	102	0	0	0	12	0	\$ 1,369,419	\$ 50,000	\$ 1,319,419
05	T5010	40710115201	02/26/03	QTR3	02/03	1	0	185	200	199	1	0	0	15	0	\$ 1,035,719	\$ 46,000	\$ 989,719
05	T5011	40716415201	02/26/03	QTR3	02/03	2	0	65	92	89	3	0	0	24	3	\$ 1,152,770	\$ 60,000	\$ 1,092,770
05	T5013	40917015201	02/26/03	QTR3	02/03	1	1	90	108	100	8	0	0	10	8	\$ 1,892,929	\$ 50,000	\$ 1,842,929
05	T5014	40715515201	02/26/03	QTR3	02/03	1	0	60	64	63	1	0	0	4	0	\$ 672,623	\$ 43,000	\$ 629,623
05	T5017	40917215201	03/26/03	QTR3	02/03	1	0	85	88	88	0	0	0	3	0	\$ 1,257,258	\$ 50,000	\$ 1,207,258
05	T5021	40916315201	04/30/03	QTR4	02/03	1	0	106	120	108	12	0	0	14	0	\$ 2,246,921	\$ 50,000	\$ 2,196,921
05	T5022	40716215201	04/30/03	QTR4	02/03	2	0	180	218	218	0	0	0	11	27	\$ 2,799,339	\$ 78,000	\$ 2,721,339
Dist 05 Central Let Contracts SubTotal							61	6742	8304	8120	184	147	0	897	665	\$ 104,693,893	\$ 2,115,800	\$ 102,578,093
05	E5E25	40435615201	12/15/00	QTR2	00/01	1	1	30	35	27	8	0	0	5	0	\$ 61,730	\$ 3,000	\$ 58,730
05	E5F06	40551515201	05/30/01	QTR4	00/01	1	3	400	490	501	-11	11	0	90	0	\$ 13,960,000	\$ -	\$ 13,960,000
05	E5F35	41188215201	03/07/02	QTR3	01/02	1	3	230	361	367	-6	6	0	131	0	\$ 2,162,387	\$ -	\$ 2,162,387
05	E5F39	24258225201	06/10/02	QTR4	01/02	1	1	310	349	349	0	0	0	19	20	\$ 2,990,013	\$ -	\$ 2,990,013
05	E5F47	40709915201	08/06/02	QTR1	02/03	1	0	150	159	166	-7	7	0	9	0	\$ 175,100	\$ 9,500	\$ 165,600
05	E5F55	41008615201	11/05/02	QTR2	02/03	1	0	40	41	41	0	0	0	1	0	\$ 96,950	\$ 5,500	\$ 91,450
05	E5F56	41105325201	03/04/03	QTR3	02/03	1	0	84	109	109	0	0	0	4	21	\$ 460,000	\$ 12,000	\$ 448,000
05	E5F57	41028615201	02/04/03	QTR3	02/03	1	0	30	32	30	2	0	0	2	0	\$ 446,987	\$ 22,000	\$ 424,987
05	E5F58	41307415201	03/04/03	QTR3	02/03	1	0	40	44	43	1	0	0	4	0	\$ 142,707	\$ 9,500	\$ 133,207
05	E5F59	41111615201	02/20/03	QTR3	02/03	1	2	345	354	348	6	0	0	9	0	\$ 1,749,000	\$ -	\$ 1,749,000
05	E5F60	41376615201	03/04/03	QTR3	02/03	1	0	100	107	103	4	0	0	7	0	\$ 87,399	\$ 5,000	\$ 82,399
05	E5F61	41156615201	05/06/03	QTR4	02/03	1	0	30	42	37	5	0	0	12	0	\$ 165,000	\$ 5,000	\$ 160,000
05	E5F62	40438715201	04/08/03	QTR4	02/03	1	0	240	243	155	88	0	0	3	0	\$ 624,500	\$ 32,500	\$ 592,000
05	E5F63	41155615201	04/08/03	QTR4	02/03	1	1	30	33	32	1	0	0	3	0	\$ 138,401	\$ 5,500	\$ 132,901
05	E5F64	41152715201	05/06/03	QTR4	02/03	1	0	30	37	33	4	0	0	7	0	\$ 99,680	\$ 6,250	\$ 93,430
05	E5F69	41380515201	08/13/03	QTR1	03/04	1	0	300	302	179	123	0	0	2	0	\$ 2,834,000	\$ 50,000	\$ 2,784,000
05	E5F86	23800215254	08/05/03	QTR1	03/04	1	0	90	94	93	1	0	0	4	0	\$ 272,275	\$ -	\$ 272,275
05	E5F87	40709015201	12/16/03	QTR2	03/04	1	0	70	72	58	14	0	0	2	0	\$ 128,800	\$ 11,000	\$ 117,800
05	E5F99	40708915201	08/05/03	QTR1	03/04	1	0	30	30	20	10	0	0	0	0	\$ 93,170	\$ 4,750	\$ 88,420
Dist 05 District Let Contracts SubTotal							11	2579	2934	2691	243	24	0	314	41	\$ 26,688,099	\$ 181,500	\$ 26,506,599
District 05 Totals							72	9321	11238	10811	427	171	0	1211	706	\$ 131,381,992	\$ 2,297,300	\$ 129,084,692
06	20958	25116815201	06/21/00	QTR4	99/00	1	13	730	755	709	46	0	0	25	0	\$ 43,533,420	\$ 150,000	\$ 43,383,420
06	21167	24983915201	02/28/01	QTR3	00/01	4	7	600	600	532	68	0	0	20	-20	\$ 13,720,361	\$ 150,000	\$ 13,570,361
06	21269	24983925201	06/20/01	QTR4	00/01	4	8	700	686	610	76	0	0	6	-20	\$ 18,193,454	\$ 150,000	\$ 18,043,454
06	21270	25023815201	06/20/01	QTR4	00/01	1	4	471	492	375	117	0	0	21	0	\$ 5,144,000	\$ 150,000	\$ 4,994,000
06	21364	40565515201	09/26/01	QTR1	01/02	1	0	220	242	242	0	0	0	22	0	\$ 2,636,115	\$ 50,000	\$ 2,586,115

District	Contract Number	Financial Project ID	CRS Present Contract Amount	Regular Work To Date (From CRS)	Total CRS Contract Adjustments	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (Included Innovative Charges)	Actual Expenditure (Does Not Include Innovative Charges)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders			
														Time Ext Days	SA Days	SA Amount	Premium Cost
05	21423	24081115201	\$ 12,370,488	\$ 12,478,168	\$ -	\$ -	\$ -	\$ 12,478,168	\$ 12,480,326	\$ 12,480,326	\$ 2,159	\$ 145,075	83	0	4	\$ 110,108	\$ -
05	21466	40412515201	\$ 1,293,323	\$ 1,247,149	\$ -	\$ -	\$ -	\$ 1,247,149	\$ 1,247,149	\$ 1,247,149	\$ -	\$ 18,487	46	8	4	\$ 841	\$ -
05	21489	24085515201	\$ 3,017,973	\$ 2,904,264	\$ -	\$ -	\$ -	\$ 2,904,264	\$ 2,904,264	\$ 2,904,264	\$ -	\$ 140,347	19	0	18	\$ 127,758	\$ -
05	21504	40715115201	\$ 1,023,700	\$ 1,061,387	\$ -	\$ -	\$ -	\$ 1,061,387	\$ 1,062,384	\$ 1,062,384	\$ 997	\$ -	7	0	0	\$ -	\$ -
05	21531	40413415201	\$ 918,281	\$ 876,800	\$ -	\$ -	\$ -	\$ 876,800	\$ 885,522	\$ 885,522	\$ 8,722	\$ -	4	0	0	\$ -	\$ -
05	21533	40517615201	\$ 509,000	\$ 492,304	\$ (50,901)	\$ -	\$ (50,901)	\$ 441,403	\$ 448,003	\$ 448,003	\$ 6,600	\$ -	12	0	1	\$ 825	\$ -
05	21567	40413215201	\$ 1,682,858	\$ 1,542,784	\$ -	\$ -	\$ -	\$ 1,542,784	\$ 1,554,770	\$ 1,554,770	\$ 11,986	\$ -	11	0	0	\$ -	\$ -
05	21618	23771115201	\$ 4,498,742	\$ 4,729,395	\$ -	\$ -	\$ -	\$ 4,729,395	\$ 4,729,395	\$ 4,729,395	\$ -	\$ 474,452	19	0	0	\$ 49,034	\$ -
05	21621	40387515201	\$ 373,186	\$ 357,186	\$ -	\$ -	\$ -	\$ 357,186	\$ 357,186	\$ 357,186	\$ -	\$ 14,186	7	0	0	\$ -	\$ -
05	21625	40431215201	\$ 3,287,386	\$ 3,026,812	\$ -	\$ -	\$ -	\$ 3,026,812	\$ 3,026,812	\$ 3,026,812	\$ -	\$ 79,261	29	0	0	\$ 2,734	\$ -
05	21632	40823115201	\$ 1,671,610	\$ 1,683,516	\$ -	\$ -	\$ -	\$ 1,683,516	\$ 1,683,530	\$ 1,683,530	\$ 135	\$ -	10	0	5	\$ 4,363	\$ -
05	21651	40903515201	\$ 395,777	\$ 375,777	\$ -	\$ -	\$ -	\$ 375,777	\$ 375,777	\$ 375,777	\$ -	\$ -	8	0	0	\$ -	\$ -
05	21653	40916215201	\$ 2,009,007	\$ 2,135,775	\$ -	\$ -	\$ -	\$ 2,135,775	\$ 2,135,775	\$ 2,135,775	\$ -	\$ 89,248	18	0	40	\$ 52,347	\$ -
05	21654	41000215201	\$ 594,426	\$ 553,426	\$ -	\$ -	\$ -	\$ 553,426	\$ 553,426	\$ 553,426	\$ -	\$ -	11	0	0	\$ -	\$ -
05	T5001	40412915201	\$ 1,775,847	\$ 1,749,606	\$ -	\$ -	\$ -	\$ 1,749,606	\$ 1,778,806	\$ 1,778,806	\$ 29,200	\$ -	18	0	0	\$ 1,322	\$ -
05	T5003	40841115201	\$ 2,286,111	\$ 2,259,344	\$ -	\$ -	\$ -	\$ 2,259,344	\$ 2,319,246	\$ 2,319,246	\$ 59,901	\$ -	14	0	0	\$ -	\$ -
05	T5004	40916815201	\$ 1,458,008	\$ 1,410,485	\$ -	\$ -	\$ -	\$ 1,441,579	\$ 1,441,579	\$ 1,441,579	\$ 31,094	\$ -	2	0	0	\$ -	\$ -
05	T5005	40731515201	\$ 977,273	\$ 961,235	\$ -	\$ -	\$ -	\$ 961,235	\$ 970,442	\$ 970,442	\$ 9,207	\$ -	11	0	0	\$ -	\$ -
05	T5008	40393715201	\$ 1,385,846	\$ 1,337,719	\$ -	\$ -	\$ -	\$ 1,337,719	\$ 1,346,236	\$ 1,346,236	\$ 8,518	\$ 16,427	12	0	0	\$ -	\$ -
05	T5010	40710115201	\$ 1,035,719	\$ 947,382	\$ -	\$ -	\$ -	\$ 947,382	\$ 978,272	\$ 978,272	\$ 30,891	\$ -	15	0	0	\$ -	\$ -
05	T5011	40716415201	\$ 1,152,770	\$ 1,076,144	\$ -	\$ -	\$ -	\$ 1,076,144	\$ 1,074,747	\$ 1,074,747	\$ (1,397)	\$ -	24	0	1	\$ 16,753	\$ -
05	T5013	40917015201	\$ 2,037,929	\$ 1,979,075	\$ -	\$ -	\$ -	\$ 1,979,075	\$ 1,974,375	\$ 1,974,375	\$ (4,700)	\$ 145,000	10	0	0	\$ 5,191	\$ -
05	T5014	40715515201	\$ 672,623	\$ 627,597	\$ -	\$ -	\$ -	\$ 627,597	\$ 628,005	\$ 628,005	\$ 408	\$ -	4	0	0	\$ -	\$ -
05	T5017	40917215201	\$ 1,257,258	\$ 1,129,088	\$ -	\$ -	\$ -	\$ 1,129,088	\$ 1,120,086	\$ 1,120,086	\$ (9,002)	\$ -	3	0	0	\$ -	\$ -
05	T5021	40916315201	\$ 2,246,921	\$ 2,298,615	\$ -	\$ -	\$ -	\$ 2,298,615	\$ 2,246,442	\$ 2,246,442	\$ (52,172)	\$ -	14	0	0	\$ -	\$ -
05	T5022	40716215201	\$ 2,799,339	\$ 2,356,805	\$ -	\$ -	\$ -	\$ 2,356,805	\$ 2,359,236	\$ 2,359,236	\$ 2,431	\$ -	11	0	0	\$ 5,190	\$ -
Dist 05 Central Let Contracts SubTotal			\$ 107,893,003	\$ 106,979,417	\$ (50,901)	\$ 392,000	\$ 341,099	\$ 107,320,516	\$ 107,455,489	\$ 107,063,489	\$ (256,171)	\$ 3,199,110	793	15	140	\$ 1,547,211	\$ 5,103
05	E5E25	40435615201	\$ 64,530	\$ 59,684	\$ -	\$ -	\$ -	\$ 59,684	\$ 59,684	\$ 59,684	\$ -	\$ 2,800	4	1	0	\$ -	\$ -
05	E5F06	40551515201	\$ 14,086,193	\$ 14,002,616	\$ (42,441)	\$ -	\$ (42,441)	\$ 13,960,175	\$ 13,977,681	\$ 13,977,681	\$ 17,507	\$ 126,193	90	0	0	\$ 96,233	\$ -
05	E5F35	41188215201	\$ 2,232,659	\$ 2,212,139	\$ (7,728)	\$ -	\$ (7,728)	\$ 2,204,411	\$ 2,224,931	\$ 2,224,931	\$ 20,521	\$ 70,272	103	28	0	\$ 87,275	\$ -
05	E5F39	24258225201	\$ 2,990,013	\$ 2,990,013	\$ -	\$ -	\$ -	\$ 2,990,013	\$ 2,990,013	\$ 2,990,013	\$ -	\$ -	19	0	11	\$ -	\$ -
05	E5F47	40709915201	\$ 175,100	\$ 165,600	\$ -	\$ -	\$ -	\$ 165,600	\$ 160,868	\$ 160,868	\$ (4,732)	\$ -	9	0	0	\$ -	\$ -
05	E5F55	41008615201	\$ 96,950	\$ 92,285	\$ -	\$ -	\$ -	\$ 92,285	\$ 92,285	\$ 92,285	\$ -	\$ -	1	0	0	\$ 277	\$ -
05	E5F56	41105325201	\$ 460,000	\$ 459,928	\$ -	\$ -	\$ -	\$ 459,928	\$ 459,928	\$ 459,928	\$ -	\$ -	4	0	21	\$ 11,928	\$ -
05	E5F57	41028615201	\$ 446,987	\$ 424,987	\$ -	\$ -	\$ -	\$ 424,987	\$ 424,987	\$ 424,987	\$ -	\$ -	2	0	0	\$ -	\$ -
05	E5F58	41307415201	\$ 142,707	\$ 142,274	\$ -	\$ -	\$ -	\$ 142,274	\$ 142,274	\$ 142,274	\$ -	\$ -	4	0	0	\$ -	\$ -
05	E5F59	41111615201	\$ 1,762,070	\$ 1,757,733	\$ -	\$ -	\$ -	\$ 1,757,733	\$ 1,761,079	\$ 1,761,079	\$ 3,345	\$ 13,070	9	0	0	\$ -	\$ -
05	E5F60	41376615201	\$ 87,399	\$ 85,099	\$ -	\$ -	\$ -	\$ 85,099	\$ 85,099	\$ 85,099	\$ -	\$ -	7	0	0	\$ 2,700	\$ -
05	E5F61	41156615201	\$ 165,000	\$ 160,000	\$ -	\$ -	\$ -	\$ 160,000	\$ 160,000	\$ 160,000	\$ -	\$ -	12	0	0	\$ -	\$ -
05	E5F62	40438715201	\$ 624,500	\$ 602,316	\$ -	\$ -	\$ -	\$ 602,316	\$ 602,316	\$ 602,316	\$ -	\$ -	3	0	0	\$ 2,933	\$ -
05	E5F63	41155615201	\$ 141,900	\$ 119,647	\$ -	\$ -	\$ -	\$ 119,647	\$ 119,647	\$ 119,647	\$ -	\$ 3,500	3	0	0	\$ -	\$ -
05	E5F64	41152715201	\$ 99,680	\$ 93,430	\$ -	\$ -	\$ -	\$ 93,430	\$ 93,430	\$ 93,430	\$ -	\$ -	5	0	0	\$ -	\$ -
05	E5F69	41380515201	\$ 2,834,000	\$ 2,784,866	\$ -	\$ -	\$ -	\$ 2,784,866	\$ 2,784,866	\$ 2,784,866	\$ -	\$ -	2	0	0	\$ -	\$ -
05	E5F86	23800215254	\$ 272,275	\$ 279,769	\$ -	\$ -	\$ -	\$ 279,769	\$ 279,769	\$ 279,769	\$ -	\$ -	4	0	0	\$ -	\$ -
05	E5F87	40709015201	\$ 128,800	\$ 117,800	\$ -	\$ -	\$ -	\$ 117,800	\$ 117,800	\$ 117,800	\$ -	\$ -	2	0	0	\$ -	\$ -
05	E5F99	40708915201	\$ 93,170	\$ 88,420	\$ -	\$ -	\$ -	\$ 88,420	\$ 88,420	\$ 88,420	\$ -	\$ -	0	0	0	\$ -	\$ -
Dist 05 District Let Contracts SubTotal			\$ 26,903,933	\$ 26,638,606	\$ (50,169)	\$ -	\$ (50,169)	\$ 26,588,437	\$ 26,625,077	\$ 26,625,077	\$ 36,641	\$ 215,835	283	29	32	\$ 201,346	\$ -
District 05 Totals			\$ 134,796,936	\$ 133,618,023	\$ (101,070)	\$ 392,000	\$ 290,930	\$ 133,908,953	\$ 134,080,566	\$ 133,688,566	\$ (219,530)	\$ 3,414,945	1076	44	172	\$ 1,748,557	\$ 5,103
06	20958	25116815201	\$ 44,555,802	\$ 45,081,248	\$ -	\$ 2,100,000	\$ 2,100,000	\$ 47,181,248	\$ 47,181,248	\$ 45,081,248	\$ (2,100,000)	\$ 1,022,383	24	1	0	\$ 46,725	\$ -
06	21167	24983915201	\$ 13,870,254	\$ 13,401,207	\$ -	\$ 1,270,000	\$ 1,270,000	\$ 14,671,207	\$ 14,671,207	\$ 13,401,207	\$ (1,270,000)	\$ 149,893	20	0	0	\$ 18,000	\$ -
06	21269	24983925201	\$ 18,473,132	\$ 18,482,633	\$ -	\$ 2,170,000	\$ 2,170,000	\$ 20,652,633	\$ 20,652,633	\$ 18,482,633	\$ (2,169,651)	\$ 279,678	6	0	0	\$ 248,068	\$ -
06	21270	25023815201	\$ 5,799,305	\$ 5,799,305	\$ -	\$ 500,000	\$ 500,000	\$ 6,299,305	\$ 6,299,305	\$ 5,799,305	\$ (500,000)	\$ 655,305	21	0	0	\$ 365,488	\$ -
06	21364	40565515201	\$ 2,636,115	\$ 2,429,278	\$ -	\$ -	\$ -	\$ 2,429,278	\$ 2,473,484	\$ 2,473,484	\$ 10,140	\$ -	8	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Plans Modifications Work Orders				Specification Modification Work Orders				Value Engineering Work Orders				Partnering Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
05	21423	2408115201	0	3	\$ 71,842	\$ 16,726	0	0	\$ -	\$ -	0	(10)	\$ (24,883)	\$ -	0	0	\$ -	\$ -
05	21466	40412515201	0	19	\$ 15,536	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21489	24085515201	0	0	\$ 4,510	\$ -	0	0	\$ -	\$ -	0	0	\$ 23,326	\$ -	0	0	\$ -	\$ -
05	21504	40715115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21531	40413415201	0	0	\$ 9,294	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21533	40517615201	2	14	\$ 4,638	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21567	40413215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21618	23771115201	0	0	\$ 2,755	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21621	40387515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21625	40431215201	0	(25)	\$ 142,306	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21632	40823115201	0	76	\$ 20,052	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21651	40903515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21653	40916215201	0	0	\$ 11,632	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21654	41000215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5001	40412915201	0	0	\$ 10,298	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5003	40841115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5004	40916815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5005	40731515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5008	40393715201	0	0	\$ 23,244	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5010	40710115201	0	0	\$ 19,431	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5011	40716415201	0	2	\$ 6,965	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5013	40917015201	0	8	\$ 166,260	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5014	40715515201	0	0	\$ 1,650	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5017	40917215201	0	0	\$ 5,738	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5021	40916315201	0	0	\$ 2,880	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5022	40716215201	0	0	\$ 2,659	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 05 Central Let Contracts SubTotal			16	112	\$ 1,170,392	\$ 100,478	0	0	\$ -	\$ -	0	(5)	\$ (209,631)	\$ -	0	0	\$ -	\$ -
05	E5E25	40435615201	0	0	\$ 1,500	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F06	40551515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F35	41188215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F39	24258225201	0	9	\$ 50,543	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F47	40709915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F55	41008615201	0	0	\$ 558	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F56	41105325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F57	41028615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F58	41307415201	0	0	\$ 9,067	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F59	41111615201	0	0	\$ 13,070	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F60	41376615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F61	41156615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F62	40438715201	0	0	\$ 7,383	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F63	41155615201	0	0	\$ 3,500	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F64	41152715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F69	41380515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F86	23800215254	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F87	40709015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F99	40708915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 05 District Let Contracts SubTotal			0	9	\$ 85,621	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
District 05 Totals			16	121	\$ 1,256,013	\$ 100,478	0	0	\$ -	\$ -	0	(5)	\$ (209,631)	\$ -	0	0	\$ -	\$ -
06	20958	25116815201	0	0	\$ 1,091,232	\$ 3,232	0	0	\$ -	\$ -	0	0	\$ (35,918)	\$ -	0	0	\$ -	\$ -
06	21167	24983915201	0	0	\$ (5,710)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21269	24983925201	0	(20)	\$ (290,413)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21270	25023815201	0	0	\$ 430,599	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,795	\$ -
06	21364	40565515201	14	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	CEI Action/InAction Work Orders				Minor Changes Work Orders				Defective Materials Work Orders				Weather Related Damage Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
05	21423	24081115201	0	(5)	\$ 70,898	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	3	\$ 11,608	\$ -
05	21466	40412515201	0	0	\$ -	\$ -	0	21	\$ 13,700	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21489	24085515201	0	0	\$ 12,517	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21504	40715115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21531	40413415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21533	40517615201	0	2	\$ 1,842	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21567	40413215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21618	23771115201	0	0	\$ 94,506	\$ -	0	0	\$ 328,157	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21621	40387515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21625	40431215201	0	0	\$ (32,697)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 6,029	\$ -
05	21632	40823115201	0	0	\$ 1,330	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21651	40903515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21653	40916215201	0	(5)	\$ (2,302)	\$ -	0	0	\$ 39,248	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21654	41000215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5001	40412915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5003	40841115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5004	40916815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5005	40731515201	0	0	\$ 14,272	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5008	40393715201	0	0	\$ 8,685	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5010	40710115201	0	0	\$ 832	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5011	40716415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5013	40917015201	0	0	\$ 2,905	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5014	40715515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5017	40917215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5021	40916315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5022	40716215201	0	27	\$ 9,479	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 05 Central Let Contracts SubTotal			36	215	\$ 578,213	\$ 556	0	21	\$ 469,756	\$ -	0	0	\$ -	\$ -	0	7	\$ 23,352	\$ -
05	E5E25	40435615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F06	40551515201	0	0	\$ 29,960	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F35	41188215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (17,003)	\$ -	0	0	\$ -	\$ -
05	E5F39	24258225201	0	0	\$ (50,543)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F47	40709915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F55	41008615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F56	41105325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F57	41028615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F58	41307415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F59	41111615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F60	41376615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F61	41156615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F62	40438715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F63	41155615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F64	41152715201	2	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F69	41380515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F86	23800215254	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F87	40709015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F99	40708915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 05 District Let Contracts SubTotal			2	0	\$ (20,583)	\$ -	0	0	\$ -	\$ -	0	0	\$ (17,003)	\$ -	0	0	\$ -	\$ -
District 05 Totals			38	215	\$ 557,630	\$ 556	0	21	\$ 469,756	\$ -	0	0	\$ (17,003)	\$ -	0	7	\$ 23,352	\$ -
06	20958	25116815201	0	0	\$ 14,317	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21167	24983915201	0	(20)	\$ (12,397)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21269	24983925201	0	0	\$ 41,151	\$ -	0	0	\$ 336,752	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21270	25023815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21364	40565515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Claims Work Orders				Utility Delays Work Orders				Invalid Reason Codes Work Orders				Totals Work Orders			
			Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
05	21423	24081115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(5)	\$ 239,573	\$ 16,726
05	21466	40412515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	8	44	\$ 30,077	\$ -
05	21489	24085515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	18	\$ 168,111	\$ -
05	21504	40715115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21531	40413415201	0	0	\$ -	\$ -	37	0	\$ -	\$ -	0	0	\$ -	\$ -	37	0	\$ 9,294	\$ -
05	21533	40517615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	17	\$ 7,305	\$ -
05	21567	40413215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21618	23771115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 474,452	\$ -
05	21621	40387515201	0	0	\$ -	\$ -	0	123	\$ 14,186	\$ 14,186	0	0	\$ -	\$ -	0	123	\$ 14,186	\$ 14,186
05	21625	40431215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(25)	\$ 118,372	\$ -
05	21632	40823115201	0	4	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	85	\$ 25,745	\$ -
05	21651	40903515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	21653	40916215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	35	\$ 100,925	\$ -
05	21654	41000215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5001	40412915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 11,620	\$ -
05	T5003	40841115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5004	40916815201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	T5005	40731515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 14,272	\$ -
05	T5008	40393715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 31,929	\$ -
05	T5010	40710115201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 20,263	\$ -
05	T5011	40716415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	3	\$ 23,718	\$ -
05	T5013	40917015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	8	\$ 174,356	\$ -
05	T5014	40715515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,650	\$ -
05	T5017	40917215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 5,738	\$ -
05	T5021	40916315201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,880	\$ -
05	T5022	40716215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	27	\$ 17,328	\$ -
Dist 05 Central Let Contracts SubTotal			0	49	\$ 122,522	\$ -	37	126	\$ 48,711	\$ 25,276	0	0	\$ -	\$ -	104	665	\$ 3,750,526	\$ 131,413
05	E5E25	40435615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ 1,500	\$ -
05	E5F06	40551515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 126,193	\$ -
05	E5F35	41188215201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	28	0	\$ 70,272	\$ -
05	E5F39	24258225201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	20	\$ -	\$ -
05	E5F47	40709915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F55	41008615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 835	\$ -
05	E5F56	41105325201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	21	\$ 11,928	\$ -
05	E5F57	41028615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F58	41307415201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 9,067	\$ -
05	E5F59	41111615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 13,070	\$ -
05	E5F60	41376615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,700	\$ -
05	E5F61	41156615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F62	40438715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 10,316	\$ -
05	E5F63	41155615201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,500	\$ -
05	E5F64	41152715201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	2	0	\$ -	\$ -
05	E5F69	41380515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F86	23800215254	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F87	40709015201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
05	E5F99	40708915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 05 District Let Contracts SubTotal			0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	31	41	\$ 249,381	\$ -
District 05 Totals			0	49	\$ 122,522	\$ -	37	126	\$ 48,711	\$ 25,276	0	0	\$ -	\$ -	135	706	\$ 3,999,907	\$ 131,413
06	20958	25116815201	0	0	\$ 30,000	\$ 30,000	0	0	\$ -	\$ -	0	0	\$ -	\$ -	1	0	\$ 1,146,356	\$ 33,232
06	21167	24983915201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(20)	\$ (107)	\$ -
06	21269	24983925201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(20)	\$ 335,558	\$ -
06	21270	25023815201	0	0	\$ -	\$ -	0	0	\$ 6,422	\$ -	0	0	\$ -	\$ -	0	0	\$ 805,304	\$ -
06	21364	40565515201	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	14	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number Projects	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount	CRS Present Contract Amount	Regular Work To Date (From CRS)	Total CRS Contract Adjustments
06	21424	24977125201	12/05/01	QTR2	01/02	1	0	400	403	320	83	0	0	3	0	\$ 2,705,074	\$ 50,000	\$ 2,655,074	\$ 2,705,074	\$ 2,593,248	\$ -
06	21425	25022915201	12/05/01	QTR2	01/02	1	1	300	306	239	67	0	0	6	0	\$ 2,756,485	\$ 50,000	\$ 2,706,485	\$ 2,844,895	\$ 2,774,100	\$ -
06	21460	24970425201	02/27/02	QTR3	01/02	1	4	550	570	451	119	0	0	20	0	\$ 6,528,349	\$ 72,000	\$ 6,456,349	\$ 6,241,834	\$ 5,956,565	\$ -
06	21500	40558415201	03/27/02	QTR3	01/02	1	4	500	523	410	113	0	0	23	0	\$ 4,845,780	\$ 50,000	\$ 4,795,780	\$ 4,981,570	\$ 4,881,094	\$ -
06	21535	40564815201	04/24/02	QTR4	01/02	2	0	398	435	350	85	0	0	37	0	\$ 6,998,396	\$ 225,000	\$ 6,773,396	\$ 6,998,396	\$ 6,502,700	\$ -
06	21573	41067815201	05/22/02	QTR4	01/02	1	2	240	267	222	45	0	0	27	0	\$ 1,976,732	\$ 50,000	\$ 1,926,732	\$ 2,083,065	\$ 1,945,886	\$ -
06	21590	25162615201	06/19/02	QTR4	01/02	2	3	390	422	287	135	0	0	32	0	\$ 2,284,662	\$ 75,000	\$ 2,209,662	\$ 2,473,887	\$ 2,334,455	\$ -
06	21628	40565915201	07/31/02	QTR1	02/03	1	0	150	152	108	44	0	0	2	0	\$ 1,009,643	\$ 35,000	\$ 974,643	\$ 1,009,643	\$ 876,696	\$ -
06	21655	41086915201	08/28/02	QTR1	02/03	1	0	120	120	78	42	0	0	0	0	\$ 1,685,716	\$ 50,000	\$ 1,635,716	\$ 1,685,716	\$ 1,322,419	\$ -
06	21687	41076615201	09/25/02	QTR1	02/03	1	0	350	358	279	79	0	0	8	0	\$ 2,042,600	\$ 50,000	\$ 1,992,600	\$ 2,042,600	\$ 1,935,630	\$ -
06	T6002	40758815201	10/30/02	QTR2	02/03	1	0	120	131	127	4	0	0	11	0	\$ 572,714	\$ 25,000	\$ 547,714	\$ 572,714	\$ 525,802	\$ -
06	T6004	41074715201	10/30/02	QTR2	02/03	1	0	120	128	108	20	0	0	8	0	\$ 719,184	\$ 30,000	\$ 689,184	\$ 719,184	\$ 651,706	\$ -
06	T6005	41074915201	10/30/02	QTR2	02/03	1	1	120	152	152	0	0	0	32	0	\$ 637,608	\$ 28,000	\$ 609,608	\$ 640,800	\$ 612,352	\$ -
06	T6007	41106515201	12/04/02	QTR2	02/03	1	0	209	229	229	0	0	0	20	0	\$ 1,163,768	\$ 50,000	\$ 1,113,768	\$ 1,163,768	\$ 1,156,603	\$ -
06	T6008	40760615201	12/04/02	QTR2	02/03	1	0	200	212	170	42	0	0	12	0	\$ 2,140,910	\$ 100,000	\$ 2,040,910	\$ 2,140,910	\$ 1,954,971	\$ -
06	T6009	40771215201	12/04/02	QTR2	02/03	1	0	150	158	158	0	0	0	8	0	\$ 1,201,567	\$ 50,000	\$ 1,151,567	\$ 1,201,567	\$ 1,120,856	\$ -
06	T6011	40565825201	03/26/03	QTR3	02/03	2	0	140	148	148	0	0	0	8	0	\$ 2,575,406	\$ 75,000	\$ 2,500,406	\$ 2,575,406	\$ 2,433,763	\$ -
06	T6026	41180115201	09/24/03	QTR1	03/04	1	0	80	81	75	6	0	0	1	0	\$ 202,108	\$ 5,000	\$ 197,108	\$ 202,108	\$ 199,608	\$ -
06	T6029	41275715201	10/29/03	QTR2	03/04	1	0	75	77	30	47	0	0	2	0	\$ 425,240	\$ 30,000	\$ 395,240	\$ 425,240	\$ 434,818	\$ -
Dist 06 Central Let Contracts SubTotal							47	7333	7647	6409	1238	0	0	354	-40	\$ 125,699,292	\$ 1,750,000	\$ 123,949,292	\$ 128,042,985	\$ 125,406,943	\$ -
06	E6964	40926815201	04/25/02	QTR4	01/02	1	0	120	121	121	0	0	0	1	0	\$ 147,225	\$ 7,500	\$ 139,725	\$ 147,225	\$ 140,089	\$ -
06	E6A13	41067915201	05/30/02	QTR4	01/02	1	1	300	308	276	32	0	0	8	0	\$ 1,270,933	\$ 22,500	\$ 1,248,433	\$ 1,431,745	\$ 1,408,553	\$ -
06	E6A22	41017815201	04/11/02	QTR4	01/02	1	1	120	122	90	32	0	0	2	0	\$ 265,000	\$ 12,500	\$ 252,500	\$ 279,996	\$ 223,309	\$ -
06	E6A34	41265715201	06/20/02	QTR4	01/02	1	0	300	300	290	10	0	0	0	0	\$ 2,604,123	\$ 50,000	\$ 2,554,123	\$ 2,604,123	\$ 2,568,510	\$ -
06	E6A52	40776015201	02/28/02	QTR3	01/02	1	0	160	165	94	71	0	0	5	0	\$ 556,906	\$ 20,000	\$ 536,906	\$ 556,906	\$ 529,609	\$ -
06	E6A54	40564515201	04/24/03	QTR4	02/03	1	0	90	94	50	44	0	0	4	0	\$ 984,391	\$ 50,000	\$ 934,391	\$ 984,391	\$ 948,161	\$ -
06	E6A58	41067925201	10/24/02	QTR2	02/03	1	0	300	306	302	4	0	0	6	0	\$ 872,760	\$ 45,000	\$ 827,760	\$ 872,760	\$ 861,802	\$ -
06	E6A60	40564615201	06/26/03	QTR4	02/03	1	0	120	125	99	26	0	0	5	0	\$ 1,280,339	\$ 50,000	\$ 1,230,339	\$ 1,280,339	\$ 1,168,654	\$ -
06	E6A78	41122115201	07/25/02	QTR1	02/03	1	0	120	122	72	50	0	0	2	0	\$ 183,530	\$ 7,500	\$ 176,030	\$ 183,530	\$ 133,205	\$ -
06	E6A83	40566415201	01/30/03	QTR3	02/03	1	2	280	287	250	37	0	0	7	0	\$ 2,901,295	\$ 50,000	\$ 2,851,295	\$ 2,999,612	\$ 3,030,746	\$ -
06	E6A84	41318015201	01/30/03	QTR3	02/03	1	1	70	70	54	16	0	0	0	0	\$ 293,249	\$ 15,000	\$ 278,249	\$ 327,117	\$ 302,236	\$ -
06	E6A85	40548545201	06/26/03	QTR4	02/03	1	0	50	50	26	24	0	0	0	0	\$ 242,371	\$ 8,250	\$ 234,121	\$ 242,371	\$ 248,653	\$ -
06	E6A86	41322515201	06/26/03	QTR4	02/03	1	0	70	70	83	-13	13	0	0	0	\$ 93,734	\$ 5,750	\$ 87,984	\$ 93,734	\$ 87,984	\$ -
06	E6A99	41120215201	11/21/02	QTR2	02/03	1	0	100	103	78	25	0	0	3	0	\$ 256,551	\$ 11,500	\$ 245,051	\$ 256,551	\$ 239,504	\$ -
06	E6B21	25022515201	12/19/02	QTR2	02/03	1	0	100	135	135	0	0	0	35	0	\$ 1,013,422	\$ 50,000	\$ 963,422	\$ 1,013,422	\$ 875,372	\$ -
06	E6B22	41275515201	12/19/02	QTR2	02/03	1	0	120	130	102	28	0	0	10	0	\$ 466,398	\$ 35,000	\$ 431,398	\$ 466,398	\$ 413,283	\$ -
Dist 06 District Let Contracts SubTotal							5	2420	2508	2122	386	13	0	88	0	\$ 13,432,227	\$ 440,500	\$ 12,991,727	\$ 13,740,220	\$ 13,179,670	\$ -
District 06 Totals							52	9753	10155	8531	1624	13	0	442	-40	\$ 139,131,519	\$ 2,190,500	\$ 136,941,019	\$ 141,783,205	\$ 138,586,613	\$ -
07	20489	25886115201	03/31/99	QTR3	98/99	1	7	600	696	695	1	0	31	59	37	\$ 7,431,431	\$ -	\$ 7,431,431	\$ 8,140,992	\$ 8,250,371	\$ -
07	20573	25841015201	05/26/99	QTR4	98/99	2	13	910	1105	1101	4	0	0	76	119	\$ 20,907,656	\$ -	\$ 20,907,656	\$ 22,239,427	\$ 21,950,361	\$ -
07	20857	25709515201	03/29/00	QTR3	99/00	1	3	375	435	442	-7	7	0	23	37	\$ 5,250,168	\$ 50,000	\$ 5,200,168	\$ 5,329,400	\$ 5,278,524	\$ (22,526)
07	20889	25848715201	04/26/00	QTR4	99/00	1	12	300	414	683	-269	269	0	38	76	\$ 2,938,766	\$ 50,000	\$ 2,888,766	\$ 3,118,747	\$ 3,114,882	\$ (228,399)
07	20925	25888115201	05/24/00	QTR4	99/00	1	2	365	456	456	0	0	0	91	0	\$ 5,763,916	\$ 60,000	\$ 5,703,916	\$ 6,777,640	\$ 6,816,665	\$ -
07	21132	25585415201	01/24/01	QTR3	00/01	1	2	200	277	277	0	0	0	36	41	\$ 4,485,456	\$ 50,000	\$ 4,435,456	\$ 4,648,698	\$ 4,382,515	\$ -
07	21169	25642015201	02/28/01	QTR3	00/01	1	2	100	154	153	1	0	0	31	23	\$ 1,642,864	\$ 50,000	\$ 1,592,864	\$ 1,731,258	\$ 1,719,730	\$ -
07	21276	25708815201	06/20/01	QTR4	00/01	6	14	440	633	633	0	0	0	102	91	\$ 6,066,738	\$ 50,000	\$ 6,016,738	\$ 6,866,707	\$ 6,769,421	\$ -
07	21387	25780725201	10/31/01	QTR2	01/02	1	2	120	124	124	0	0	0	11	-7	\$ 607,744	\$ 30,000	\$ 577,744	\$ 614,770	\$ 590,036	\$ -
07	21388	40373815201	10/31/01	QTR2	01/02	1	1	165	203	187	16	0	0	38	0	\$ 2,748,045	\$ 50,000	\$ 2,698,045	\$ 2,876,221	\$ 2,903,377	\$ (15,000)
07	21427	25714015201	12/05/01	QTR2	01/02	1	1	75	97	99	-2	2	0	22	0	\$ 499,786	\$ 14,286	\$ 485,500	\$ 504,022	\$ 489,609	\$ (1,988)
07	21429	40377115201	12/05/01	QTR2	01/02	2	7	245	425	425	0	0	0	66	114	\$ 5,990,045	\$ 100,000	\$ 5,890,045	\$ 6,169,128	\$ 6,371,022	\$ -
07	21463	25712615201	02/27/02	QTR3	01/02	2	3	500	508	287	221	0	0	8	0	\$ 11,684,502	\$ 113,729	\$ 11,570,774	\$ 10,993,514	\$ 11,304,344	\$ -
07	21464	40385915201	02/27/02	QTR3	01/02	1	0	65	222	227	-5	5	0	51	106	\$ 809,140	\$ 31,147	\$ 777,994	\$ 809,140	\$ 812,961	\$ (6,440)
07	21494	40375415201	03/27/02	QTR3	01/02	1	0	35	50	53	-3	3	0	15	0	\$ 51,930	\$ 3,882	\$ 48,048	\$ 51,930	\$ 48,048	\$ (1,662)

Table with columns: District, Contract Number, Financial Project ID, CRS Innovative Contract Adjustments, Total CRS Adjustments, Total CRS Amount Paid to Contractor, Actual Expenditure (Included Innovative Charges), Actual Expenditure (Does Not Include Innovative Charges), Amount Paid After CRS, SA Allocated Amount (From CRS), Weather Days, Changed Conditions Work Orders (Time Ext Days, SA Days, SA Amount, Premium Cost), Plans Modifications Work Orders (Time Ext Days, SA Days, SA Amount, Premium Cost), Time Ext Days, S. The table lists contract details for various districts including 06 and 07, with sub-totals for 'Dist 06 Central Let Contracts SubTotal', 'Dist 06 District Let Contracts SubTotal', and 'District 06 Totals'.

District	Contract Number	Financial Project ID	Specification Modification Work Orders			Value Engineering Work Orders			Partnering Work Orders				CEI Action/InAction Work Orders				Minor Changes Work Order			
			SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount
06	21424	24977125201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 10,100	\$ -	0	0	\$ -
06	21425	25022915201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 7,535
06	21460	24970425201	0	\$ -	\$ -	0	0	\$ (35,837)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	21500	40558415201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	21535	40564815201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	21573	41067815201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	21590	25162615201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	21628	40565915201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	21655	41086915201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	21687	41076615201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	T6002	40758815201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	T6004	41074715201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	T6005	41074915201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	24	0	\$ -	\$ -	0	0	\$ -
06	T6007	41106515201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	T6008	40760615201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	T6009	40771215201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	T6011	40565825201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	T6026	41180115201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	T6029	41275715201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 20,674
Dist 06 Central Let Contracts SubTotal			0	\$ -	\$ -	0	0	\$ (71,755)	\$ -	0	0	\$ 2,795	\$ -	24	(20)	\$ 53,171	\$ -	0	0	\$ 364,961
06	E6964	40926815201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	E6A13	41067915201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	E6A22	41017815201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 1,650	\$ -	0	0	\$ -
06	E6A34	41265715201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	E6A52	40776015201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,650	\$ -	0	0	\$ -
06	E6A54	40564515201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	E6A58	41067925201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	E6A60	40564615201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	E6A78	41122115201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 418	\$ -	0	0	\$ -
06	E6A83	40566415201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 45,494	\$ -	0	0	\$ -
06	E6A84	41318015201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	E6A85	40548545201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	E6A86	41322515201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	E6A99	41120215201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	E6B21	25022515201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
06	E6B22	41275515201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
Dist 06 District Let Contracts SubTotal			0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 50,212	\$ -	0	0	\$ -
District 06 Totals			0	\$ -	\$ -	0	0	\$ (71,755)	\$ -	0	0	\$ 2,795	\$ -	24	(20)	\$ 103,383	\$ -	0	0	\$ 364,961
07	20489	25886115201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 43,218	\$ -	0	0	\$ -
07	20573	25841015201	0	\$ -	\$ -	0	0	\$ (59,198)	\$ -	0	0	\$ -	\$ -	0	0	\$ 19,185	\$ 19,880	0	0	\$ -
07	20857	25709515201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	2	\$ 17,182	\$ -	0	9	\$ 16,878
07	20889	25848715201	0	\$ -	\$ -	0	0	\$ (10,940)	\$ -	0	0	\$ -	\$ -	0	7	\$ 36,886	\$ 9,075	0	0	\$ -
07	20925	25888115201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	6	0	\$ -	\$ -	43	0	\$ 965,000
07	21132	25585415201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	21169	25642015201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	21276	25708815201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	3	\$ 20,606	\$ -	\$ -	0	0	\$ -
07	21387	25780725201	0	\$ -	\$ -	0	(10)	\$ (25,084)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	21388	40373815201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	14	0	\$ 1,524	\$ -	0	0	\$ -
07	21427	25714015201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	21429	40377115201	0	\$ -	\$ -	0	0	\$ (21,390)	\$ -	0	0	\$ -	\$ -	3	5	\$ 7,500	\$ -	0	0	\$ -
07	21463	25712615201	0	\$ -	\$ -	0	0	\$ (584,940)	\$ -	0	0	\$ -	\$ -	0	0	\$ (112,717)	\$ -	0	0	\$ -
07	21464	40385915201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	21494	40375415201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	15	0	\$ -	\$ -	0	0	\$ -

District	Contract Number	Financial Project ID	Defective Materials Work Orders				Weather Related Damage Work Orders				Claims Work Orders				Utility Delays Work Orders					
			Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days
06	21424	24977125201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	21425	25022915201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	21460	24970425201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	21500	40558415201	\$ -	0	0	\$ -	\$ -	0	0	\$ 890	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	21535	40564815201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	21573	41067815201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	21590	25162615201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 14,212	\$ -	0
06	21628	40565915201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	21655	41086915201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	21687	41076615201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	T6002	40758815201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	T6004	41074715201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	T6005	41074915201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	T6007	41106515201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	T6008	40760615201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	T6009	40771215201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	T6011	40565825201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	T6026	41180115201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	T6029	41275715201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
Dist 06 Central Let Contracts SubTotal			\$ -	0	0	\$ -	\$ -	0	0	\$ 890	\$ -	0	0	\$ 30,000	\$ 30,000	0	0	\$ 20,634	\$ -	0
06	E6964	40926815201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	E6A13	41067915201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	E6A22	41017815201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	E6A34	41265715201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	E6A52	40776015201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	E6A54	40564515201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	E6A58	41067925201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	E6A60	40564615201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	E6A78	41122115201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	E6A83	40566415201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	E6A84	41318015201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	E6A85	40548545201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	E6A86	41322515201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	E6A99	41120215201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	E6B21	25022515201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
06	E6B22	41275515201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
Dist 06 District Let Contracts SubTotal			\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
District 06 Totals			\$ -	0	0	\$ -	\$ -	0	0	\$ 890	\$ -	0	0	\$ 30,000	\$ 30,000	0	0	\$ 20,634	\$ -	0
07	20489	25886115201	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,472	\$ 2,418	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	20573	25841015201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	20857	25709515201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	20889	25848715201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	20925	25888115201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	21132	25585415201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,588	\$ 3,588	0	1	\$ 858	\$ -	0
07	21169	25642015201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	21276	25708815201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	2	\$ 3,967	\$ -	0
07	21387	25780725201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	21388	40373815201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	21427	25714015201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	21429	40377115201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	34	0	\$ 30,897	\$ -	0
07	21463	25712615201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	21464	40385915201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	18	0	\$ -	\$ -	0
07	21494	40375415201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0

District	Contract Number	Financial Project ID	Invalid Reason Codes Work Orders			Totals Work Orders			
			SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
06	21424	24977125201	0	\$ -	\$ -	0	0	\$ 45,786	\$ -
06	21425	25022915201	0	\$ -	\$ -	0	0	\$ 125,349	\$ -
06	21460	24970425201	0	\$ -	\$ -	0	0	\$ (286,514)	\$ -
06	21500	40558415201	0	\$ -	\$ -	0	0	\$ 179,711	\$ 19,021
06	21535	40564815201	0	\$ -	\$ -	0	0	\$ 44,359	\$ -
06	21573	41067815201	0	\$ -	\$ -	0	0	\$ 156,165	\$ -
06	21590	25162615201	0	\$ -	\$ -	0	0	\$ 214,351	\$ -
06	21628	40565915201	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21655	41086915201	0	\$ -	\$ -	0	0	\$ -	\$ -
06	21687	41076615201	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6002	40758815201	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6004	41074715201	0	\$ -	\$ -	0	0	\$ 14,539	\$ -
06	T6005	41074915201	0	\$ -	\$ -	24	0	\$ 12,104	\$ -
06	T6007	41106515201	0	\$ -	\$ -	0	0	\$ 49,561	\$ -
06	T6008	40760615201	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6009	40771215201	0	\$ -	\$ -	0	0	\$ 4,317	\$ -
06	T6011	40565825201	0	\$ -	\$ -	0	0	\$ -	\$ -
06	T6026	41180115201	0	\$ -	\$ -	0	0	\$ 2,500	\$ -
06	T6029	41275715201	0	\$ -	\$ -	0	0	\$ 26,389	\$ -
Dist 06 Central Let Contracts SubTotal			0	\$ -	\$ -	39	(40)	\$ 2,875,728	\$ 52,253
06	E6964	40926815201	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A13	41067915201	0	\$ -	\$ -	0	0	\$ 160,812	\$ -
06	E6A22	41017815201	0	\$ -	\$ -	0	0	\$ 21,693	\$ -
06	E6A34	41265715201	0	\$ -	\$ -	0	0	\$ 17,250	\$ -
06	E6A52	40776015201	0	\$ -	\$ -	0	0	\$ 11,652	\$ -
06	E6A54	40564515201	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A58	41067925201	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A60	40564615201	0	\$ -	\$ -	0	0	\$ 16,554	\$ -
06	E6A78	41122115201	0	\$ -	\$ -	0	0	\$ 649	\$ -
06	E6A83	40566415201	0	\$ -	\$ -	0	0	\$ 131,069	\$ -
06	E6A84	41318015201	0	\$ -	\$ -	0	0	\$ 33,868	\$ 5,135
06	E6A85	40548545201	0	\$ -	\$ -	0	0	\$ 8,184	\$ -
06	E6A86	41322515201	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6A99	41120215201	0	\$ -	\$ -	0	0	\$ -	\$ -
06	E6B21	25022515201	0	\$ -	\$ -	0	0	\$ 31,785	\$ -
06	E6B22	41275515201	0	\$ -	\$ -	0	0	\$ 2,368	\$ -
Dist 06 District Let Contracts SubTotal			0	\$ -	\$ -	0	0	\$ 435,884	\$ 5,135
District 06 Totals			0	\$ -	\$ -	39	(40)	\$ 3,311,612	\$ 57,388
07	20489	25886115201	0	\$ -	\$ -	8	37	\$ 705,138	\$ 82,605
07	20573	25841015201	0	\$ -	\$ -	8	119	\$ 1,214,215	\$ 146,469
07	20857	25709515201	21	\$ 38,038	\$ -	5	37	\$ 79,233	\$ -
07	20889	25848715201	0	\$ -	\$ -	1	76	\$ 176,332	\$ 53,421
07	20925	25888115201	0	\$ -	\$ -	49	0	\$ 1,013,724	\$ -
07	21132	25585415201	0	\$ -	\$ -	4	41	\$ 194,315	\$ 12,762
07	21169	25642015201	0	\$ -	\$ -	11	23	\$ 135,927	\$ -
07	21276	25708815201	0	\$ -	\$ -	42	91	\$ 836,650	\$ 60,962
07	21387	25780725201	0	\$ -	\$ -	0	(7)	\$ 7,026	\$ -
07	21388	40373815201	0	\$ -	\$ -	14	0	\$ 129,700	\$ -
07	21427	25714015201	0	\$ -	\$ -	16	0	\$ 4,236	\$ -
07	21429	40377115201	0	\$ -	\$ -	37	114	\$ 273,730	\$ 26,551
07	21463	25712615201	0	\$ -	\$ -	0	0	\$ (645,223)	\$ 11,833
07	21464	40385915201	0	\$ -	\$ -	18	106	\$ 3,000	\$ -
07	21494	40375415201	0	\$ -	\$ -	15	0	\$ -	\$ -

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number Projects	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount	CRS Present Contract Amount	Regular Work To Date (From CRS)	Total CRS Contract Adjustments
07	21539	40837515201	04/24/02	QTR4	01/02	1	2	255	268	268	0	0	0	13	0	\$ 2,283,379	\$ 50,000	\$ 2,233,379	\$ 2,289,660	\$ 2,277,053	\$ -
07	21570	40620115201	05/22/02	QTR4	01/02	1	1	55	55	55	0	0	0	0	0	\$ 127,000	\$ 7,500	\$ 119,500	\$ 130,355	\$ 126,501	\$ -
07	21593	40377415201	06/19/02	QTR4	01/02	1	1	35	59	59	0	0	0	0	24	\$ 69,951	\$ 6,500	\$ 63,451	\$ 73,637	\$ 67,137	\$ -
07	21641	25568215201	08/28/02	QTR1	02/03	1	1	60	151	143	8	0	0	6	85	\$ 240,823	\$ 12,857	\$ 227,966	\$ 253,085	\$ 236,812	\$ -
07	21642	25576815201	08/28/02	QTR1	02/03	1	0	115	142	153	-11	11	0	23	4	\$ 5,286,272	\$ 50,594	\$ 5,235,678	\$ 5,286,272	\$ 5,259,327	\$ (51,030)
07	21648	40625415201	08/28/02	QTR1	02/03	1	2	65	68	68	0	0	0	2	1	\$ 413,478	\$ 17,317	\$ 396,162	\$ 362,732	\$ 314,322	\$ -
07	21672	40371215201	09/25/02	QTR1	02/03	1	3	45	60	60	0	0	0	15	0	\$ 383,186	\$ 20,500	\$ 362,686	\$ 437,811	\$ 416,067	\$ -
07	21673	40371415201	09/25/02	QTR1	02/03	1	1	55	66	66	0	0	0	6	5	\$ 876,592	\$ 47,500	\$ 829,092	\$ 966,592	\$ 938,474	\$ -
07	21674	40371815201	09/25/02	QTR1	02/03	1	2	65	86	86	0	0	0	18	3	\$ 908,750	\$ 45,750	\$ 863,000	\$ 930,694	\$ 889,701	\$ -
07	21675	40374015201	09/25/02	QTR1	02/03	1	0	80	85	86	-1	1	0	5	0	\$ 1,789,411	\$ 50,000	\$ 1,739,411	\$ 1,789,411	\$ 1,832,434	\$ (1,288)
07	T7003	40606915201	10/30/02	QTR2	02/03	3	2	90	90	81	9	0	0	0	0	\$ 139,542	\$ 8,400	\$ 131,142	\$ 146,550	\$ 138,131	\$ 20
07	T7007	40875315201	01/29/03	QTR3	02/03	1	1	33	33	31	2	0	0	0	0	\$ 79,630	\$ 6,591	\$ 73,039	\$ 80,281	\$ 74,650	\$ -
07	T7008	40654015201	02/26/03	QTR3	02/03	2	0	115	127	170	-43	43	0	7	5	\$ 2,696,711	\$ 82,750	\$ 2,613,961	\$ 2,696,711	\$ 936,945	\$ -
07	T7013	40820215201	04/30/03	QTR4	02/03	1	0	65	78	38	40	0	0	13	0	\$ 110,455	\$ 3,471	\$ 106,984	\$ 110,455	\$ 107,822	\$ -
07	T7026	40605915201	07/30/03	QTR1	03/04	2	0	50	51	51	0	0	0	1	0	\$ 334,000	\$ 15,000	\$ 319,000	\$ 334,000	\$ 319,000	\$ -
Dist 07 Central Let Contracts SubTotal							85	5678	7218	7257	-39	341	31	776	764	\$ 92,617,367	\$ 1,077,774	\$ 91,539,596	\$ 96,759,840	\$ 94,736,242	\$ (328,313)
07	E7998	41053115201	08/08/01	QTR1	01/02	1	4	240	519	524	-5	5	0	269	10	\$ 4,925,280	\$ -	\$ 4,925,280	\$ 5,377,756	\$ 5,316,836	\$ -
07	E7999	40846025201	08/08/01	QTR1	01/02	1	2	240	275	275	0	0	0	23	12	\$ 2,126,447	\$ -	\$ 2,126,447	\$ 2,248,784	\$ 2,246,792	\$ -
07	E7A11	40665615201	05/08/02	QTR4	01/02	2	1	135	150	150	0	0	0	15	0	\$ 423,000	\$ -	\$ 423,000	\$ 446,094	\$ 446,094	\$ -
07	E7A29	25466015201	02/13/02	QTR3	01/02	1	1	150	234	233	1	0	0	84	0	\$ 432,637	\$ -	\$ 432,637	\$ 454,269	\$ 439,096	\$ 17,752
07	E7A34	40556315201	05/22/02	QTR4	01/02	1	1	180	281	281	0	0	0	101	0	\$ 1,220,544	\$ -	\$ 1,220,544	\$ 1,270,494	\$ 1,220,544	\$ -
07	E7A57	40574715201	03/08/02	QTR3	01/02	1	4	365	365	365	0	0	0	0	0	\$ 483,435	\$ 4,500	\$ 478,935	\$ 831,820	\$ 691,618	\$ -
07	E7A99	40575415201	01/08/03	QTR3	02/03	1	1	100	132	127	5	0	0	21	11	\$ 132,201	\$ 7,866	\$ 124,334	\$ 159,345	\$ 146,107	\$ -
07	E7B03	40827315201	12/11/02	QTR2	02/03	1	0	45	45	45	0	0	0	0	0	\$ 274,704	\$ 15,826	\$ 258,878	\$ 274,704	\$ 182,460	\$ -
07	E7B29	40560015234	06/23/03	QTR4	02/03	1	0	250	278	181	97	0	0	28	0	\$ 116,667	\$ -	\$ 116,667	\$ 116,667	\$ 116,667	\$ -
07	E7B36	40560015236	08/01/03	QTR1	03/04	1	0	60	60	52	8	0	0	0	0	\$ 118,000	\$ -	\$ 118,000	\$ 118,000	\$ 118,000	\$ -
Dist 07 District Let Contracts SubTotal							14	1765	2339	2233	106	5	0	541	33	\$ 10,252,915	\$ 28,192	\$ 10,224,722	\$ 11,297,933	\$ 10,924,214	\$ -
District 07 Totals							99	7443	9557	9490	67	346	31	1317	797	\$ 102,870,282	\$ 1,105,966	\$ 101,764,318	\$ 108,057,773	\$ 105,660,456	\$ (328,313)
08	19727	25186415201	01/29/97	QTR3	96/97	1	16	1369	1431	1385	46	0	0	0	62	\$ 26,835,390	\$ -	\$ 26,835,390	\$ 27,975,951	\$ 27,318,212	\$ -
08	20186	25895415201	05/20/98	QTR4	97/98	4	11	815	841	1075	-234	234	0	3	23	\$ 37,565,788	\$ -	\$ 37,565,788	\$ 38,782,020	\$ 39,628,716	\$ 150,000
08	20226	25894015201	06/17/98	QTR4	97/98	4	17	731	740	963	-223	223	0	9	0	\$ 37,609,192	\$ -	\$ 37,609,192	\$ 37,286,954	\$ 37,268,558	\$ -
08	20472	23253215201	03/31/99	QTR3	98/99	1	22	784	1093	1093	0	0	25	174	135	\$ 16,883,522	\$ -	\$ 16,883,522	\$ 19,537,637	\$ 20,238,652	\$ -
08	20611	24025825201	06/23/99	QTR4	98/99	2	17	1053	1066	1066	0	0	0	58	-45	\$ 29,329,407	\$ 150,000	\$ 29,179,407	\$ 30,537,031	\$ 30,649,165	\$ -
08	21166	24301335201	02/28/01	QTR3	00/01	1	5	201	261	261	0	0	0	6	54	\$ 2,035,948	\$ 50,000	\$ 1,985,948	\$ 2,165,849	\$ 2,156,690	\$ -
08	21214	23256715201	04/25/01	QTR4	00/01	1	6	291	420	420	0	0	0	84	45	\$ 2,595,031	\$ 50,000	\$ 2,545,031	\$ 2,844,745	\$ 2,786,568	\$ -
08	21250	40671015201	05/23/01	QTR4	00/01	1	5	422	469	469	0	0	0	47	0	\$ 2,430,983	\$ 50,000	\$ 2,380,983	\$ 2,521,748	\$ 2,541,629	\$ -
08	21441	40794815201	12/05/01	QTR2	01/02	1	2	155	166	166	0	0	0	11	0	\$ 2,698,949	\$ 50,000	\$ 2,648,949	\$ 2,599,732	\$ 2,643,067	\$ -
08	21449	40794515201	01/23/02	QTR3	01/02	1	1	175	296	294	2	0	0	64	57	\$ 4,461,116	\$ 76,400	\$ 4,384,716	\$ 4,726,435	\$ 4,774,082	\$ -
08	21571	40794615201	05/22/02	QTR4	01/02	2	1	236	240	222	18	0	0	4	0	\$ 3,721,761	\$ 115,000	\$ 3,606,761	\$ 3,771,761	\$ 3,876,553	\$ -
08	T8001	40928915201	12/04/02	QTR2	02/03	1	4	152	268	278	-10	10	0	63	53	\$ 3,607,477	\$ 56,000	\$ 3,551,477	\$ 3,742,177	\$ 3,733,613	\$ -
Dist 08 Central Let Contracts SubTotal							107	6384	7291	7692	-401	467	25	523	384	\$ 169,774,564	\$ 597,400	\$ 169,177,164	\$ 176,492,040	\$ 177,615,505	\$ 150,000
08	E8C82	40610115201	10/09/01	QTR2	01/02	1	3	223	396	407	-11	11	0	106	67	\$ 1,010,668	\$ 35,000	\$ 975,668	\$ 1,075,998	\$ 1,036,480	\$ -
08	E8D22	41142715201	01/22/02	QTR3	01/02	1	1	170	174	174	0	0	0	4	0	\$ 1,064,042	\$ 65,000	\$ 999,042	\$ 1,082,201	\$ 1,000,523	\$ -
08	E8D34	40914515201	10/29/02	QTR2	02/03	1	1	70	143	147	-4	4	0	47	26	\$ 1,359,120	\$ 59,000	\$ 1,300,120	\$ 1,519,686	\$ 1,533,336	\$ -
08	E8D50	41142515201	08/20/02	QTR1	02/03	1	0	45	50	50	0	0	0	2	3	\$ 396,825	\$ 18,250	\$ 378,575	\$ 396,825	\$ 376,485	\$ -
08	E8D55	23225415201	06/18/02	QTR4	01/02	2	6	254	285	285	0	0	0	1	30	\$ 5,870,823	\$ 156,000	\$ 5,714,823	\$ 6,523,365	\$ 6,345,338	\$ -
08	E8D57	41155155201	08/20/02	QTR1	02/03	3	0	80	111	111	0	0	0	31	0	\$ 200,060	\$ 14,250	\$ 185,810	\$ 200,060	\$ 189,437	\$ -
08	E8D78	40932615201	10/29/02	QTR2	02/03	2	0	136	138	134	4	0	0	2	0	\$ 2,117,480	\$ 92,630	\$ 2,024,850	\$ 2,117,480	\$ 2,185,766	\$ -
08	E8D87	41228415201	01/28/03	QTR3	02/03	8	1	254	262	262	0	0	0	8	0	\$ 4,774,510	\$ 203,510	\$ 4,571,000	\$ 4,824,510	\$ 4,688,569	\$ -
08	E8E01	41227915205	01/28/03	QTR3	02/03	2	1	190	197	191	6	0	0	7	0	\$ 1,036,918	\$ 41,550	\$ 995,368	\$ 1,031,928	\$ 999,229	\$ -

District	Contract Number	Financial Project ID	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (Included Innovative Charges)	Actual Expenditure (Does Not Include Innovative Charges)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders				Plans Modifications Work Orders				S
											Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	
07	21539	40837515201	\$ -	\$ -	\$ 2,277,053	\$ 2,277,647	\$ 2,277,647	\$ 594	\$ 6,281	13	0	0	\$ 14,330	\$ 3,422	0	0	\$ 3,665	\$ -	0
07	21570	40620115201	\$ -	\$ -	\$ 126,501	\$ 126,501	\$ 126,501	\$ -	\$ 3,355	0	0	0	\$ 1,347	\$ -	0	0	\$ 5,810	\$ -	0
07	21593	40377415201	\$ -	\$ -	\$ 67,137	\$ 67,137	\$ 67,137	\$ -	\$ 3,686	0	0	23	\$ -	\$ -	0	1	\$ 3,686	\$ 3,686	0
07	21641	25568215201	\$ -	\$ -	\$ 236,812	\$ 236,812	\$ 236,812	\$ -	\$ 12,262	6	0	0	\$ -	\$ -	0	7	\$ (4,677)	\$ -	0
07	21642	25576815201	\$ (60,000)	\$ (111,030)	\$ 5,148,297	\$ 5,187,600	\$ 5,247,600	\$ 39,303	\$ -	19	0	0	\$ -	\$ -	4	4	\$ 1,333	\$ -	0
07	21648	40625415201	\$ -	\$ -	\$ 314,322	\$ 467,064	\$ 467,064	\$ 1,485	\$ (50,746)	2	0	0	\$ (53,956)	\$ -	0	1	\$ 3,210	\$ 1,709	0
07	21672	40371215201	\$ -	\$ -	\$ 416,067	\$ 416,067	\$ 416,067	\$ -	\$ 54,625	4	0	0	\$ -	\$ -	11	0	\$ 15,889	\$ 5,299	0
07	21673	40371415201	\$ -	\$ -	\$ 938,474	\$ 938,474	\$ 938,474	\$ -	\$ 90,000	6	0	5	\$ 90,000	\$ -	0	0	\$ 22,856	\$ -	0
07	21674	40371815201	\$ -	\$ -	\$ 889,701	\$ 889,701	\$ 889,701	\$ -	\$ 21,944	18	0	0	\$ 2,763	\$ -	0	0	\$ 3,068	\$ -	0
07	21675	40374015201	\$ (22,500)	\$ (23,788)	\$ 1,808,646	\$ 1,808,646	\$ 1,831,146	\$ -	\$ -	5	0	0	\$ 29,229	\$ -	0	0	\$ -	\$ -	0
07	T7003	40606915201	\$ -	\$ 20	\$ 138,150	\$ 138,150	\$ 138,150	\$ -	\$ 7,008	0	0	0	\$ -	\$ -	0	0	\$ 8,123	\$ -	0
07	T7007	40875315201	\$ -	\$ -	\$ 74,650	\$ 74,650	\$ 74,650	\$ -	\$ 651	0	0	0	\$ -	\$ -	0	0	\$ 1,611	\$ -	0
07	T7008	40654015201	\$ -	\$ -	\$ 936,945	\$ 936,945	\$ 936,945	\$ -	\$ -	7	0	2	\$ 12,114	\$ -	0	3	\$ 19,196	\$ -	0
07	T7013	40820215201	\$ -	\$ -	\$ 107,822	\$ 107,822	\$ 107,822	\$ -	\$ -	13	0	0	\$ -	\$ -	0	0	\$ 837	\$ -	0
07	T7026	40605915201	\$ -	\$ -	\$ 319,000	\$ 319,000	\$ 319,000	\$ -	\$ -	1	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
Dist 07 Central Let Contracts SubTotal			\$ 1,247,500	\$ 919,187	\$ 95,655,428	\$ 95,940,168	\$ 94,692,668	\$ (1,141,869)	\$ 4,142,472	533	72	246	\$ 1,649,663	\$ 73,345	38	397	\$ 2,261,244	\$ 300,413	0
07	E7998	41053115201	\$ -	\$ -	\$ 5,316,836	\$ 5,414,306	\$ 5,414,306	\$ (1,037)	\$ 452,476	119	34	10	\$ 22,180	\$ 22,180	116	0	\$ 380,296	\$ -	0
07	E7999	40846025201	\$ -	\$ -	\$ 2,246,792	\$ 2,246,792	\$ 2,246,792	\$ -	\$ 122,337	23	0	4	\$ 87,303	\$ -	0	8	\$ 35,035	\$ -	0
07	E7A11	40665615201	\$ -	\$ -	\$ 446,094	\$ 446,094	\$ 446,094	\$ -	\$ 23,094	5	0	0	\$ -	\$ -	10	0	\$ 23,094	\$ -	0
07	E7A29	25466015201	\$ -	\$ 17,752	\$ 456,848	\$ 439,096	\$ 439,096	\$ (17,752)	\$ 21,632	4	0	0	\$ -	\$ -	80	0	\$ 17,540	\$ -	0
07	E7A34	40556315201	\$ -	\$ -	\$ 1,220,544	\$ 1,220,544	\$ 1,220,544	\$ -	\$ 49,950	14	87	0	\$ -	\$ -	0	0	\$ 50,000	\$ -	0
07	E7A57	40574715201	\$ -	\$ -	\$ 691,618	\$ 691,618	\$ 691,618	\$ 239	\$ 348,385	0	0	0	\$ 300,000	\$ -	0	0	\$ 52,885	\$ -	0
07	E7A99	40575415201	\$ -	\$ -	\$ 146,107	\$ 146,107	\$ 146,107	\$ -	\$ 27,144	21	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	E7B03	40827315201	\$ -	\$ -	\$ 182,460	\$ 182,460	\$ 182,460	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	E7B29	40560015234	\$ -	\$ -	\$ 116,667	\$ 116,667	\$ 116,667	\$ -	\$ -	28	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	E7B36	40560015236	\$ -	\$ -	\$ 118,000	\$ 118,000	\$ 118,000	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
Dist 07 District Let Contracts SubTotal					\$ 10,941,966	\$ 11,021,683	\$ 11,021,683	\$ (18,550)	\$ 1,045,018	214	121	14	\$ 409,483	\$ 22,180	206	8	\$ 558,850	\$ -	0
District 07 Totals			\$ 1,247,500	\$ 919,187	\$ 106,597,394	\$ 106,961,851	\$ 105,714,351	\$ (1,160,419)	\$ 5,187,490	747	193	260	\$ 2,059,146	\$ 95,525	244	405	\$ 2,820,094	\$ 300,413	0
08	19727	25186415201	\$ 1,500,000	\$ 1,500,000	\$ 28,818,212	\$ 28,818,212	\$ 27,318,212	\$ (1,312,591)	\$ 1,140,561	0	0	0	\$ (10,080)	\$ -	0	60	\$ 1,018,859	\$ 19,171	0
08	20186	25895415201	\$ -	\$ 150,000	\$ 39,778,716	\$ 38,597,599	\$ 38,597,599	\$ (706,117)	\$ 1,216,233	3	0	0	\$ 71,412	\$ -	0	23	\$ 414,522	\$ 3,937	0
08	20226	25894015201	\$ 50,000	\$ 50,000	\$ 37,318,558	\$ 36,132,685	\$ 36,082,685	\$ 2,514,127	\$ (322,238)	2	0	0	\$ (131,221)	\$ -	0	0	\$ 90,115	\$ 3,262	0
08	20472	23253215201	\$ -	\$ -	\$ 20,238,652	\$ 20,239,667	\$ 20,239,667	\$ 46,228	\$ 2,654,115	158	0	135	\$ 1,673,719	\$ 218,497	0	0	\$ 645,884	\$ 224,720	0
08	20611	24025825201	\$ -	\$ -	\$ 30,649,165	\$ 30,644,961	\$ 30,644,961	\$ 4,346	\$ 1,207,624	58	0	0	\$ 617,851	\$ -	0	0	\$ 548,029	\$ -	0
08	21166	24301335201	\$ -	\$ -	\$ 2,156,690	\$ 2,156,690	\$ 2,156,690	\$ -	\$ 129,901	6	0	54	\$ 105,914	\$ 72,722	0	0	\$ 1,883	\$ -	0
08	21214	23256715201	\$ -	\$ -	\$ 2,786,568	\$ 2,786,568	\$ 2,786,568	\$ 33,653	\$ 249,713	84	0	0	\$ 52,066	\$ -	0	45	\$ 125,243	\$ -	0
08	21250	40671015201	\$ -	\$ -	\$ 2,541,629	\$ 2,541,629	\$ 2,541,629	\$ -	\$ 90,764	47	0	0	\$ 130,562	\$ -	0	0	\$ -	\$ -	0
08	21441	40794815201	\$ -	\$ -	\$ 2,643,067	\$ 2,661,656	\$ 2,661,656	\$ 18,589	\$ (99,216)	11	0	0	\$ -	\$ -	0	0	\$ 8,337	\$ -	0
08	21449	40794515201	\$ -	\$ -	\$ 4,774,082	\$ 4,774,082	\$ 4,774,082	\$ -	\$ 265,319	57	7	47	\$ 270,033	\$ -	0	10	\$ 52,575	\$ -	0
08	21571	40794615201	\$ 75,000	\$ 75,000	\$ 3,951,553	\$ 3,981,009	\$ 3,906,009	\$ (45,544)	\$ 50,000	4	0	0	\$ 105,613	\$ -	0	0	\$ 5,403	\$ -	0
08	T8001	40928915201	\$ -	\$ -	\$ 3,733,613	\$ 3,708,913	\$ 3,708,913	\$ (11,344)	\$ 134,700	54	0	6	\$ 20,035	\$ -	0	47	\$ 153,408	\$ 6,873	0
Dist 08 Central Let Contracts SubTotal			\$ 1,625,000	\$ 1,775,000	\$ 179,390,505	\$ 177,043,670	\$ 175,418,670	\$ (3,971,835)	\$ 6,717,476	484	7	242	\$ 2,905,904	\$ 291,219	0	185	\$ 3,064,258	\$ 257,963	0
08	E8C82	40610115201	\$ -	\$ -	\$ 1,036,480	\$ 1,036,624	\$ 1,036,624	\$ 144	\$ 65,330	0	77	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	E8D22	41142715201	\$ -	\$ -	\$ 1,000,523	\$ 1,005,763	\$ 1,005,763	\$ 5,240	\$ 18,159	4	0	0	\$ 18,159	\$ -	0	0	\$ -	\$ -	0
08	E8D34	40914515201	\$ (6,000)	\$ (6,000)	\$ 1,527,336	\$ 1,530,989	\$ 1,536,989	\$ 3,653	\$ 160,567	25	0	0	\$ 6,357	\$ -	0	26	\$ 172,741	\$ -	0
08	E8D50	41142515201	\$ -	\$ -	\$ 376,485	\$ 376,485	\$ 376,485	\$ -	\$ -	2	0	0	\$ -	\$ -	0	0	\$ 6,000	\$ -	0
08	E8D55	23225415201	\$ 80,000	\$ 80,000	\$ 6,425,338	\$ 6,431,985	\$ 6,351,985	\$ (73,353)	\$ 652,541	1	0	0	\$ 49,324	\$ 17,246	0	2	\$ 285,692	\$ 52,101	0
08	E8D57	41155155201	\$ -	\$ -	\$ 189,437	\$ 189,437	\$ 189,437	\$ -	\$ -	29	0	0	\$ -	\$ -	2	0	\$ -	\$ -	0
08	E8D78	40932615201	\$ 200,000	\$ 200,000	\$ 2,385,766	\$ 2,385,937	\$ 2,185,937	\$ (199,829)	\$ -	2	0	0	\$ -	\$ -	0	0	\$ 69,255	\$ -	0
08	E8D87	41228415201	\$ -	\$ -	\$ 4,688,569	\$ 4,688,569	\$ 4,688,569	\$ -	\$ 50,000	8	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	E8E01	41227915205	\$ -	\$ -	\$ 999,229	\$ 999,229	\$ 999,229	\$ -	\$ (4,990)	7	0	0	\$ -	\$ -	0	0	\$ 8,038	\$ -	0

District	Contract Number	Financial Project ID	Specification Modification Work Orders			Value Engineering Work Orders				Partnering Work Orders				CEI Action/InAction Work Orders				Minor Changes Work Order		
			SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount
07	21539	40837515201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,266	\$ -	0	0	\$ -
07	21570	40620115201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	21593	40377415201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	21641	25568215201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	1	\$ 1,261	\$ -	0	0	\$ -
07	21642	25576815201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	21648	40625415201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	21672	40371215201	0	\$ 46,543	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	21673	40371415201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	21674	40371815201	3	\$ 6,243	\$ 1,708	0	0	\$ -	\$ -	0	0	\$ 6,300	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	21675	40374015201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	T7003	40606915201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (1,115)	\$ -	0	0	\$ -
07	T7007	40875315201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	T7008	40654015201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	T7013	40820215201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	T7026	40605915201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
Dist 07 Central Let Contracts SubTotal			3	\$ 52,786	\$ 1,708	0	(10)	\$ (701,552)	\$ -	0	0	\$ 9,300	\$ -	38	18	\$ 36,796	\$ 28,955	43	9	\$ 981,878
07	E7998	41053115201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	E7999	40846025201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	E7A11	40665615201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	E7A29	25466015201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	E7A34	40556315201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	E7A57	40574715201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	E7A99	40575415201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	E7B03	40827315201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	E7B29	40560015234	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
07	E7B36	40560015236	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
Dist 07 District Let Contracts SubTotal			0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
District 07 Totals			3	\$ 52,786	\$ 1,708	0	(10)	\$ (701,552)	\$ -	0	0	\$ 9,300	\$ -	38	18	\$ 36,796	\$ 28,955	43	9	\$ 981,878
08	19727	25186415201	0	\$ -	\$ -	0	0	\$ (150,000)	\$ -	0	0	\$ 43,248	\$ -	0	0	\$ 48,954	\$ 4,871	0	0	\$ 35,770
08	20186	25895415201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 518,744	\$ -	0	0	\$ 3,200
08	20226	25894015201	0	\$ -	\$ -	0	0	\$ (371,306)	\$ -	0	0	\$ -	\$ -	7	0	\$ 6,654	\$ 805	0	0	\$ -
08	20472	23253215201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	16	0	\$ 75,704	\$ -	0	0	\$ -
08	20611	24025825201	0	\$ 5,222	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	(45)	\$ 65,475	\$ -	0	0	\$ -
08	21166	24301335201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 23,096	\$ -	0	0	\$ -
08	21214	23256715201	0	\$ 42,840	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 57,899	\$ -	0	0	\$ -
08	21250	40671015201	0	\$ -	\$ -	0	0	\$ (48,201)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
08	21441	40794815201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (80,442)	\$ -	0	0	\$ -
08	21449	40794515201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,000	\$ -	0	0	\$ -	\$ -	0	0	\$ -
08	21571	40794615201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 7,013	\$ -	0	0	\$ -
08	T8001	40928915201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 6,600	\$ -	9	0	\$ 2,093	\$ -	0	0	\$ -
Dist 08 Central Let Contracts SubTotal			0	\$ 48,062	\$ -	0	0	\$ (569,507)	\$ -	0	0	\$ 52,848	\$ -	32	(45)	\$ 725,190	\$ 5,676	0	0	\$ 38,970
08	E8C82	40610115201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	29	67	\$ 30,330	\$ -	0	0	\$ -
08	E8D22	41142715201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
08	E8D34	40914515201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 25,658	\$ -	0	0	\$ -
08	E8D50	41142515201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	3	\$ -	\$ -	0	0	\$ -
08	E8D55	23225415201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 126,864	\$ -	0	0	\$ 134,501
08	E8D57	41155155201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
08	E8D78	40932615201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 15,200	\$ -	0	0	\$ -
08	E8D87	41228415201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 77,399	\$ -	0	0	\$ -
08	E8E01	41227915205	0	\$ (603)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ (4,387)	\$ -	0	0	\$ -

District	Contract Number	Financial Project ID	Premium Cost	Defective Materials Work Orders				Weather Related Damage Work Orders				Claims Work Orders				Utility Delays Work Orders				
				Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days
07	21539	40837515201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 2,859	\$ 2,859	0	0	\$ -	\$ -	0
07	21570	40620115201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	21593	40377415201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	21641	25568215201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	77	\$ 12,262	\$ -	0
07	21642	25576815201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	21648	40625415201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	21672	40371215201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 30	\$ 30	0	0	\$ 2,754	\$ 2,754	0
07	21673	40371415201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	21674	40371815201	\$ -	0	0	\$ -	\$ -	0	0	\$ 9,871	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	21675	40374015201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	T7003	40606915201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	T7007	40875315201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	T7008	40654015201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	T7013	40820215201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	T7026	40605915201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
Dist 07 Central Let Contracts SubTotal			\$ -	0	0	\$ -	\$ -	0	0	\$ 13,343	\$ 2,418	0	0	\$ 6,477	\$ 6,477	52	80	\$ 50,738	\$ 2,754	0
07	E7998	41053115201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	E7999	40846025201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	E7A11	40665615201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	E7A29	25466015201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	E7A34	40556315201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	E7A57	40574715201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	E7A99	40575415201	\$ -	0	0	\$ -	\$ -	0	11	\$ 27,144	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	E7B03	40827315201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	E7B29	40560015234	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
07	E7B36	40560015236	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
Dist 07 District Let Contracts SubTotal			\$ -	0	0	\$ -	\$ -	0	11	\$ 27,144	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
District 07 Totals			\$ -	0	0	\$ -	\$ -	0	11	\$ 40,487	\$ 2,418	0	0	\$ 6,477	\$ 6,477	52	80	\$ 50,738	\$ 2,754	0
08	19727	25186415201	\$ -	0	0	\$ -	\$ -	0	2	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 16,000	\$ 11,067	0
08	20186	25895415201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 3,005	\$ -	0
08	20226	25894015201	\$ -	0	0	\$ -	\$ -	0	0	\$ 30,173	\$ 5,254	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	20472	23253215201	\$ -	0	0	\$ -	\$ -	0	0	\$ 212,680	\$ -	0	0	\$ -	\$ -	0	0	\$ 15,389	\$ 14,496	0
08	20611	24025825201	\$ -	0	0	\$ -	\$ -	0	0	\$ 114,726	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	21166	24301335201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ 891	\$ 891	0	0	\$ -	\$ -	0
08	21214	23256715201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	21250	40671015201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	21441	40794815201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	21449	40794515201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	21571	40794615201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	T8001	40928915201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
Dist 08 Central Let Contracts SubTotal			\$ -	0	0	\$ -	\$ -	0	2	\$ 357,579	\$ 5,254	0	0	\$ 891	\$ 891	0	0	\$ 34,394	\$ 25,563	0
08	E8C82	40610115201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	E8D22	41142715201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	E8D34	40914515201	\$ -	0	0	\$ -	\$ -	22	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	E8D50	41142515201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	E8D55	23225415201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	28	\$ 161,847	\$ -	0	0	\$ -	\$ -	0
08	E8D57	41155155201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	E8D78	40932615201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	E8D87	41228415201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	E8E01	41227915205	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0

Construction Cost and Time
 Detailed Data
 For Contracts Completed During Fiscal Year 2003/2004

District	Contract Number	Financial Project ID	Invalid Reason Codes Work Orders			Totals Work Orders			
			SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
07	21539	40837515201	0	\$ -	\$ -	0	0	\$ 24,120	\$ 6,281
07	21570	40620115201	0	\$ -	\$ -	0	0	\$ 7,157	\$ -
07	21593	40377415201	0	\$ -	\$ -	0	24	\$ 3,686	\$ 3,686
07	21641	25568215201	0	\$ -	\$ -	0	85	\$ 8,846	\$ -
07	21642	25576815201	0	\$ -	\$ -	4	4	\$ 1,333	\$ -
07	21648	40625415201	0	\$ -	\$ -	0	1	\$ (50,746)	\$ 1,709
07	21672	40371215201	0	\$ -	\$ -	11	0	\$ 65,216	\$ 8,083
07	21673	40371415201	0	\$ -	\$ -	0	5	\$ 112,856	\$ -
07	21674	40371815201	0	\$ -	\$ -	0	3	\$ 28,245	\$ 1,708
07	21675	40374015201	0	\$ -	\$ -	0	0	\$ 29,229	\$ -
07	T7003	40606915201	0	\$ -	\$ -	0	0	\$ 7,008	\$ -
07	T7007	40875315201	0	\$ -	\$ -	0	0	\$ 1,611	\$ -
07	T7008	40654015201	0	\$ -	\$ -	0	5	\$ 31,310	\$ -
07	T7013	40820215201	0	\$ -	\$ -	0	0	\$ 837	\$ -
07	T7026	40605915201	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 07 Central Let Contracts SubTotal			21	\$ 38,038	\$ -	243	764	\$ 4,398,711	\$ 416,070
07	E7998	41053115201	0	\$ -	\$ -	150	10	\$ 402,476	\$ 22,180
07	E7999	40846025201	0	\$ -	\$ -	0	12	\$ 122,338	\$ -
07	E7A11	40665615201	0	\$ -	\$ -	10	0	\$ 23,094	\$ -
07	E7A29	25466015201	0	\$ -	\$ -	80	0	\$ 17,540	\$ -
07	E7A34	40556315201	0	\$ -	\$ -	87	0	\$ 50,000	\$ -
07	E7A57	40574715201	0	\$ -	\$ -	0	0	\$ 352,885	\$ -
07	E7A99	40575415201	0	\$ -	\$ -	0	11	\$ 27,144	\$ -
07	E7B03	40827315201	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7B29	40560015234	0	\$ -	\$ -	0	0	\$ -	\$ -
07	E7B36	40560015236	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 07 District Let Contracts SubTotal			0	\$ -	\$ -	327	33	\$ 995,477	\$ 22,180
District 07 Totals			21	\$ 38,038	\$ -	570	797	\$ 5,394,188	\$ 438,250
08	19727	25186415201	0	\$ 135,643	\$ 35,724	0	62	\$ 1,138,394	\$ 70,833
08	20186	25895415201	0	\$ -	\$ -	0	23	\$ 1,010,883	\$ 3,937
08	20226	25894015201	0	\$ -	\$ -	7	0	\$ (375,585)	\$ 9,321
08	20472	23253215201	0	\$ 12,870	\$ -	16	135	\$ 2,636,246	\$ 457,713
08	20611	24025825201	0	\$ -	\$ -	0	(45)	\$ 1,351,303	\$ -
08	21166	24301335201	0	\$ -	\$ -	0	54	\$ 131,784	\$ 73,613
08	21214	23256715201	0	\$ -	\$ -	0	45	\$ 278,048	\$ -
08	21250	40671015201	0	\$ -	\$ -	0	0	\$ 82,361	\$ -
08	21441	40794815201	0	\$ -	\$ -	0	0	\$ (72,105)	\$ -
08	21449	40794515201	0	\$ -	\$ -	7	57	\$ 325,608	\$ -
08	21571	40794615201	0	\$ -	\$ -	0	0	\$ 118,029	\$ -
08	T8001	40928915201	0	\$ -	\$ -	9	53	\$ 182,136	\$ 6,873
Dist 08 Central Let Contracts SubTotal			0	\$ 148,513	\$ 35,724	39	384	\$ 6,807,102	\$ 622,290
08	E8C82	40610115201	0	\$ -	\$ -	106	67	\$ 30,330	\$ -
08	E8D22	41142715201	0	\$ -	\$ -	0	0	\$ 18,159	\$ -
08	E8D34	40914515201	0	\$ -	\$ -	44	26	\$ 204,756	\$ -
08	E8D50	41142515201	0	\$ -	\$ -	0	3	\$ 6,000	\$ -
08	E8D55	23225415201	0	\$ -	\$ -	0	30	\$ 758,228	\$ 69,347
08	E8D57	41155155201	0	\$ -	\$ -	2	0	\$ -	\$ -
08	E8D78	40932615201	0	\$ -	\$ -	0	0	\$ 84,455	\$ -
08	E8D87	41228415201	0	\$ -	\$ -	0	0	\$ 77,399	\$ -
08	E8E01	41227915205	0	\$ -	\$ -	0	0	\$ 3,048	\$ -

District	Contract Number	Financial Project ID	Let Date	Quarter Let	Year Let	Number Projects	Number of SAs	Original Contract Days	Present Contract Days	Days Used	Unused Days	Delinquent Days	Days Suspended	Time Extension	SA Days	CRS Original Contract Amount	Amount Included in Original for Contingency Pay Item	Adjusted Original Amount	CRS Present Contract Amount	Regular Work To Date (From CRS)	Total CRS Contract Adjustments			
08	E8E24	40932815201	05/27/03	QTR4	02/03	1	0	172	180	136	44	0	0	8	0	\$ 597,000	\$ 59,000	\$ 538,000	\$ 597,000	\$ 547,440	\$ -			
08	E8E28	41163615201	07/22/03	QTR1	03/04	1	0	65	67	64	3	0	0	2	0	\$ 91,739	\$ 11,320	\$ 80,419	\$ 91,739	\$ 76,199	\$ -			
08	E8E35	41228615201	04/29/03	QTR4	02/03	1	0	35	35	19	16	0	0	0	0	\$ 61,100	\$ 10,650	\$ 50,450	\$ 61,100	\$ 50,450	\$ -			
08	E8E36	41176615201	07/22/03	QTR1	03/04	1	0	88	88	47	41	0	0	0	0	\$ 148,746	\$ 56,000	\$ 92,746	\$ 148,746	\$ 92,746	\$ -			
Dist 08 District Let Contracts SubTotal																								
							13	1782	2126	2027	99	15	0	218	126	\$ 18,729,031	\$ 822,160	\$ 17,906,871	\$ 19,670,638	\$ 19,121,998	\$ -			
District 08 Totals																								
							120	8166	9417	9719	-302	482	25	741	510	\$ 188,503,595	\$ 1,419,560	\$ 187,084,035	\$ 196,162,678	\$ 196,737,503	\$ 150,000			
Statewide Central Let Contracts SubTotal																								
							1004	76598	97447	95251	2196	2405	658	14375	6474	\$ 1,245,294,131	\$ 14,369,524	\$ 1,230,924,610	\$ 1,342,971,365	\$ 1,333,809,281	\$ 398,882			
Statewide District Let Contracts SubTotal																								
							113	18475	21545	19456	2089	87	0	2280	790	\$ 159,452,169	\$ 3,404,358	\$ 156,047,810	\$ 166,427,402	\$ 162,011,913	\$ 123,353			
Statewide Totals																								
							1117	95073	118992	114707	4285	2492	658	16655	7264	\$ 1,404,746,300	\$ 17,773,882	\$ 1,386,972,420	\$ 1,509,398,767	\$ 1,495,821,194	\$ 522,235			

District	Contract Number	Financial Project ID	CRS Innovative Contract Adjustments	Total CRS Adjustments	Total CRS Amount Paid to Contractor	Actual Expenditure (Included Innovative Charges)	Actual Expenditure (Does Not Include Innovative Charges)	Amount Paid After CRS	SA Allocated Amount (From CRS)	Weather Days	Changed Conditions Work Orders				Plans Modifications Work Orders				Sp
											Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	
08	E8E24	40932815201	\$ -	\$ -	\$ 547,440	\$ 547,440	\$ 547,440	\$ -	\$ -	8	0	0	\$ 9,444	\$ -	0	0	\$ -	\$ -	0
08	E8E28	41163615201	\$ -	\$ -	\$ 76,199	\$ 76,199	\$ 76,199	\$ -	\$ -	2	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	E8E35	41228615201	\$ -	\$ -	\$ 50,450	\$ 50,450	\$ 50,450	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	E8E36	41176615201	\$ -	\$ -	\$ 92,746	\$ 92,746	\$ 92,746	\$ -	\$ -	0	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
Dist 08 District Let Contracts SubTotal			\$ 274,000	\$ 274,000	\$ 19,395,998	\$ 19,411,853	\$ 19,137,853	\$ (264,145)	\$ 941,607	88	77	0	\$ 83,284	\$ 17,246	2	28	\$ 541,726	\$ 52,101	0
District 08 Totals			\$ 1,899,000	\$ 2,049,000	\$ 198,786,503	\$ 196,455,522	\$ 194,556,522	\$ (4,235,980)	\$ 7,659,083	572	84	242	\$ 2,989,188	\$ 308,465	2	213	\$ 3,605,984	\$ 310,064	0
Statewide Central Let Contracts SubTotal			\$ 16,918,626	\$ 17,317,508	\$1,351,126,791	\$ 1,353,304,146	\$ 1,336,385,520	\$ (14,182,062)	\$ 97,339,780	10085	1008	1939	\$ 26,750,367	\$ 610,047	1560	3092	\$ 52,793,191	\$ 5,214,829	9
Statewide District Let Contracts SubTotal			\$ 1,031,000	\$ 1,154,353	\$ 163,184,018	\$ 165,173,826	\$ 164,142,826	\$ 486,066	\$ 6,975,234	1406	263	365	\$ 2,469,145	\$ 238,373	380	200	\$ 3,083,763	\$ 100,526	0
Statewide Totals			\$ 17,949,626	\$ 18,471,861	\$1,514,310,809	\$ 1,518,477,972	\$ 1,500,528,346	\$ (13,695,996)	\$ 104,315,014	11491	1271	2304	\$ 29,219,512	\$ 848,420	1940	3292	\$ 55,876,954	\$ 5,315,355	9

District	Contract Number	Financial Project ID	Specification Modification Work Orders			Value Engineering Work Orders				Partnering Work Orders				CEI Action/InAction Work Orders				Minor Changes Work Order		
			SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount
08	E8E24	40932815201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
08	E8E28	41163615201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
08	E8E35	41228615201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
08	E8E36	41176615201	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -
Dist 08 District Let Contracts SubTotal			0	\$ (603)	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	29	70	\$ 271,064	\$ -	0	0	\$ 134,501
District 08 Totals			0	\$ 47,459	\$ -	0	0	\$ (569,507)	\$ -	0	0	\$ 52,848	\$ -	61	25	\$ 996,254	\$ 5,676	0	0	\$ 173,471
Statewide Central Let Contracts SubTotal			169	\$ 120,877	\$ 1,708	0	(122)	\$ (2,119,914)	\$ -	0	0	\$ 96,471	\$ -	1510	777	\$ 9,067,556	\$ 79,479	58	106	\$ 10,642,174
Statewide District Let Contracts SubTotal			0	\$ 1,574	\$ -	0	0	\$ -	\$ -	0	0	\$ 9,600	\$ -	187	179	\$ 933,010	\$ -	0	0	\$ 609,055
Statewide Totals			169	\$ 122,451	\$ 1,708	0	(122)	\$ (2,119,914)	\$ -	0	0	\$ 106,071	\$ -	1697	956	\$ 10,000,566	\$ 79,479	58	106	\$ 11,251,229

District	Contract Number	Financial Project ID	s	Defective Materials Work Orders				Weather Related Damage Work Orders				Claims Work Orders				Utility Delays Work Orders				
				Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
08	E8E24	40932815201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	E8E28	41163615201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	E8E35	41228615201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
08	E8E36	41176615201	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0	0	\$ -	\$ -	0
Dist 08 District Let Contracts SubTotal			\$ -	0	0	\$ -	\$ -	22	0	\$ -	\$ -	0	28	\$ 161,847	\$ -	0	0	\$ -	\$ -	0
District 08 Totals			\$ -	0	0	\$ -	\$ -	22	2	\$ 357,579	\$ 5,254	0	28	\$ 162,738	\$ 891	0	0	\$ 34,394	\$ 25,563	0
Statewide Central Let Contracts SubTotal			\$ 1,712	6	0	\$ (4,293)	\$ -	15	45	\$ 1,330,657	\$ 51,602	4	60	\$ 494,651	\$ 99,263	120	370	\$ 400,232	\$ 157,724	0
Statewide District Let Contracts SubTotal			\$ -	0	0	\$ (63,003)	\$ -	33	18	\$ 101,313	\$ -	0	28	\$ 161,847	\$ -	11	0	\$ -	\$ -	0
Statewide Totals			\$ 1,712	6	0	\$ (67,296)	\$ -	48	63	\$ 1,431,970	\$ 51,602	4	88	\$ 656,498	\$ 99,263	131	370	\$ 400,232	\$ 157,724	0

District	Contract Number	Financial Project ID	Invalid Reason Codes Work Orders			Totals Work Orders			
			SA Days	SA Amount	Premium Cost	Time Ext Days	SA Days	SA Amount	Premium Cost
08	E8E24	40932815201	0	\$ -	\$ -	0	0	\$ 9,444	\$ -
08	E8E28	41163615201	0	\$ -	\$ -	0	0	\$ -	\$ -
08	E8E35	41228615201	0	\$ -	\$ -	0	0	\$ -	\$ -
08	E8E36	41176615201	0	\$ -	\$ -	0	0	\$ -	\$ -
Dist 08 District Let Contracts SubTotal			0	\$ -	\$ -	152	126	\$ 1,191,819	\$ 69,347
District 08 Totals			0	\$ 148,513	\$ 35,724	191	510	\$ 7,998,921	\$ 691,637
Statewide Central Let Contracts SubTotal			38	\$ 475,491	\$ 87,348	4305	6474	\$ 100,047,460	\$ 6,303,712
Statewide District Let Contracts SubTotal			0	\$ 137,664	\$ 27,092	907	790	\$ 7,443,968	\$ 365,991
Statewide Totals			38	\$ 613,155	\$ 114,440	5212	7264	\$ 107,491,428	\$ 6,669,703