Construction Office Performance Measures For Contracts Completed Second Quarter of Fiscal Year 2013/2014

	Contracts That Reached "PASS" Status Through This Quarter (Cumulative)													eacning Finai ough This Quarter ulative)	Contracts Reaching Final Acceptance For This Quarter
District Tier 2 Plan Item	Number of Contracts	Total Original Contract Amount		% Contracts < 20% Increase	% Cost Increase Over	% Contracts < 10% Increase in Cost	% Total CEI Cost Of Present Amount	,	Avoidable Cost % of Original Contract Amount T2-CN-6.1	Avoidable Time % of Original Days T2-CN-6.1	Days from Final Acceptance to Initial Offer	Days from Final Acceptance to Project Passed T2-CN-2.3	Number of Contracts Final Accepted (Number for Grading) T2-CN-2.3	% of Contracts with CPPR Grades Entered Within 45 Days T2-CN-2.3	% Average Absolute Change Post Audit Review T2-CN-2.3
Tier 2 Plan item	22	¢ 20.247.700		07.00/		04.20/		Ф7 702 04	0.0%		40				
1	23	\$ 28,347,790	1.0%	87.0%	0.4%	91.3%	11.3%	\$7,702.84	0.0%	0.2%	16	69	39 (32)	90.6%	0.49 %
2	32	\$ 73,778,778	15.7%	78.1%	7.4%	81.3%	10.6%	\$62,939.06	0.1%	2.4%	37	165	41 (38)	92.1%	0.00 %
3	30	\$ 88,095,589	-0.8%	96.7%	9.6%	76.7%	14.0%	\$5,851.60	0.0%	0.4%	21	166	23 (21)	90.5%	0.05 %
4	24	\$ 66,322,307	4.4%	91.7%	-1.4%	91.7%	19.8%	\$67,261.82	0.1%	0.4%	26	235	15 (11)	100.0%	0.01 %
5	25	\$ 68,346,885	0.6%	92.0%	4.3%	96.0%	6.7%	\$470,960.96	0.7%	5.3%	25	126	30 (29)	86.2%	0.06 %
6	23	\$ 36,125,887	2.7%	100.0%	-4.3%	91.3%	13.1%	\$13,602.97	0.0%	0.3%	25	82	25 (24)	95.8%	0.25 %
7	18	\$ 71,917,924	8.1%	77.8%	8.6%	88.9%	11.9%	\$256,568.32	0.4%	6.8%	29	229	19 (19)	100.0%	0.00 %
8	6	\$ 20,364,810	0.8%	100.0%	0.3%	100.0%	18.9%	\$102,038.07	0.5%	0.8%	22	90	10 (8)	87.5%	0.00 %
Totals	181	\$ 453,299,970	4.8%	89.5%	4.6%	87.9%	12.8%	\$986,925.64	0.2%	2.2%	26	150	202 (182)	92.3%	None
Performance Targets			20.0%		10.0%		12.0%		1.0%	5.0%	30	275		75.0%	0.5%

Performance	Description
Measure	Description

Number of Contracts This is the number of contracts passed during this period.

Total Original Amount This is the total value of all contracts (less Contingency Amount) passed during this period.

% Time Increase This is the increase in time (based on Days Used) over the original days expressed as a percentage of the Original Days.

% Contracts < 20%
This is the percent of contracts where Actual Days Used minus weather days did not exceed the Original Days by more than 20%.

% Cost Increase This is the increase in cost (based on Actual Expenditures) over the original contract amount expressed as a percentage of the Original Contract Amount.

Increase In Cost

% Contracts < 10%
This is the percent of contracts where Actual Expenditures did not exceed the Original Contract Amount less Contingencies by more than 10%.

% Total CEI This is the Total Cost for all Construction Engineering Inspection expressed as a percentage of the Present Contract Amount.

Total Avoidable Preminum Cost This is the Total Non-Value Added Cost for all contract changes that could have been avoided.

Avoidable Cost % This is the Total Added Cost for all contract changes that could have been avoided expressed as a percentage of the Original Contract Amount.

Avoidable Time% This is the Total Days added to contract for all contract changes that could have been avoided expressed as a percentage of the Original Contract Days.

Days To Initial Offer This is the Total number of days between the Contract Final Accepted date and the Initial Final Offer of Payment Date by the Department.

Days to Project Passed This is the Total number of days between the Contract Final Accepted date and the Contract Pass Date.

Number of Contracts Reaching
This is the number of contracts that reached Final Acceptance Status through this quarter.

% of Contracts/CPPR Grades

This is the percent of contracts that reach Final Acceptance that had CPPR Grades entered within 45 days of Final Acceptance.

% Average Absolute Change
This is the absolute change to contract amount value for Post Audit Reviews by CCEI and In-house CEI. An * indicates that pending other job(s), Post Audit Reviews are not completed.