
# Jupiter Federal Bridge Replacement Project



### **Meeting Agenda**

- Replacement Bridge Update
- Construction Approach Evaluation
- Intersection Improvements & Traffic Management
- Construction Cost and Schedule Estimates







# **Proposed Replacement Bridge**

- Existing bridge from Sawfish Bay Park
- New bridge includes twin double leaf bascule span similar to existing bridge





# **Proposed Bridge Appearance**

- Cleaner appearance
- Less viewshed obstruction
- Bridge piers placed to improve channel flow and reduce shore erosion





# **Bridge Aesthetic Coordination**


- Conducted Six Bridge Aesthetics Committee (BAC) meetings
- Provided input and direction for bridge aesthetics







### **Bridge Configuration**


- Separated pedestrian sidewalk
- Dedicated bicycle lane
- Solid bridge deck
  - Quieter
  - Improved ride for vehicles, bicyclists, and motorcyclists






# **Navigation Clearances**





### Placement of Proposed Bridge


- Right-of-way constraints prohibit placement of proposed bridge adjacent to existing bridge alignment
- Placement of proposed bridge on existing bridge alignment is only option:
  - □ Detour traffic during construction of new bridge
  - □ Phased construction: place traffic to one side of existing bridge and build new bridge in phases



#### **Phased Construction Evaluation**


- Requires delicate removal of half existing bridge
- 3 4 month detour during removal operation
- Rehabilitate remaining movable span to improve reliability
- Extraction of existing foundation piles adjacent to new foundation
- Risk of existing bridge settlement/malfunction prompting extended closures and construction delays






### **Phased Construction Evaluation**


- Install new 6' diameter drilled shafts adjacent to remaining half of existing bridge
- Construct half of the new bridge while maintaining traffic on the existing half
- Significant increase in impacts to vehicular traffic during existing bridge openings (~12 − 18/day)






### **Hybrid-Phased Construction**

- Optimizes benefits of phasing and detour
  - Consideration of all stakeholders
    - Avoids delicate removal of half existing bridge
    - □ Targets fast track construction of half of new bridge
    - □ Higher bridge with less frequent openings upon opening half of new bridge
    - Bicycle/Pedestrian facility provided upon opening of half of new bridge



# Intersection Improvements & Traffic Management

- Evaluating viability of intersection improvements along detour route
- Mitigate community impacts during detour
  - Conducted detailed traffic studies at following intersections:
    - US 1 at Beach Rd/Alt A1A at Old Dixie Hwy
    - ALT A1A at SR 706
    - □ US 1 at SR 706
- FDOT is evaluating traffic management to maintain mobility during construction in coordination with Palm Beach County




### **Construction Schedule**

Construction Schedule Estimates		
Construction Phases	Conventional Phased	Hybrid Phased
Pre-Detour Construction	Not applicable	12 months
Detour Duration	Minimum 3 – 4 months (Risk for extended unplanned detour)	18 – 20 months
Two Lanes of Traffic Duration on Half Existing Bridge	27 – 30 months	N/A
Two Lanes of Traffic Duration on Half <u>New Bridge</u>	30 – 34 months	12 – 15 months
Total Duration	60 – 64 months	42 – 45 months
Cost Estimates	\$122M	\$135M

# **Recommendation: Hybrid Phased Construction**

#### Benefits of Hybrid Phased Construction

- Avoids delicate removal of half existing bridge
- □ Significantly reduces risk of existing bridge settlement and extended unplanned detours
- □ First phase achieves new higher bridge with two lanes and 44% less openings
- Expedites construction of bicycle & pedestrian facilities
- Higher bridge with less frequent openings upon opening half of new bridge
- Improves work zone mobility and safety
- Provides opportunity for temporary navigation channel
- Reduce total construction duration by approximately 18 months





### **Project Status/Schedule**



- Anticipated construction activity schedule\*:
  - □ Summer 2021 Intersection Improvements begin
  - □ Late Summer 2021 Pre-detour phase bridge construction begins
  - □ Spring/Early Summer 2022 Detour phase begins
- Contractor schedule incentives for detour phase completion (18 20 months) is under evaluation

<sup>\*</sup>Final schedule developed by contractor





SR-5/US-1 Federal Highway Bridge Replacement (Financial Project ID 428400-2-32-01)

Project Contact Information:

Bing Wang, P.E., FDOT Project Manager

Phone: (954) 777-4406

Email: bing.wang@dot.state.fl.us

Project Website: https://www.fdot.gov/projects/jupiterus1bridge/main