



**Florida Department of Transportation**

RON DESANTIS  
GOVERNOR

605 Suwannee Street  
Tallahassee, FL 32399-0450

JARED W. PERDUE, P.E.  
SECRETARY

**MEMORANDUM**

**DATE:** April 10, 2026

**TO:** Natalie Mueller, Design Project Manager  
Phil Menke, Design Project Manager

**FROM:** Brian Penny, District Construction Services Manager *BP 4-10-2026*

**COPIES:** A. Perez, C. Schley, J. Roberson, T. Hartzell, A. Adames, A. Setchell,  
A. Michael, L. Toole, M. Mitchell, [D1-estimates@dot.state.fl.us](mailto:D1-estimates@dot.state.fl.us)

**SUBJECT:** **Contract Time / Mod SP - Damage Recovery / Coring**

**FPID:** 452794-1-52-01 g/w 453561-1-52-01

**County/Section:** Manatee *N*

**Project Description:** I-75 from N of US 301 to of I-275 g/w  
I-275 from S of US 19 to N of US 19

The District Construction Office has completed the requirements for the establishment of Contract time on the above referenced project. As reflected in the attached schedule, we are requesting **Three hundred (300) Days** be allowed for the completion of this project.

**Please include the following Special Provision:**

<b>SP3340203</b>	<b>Pavement Coring Report</b>
<b>MSP - SP0081200</b>	<b>Damage Recovery</b> 453561-1 / I-275 (\$5,000, \$1,000, \$16,000)
	452794-1 / I-75 (\$9,000, \$1,500, \$26,000)
	452794-1 / Ramps (\$1,000, \$200, \$3,000)

If you have questions or concerns related to this issue, please do not hesitate to contact me.

bp/lz

Activity ID	Activity Name	Original Duration	Early Start	Late Finish	Classic Schedule Layout																																															
					December 2026				January 2027				February 2027				March 2027				April 2027				May 2027				June 2027				July 2027				August 2027				September 2027				October 2027							
					29	06	13	20	27	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	03	10	17					
<b>Total</b>		206	23-Nov-26	17-Sep-27	17-Sep-27, Total																																															
A1000	Contract Duration	299	23-Nov-26	17-Sep-27	Contract Duration																																															
A1010	Ph 1 - Mob / MOT / EC / 452794-1	10	23-Nov-26	08-Dec-26	Ph 1 - Mob / MOT / EC / 452794-1																																															
A1020	Mill and Resurface / OS ML and Shldr	15	09-Dec-26	30-Dec-26	Mill and Resurface / OS ML and Shldr																																															
A1030	Ph 2 - M&R - Middle	15	31-Dec-26	21-Jan-27	Ph 2 - M&R - Middle																																															
A1040	M&R Ramps	10	22-Jan-27	08-Feb-27	M&R Ramps																																															
A1050	Ph 3 - M&R IS ML and Shldr	15	09-Feb-27	01-Mar-27	Ph 3 - M&R IS ML and Shldr																																															
A1060	M&R Double Lane Ramps	15	02-Mar-27	22-Mar-27	M&R Double Lane Ramps																																															
A1070	Ph 4 A - MOT - K Wall	5	23-Mar-27	29-Mar-27	Ph 4 A - MOT - K Wall																																															
A1080	IS Guardrail replacements	10	30-Mar-27	12-Apr-27	IS Guardrail replacements																																															
A1090	Ph 4 B - MOT - K Wall	5	13-Apr-27	19-Apr-27	Ph 4 B - MOT - K Wall																																															
A1100	OS Guardrial replacements	10	20-Apr-27	03-May-27	OS Guardrial replacements																																															
A1105	Sodding	10	04-May-27	17-May-27	Sodding																																															
A1110	Ph 5 - FC	20	10-Jun-27	08-Jul-27	Ph 5 - FC																																															
A1120	TMS Loops	25	09-Jul-27	12-Aug-27	TMS Loops																																															
A1150	Ph 1 / 453561-1 / M&R OS ML and Shldr	5	18-May-27	25-May-27	Ph 1 / 453561-1 / M&R OS ML and Shldr																																															
A1160	Ph 2 / M&R IS ML and Shldr	5	26-May-27	01-Jun-27	Ph 2 / M&R IS ML and Shldr																																															
A1170	Ph 3 / Friction OS	3	02-Jun-27	04-Jun-27	Ph 3 / Friction OS																																															
A1180	Ph 4 / Friction IS	3	07-Jun-27	09-Jun-27	Ph 4 / Friction IS																																															
A1190	Fc cure	10	09-Jul-27	12-Aug-27	Fc cure																																															
A1200	Themo	15	13-Aug-27	02-Sep-27	Themo																																															
A1210	Punch list / Demob	10	03-Sep-27	17-Sep-27	Punch list / Demob																																															

Actual Level of Effort  
 Actual Work  
 Remaining Work  
 Critical Remaining Work  
 Milestone  
 Summary

**Contract Time Estimate**  
**FPID: 452794-1-52-01 g/w 453561-1-52-01**  
**I-75 from N of US 301 to N of I-75**  
**g/w I-275 from S of US 19 to N of US 19**

Start date asumed and inconsequential to the  
 Contract Duration                      300 Days  
 Approved by *[Signature]* Date 4-8-2026