

This Page Left Blank Intentionally

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
443595.2	SR-716/PORT ST LUCIE BLVD OVER LONG CREEK & N FORK ST LUCIE RIVER BRDG	BRIDGE 940139, 940144, 940140, 940145 SCOUR COUNTERMEASURES PROJECT RE-LET FROM 443595.1	Exec PDE		Exec Design	08/22/2023A	-	Production
			Public Hear.		Initial Engin.	09/25/2020A	-	TLH or PSU
			Sub OEM		Constructability	01/20/2021A	-	Letting
			LDCA		Utilities Clear	05/25/2021A	-	
					Permits Clear	06/07/2021A	-	
					R/W Certified	04/29/2021A	-	
					Biddability	03/25/2021A	-	

Thuc Le County: ST. LUCIE
Transportation System: 03 - INTRASTATE STATE HIGHWAY
Contract Class: 7 - DISTRICT LET
Work Mix: BRIDGE-REPAIR/REHABILITATION
Mile Post From: 6.998 **Mile Post To:** 7.225 **Project Length:** 0.227

Production Meeting Comments

- Update. (3/25/24)

Federal Oversight

Identified High Risk

- | | |
|---|------------------------------------|
| <input type="checkbox"/> Construction | <input type="checkbox"/> Utilities |
| <input type="checkbox"/> Environmental | <input type="checkbox"/> Other |
| <input type="checkbox"/> Local Coordination | <input type="checkbox"/> None |
| <input type="checkbox"/> Permits | |
| <input type="checkbox"/> Public Concerns | |
| <input type="checkbox"/> Rail Coordination | |
| <input type="checkbox"/> Right of Way | |

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	32		\$50,615	BRRP	\$50,615	--	AD
2025	52	01	\$3,119,802	BRRP	\$3,119,802	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Update Biddability Roadway Plans (Revival)	In Progress	5	1/2/2024	1/8/2024	-68
PM	Biddability/Submit Plans to PM (Revival)	Not Started	1	1/9/2024	1/9/2024	-68
CS	Prepare Construction Days Estimate (Revival)	Not Started	35	1/10/2024	2/28/2024	-68
PM	PM Reviews Biddability Plans for Completeness (Revival)	Not Started	5	2/23/2024	2/29/2024	-37
PM	Biddability Plans to Reviewers (Revival)	Not Started	1	3/1/2024	3/1/2024	-37

Production Float Trends

Month	10/2023	11/2023	12/2023	1/2024	2/2024	3/2024
TF	-1	-1	-1	-2	-2	-3
Action	Ok	Ok	Ok	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
447653.1	SR-70 FROM IDEAL HOLDING RD TO W OF KINGS HWY	ELIGIBLE FOR SM FUNDS - USE SM FOR INCREASES (IF AVAILABLE)	Exec PDE		Exec Design	02/23/2022A	-	Production
			Public Hear.		Initial Engin.	01/13/2023A	-	TLH or PSU
			Sub OEM		Constructability	06/30/2023A	-	Letting
			LDCA		Utilities Clear	12/19/2023A	-	
					Permits Clear	09/07/2023A	-	
					R/W Certified	11/20/2023A	-	
					Biddability	12/27/2023A	-	

Jeffrey Robbert County: ST. LUCIE

Transportation System: 03 - INTRASTATE STATE HIGHWAY

Contract Class: 1 - TALLAHASSEE LET

Work Mix: RESURFACING

Mile Post From: 12.500 Mile Post To: 20.484 Project Length: 7.984

Production Meeting Comments

- Project not discussed at meetings 9/25/23-3/25/24.

Federal Oversight

Identified High Risk

- | | |
|---|------------------------------------|
| <input type="checkbox"/> Construction | <input type="checkbox"/> Utilities |
| <input type="checkbox"/> Environmental | <input type="checkbox"/> Other |
| <input type="checkbox"/> Local Coordination | <input type="checkbox"/> None |
| <input type="checkbox"/> Permits | |
| <input type="checkbox"/> Public Concerns | |
| <input type="checkbox"/> Rail Coordination | |
| <input type="checkbox"/> Right of Way | |

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2022	32		\$1,293,161	DDR	\$329,092	--	AD
				DS	\$964,069	--	AD
2023	32		\$16,232	DS	\$16,232	--	AD
2024	32		\$66,623	DS	\$66,623	--	AD
2025	52	01	\$22,372,952	DDR	\$16,230,597	D424-058-B	AD
		01		DS	\$3,257,527	D424-058-B	AD
		01		SA	\$2,884,828	D424-058-B	AD
2025	58		\$95,000	DDR	\$95,000	--	G1
2025	62		\$1,142,408	DDR	\$943,709	--	AD
				DDR	\$198,699	--	AD
2026	62		\$778,348	DDR	\$778,348	--	AD

Production Float Trends

Month	10/2023	11/2023	12/2023	1/2024	2/2024	3/2024
TF	0	-1	-1	0	0	0
Action	Ok	Ok	Ok	Ok	Ok	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)									
444336.1 Jamie Polidora	SR-9/I-95 @ ST LUCIE WEST BLVD. County: ST. LUCIE	MEDIANS STANDALONE LANDSCAPE PROJECT ASSOCIATED TO CONSTRUCTION UNDER 435337.1	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability 02/13/2024A Utilities Clear 06/11/2024 Permits Clear 04/02/2024A R/W Certified 03/22/2024A Biddability 06/21/2024	- 45 - - -16		<table border="1"> <tr><td>Production</td><td>09/03/2024</td><td>-1</td></tr> <tr><td>TLH or PSU</td><td>11/04/2024</td><td>0</td></tr> <tr><td>Letting</td><td>01/03/2025</td><td>0</td></tr> </table>	Production	09/03/2024	-1	TLH or PSU	11/04/2024	0	Letting	01/03/2025	0
Production	09/03/2024	-1															
TLH or PSU	11/04/2024	0															
Letting	01/03/2025	0															
Transportation System:	01 - INTRASTATE INTERSTATE																
Contract Class:	7 - DISTRICT LET																
Work Mix:	LANDSCAPING																
Mile Post From:	0.000	Mile Post To: 8.200	Project Length:	1.420													

Production Meeting Comments

- Project not discussed at meetings 8/28/23-3/25/24.

Federal Oversight

Identified High Risk

- | | |
|---|------------------------------------|
| <input type="checkbox"/> Construction | <input type="checkbox"/> Utilities |
| <input type="checkbox"/> Environmental | <input type="checkbox"/> Other |
| <input type="checkbox"/> Local Coordination | <input type="checkbox"/> None |
| <input type="checkbox"/> Permits | |
| <input type="checkbox"/> Public Concerns | |
| <input type="checkbox"/> Rail Coordination | |
| <input type="checkbox"/> Right of Way | |

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	32		\$144,593	DS	\$144,593	--	AD
2025	52	01	\$867,032	DDR	\$867,032	--	G1
2025	62		\$134,720	DDR	\$29,938	--	G1
				DDR	\$104,782	--	G1

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
LA	DLA receives landscape MMOA Support Docs	Not Started	1	3/15/2024	3/15/2024	-16
LA	DLA Prepares Landscape MMOA Package	Not Started	10	3/18/2024	3/29/2024	-16
LA	Legal Review and Approval of Landscape MMOA Package	Not Started	5	4/1/2024	4/5/2024	-16
LA	Submit Landscape MMOA Package to Maint Agency	Not Started	40	4/8/2024	6/3/2024	-16
LA	DLA Receive Landscape MMOA Package After Local Signatures	Not Started	1	6/4/2024	6/4/2024	-16

Production Float Trends

Month	10/2023	11/2023	12/2023	1/2024	2/2024	3/2024
TF	-1	-2	-1	-1	-1	-1
Action	Ok	Ok	Ok	Ok	Ok	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
446376.1	SR-716/PORT ST.LUCIE BLVD FROM W OF SE SHELTER DRIVE TO SR-5/US-1	G/W 447652-1 52-02-UWHCA WITH THE CITY OF PORT ST. LUCIE FOR MINOR ADJUSTMENTS	Exec PDE		Exec Design	12/01/2021A	-	Production
			Public Hear.		Initial Engin.	10/12/2022A	-	TLH or PSU
			Sub OEM		Constructability	04/25/2023A	-	Letting
			LDCA		Utilities Clear	10/20/2023A	-	
					Permits Clear	10/03/2023A	-	
					R/W Certified	05/13/2024	13	
					Biddability	05/23/2024	13	

Let Together:

Transportation System: 03 - INTRASTATE STATE HIGHWAY
 Contract Class: 1 - TALLAHASSEE LET
 Work Mix: RESURFACING
 Mile Post From: 7.716 Mile Post To: 9.271 Project Length: 1.555

Production Meeting Comments

- Project not discussed at meetings 1/23/23-3/25/24.

Federal Oversight

Identified High Risk

- | | |
|---|------------------------------------|
| <input type="checkbox"/> Construction | <input type="checkbox"/> Utilities |
| <input type="checkbox"/> Environmental | <input type="checkbox"/> Other |
| <input type="checkbox"/> Local Coordination | <input type="checkbox"/> None |
| <input type="checkbox"/> Permits | |
| <input type="checkbox"/> Public Concerns | |
| <input type="checkbox"/> Rail Coordination | |
| <input type="checkbox"/> Right of Way | |

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2022	32		\$398,823	DDR	\$398,823	--	AD
2024	32		\$34,583	DDR	\$34,583	--	AD
2025	52	01	\$3,520,244	ACNR	\$777,406	--	AD
		01		DDR	\$2,173,429	--	AD
		01		DS	\$568,103	--	AD
		02		LF	\$1,306	--	AD
2025	62		\$580,625	DDR	\$52,784	--	AD
				DDR	\$296,783	--	AD
				DS	\$231,058	--	AD

Production Float Trends

Month	10/2023	11/2023	12/2023	1/2024	2/2024	3/2024
TF	-1	0	0	-1	1	0
Action	Ok	Ok	Ok	Ok	Ok	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
447652.1	SR-5/US-1 FR S OF MARTIN/ST LUCIE COUNTY LINE TO SE PORT ST LUCIE BLVD	G/W 446376-1 (LEAD) ELIGIBLE FOR SM FUNDS - USE SM FOR INCREASES (IF AVAILABLE) 52.02= UWHCA WITHTHE CITY OF ST. LUCIE	Exec PDE		Exec Design	09/01/2021A	-	Production
			Public Hear.		Initial Engin.	10/26/2022A	-	TLH or PSU
			Sub OEM		Constructability	05/17/2023A	-	Letting
			LDCA		Utilities Clear	10/20/2023A	-	
					Permits Clear	10/03/2023A	-	
					R/W Certified	05/13/2024	13	
					Biddability	05/23/2024	13	

Let Together:

446376.1 447652.1

Transportation System: 03 - INTRASTATE STATE HIGHWAY

Contract Class: 1 - TALLAHASSEE LET

Work Mix: RESURFACING

Mile Post From: 0.000 Mile Post To: 24.476 Project Length: 0.669

Production Meeting Comments

- Project not discussed at meetings 10/24/22-3/25/24.

Federal Oversight

Identified High Risk

- | | |
|---|------------------------------------|
| <input type="checkbox"/> Construction | <input type="checkbox"/> Utilities |
| <input type="checkbox"/> Environmental | <input type="checkbox"/> Other |
| <input type="checkbox"/> Local Coordination | <input type="checkbox"/> None |
| <input type="checkbox"/> Permits | |
| <input type="checkbox"/> Public Concerns | |
| <input type="checkbox"/> Rail Coordination | |
| <input type="checkbox"/> Right of Way | |

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2022	32		\$399,494	DS	\$399,494	--	AD
2024	32		\$39,613	DS	\$39,613	--	AD
2025	52	01	\$2,835,279	DS	\$2,834,840	--	AD
		02		LF	\$439	--	AD
2025	62		\$416,721	DS	\$48,192	--	AD
				DS	\$368,529	--	AD

Production Float Trends

Month	10/2023	11/2023	12/2023	1/2024	2/2024	3/2024
TF	-2	0	0	-1	1	0
Action	Ok	Ok	Ok	Ok	Ok	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)									
431752.5	PORT ST.LUCIE BLVD FR SOUTH OF PAAR DR TO SOUTH OF ALCANTARRA BLVD Vandana Nagole County: ST. LUCIE	2020 TPO PRIORITY #2; WIDENING FROM 2 TO 4 LANES. DESIGN AND RIGHT OF WAY ON 431752-2 DENING FROM 2 TO 4 LANES LFA WITH CITY OF PORT ST. LUCIE. 56-01 LF UWHCA 62-03 LF FOR CEI FOR UWHCA CITY OF PORT ST. LUCIE --NEW SEQUENCE 52-02 WAS CREATED TO PULL FROM APPROPRIATE BUDGET CATEGORY (NON-PROGRAM 87) PROJECT WILL WIDEN EXISTING ROADWAY FROM 2 LANE UNDIVIDED TO A 4 LANE DIVIDED ROADWAY. LANDSCAPING AND LED LIGHTING WILL BE PROVIDED THROUGHOUT THE CORRIDOR AS WELL AS NEW MAST ARMS AT THE SIGNALIZED INTERSECTIONS.	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability 07/03/2017A - Utilities Clear 01/04/2021A - Permits Clear 05/20/2019A - R/W Certified 11/30/2020A - Biddability 10/07/2020A -			<table border="1"> <tr><td>Production</td><td>11/04/2024</td><td>0</td></tr> <tr><td>TLH or PSU</td><td>12/23/2024</td><td>0</td></tr> <tr><td>Letting</td><td>03/26/2025</td><td>0</td></tr> </table>	Production	11/04/2024	0	TLH or PSU	12/23/2024	0	Letting	03/26/2025	0
Production	11/04/2024	0															
TLH or PSU	12/23/2024	0															
Letting	03/26/2025	0															
Transportation System:	06 - NON-INTRASTATE OFF STATE HIGHW																
Contract Class:	1 - TALLAHASSEE LET																
Work Mix:	ADD LANES & RECONSTRUCT																
Mile Post From:	1.267	Mile Post To:	2.343	Project Length:	1.076												

Production Meeting Comments

- Phase 3X and 4X on -2.
- Project is no longer on APP list. (2/14/23)
- Phase 56 utility needs 3 months to do. (3/30/21) (8/28/23) (1/22/24)
- Revival schedule. (8/28/23) (9/25/23) (12/14/23)
- LFA outstanding. (9/25/23) (12/14/23)
- Project not discussed at meetings 2/26/24-3/25/24.

Federal Oversight

Identified High Risk

- | | |
|---|--|
| <input type="checkbox"/> Construction | <input type="checkbox"/> Utilities |
| <input type="checkbox"/> Environmental | <input type="checkbox"/> Other |
| <input type="checkbox"/> Local Coordination | <input checked="" type="checkbox"/> None |
| <input type="checkbox"/> Permits | |
| <input type="checkbox"/> Public Concerns | |
| <input type="checkbox"/> Rail Coordination | |
| <input type="checkbox"/> Right of Way | |

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2025	52	01	\$16,194,762	CIGP	\$5,392,244	--	AD
		01		LFP	\$3,448,609	--	AD
		01		SU	\$1,943,635	--	AD
		02		ACSU	\$933,391	--	AD
		02		CD23	\$1,943,635	--	AD
		02		TRIP	\$1,099,111	--	AD
		02		TRWR	\$1,434,137	--	AD
2025	56		\$1,807,473	LF	\$1,807,473	--	AD
2024	62		\$32,887	LF	\$32,887	--	AD
2025	62		\$2,162,021	SU	\$127,894	--	AD
				SU	\$980,942	--	AD
				TRIP	\$122,135	--	AD
				TRIP	\$931,050	--	AD

Production Float Trends

Month	10/2023	11/2023	12/2023	1/2024	2/2024	3/2024
TF	-4	-5	-4	1	1	1
Action	SCR	SCR	Ok	SCR	SCR	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
449281.1	NB SR-9/I-95 EXIT RAMP TO WB SR-68/ORANGE AVENUE	SYSTEMATIC LOOP RAMPS SAFETY ASSESSMENT- NPV=1,508,527; B/C=3.5; WIDEN THE OUTSIDE PAVED SHOULDER ALONG THE RAMP MILL AND RESURFACE THE RAMP WITH HIGH FRICTION SURFACE ENHANCE EXISTING LIGHTING ALONG THE RAMP (BY RE-LAMPING WITH LED LIGHTS) SHSP EMPHASIS AREA- LANE DEPARTURE CRASHES	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. 10/25/2023A Constructability 06/14/2024 Utilities Clear 10/30/2024 Permits Clear 03/05/2024A R/W Certified 10/30/2024 Biddability 12/05/2024	- - 2 2 - 37 3		
Hong Benitez County: ST. LUCIE Transportation System: 01 - INTRASTATE INTERSTATE Contract Class: 1 - TALLAHASSEE LET Work Mix: SKID HAZARD OVERLAY Mile Post From: 0.000 Mile Post To: 0.583 Project Length: 0.583								

Production	04/07/2025	0
TLH or PSU	06/02/2025	0
Letting	07/30/2025	0

Production Meeting Comments

- Project not discussed at meeting 3/25/24.

Federal Oversight

Identified High Risk

- | | |
|---|------------------------------------|
| <input type="checkbox"/> Construction | <input type="checkbox"/> Utilities |
| <input type="checkbox"/> Environmental | <input type="checkbox"/> Other |
| <input type="checkbox"/> Local Coordination | <input type="checkbox"/> None |
| <input type="checkbox"/> Permits | |
| <input type="checkbox"/> Public Concerns | |
| <input type="checkbox"/> Rail Coordination | |
| <input type="checkbox"/> Right of Way | |

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2023	32		\$146,890	ACSS	\$21,241	D423-013-B	AD
				ACSS	\$125,649	D423-013-B	AD
2026	52	01	\$523,415	ACSS	\$523,415	--	AD
2026	62		\$100,493	ACSS	\$22,332	--	AD
				ACSS	\$78,161	--	AD

Production Float Trends

Month	3/2024
TF	0
Action	Ok

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)									
438379.2	SR-713/KINGS HWY FROM N OF COMMERCIAL CIRCLE TO NORTH OF ST LUCIE BLVD	2017 TPO PRIORITY #4 WIDENING FROM 2 TO 4 LANES; PD&E UNDER 230256-5 THIS PROJECT WILL INCREASE THE NUMBER OF TRAVEL LANES FROM 2 TO 4 LANES WHICH WILL INCREASE CAPACITY FOR FUTURE TRAFFIC VOLUME, IMPROVE EMERGENCY EVACUATION AND SAFETY. WORK WILL INCLUDE WIDENING, RESURFACING, DRAINAGE IMPROVEMENTS, LIGHTING, UTILITY RELOCATIONS, AND MINOR BRIDGE WORK. 8/24/2022: PROJECT IS CURRENTLY UNDER DESIGN AND RIGHT OF WAY ACTIVITIES TO SUPPORT THE CAPACITY PROJECT ALONG KINGS HIGHWAY. G/W 438379-5	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	01/05/2018A 11/21/2018A 11/06/2024 05/05/2025 03/31/2025 07/31/2025 05/07/2025	- - -46 60 -56 0 -52	<table border="1"> <tr><td>Production</td><td>09/02/2025</td><td>-3</td></tr> <tr><td>TLH or PSU</td><td>04/24/2028</td><td>0</td></tr> <tr><td>Letting</td><td>07/26/2028</td><td>0</td></tr> </table>	Production	09/02/2025	-3	TLH or PSU	04/24/2028	0	Letting	07/26/2028	0
Production	09/02/2025	-3															
TLH or PSU	04/24/2028	0															
Letting	07/26/2028	0															
Bing Wang	County: ST. LUCIE																
Transportation System:	03 - INTRASTATE STATE HIGHWAY	438379.2 438379.5															
Contract Class:	1 - TALLAHASSEE LET																
Work Mix:	ADD LANES & RECONSTRUCT																
Mile Post From:	4.371	Mile Post To:	5.581	Project Length:	1.210												

Production Meeting Comments

- Project is no longer on APP list, since -4 and -5 must be built before -2 can be built. (9/29/21)
- Project not discussed at meeting. (3/25/24)

Federal Oversight

Identified High Risk

- | | |
|---|------------------------------------|
| <input type="checkbox"/> Construction | <input type="checkbox"/> Utilities |
| <input type="checkbox"/> Environmental | <input type="checkbox"/> Other |
| <input type="checkbox"/> Local Coordination | <input type="checkbox"/> None |
| <input type="checkbox"/> Permits | |
| <input type="checkbox"/> Public Concerns | |
| <input type="checkbox"/> Rail Coordination | |
| <input type="checkbox"/> Right of Way | |

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2018	32		\$1,433,004	DDR	\$433,004	--	AD
				DS	\$1,000,000	--	AD
2020	32		\$64,670	DDR	\$64,670	--	AD
2021	32		\$40,783	DS	\$40,783	--	AD
2022	32		\$138,041	DS	\$138,041	--	AD
2020	41		\$5,947	SU	\$5,947	D420-030-B	AD
2021	41		\$24,626	SU	\$24,626	D420-030-B	AD
2022	41		\$947	SU	\$947	D420-030-B	AD
2023	41		\$4,986	SU	\$4,986	D420-030-B	AD
2024	41		\$296,819	SU	\$296,819	D420-030-B	AD
2020	42		\$425,517	SU	\$425,517	D420-030-B	AD
2023	42		\$210,243	SU	\$210,243	D420-030-B	AD
2021	43		\$37,095	DDR	\$37,095	D420-030-B	G1
2022	43		\$38,472	DDR	\$38,472	D420-030-B	G1
2024	43		\$364,651	SU	\$364,651	D420-030-B	G1
2025	43		\$3,805,455	SA	\$2,805,455	D420-030-B	G1
				SU	\$1,000,000	D420-030-B	G1
2026	43		\$4,812,414	CM	\$380,000	D420-030-B	G1
				DDR	\$4,432,414	D420-030-B	G1
2020	4B		\$387,080	ACSU	\$11,963	D420-030-B	AD
				SU	\$375,117	D420-030-B	AD
2021	4B		\$4,800	SU	\$4,800	D420-030-B	AD
2024	4B		\$349,981	ACSU	\$196,231	D420-030-B	AD
				SU	\$153,750	D420-030-B	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Prepare COE Permit Application Package	Not Started	30	1/19/2024	2/29/2024	-56
PM	Submit COE Permit Application Package	Not Started	1	3/1/2024	3/1/2024	-56
DR	Review US Army Corp COE Permit Application	Not Started	15	3/4/2024	3/22/2024	-56
PM	File COE Permit Application Package	Not Started	20	3/25/2024	4/19/2024	-56
PM	Perform Supplemental Soil Field Exploration	Not Started	60	3/22/2024	6/14/2024	-31

Production Float Trends

Month	3/2024
TF	-2
Action	Update

2031	52	01	\$34,385,290	DDR	\$16,778,767	--	G1
		01		DS	\$7,489,653	--	G1
		01		SA	\$10,116,870	--	G1
2031	62		\$3,934,562	DDR	\$407,024	--	G1
				DDR	\$3,527,538	--	G1
2019	C2		\$40,285	DDR	\$40,285	--	AD
2021	C2		\$57,766	ACSU	\$18,271	D421-031-B	AD
				ACSU	\$39,495	D421-031-B	AD
2023	C2		\$34,298	SU	\$11,004	D421-031-B	AD
				SU	\$23,294	D421-031-B	AD
2018	C8		\$526	DS	\$526	--	AD
2019	C8		\$1,427	DS	\$1,427	--	AD
2021	C8		\$696	DS	\$696	--	AD
2022	C8		\$1,520	DS	\$1,520	--	AD
2023	C8		\$322	DS	\$322	--	AD

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
438379.4	SR-713/KINGS HIGHWAY N OF SR-9/I-95 OVERPASS TO SOUTH OF ANGLE RD	2017 TPO PRIORITY #4 WIDENING 2 TO 4 LANES, PD&E UNDER 230256-5, DESIGN & ROW UNDER FM# 438379.1	Exec PDE		Exec Design			
Bing Wang	County: ST. LUCIE		Public Hear.	04/22/2019A	Initial Engin.	-		
			Sub OEM	11/06/2024	Constructability	9		
			LDCA	05/05/2025	Utilities Clear	60		
				03/31/2025	Permits Clear	-56		
				07/31/2025	R/W Certified	0		
				05/07/2025	Biddability	-52		

Production	09/02/2025	-3
TLH or PSU	04/27/2026	0
Letting	07/29/2026	0

Transportation System: 03 - INTRASTATE STATE HIGHWAY
 Contract Class: 1 - TALLAHASSEE LET
 Work Mix: ADD LANES & RECONSTRUCT
 Mile Post From: 2.971 Mile Post To: 3.941 Project Length: 0.970

Production Meeting Comments

- Project is on the APP list for Phase 5X/6X to 1/28/26. (9/29/21)
- Project not discussed at meeting. (3/25/24)

Federal Oversight

Identified High Risk

- | | |
|---|------------------------------------|
| <input type="checkbox"/> Construction | <input type="checkbox"/> Utilities |
| <input type="checkbox"/> Environmental | <input type="checkbox"/> Other |
| <input type="checkbox"/> Local Coordination | <input type="checkbox"/> None |
| <input type="checkbox"/> Permits | |
| <input type="checkbox"/> Public Concerns | |
| <input type="checkbox"/> Rail Coordination | |
| <input type="checkbox"/> Right of Way | |

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2027	52	01	\$23,839,183	DDR	\$9,641,352	--	AD
		01		DS	\$7,800,124	--	AD
		01		SA	\$2,592,582	--	AD
		01		SU	\$3,805,125	--	AD
2027	62		\$1,239,734	DDR	\$349,262	--	AD
				DDR	\$890,472	--	AD
2028	62		\$1,748,870	DDR	\$1,748,870	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Prepare COE Permit Application Package	Not Started	30	1/19/2024	2/29/2024	-56
PM	Submit COE Permit Application Package	Not Started	1	3/1/2024	3/1/2024	-56
DR	Review US Army Corp COE Permit Application	Not Started	15	3/4/2024	3/22/2024	-56
PM	File COE Permit Application Package	Not Started	20	3/25/2024	4/19/2024	-56
PM	Issue COE Permit	Not Started	240	4/22/2024	3/28/2025	-56

Production Float Trends

Month	3/2024
TF	-2
Action	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
438379.5	SR-713/KINGS HIGHWAY SOUTH OF ANGLE ROAD TO NORTH OF COMMERCIAL CIR	2017 TPO PRIORITY #4 WIDENING 2 TO 4 LANES, PD&E UNDER 230256-5, DESIGN & ROW UNDER FM# 438379.1 G/W 438379-2(LEAD)	Exec PDE		Exec Design			
Bing Wang	County: ST. LUCIE		Public Hear.		Initial Engin.	11/21/2018A	-	
			Sub OEM		Constructability	11/06/2024	-11	
			LDCA		Utilities Clear	05/05/2025	60	
					Permits Clear	03/31/2025	-56	
					R/W Certified	07/31/2025	0	
					Biddability	05/07/2025	-52	

Production	09/02/2025	-3
TLH or PSU	04/27/2026	0
Letting	07/29/2026	0

Transportation System: 03 - INTRASTATE STATE HIGHWAY

Contract Class: 4 - MISC - NO LETTING

Work Mix: ADD LANES & RECONSTRUCT

Mile Post From: 3.941 Mile Post To: 4.371 Project Length: 0.430

Let Together:

438379.2 438379.5

Production Meeting Comments

- Project is on the APP list for Phase 5X/6X to 1/28/26. (9/29/21)
- Project not discussed at meeting. (3/25/24)

Federal Oversight

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2031	52	01	\$24,601,382	DDR	\$24,601,382	--	G1
2031	62		\$3,566,354	DDR	\$368,933	--	G1
				DDR	\$3,197,421	--	G1

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Prepare COE Permit Application Package	Not Started	30	1/19/2024	2/29/2024	-56
PM	Submit COE Permit Application Package	Not Started	1	3/1/2024	3/1/2024	-56
DR	Review US Army Corp COE Permit Application	Not Started	15	3/4/2024	3/22/2024	-56
PM	File COE Permit Application Package	Not Started	20	3/25/2024	4/19/2024	-56
PM	Prepare Structures and/or Roadway Geotech Report	In Progress	25	3/29/2024	5/2/2024	-6

Production Float Trends

Month	3/2024
TF	-2
Action	Update

Identified High Risk

- Construction
- Environmental
- Local Coordination
- Permits
- Public Concerns
- Rail Coordination
- Right of Way
- Utilities
- Other
- None

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)									
431752.3	PORT ST. LUCIE BLVD FROM BECKER ROAD TO PAAR DRIVE	2022 TPO PRIORITY #3. WIDENING FROM 2 TO 4 LANES. PROJECT WILL WIDEN EXISTING ROADWAY FROM 2 LANE UNDIVIDED TO A 4 LANE DIVIDED ROADWAY. LANDSCAPING AND LED LIGHTING WILL BE PROVIDED THROUGHOUT THE CORRIDOR AS WELL AS NEW MAST ARMS AT THE SIGNALIZED INTERSECTIONS. 8/24/2022: RIGHT OF WAY IS ANTICIPATED TO BEGIN NEXT FISCAL YEAR AFTER JULY 2023.	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	05/19/2020A 03/07/2022A 01/16/2025 07/08/2025 06/09/2025 10/22/2025 07/10/2025	- - 32 -13 -47 -15 -47	<table border="1"> <tr><td>Production</td><td>11/03/2025</td><td>-3</td></tr> <tr><td>TLH or PSU</td><td>12/29/2025</td><td>-2</td></tr> <tr><td>Letting</td><td>03/25/2026</td><td>-2</td></tr> </table>	Production	11/03/2025	-3	TLH or PSU	12/29/2025	-2	Letting	03/25/2026	-2
Production	11/03/2025	-3															
TLH or PSU	12/29/2025	-2															
Letting	03/25/2026	-2															
Vandana Nagole	County: ST. LUCIE																
Transportation System:	06 - NON-INTRASTATE OFF STATE HIGHW																
Contract Class:	1 - TALLAHASSEE LET																
Work Mix:	ADD LANES & RECONSTRUCT																
Mile Post From:	0.238	Mile Post To:	1.357	Project Length:	1.119												

Production Meeting Comments

- Project is on APP no longer on APP.
- Update schedule. 3/25/24)

Federal Oversight

Identified High Risk

- | | |
|---|--|
| <input type="checkbox"/> Construction | <input type="checkbox"/> Utilities |
| <input type="checkbox"/> Environmental | <input type="checkbox"/> Other |
| <input type="checkbox"/> Local Coordination | <input checked="" type="checkbox"/> None |
| <input type="checkbox"/> Permits | |
| <input type="checkbox"/> Public Concerns | |
| <input type="checkbox"/> Rail Coordination | |
| <input type="checkbox"/> Right of Way | |

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2020	32		\$1,803,733	ACSU	\$453,282	D420-018-B	AD
				SU	\$1,350,451	D420-018-B	AD
2024	32		\$315,257	SU	\$315,257	D420-018-B	AD
2023	41		\$684	SU	\$684	D422-083-B	AD
2024	41		\$101,316	SU	\$101,316	D422-083-B	AD
2023	42		\$175,865	SU	\$175,865	D422-083-B	AD
2024	42		\$45,895	SU	\$45,895	D422-083-B	AD
2024	43		\$252,000	SU	\$252,000	--	G1
2026	43		\$272,744	SU	\$272,744	--	G1
2027	43		\$14,984	SU	\$14,984	--	G1
2024	4B		\$246,000	SU	\$246,000	D422-083-B	AD
2026	52	01	\$17,542,205	LFR	\$17,542,205	--	G1
2027	56		\$100,000	SU	\$100,000	--	AD
2026	62		\$2,185,506	SU	\$126,373	--	G1
				SU	\$966,380	--	G1
				TRIP	\$126,373	--	G1
				TRIP	\$966,380	--	G1
2023	C2		\$32,747	SU	\$26,449	D420-018-B	AD
				SU	\$6,298	D420-018-B	AD
2024	C2		\$20,000	SU	\$20,000	D420-018-B	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
EM	Request for Fee Proposal for TWO C2-50	Not Started	1	11/30/2023	11/30/2023	-130
EM	Issue TWO for C2-50 (Execution and Encumbrance)	Not Started	1	12/1/2023	12/1/2023	-130
GT	Review and Accept Structures and/or Roadway Geotech Report	Not Started	20	2/1/2024	2/28/2024	-47
PM	Send Utility Compensable Requests to DUO	Not Started	1	3/20/2024	3/20/2024	-13
PM	Drainage and Permit Coordination Meeting	Not Started	20	2/29/2024	3/27/2024	-47

Production Float Trends

Month	10/2023	11/2023	12/2023	1/2024	3/2024
TF	-2	-3	-3	-4	-2
Action	Update	Update	Update	Update	Update

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)
449179.1	SR-A1A AT BIG MUD CREEK AND BLIND CREEK BRIDGES #940003/940004	BRIDGE REPLACEMENT ELIGIBLE FOR SM FUNDS - USE SM FOR INCREASES (IF AVAILABLE) R/W IS NEEDED	Exec PDE		Exec Design	01/23/2023A	-	Production
			Public Hear.		Initial Engin.	12/06/2023	-96	TLH or PSU
			Sub OEM		Constructability	09/05/2024	-63	Letting
			LDCA		Utilities Clear	07/07/2025	-96	
					Permits Clear	06/02/2025	-66	
					R/W Certified	06/02/2025	123	
					Biddability	07/09/2025	-96	

Helen James County: ST. LUCIE
Transportation System: 03 - INTRASTATE STATE HIGHWAY
Contract Class: 1 - TALLAHASSEE LET
Work Mix: BRIDGE REPLACEMENT
Mile Post From: 6.700 **Mile Post To:** 7.686 **Project Length:** 0.986

Production Meeting Comments

- R/W Phase needed for easement. (9/25/23) (10/23/23) (12/14/23) (2/26/24) (3/25/24)
- WPCR needed to move Phase 52 out of FY 26, so SCR needed. (9/25/23) (10/23/23) (12/14/23) (1/22/24) (3/25/24)
- Per Jessica, wait until next cycle. (12/14/23) (2/26/24)
- Coastal Barrier Resource Act may impact schedule (2/26/24)

Federal Oversight

Identified High Risk

- | | |
|--|------------------------------------|
| <input type="checkbox"/> Construction | <input type="checkbox"/> Utilities |
| <input type="checkbox"/> Environmental | <input type="checkbox"/> Other |
| <input type="checkbox"/> Local Coordination | <input type="checkbox"/> None |
| <input type="checkbox"/> Permits | |
| <input type="checkbox"/> Public Concerns | |
| <input type="checkbox"/> Rail Coordination | |
| <input checked="" type="checkbox"/> Right of Way | |

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2023	32		\$940,871	ACBR	\$940,871	D423-019-B	AD
2026	52	01	\$13,444,411	ACBR	\$13,444,411	--	AD
2025	56		\$100,000	ACBR	\$100,000	--	AD
2029	5A		\$712,554	ACBR	\$712,554	--	CA
2026	62		\$1,947,095	ACBR	\$164,012	--	AD
				ACBR	\$361,644	--	AD
				ACBR	\$1,421,439	--	AD
2023	C2		\$9,842	ACBR	\$9,842	D423-019-B	AD
2024	C2		\$45,507	ACBR	\$20,798	D423-019-B	AD
				ACBR	\$24,709	D423-019-B	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
PM	Prepare Initial Eng Roadway Plans	In Progress	5	11/17/2023	11/27/2023	-96
PM	Initial/Submit Plans to PM	Not Started	1	11/28/2023	11/28/2023	-96
PM	Prepare Conceptual Drainage	In Progress	5	11/29/2023	12/5/2023	-90
PM	PM Reviews Initial Plans for Completeness	Not Started	5	11/29/2023	12/5/2023	-96
PM	Initial Eng Plans to Reviewers	Not Started	1	12/6/2023	12/6/2023	-96

Production Float Trends

Month	10/2023	11/2023	12/2023	1/2024	2/2024	3/2024
TF	-4	-6	-4	-5	-5	-5
Action	SCR	SCR	SCR	SCR	SCR	SCR

FPID / FM#	Project Description	Extra Description	Milestone	Float (Days)	Milestone	Float (Days)	Milestone	Float (Months)									
451081.1	SR-713/TURNPIKE FEEDER ROAD FROM INDRIO ROAD TO US-1	B/C RATIO= 2.5 NPV \$2,646,838 SHSP EMPHASIS AREA(S): INTERSECTION & VULNERABLE ROAD USER CRASHES SEGMENT 1 (FROM INDRIO ROAD TO STA 136+80, 540 FT NORTH OF INDRIO ROAD):PROPOSED LIGHTING CONSISTS OF LED LIGHT FIXTURES ON THE WEST SIDE AND EAST SIDE OF SR 713 SEGMENT 2 (FROM STA 136+80 TO S OF PALOMAR PKWY):PROPOSED...SEE WP45 LIGHTING CONSISTS OF LED LIGHT FIXTURES ON THE WEST SIDE OF SR 713 SEGMENT 3 (FROM S OF PALOMAR PKWY TO N WINTER GARDEN PKWY): PROPOSED LIGHTING CONSISTS OF LED LIGHT FIXTURES ON THE WEST SIDE OF SR 713 SEGMENT 4 (FROM N OF WINTER GARDEN PKWY TO N OF SPANISH LAKES BLVD): PROPOSED LIGHTING CONSISTS OF LED LIGHT FIXTURES ON THE WEST SIDE OF SR 713 SEGMENT 5 (FROM N OF SPANISH LAKE BLVD TO US-1): PROPOSED LIGHTING CONSISTS OF LED LIGHT FIXTURES ON THE WEST SIDE OF SR 713. ELIGIBLE FOR SM FUNDS - USE SM FOR INCREASES (IF AVAILABLE)	Exec PDE Public Hear. Sub OEM LDCA		Exec Design Initial Engin. Constructability Utilities Clear Permits Clear R/W Certified Biddability	01/12/2024A - -31 -31 -31 86 49 -27		<table border="1"> <tr><td>Production</td><td>05/04/2026</td><td>-2</td></tr> <tr><td>TLH or PSU</td><td>06/22/2026</td><td>-2</td></tr> <tr><td>Letting</td><td>08/26/2026</td><td>-2</td></tr> </table>	Production	05/04/2026	-2	TLH or PSU	06/22/2026	-2	Letting	08/26/2026	-2
Production	05/04/2026	-2															
TLH or PSU	06/22/2026	-2															
Letting	08/26/2026	-2															

Transportation System: 03 - INTRASTATE STATE HIGHWAY
Contract Class: 1 - TALLAHASSEE LET
Work Mix: LIGHTING
Mile Post From: 7.457 **Mile Post To:** 10.198 **Project Length:** 2.741

Production Meeting Comments

- Project not discussed at meeting 3/25/24.

Federal Oversight

Identified High Risk

- | | |
|---|------------------------------------|
| <input type="checkbox"/> Construction | <input type="checkbox"/> Utilities |
| <input type="checkbox"/> Environmental | <input type="checkbox"/> Other |
| <input type="checkbox"/> Local Coordination | <input type="checkbox"/> None |
| <input type="checkbox"/> Permits | |
| <input type="checkbox"/> Public Concerns | |
| <input type="checkbox"/> Rail Coordination | |
| <input type="checkbox"/> Right of Way | |

Project Funding Summary

FY	PH	SEQ	Phase Total	Fund Code	Fund(PDC)	Fed Aid	VER
2024	32		\$269,682	ACSS	\$269,682	D424-043-B	AD
2027	52	01	\$3,715,524	ACSS	\$1,715,524	--	AD
		01		CARB	\$2,000,000	--	AD
2027	62		\$332,197	ACSS	\$57,773	--	AD
				ACSS	\$274,424	--	AD

Critical Path Activities

Resp.	Critical Path Activity	Status	Rem Dur	Late Start Date	Late Fin Date	Total Float
EM	Identify Environmental Features	In Progress	5	3/15/2024	3/21/2024	-16
EM	Environmental Activity Coordination Meeting	Not Started	10	3/22/2024	4/4/2024	-16
SV	Review and Approve Baseline Survey	Not Started	20	5/2/2024	5/30/2024	-31
PM	Receive Approved Design Survey from Survey Dept	Not Started	1	5/31/2024	5/31/2024	-31
PM	Prepare Preliminary Plans for Utility Distribution	Not Started	40	6/3/2024	7/26/2024	-31

Production Float Trends

Month	3/2024
TF	-2
Action	Update