

Dispute Review Board FL. D.O.T. Project No. 77010-3533 Seminole County, Florida

April 2, 2000

Mr. Richard Large, Project Engineer Metric Engineering, Inc. 2269 Lee Road Suite 101 Winter Park, FL. 32789

Re:

Dispute Review Board Hearing Recommendation

FDOT Project No. 77010-3533

S.R.- 15 (US 17 - 92)

Dear Mr. Large:

The Dispute Review Board was convened in the conference facility of Hubbard Construction Company, located at 1936 Lee Road, Orlando, Florida on March 30, 2000 at 11:00 AM.. The purpose of this hearing was to hear a dispute regarding contract time.

The hearing was called to order by the Chairman and the procedure to be followed out fined. The Contractor made his presentation followed by the Department. An orderly discussion was held and closing statements were made by both parties. The Board retired to deliberate the matter and draft our recommendation.

RECOMMENDATION

After thorough review and discussion, the Dispute Review Board recommends the Contractor be awarded the Incentive Bonus based on the following criteria.

Original Contract time:

750 Calendar Days

Increase of Traffic Maintenance by adding a complete phase to project.

36 Calendar Days

Curing period after friction course when contractor not allowed to work.

30 Calendar Days

Catastrophic Events Causing Delay as outlined Section 8-13 of the specifications.

Hurricane Floyd

4 Calendar Days RECEIVED

APR 1 1 2000

1

Dispute Review Board FL. D.O.T. Project No. 77010-3533 Seminole County, Florida

Tropical Storm Harvey.

6 Calendar Days

Delays caused by trucker strike.

6 Calendar Days

Total Contract Days (As Adjusted)

832 Calendar Days

The adjusted Contract Time of 832 Calendar Days would now become the basis for the incentive bonus.

The 832 Calendar Days will become the Original Contract Time and any number of days which the contractor finishes early would become incentive days up to 75 as listed in the original contract.

Trust you will find this satisfactory. Should you have any questions or wish to discuss the matter further please do not hesitate to contact me.

Respectfully Submitted;

Dispute Review, Board

John W. Nutbrown, Chairman

cc. John Swengel, Board Member

Don Henderson, Board Member

Rob Brown, Hubbard Construction