



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### Phase All

<b>FM Number:</b> 414964-1-32-01		<b>Workmix:</b> 9999 - PD&E/EMO STUDY		<b>Project Description:</b> SR 9A/I-95 FROM S OF MIAMI GARDENS DRIVE TO BROWARD COUNTY LINE	
<b>Project Manager:</b> BENITEZ, AURALIZ		<b>Consultant:</b> TBD		<b>Contract Number:</b> TBD	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23659	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	1/17/2023	2/15/2023	2/20/2023	3/27/2023		5/29/2023	4.4	32	01	2023	ACFP	\$18,300,000
<b>S:</b>	1/17/2023	2/15/2023	2/20/2023	3/27/2023		5/30/2023	4.4		01	2024	ACFP	\$0
<b>A:</b>												

**Comments :**

<b>FM Number:</b> 438076-1-22-05		<b>Workmix:</b> 9999 - PD&E/EMO STUDY		<b>Project Description:</b> SR 9/NW 27 AVE FROM MIA INTRMDAL CTR TO NW 215 ST/UNITY STN(PTC STUDY)	
<b>Project Manager:</b> CARTAYA, NILIA		<b>Consultant:</b> TBD		<b>Contract Number:</b> TBD	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23658	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>		11/22/2022	11/28/2022	1/9/2023		2/28/2023		22	05	2023	SU	\$500,000
<b>S:</b>		11/22/2022	11/28/2022	1/9/2023	6/13/2016	2/28/2023						
<b>A:</b>		11/22/2022	11/28/2022		6/13/2016							

**Comments :**

**Total Projects : 2**



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### May 2020 Phase All

<b>FM Number:</b> 443917-1-32-02	<b>Workmix:</b> 0012 - RESURFACING	<b>Project Description:</b> SR 90/SW 8TH STREET FROM EAST OF SW 42 AVENUE TO EAST OF SW 27 AVE	
<b>Project Manager:</b> DE LA CRUZ, JOAQUIN	<b>Consultant:</b> COLLIERS	<b>Contract Number:</b> CAJ98	<b>CC:</b> 1 <b>AD Number:</b> 23608

  

Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
P:	5/17/2022			5/18/2020	8/9/2022		32	02	2023	DDR	\$8,009
S:	5/17/2022			5/28/2020	8/9/2022						
A:	5/17/2022			5/28/2020	8/9/2022						

  

<b>Comments :</b>	CST Letting Date: 05/25/22. Expanded Letter of Response (ELOR) - South Dade Groupings
-------------------	---

Total Projects for May : 1



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### April 2021 Phase All

<b>FM Number:</b> 414964-1-22-02, 414964-1-22-03		<b>Workmix:</b> 9999 - PD&E/EMO STUDY		<b>Project Description:</b> SR 9A/I-95 FROM S OF MIAMI GARDENS DRIVE TO BROWARD COUNTY LINE							
<b>Project Manager:</b> BENITEZ, AURALIZ		<b>Consultant:</b> TBD		<b>Contract Number:</b> TBD							
				<b>CC:</b> 4							
				<b>AD Number:</b> 23659							
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	2/15/2023	2/20/2023	3/27/2023		5/29/2023		22	02	2023	ACFP	\$5,000,000
<b>S:</b> 11/17/2020	2/15/2023	2/20/2023	3/27/2023	4/28/2021	5/30/2023	6.4		02	2023	ACNP	\$1,000,000
<b>A:</b> 11/17/2020				4/28/2021				03	2023	DS	\$147,532
<b>Comments :</b> <input style="width: 100%; height: 20px;" type="text"/>											
<b>Total Projects for April : 1</b>											



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### July 2022 Phase All

<b>FM Number:</b> 434664-2-32-01		<b>Workmix:</b> 9917 - SAFETY PROJECT		<b>Project Description:</b> DISTRICTWIDE TRAFFIC OPERATIONS SAFETY STUDIES CONSULTANT	
<b>Project Manager:</b> PEREZ, JESUS		<b>Consultant:</b> C.H. PEREZ		<b>Contract Number:</b> CAJ72	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23601	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	3/21/2022	4/19/2022	5/2/2022	6/6/2022	7/18/2022	7/29/2022	4.3	32	01	2023	DS	\$375,000
<b>S:</b>	3/21/2022	4/19/2022	5/2/2022	6/6/2022	7/18/2022	7/21/2022	4.0		01	2024	DS	\$300,000
<b>A:</b>	3/21/2022	4/19/2022	5/2/2022	6/6/2022	7/18/2022	7/21/2022	4.0		01	2025	DS	\$275,000
									01	2026	DS	\$275,000
									01	2027	DS	\$275,000

**Comments :**

<b>FM Number:</b> 435201-6-32-01		<b>Workmix:</b> 0010 - TRAFFIC OPS IMPROVEMENT		<b>Project Description:</b> DISTRICT 6 SIGNAL RETIMING SERVICES CONTINUING CONTRACT	
<b>Project Manager:</b> DIAZ, YAMILET		<b>Consultant:</b> CHOICE		<b>Contract Number:</b> CAJ56	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23602	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	3/21/2022	4/19/2022	5/2/2022	6/6/2022	7/25/2022	7/29/2022	4.3	32	01	2023	DITS	\$1,232,000
<b>S:</b>	3/21/2022	4/19/2022	5/2/2022	6/6/2022	7/13/2022	7/15/2022	3.8		01	2024	DITS	\$1,232,000
<b>A:</b>	3/21/2022	4/19/2022	5/2/2022	6/6/2022	7/13/2022	7/15/2022	3.8		01	2025	DITS	\$1,232,000
									01	2026	DDR	\$1,232,000

**Comments :**



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### July 2022 Phase All

<b>FM Number:</b> 448206-1-22-01		<b>Workmix:</b> 0022 - BRIDGE REPLACEMENT		<b>Project Description:</b> SR 5/US 1 LONG KEY BRIDGE OVER LONG KEY CHANNEL - BRIDGE 900094	
<b>Project Manager:</b> WANG, BAOYING		<b>Consultant:</b> STANTEC		<b>Contract Number:</b> CAJ88	
				<b>CC:</b> 1	
				<b>AD Number:</b> 23612	

Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
P: 3/14/2022	4/12/2022	4/18/2022	5/31/2022	7/25/2022	7/29/2022	4.5	22	01	2023	ACBR	\$6,518,789
S: 3/14/2022	4/12/2022	4/18/2022	5/31/2022	7/30/2022	8/8/2022	4.8					
A: 3/14/2022	4/12/2022	4/18/2022	5/31/2022	7/30/2022	8/8/2022	4.8					

**Comments :**

<b>FM Number:</b> 447800-1-32-01		<b>Workmix:</b> 0012 - RESURFACING		<b>Project Description:</b> SR 860/MIAMI GARDENS DRIVE FROM W OF NW 27TH AVE TO E OF NW 2ND AVE	
<b>Project Manager:</b> CASTINEIRAS, ANDRES		<b>Consultant:</b> CHOICE		<b>Contract Number:</b> CAJ85	
				<b>CC:</b> 1	
				<b>AD Number:</b> 23603	

Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
P: 2/28/2022	3/29/2022	4/4/2022	5/16/2022	7/28/2022	7/29/2022	5.0	32	01	2023	ACSA	\$0
S: 2/28/2022	3/29/2022	4/4/2022	5/16/2022	7/28/2022	7/27/2022	5.0		01	2023	SA	\$712,243
A: 2/28/2022	3/29/2022	4/4/2022	5/16/2022	7/28/2022	7/27/2022	5.0					

**Comments :**

<b>FM Number:</b> 447801-1-32-01		<b>Workmix:</b> 0012 - RESURFACING		<b>Project Description:</b> SR 860/MIAMI GARDENS DRIVE FROM W OF NW 2ND AVE TO W OF NE 5TH AVE	
<b>Project Manager:</b> CASTINEIRAS, ANDRES		<b>Consultant:</b> EAC		<b>Contract Number:</b> CAJ86	
				<b>CC:</b> 1	
				<b>AD Number:</b> 23604	

Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
P: 2/28/2022	3/29/2022	4/4/2022	5/16/2022	7/28/2022	7/29/2022	5.0	32	01	2023	ACSA	\$0
S: 2/28/2022	3/29/2022	4/4/2022	5/16/2022	7/28/2022	8/3/2022	5.2		01	2023	SA	\$537,893
A: 2/28/2022	3/29/2022	4/4/2022	5/16/2022	7/28/2022	8/3/2022	5.2					

**Comments :**

**Total Projects for July : 5**



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### August 2022 Phase All

<b>FM Number:</b> 443917-1-62-01		<b>Workmix:</b> 0012 - RESURFACING		<b>Project Description:</b> SR 90/SW 8TH STREET FROM EAST OF SW 42 AVENUE TO EAST OF SW 27 AVE							
<b>Project Manager:</b> DE LA CRUZ, JOAQUIN		<b>Consultant:</b> COLLIERS		<b>Contract Number:</b> CAJ98 <b>CC:</b> 1 <b>AD Number:</b> 23608							
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b> 4/25/2022	5/17/2022	6/6/2022	6/27/2022	8/11/2022	8/9/2022	3.5	62	01	2023	SA	\$464,687
<b>S:</b> 4/18/2022	5/17/2022	6/6/2022	6/27/2022	8/11/2022	8/9/2022	3.7					
<b>A:</b> 4/18/2022	5/17/2022	6/6/2022	6/27/2022	8/11/2022	8/9/2022	3.7					
<b>Comments :</b> CST Letting Date: 05/25/22. Expanded Letter of Response (ELOR) - South Dade Groupings											
<b>FM Number:</b> 443918-1-62-01		<b>Workmix:</b> 0012 - RESURFACING		<b>Project Description:</b> SR 90/SW 8TH STREET FROM WEST OF SW 57 AVENUE TO WEST OF SW 42 AVENUE							
<b>Project Manager:</b> DE LA CRUZ, JOAQUIN		<b>Consultant:</b> COLLIERS		<b>Contract Number:</b> CAJ98 <b>CC:</b> 1 <b>AD Number:</b> 23608							
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b> 4/25/2022	5/17/2022	6/6/2022	6/27/2022	8/11/2022	8/12/2022	3.6	62	01	2023	ACSA	\$154,684
<b>S:</b> 4/18/2022	5/17/2022	6/6/2022	6/27/2022	8/11/2022	8/9/2022	3.7		01	2023	SA	\$324,694
<b>A:</b> 4/18/2022	5/17/2022	6/6/2022	6/27/2022	8/11/2022	8/9/2022	3.7					
<b>Comments :</b> CST Letting Date: 05/25/22. Expanded Letter of Response (ELOR) - South Dade Groupings											
<b>FM Number:</b> 443918-2-62-01		<b>Workmix:</b> 9956 - PEDESTRIAN SAFETY IMPROVEMENT		<b>Project Description:</b> SR 90/SW 8 STREET AT SW 44 AVENUE							
<b>Project Manager:</b> DE LA CRUZ, JOAQUIN		<b>Consultant:</b> COLLIERS		<b>Contract Number:</b> CAJ98 <b>CC:</b> 1 <b>AD Number:</b> 23608							
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b> 4/25/2022	5/17/2022	6/6/2022	6/27/2022	8/11/2022	8/9/2022	3.5	62	01	2023	ACSS	\$23,222
<b>S:</b> 4/18/2022	5/17/2022	6/6/2022	6/27/2022	8/11/2022	8/9/2022	3.7					
<b>A:</b> 4/18/2022	5/17/2022	6/6/2022	6/27/2022	8/11/2022	8/9/2022	3.7					
<b>Comments :</b> CST Letting Date: 05/25/22. Expanded Letter of Response (ELOR) - South Dade Groupings											



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### August 2022 Phase All

<b>FM Number:</b> 443919-1-62-01		<b>Workmix:</b> 0012 - RESURFACING		<b>Project Description:</b> SR 90/SW 8TH STREET FROM WEST OF SW 74 COURT TO WEST OF SW 57 AVENUE							
<b>Project Manager:</b> BARRERA, JOSE		<b>Consultant:</b> COLLIERS		<b>Contract Number:</b> CAJ98							
				<b>CC:</b> 1							
				<b>AD Number:</b> 23608							
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
P: 4/25/2022	5/17/2022	6/6/2022	6/27/2022	8/11/2022	8/12/2022	3.6	62	01	2023	ACSA	\$338,950
S: 4/18/2022	5/17/2022	6/6/2022	6/27/2022	8/11/2022	8/9/2022	3.7		01	2023	SA	\$412,019
A: 4/18/2022	5/17/2022	6/6/2022	6/27/2022	8/11/2022	8/9/2022	3.7					
<b>Comments :</b> CST Letting Date: 05/25/22. Expanded Letter of Response (ELOR) - South Dade Groupings											
<b>FM Number:</b> 430444-3-62-01		<b>Workmix:</b> 0010 - TRAFFIC OPS IMPROVEMENT		<b>Project Description:</b> SR 907/ALTON ROAD FROM 43 ST TO WESTBND SR 112/I-195/JULIA TUTTLE CSWY							
<b>Project Manager:</b> GOMEZ, HUMBERTO		<b>Consultant:</b> CASTILLO		<b>Contract Number:</b> CAJ99							
				<b>CC:</b> 1							
				<b>AD Number:</b> 23650							
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
P: 5/16/2022	6/15/2022	6/20/2022	7/11/2022	8/15/2022	8/30/2022	3.5	62	01	2023	DDR	\$589,719
S: 5/16/2022	6/16/2022	6/20/2022	7/11/2022	8/15/2022	8/9/2022	2.8		01	2023	DS	\$282,331
A: 5/16/2022	6/16/2022	6/20/2022	7/11/2022	8/15/2022	8/9/2022	2.8					
<b>Comments :</b> 022 NorthDade CEI Groupings; CST Letting Date: 04/27/22											
<b>FM Number:</b> 444622-1-62-01		<b>Workmix:</b> 9924 - MISCELLANEOUS CONSTRUCTION		<b>Project Description:</b> SR 112/I-195/JULIA TUTTLE CSWY FR E. OF SR-5/BISCAYNE BLV TO ALTON RD							
<b>Project Manager:</b> WANG, BAOYING		<b>Consultant:</b> CASTILLO		<b>Contract Number:</b> CAJ99							
				<b>CC:</b> 1							
				<b>AD Number:</b> 23650							
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
P: 5/16/2022	6/15/2022	6/20/2022	7/11/2022	8/15/2022	8/30/2022	3.5	62	01	2023	GFSU	\$960,245
S: 5/16/2022	6/16/2022	6/20/2022	7/11/2022	8/11/2022	8/9/2022	2.8					
A: 5/16/2022	6/16/2022	6/20/2022	7/11/2022	8/11/2022	8/9/2022	2.8					
<b>Comments :</b> 022 NorthDade CEI Groupings; CST Letting Date: 04/27/22											



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### August 2022 Phase All

<b>FM Number:</b> 429286-6-32-01		<b>Workmix:</b> 0010 - TRAFFIC OPS IMPROVEMENT		<b>Project Description:</b> TRAFFIC ENGINEERING SUPPORT SERVICES CONSULTANT	
<b>Project Manager:</b> HIJAR, JULIO		<b>Consultant:</b> A&P		<b>Contract Number:</b> CAK31	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23611	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	4/25/2022	5/24/2022	6/6/2022	7/11/2022	8/23/2022	9/6/2022	4.4	32	01	2023	DS	\$300,000
<b>S:</b>	4/25/2022	5/24/2022	6/6/2022	7/11/2022	8/23/2022	9/6/2022	4.4		01	2024	DS	\$300,000
<b>A:</b>	4/25/2022	5/24/2022	6/6/2022	7/11/2022	8/23/2022	9/6/2022	4.4		01	2025	DS	\$300,000
									01	2026	DS	\$300,000
									01	2027	DS	\$300,000

**Comments :**

<b>FM Number:</b> 447803-1-32-01, 447803-1-32-02		<b>Workmix:</b> 0012 - RESURFACING		<b>Project Description:</b> SR 953/LEJEUNE RD/NW 42 AVE FROM N OF NW 103RD ST TO S OF NW 135TH ST	
<b>Project Manager:</b> LEON, KIRA		<b>Consultant:</b> VIA		<b>Contract Number:</b> CAK37	
				<b>CC:</b> 1	
				<b>AD Number:</b> 23609	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	4/25/2022	5/24/2022	6/6/2022	7/11/2022	8/30/2022	8/31/2022	4.2	32	01	2023	SA	\$543,261
<b>S:</b>	4/25/2022	5/24/2022	6/6/2022	7/11/2022	8/30/2022	8/30/2022	4.2		02	2023	ACSS	\$223,984
<b>A:</b>	4/25/2022	5/24/2022	6/6/2022	7/11/2022	8/30/2022	8/30/2022	4.2					

**Comments :**





## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### August 2022 Phase All

<b>FM Number:</b> 446003-1-32-01		<b>Workmix:</b> 0012 - RESURFACING		<b>Project Description:</b> SR 972/CORAL WAY/SW 22 ST FROM E. OF SW 22 AVENUE TO W. OF 17 AVENUE	
<b>Project Manager:</b> MARTINEZ, PAOLA		<b>Consultant:</b> CONNECT		<b>Contract Number:</b> CAK38	
				<b>CC:</b> 1	
				<b>AD Number:</b> 23610	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	4/25/2022	5/24/2022	6/6/2022	7/11/2022	8/31/2022	8/31/2022	4.2	32	01	2023	DDR	\$426,593
<b>S:</b>	4/25/2022	5/24/2022	6/6/2022	7/11/2022	8/31/2022	8/31/2022	4.2					
<b>A:</b>	4/25/2022	5/24/2022	6/6/2022	7/11/2022	8/31/2022	8/31/2022	4.2					

**Comments :**

Total Projects for August : 9



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### September 2022 Phase All

<b>FM Number:</b> 429285-4-32-01		<b>Workmix:</b> 0010 - TRAFFIC OPS IMPROVEMENT		<b>Project Description:</b> TRAFFIC ENGINEERING STUDIES & ENGINEERING REVIEWS CONSULTANT	
<b>Project Manager:</b> LU, JINYAN		<b>Consultant:</b> CTS		<b>Contract Number:</b> TBD	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23642	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	5/23/2022	6/21/2022	6/27/2022	8/8/2022	9/19/2022	9/30/2022	4.2	32	01	2023	DS	\$300,000
<b>S:</b>	5/23/2022	6/21/2022	6/27/2022	8/8/2022	9/13/2022	12/1/2022	6.3		01	2024	DS	\$300,000
<b>A:</b>	5/23/2022	6/21/2022	6/27/2022	8/8/2022	9/13/2022				01	2025	DS	\$300,000
									01	2026	DS	\$300,000
									01	2027	DS	\$300,000

**Comments :**

<b>FM Number:</b> 409521-8-32-01		<b>Workmix:</b> 0010 - TRAFFIC OPS IMPROVEMENT		<b>Project Description:</b> DISTRICTWIDE TRAFFIC OPERATIONS STUDIES CONSULTANT	
<b>Project Manager:</b> POLO, JULIO		<b>Consultant:</b> CHOICE		<b>Contract Number:</b> CAK75	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23619	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	5/23/2022	6/21/2022	6/27/2022	8/22/2022	9/20/2022	9/30/2022	4.2	32	01	2023	DS	\$300,000
<b>S:</b>	5/23/2022	6/29/2022	7/18/2022	8/22/2022	9/20/2022	9/27/2022	4.1		01	2024	DS	\$300,000
<b>A:</b>	5/23/2022	6/29/2022	7/18/2022	8/22/2022	9/20/2022	9/27/2022	4.1		01	2025	DS	\$300,000
									01	2026	DS	\$300,000
									01	2027	DS	\$300,000

**Comments :**



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### September 2022 Phase All

<b>FM Number:</b> 447809-1-32-01, 447809-1-32-02		<b>Workmix:</b> 0012 - RESURFACING		<b>Project Description:</b> SR 953/LEJEUNE RD/SW 42ND AVE FROM N OF SW 8TH ST TO S OF NW 11TH ST	
<b>Project Manager:</b> BARRERA, JOSE		<b>Consultant:</b> ALVAREZ ENGINEERING		<b>Contract Number:</b> CAK78	
				<b>CC:</b> 1	
				<b>AD Number:</b> 23617	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	5/16/2022	6/28/2022	7/11/2022	8/15/2022	9/21/2022	9/30/2022	4.5	32	01	2023	ACSA	\$0
<b>S:</b>	5/16/2022	6/28/2022	7/11/2022	8/15/2022	9/21/2022	9/21/2022	4.2		01	2023	SA	\$374,723
<b>A:</b>	5/16/2022	6/28/2022	7/11/2022	8/15/2022	9/21/2022	9/21/2022	4.2		02	2023	ACSS	\$65,160

**Comments :**

<b>FM Number:</b> 447810-1-32-01		<b>Workmix:</b> 0012 - RESURFACING		<b>Project Description:</b> SR 5/US-1/OVERSEAS HWY FROM MM 87.16 TO MM 90.02 (PLANTATION KEY)	
<b>Project Manager:</b> GOMEZ, HUMBERTO		<b>Consultant:</b> TRACE		<b>Contract Number:</b> CAK77	
				<b>CC:</b> 1	
				<b>AD Number:</b> 23618	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	5/16/2022	6/14/2022	6/27/2022	8/22/2022	9/22/2022	9/30/2022	4.5	32	01	2023	ACSA	\$0
<b>S:</b>	5/16/2022	6/14/2022	6/27/2022	8/8/2022	9/22/2022	9/23/2022	4.2		01	2023	SA	\$855,014
<b>A:</b>	5/16/2022	6/14/2022	6/27/2022	8/8/2022	9/22/2022	9/23/2022	4.2					

**Comments :**

<b>FM Number:</b> 250605-5-32-01		<b>Workmix:</b> 9980 - PRELIMINARY ENGINEERING		<b>Project Description:</b> DISTRICTWIDE MISCELLANEOUS PE DESIGN CONSULTANT	
<b>Project Manager:</b> DI DONATO, HECTOR		<b>Consultant:</b> CORE		<b>Contract Number:</b> CAK70	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23620	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	5/23/2022	6/21/2022	6/27/2022	8/8/2022	9/26/2022	9/30/2022	4.2	32	01	2023	DS	\$20,000
<b>S:</b>	5/23/2022	6/21/2022	6/27/2022	8/8/2022	9/22/2022	9/16/2022	3.8					
<b>A:</b>	5/23/2022	6/21/2022	6/27/2022	8/8/2022	9/22/2022	9/16/2022	3.8					

**Comments :**

**Total Projects for September : 5**



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### October 2022 Phase All

<b>FM Number:</b> 447804-1-32-01	<b>Workmix:</b> 0012 - RESURFACING	<b>Project Description:</b> SR 959/RED ROAD/SW-NW 57TH AVE FROM N OF SW 8TH ST TO N OF NW 11TH ST
<b>Project Manager:</b> DE LA CRUZ, JOAQUIN	<b>Consultant:</b> TRACE CONSULTANTS	<b>Contract Number:</b> CAL13 <b>CC:</b> 1 <b>AD Number:</b> 23616

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	5/16/2022	7/20/2022	7/11/2022	8/22/2022	10/10/2022	10/31/2022	5.5	32	01	2023	ACSA	\$0
<b>S:</b>	5/23/2022	7/6/2022	7/11/2022	8/22/2022	10/19/2022	10/21/2022	4.9		01	2023	SA	\$369,548
<b>A:</b>	5/23/2022	7/6/2022	7/11/2022	8/22/2022	10/19/2022	10/21/2022	4.9					

**Comments :**

<b>FM Number:</b> 433891-4-22-01	<b>Workmix:</b> 8615 - CORRIDOR/SUBAREA PLANNING	<b>Project Description:</b> MONROE COUNTY COASTAL STORM RISK STUDY
<b>Project Manager:</b> JAMES, STEVEN CRAIG	<b>Consultant:</b> RS&H, INC	<b>Contract Number:</b> CAL32 <b>CC:</b> 4 <b>AD Number:</b> 23613

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	6/20/2022	7/20/2022	7/25/2022	9/6/2022	10/17/2022	10/31/2022	4.4	22	01	2023	DDR	\$300,000
<b>S:</b>	6/20/2022	7/20/2022	7/25/2022	9/6/2022	10/27/2022	11/9/2022	4.7		01	2024	DDR	\$300,000
<b>A:</b>	6/20/2022	7/20/2022	7/25/2022	9/6/2022	10/27/2022	11/9/2022	4.7		01	2025	DDR	\$300,000
									01	2026	DDR	\$300,000
									01	2027	DDR	\$300,000

**Comments :**



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### October 2022 Phase All

<b>FM Number:</b> 437947-1-12-01		<b>Workmix:</b> 8705 - MODAL SYSTEMS PLANNING		<b>Project Description:</b> FREIGHT VILLAGE ANALYSIS STUDY COUNTYWIDE	
<b>Project Manager:</b> CARTAYA, NILIA		<b>Consultant:</b> HNTB CORPORATION		<b>Contract Number:</b> CAL17	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23614	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	6/20/2022	7/19/2022	7/25/2022	9/6/2022	10/17/2022	10/31/2022	4.4	12	01	2023	DS	\$700,000
<b>S:</b>	6/20/2022	7/19/2022	7/25/2022	9/6/2022	10/22/2022	10/24/2022	4.1		01	2024	D	\$200,000
<b>A:</b>	6/20/2022	7/19/2022	7/25/2022	9/6/2022	10/22/2022	10/24/2022	4.1					

  

**Comments :**

Total Projects for October : 3



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### November 2022 Phase All

<b>FM Number:</b> 443905-1-32-01		<b>Workmix:</b> 0012 - RESURFACING		<b>Project Description:</b> SR 90/US 41/SW 7 STREET FROM BRICKELL AVENUE TO WEST OF SW 2 AVENUE							
<b>Project Manager:</b> DURAN, MARIO		<b>Consultant:</b> CALTRAN		<b>Contract Number:</b> CAL57							
				<b>CC:</b> 1							
				<b>AD Number:</b> 23623							
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b> 7/18/2022	8/22/2022	8/29/2022	10/3/2022	11/7/2022	11/28/2022	4.3	32	01	2023	DDR	\$412,096
<b>S:</b> 7/25/2022	8/22/2022	8/29/2022	10/3/2022	11/22/2022	11/28/2022	4.1					
<b>A:</b> 7/25/2022	8/22/2022	8/29/2022	10/3/2022	11/22/2022	11/28/2022	4.1					
<b>Comments :</b> Business Development Initiative (BDI)											
<b>FM Number:</b> 250605-6-32-01		<b>Workmix:</b> 9980 - PRELIMINARY ENGINEERING		<b>Project Description:</b> DISTRICTWIDE MISCELLANEOUS PE DESIGN CONSULTANT							
<b>Project Manager:</b> LEON, KIRA		<b>Consultant:</b> C.H. PEREZ		<b>Contract Number:</b> CAL43							
				<b>CC:</b> 4							
				<b>AD Number:</b> 23647							
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b> 7/11/2022	8/15/2022	8/22/2022	10/3/2022	11/21/2022	11/7/2022	3.9	32	01	2023	DS	\$20,000
<b>S:</b> 7/18/2022	8/15/2022	8/22/2022	10/3/2022	11/9/2022	11/7/2022	3.7					
<b>A:</b> 7/18/2022	8/15/2022	8/22/2022	10/3/2022	11/9/2022	11/7/2022	3.7					
<b>Comments :</b> Business Development Initiative (BDI)											
<b>Total Projects for November : 2</b>											



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### December 2022 Phase All

<b>FM Number:</b> 250608-3-32-01		<b>Workmix:</b> 9980 - PRELIMINARY ENGINEERING		<b>Project Description:</b> DISTRICTWIDE MISCELLANEOUS LOCATION SURVEY	
<b>Project Manager:</b> PEREZ DE ALEJO, Z.		<b>Consultant:</b> F. R. ALEMAN		<b>Contract Number:</b> TBD	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23631	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	8/29/2022	9/28/2022	10/3/2022	11/7/2022	12/19/2022	12/30/2022	4.0	32	01	2023	DS	\$150,000
<b>S:</b>	8/29/2022	9/28/2022	10/3/2022	11/7/2022	12/19/2022	12/30/2022	4.0		01	2024	DS	\$600,000
<b>A:</b>	8/29/2022	9/28/2022	10/3/2022	11/7/2022	12/19/2022				01	2025	DS	\$0
									01	2026	DS	\$300,000
									01	2027	DS	\$300,000

**Comments :** Business Development Initiative (BDI); Abbreviated Technical Proposal

<b>FM Number:</b> 250696-8-32-01		<b>Workmix:</b> 9980 - PRELIMINARY ENGINEERING		<b>Project Description:</b> DISTRICTWIDE MISC. LOCATION SURVEY CONSULTANT	
<b>Project Manager:</b> PEREZ DE ALEJO, Z.		<b>Consultant:</b> BISCAYNE ENGINEERING COMPA		<b>Contract Number:</b> CAL67	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23629	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	8/15/2022	9/13/2022	9/19/2022	10/24/2022	12/19/2022	12/30/2022	4.5	32	01	2023	DS	\$150,000
<b>S:</b>	8/15/2022	9/13/2022	9/19/2022	10/24/2022	12/5/2022	12/12/2022	3.9		01	2024	DS	\$300,000
<b>A:</b>	8/15/2022	9/13/2022	9/19/2022	10/24/2022	12/5/2022	12/12/2022	3.9		01	2025	DS	\$300,000
									01	2026	DS	\$300,000
									01	2027	DS	\$150,000
									01	2028	DS	\$0

**Comments :** Abbreviated Technical Proposal; 1 ADV/ 2 CONTRACTS w/ 23630



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### December 2022 Phase All

<b>FM Number:</b> 250696-9-32-01		<b>Workmix:</b> 9980 - PRELIMINARY ENGINEERING		<b>Project Description:</b> DISTRICTWIDE MISC. LOCATION SURVEY CONSULTANT	
<b>Project Manager:</b> PEREZ DE ALEJO, Z.		<b>Consultant:</b> F. R. ALEMAN		<b>Contract Number:</b> CAL68	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23630	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	8/15/2022	9/13/2022	9/19/2022	10/24/2022	12/19/2022	12/30/2022	4.5	32	01	2023	DS	\$150,000
<b>S:</b>	8/15/2022	9/13/2022	9/19/2022	10/24/2022	12/5/2022	12/30/2022	4.5		01	2024	DS	\$300,000
<b>A:</b>	8/15/2022	9/13/2022	9/19/2022	10/24/2022	12/5/2022				01	2025	DS	\$300,000
									01	2026	DS	\$300,000
									01	2027	DS	\$150,000

**Comments :** Abbreviated Technical Proposal; 1 ADV/ 2 CONTRACTS w/ 23629

<b>FM Number:</b> 252180-2-12-02, 252180-2-12-03		<b>Workmix:</b> 8530 - TRANSPORTATION STATISTICS		<b>Project Description:</b> TRANSPORTATION SYSTEM PLANNING & STATISTICS SUPPORT	
<b>Project Manager:</b> CALLEJA, ANA		<b>Consultant:</b> CALTRAN		<b>Contract Number:</b> TBD	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23628	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	8/15/2022	9/13/2022	9/19/2022	10/24/2022	12/19/2022	12/30/2022	4.5	12	02	2023	D	\$250,000
<b>S:</b>	8/15/2022	9/13/2022	9/19/2022	12/1/2022	12/13/2022	12/30/2022	4.5		03	2023	D	\$150,000
<b>A:</b>	8/15/2022	9/13/2022	9/19/2022		12/13/2022				03	2024	D	\$400,000
									03	2025	D	\$400,000
									03	2026	D	\$200,000
									03	2027	D	\$300,000

**Comments :** Business Development Initiative (BDI)

**Total Projects for December : 4**





## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### January 2023 Phase All

<b>FM Number:</b> 445999-1-32-01		<b>Workmix:</b> 0012 - RESURFACING		<b>Project Description:</b> SR 7/US 441/NW 8 AVE/NW 7 AVE FROM N OF NW 3 ST TO S OF NW 8 ST							
<b>Project Manager:</b> BARRERA, JOSE		<b>Consultant:</b> ALFKA, LLC		<b>Contract Number:</b> TBD							
				<b>CC:</b> 7							
				<b>AD Number:</b> 23627							
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
P: 9/19/2022	10/18/2022	10/24/2022	12/5/2022	1/9/2023	1/30/2023	4.4	32	01	2023	DDR	\$125,000
S: 9/19/2022	10/18/2022	10/24/2022	12/5/2022	1/9/2023	1/30/2023	4.4					
A: 9/19/2022	10/18/2022	10/24/2022	12/5/2022								
<b>Comments :</b> Business Development Initiative (BDI)											
<b>FM Number:</b> 446192-1-32-01		<b>Workmix:</b> 0024 - BRIDGE-REPAIR/REHABILITATION		<b>Project Description:</b> SR5/US1 OVERSEAS HWY OVER BAHIA HONDA CHANNEL - BRIDGE 900016 & 900045							
<b>Project Manager:</b> SOTOLONGO, HOPE		<b>Consultant:</b> T.Y. LIN INTERNATIONAL		<b>Contract Number:</b> TBD							
				<b>CC:</b> 7							
				<b>AD Number:</b> 23634							
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
P: 9/12/2022	10/13/2022	10/17/2022	11/21/2022	1/10/2023	1/31/2023	4.6	32	01	2023	BRRP	\$1,200,000
S: 9/12/2022	10/13/2022	10/17/2022	11/21/2022	1/10/2023	1/31/2023	4.6					
A: 9/12/2022	10/13/2022	10/17/2022	11/21/2022								
<b>Comments :</b> Abbreviated Technical Proposal											
<b>FM Number:</b> 446001-1-32-01		<b>Workmix:</b> 0012 - RESURFACING		<b>Project Description:</b> SR 976/BIRD ROAD/SW 40 ST FROM E OF LAGUNA ST TO WEST OF SW 38 AVE							
<b>Project Manager:</b> CASTINEIRAS, ANDRES		<b>Consultant:</b> ROADWAY DESIGN SOLUTIONS		<b>Contract Number:</b> TBD							
				<b>CC:</b> 7							
				<b>AD Number:</b> 23636							
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
P: 9/19/2022	10/5/2022	10/10/2022	11/14/2022	1/11/2023	1/31/2023	4.4	32	01	2023	DDR	\$125,000
S: 9/6/2022	10/5/2022	10/10/2022	12/1/2022	1/11/2023	1/31/2023	4.8					
A: 9/6/2022	10/5/2022	10/10/2022	12/1/2022								
<b>Comments :</b> Business Development Initiative (BDI); 1 ADV/ 2 CONTRACTS w/ 23637											



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### January 2023 Phase All

<b>FM Number:</b> 448222-1-12-01		<b>Workmix:</b> 0040 - TRANSPORTATION PLANNING		<b>Project Description:</b> DISTRICTWIDE SYSTEMS PLANNING CONSULTANT SUPPORT	
<b>Project Manager:</b> YEE FONG, SHEREEN		<b>Consultant:</b> RS&H, INC		<b>Contract Number:</b> TBD	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23632	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	9/12/2022	10/11/2022	10/17/2022	11/28/2022	1/16/2023	1/31/2023	4.6	12	01	2023	D	\$150,000
<b>S:</b>	9/12/2022	10/11/2022	10/17/2022	11/28/2022	1/17/2023	1/31/2023	4.6		01	2024	D	\$200,000
<b>A:</b>	9/12/2022	10/11/2022	10/17/2022	11/28/2022					01	2025	D	\$200,000
									01	2026	D	\$250,000
									01	2027	D	\$250,000

**Comments :** 1 ADV/ 2 CONTRACTS w/ 23633

<b>FM Number:</b> 448222-2-12-01		<b>Workmix:</b> 0040 - TRANSPORTATION PLANNING		<b>Project Description:</b> DISTRICTWIDE SYSTEMS PLANNING CONSULTANT SUPPORT	
<b>Project Manager:</b> YEE FONG, SHEREEN		<b>Consultant:</b> KITTELSON & ASSOCIATES, INC.		<b>Contract Number:</b> TBD	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23633	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	9/12/2022	10/11/2022	10/17/2022	11/28/2022	1/16/2023	1/31/2023	4.6	12	01	2023	D	\$150,000
<b>S:</b>	9/12/2022	10/11/2022	10/17/2022	11/28/2022	1/17/2023	1/31/2023	4.6		01	2024	D	\$200,000
<b>A:</b>	9/12/2022	10/11/2022	10/17/2022	11/28/2022					01	2025	D	\$200,000
									01	2026	D	\$150,000
									01	2027	D	\$250,000

**Comments :** 1 ADV/ 2 CONTRACTS w/ 23632



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### January 2023 Phase All

<b>FM Number:</b> 428358-1-32-04, 428358-1-32-50		<b>Workmix:</b> 0229 - INTERCHANGE RAMP (NEW)		<b>Project Description:</b> SR 826/PALMETTO EXPY - SR 826 EASTBOUND RAMP TO SR 9A/I-95 NORTHBOUND								
<b>Project Manager:</b> QUINTELA, RAUL		<b>Consultant:</b> CONSOR ENGINEERS, LLC		<b>Contract Number:</b> TBD								
				<b>CC: 1 AD Number: 23653</b>								
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount	
P:	9/12/2022	10/18/2022	10/24/2022	12/5/2022	1/23/2023	1/31/2023	4.6	32	04	2023	DDR	\$90,000
S:	9/12/2022	10/18/2022	10/24/2022	12/5/2022	1/23/2023	1/31/2023	4.6		50	2023	DS	\$20,400
A:	9/12/2022	10/18/2022	10/24/2022	12/5/2022								
<b>Comments :</b> CEI for the Golden Glades Interchange (GGI) Program; Related FMs:428358-1/4/8 and 437053-1/2/3/4/5												

<b>FM Number:</b> 446002-1-32-01		<b>Workmix:</b> 0012 - RESURFACING		<b>Project Description:</b> SR 953/LEJEUNE RD/SW 42 AVE FROM S DIXIE HIGHWAY TO S OF ALTARA AVE								
<b>Project Manager:</b> RIVEROL, ELSA		<b>Consultant:</b> AES ENGINEERING, INC		<b>Contract Number:</b> TBD								
				<b>CC: 7 AD Number: 23637</b>								
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount	
P:	9/19/2022	10/5/2022	10/10/2022	11/14/2022	1/23/2023	1/31/2023	4.4	32	01	2023	DDR	\$125,000
S:	9/6/2022	10/5/2022	10/10/2022	11/14/2022	1/23/2023	1/31/2023	4.8					
A:	9/6/2022	10/5/2022	10/10/2022	11/14/2022								
<b>Comments :</b> Business Development Initiative (BDI); 1 ADV/ 2 CONTRACTS w/ 23636												

**Total Projects for January : 7**



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### February 2023 Phase All

<b>FM Number:</b> 438076-1-32-01		<b>Workmix:</b> 9999 - PD&E/EMO STUDY		<b>Project Description:</b> SR 9/NW 27 AVE FROM MIA INTRMDAL CTR TO NW 215 ST/UNITY STN(PTC STUDY)	
<b>Project Manager:</b> CARTAYA, NILIA		<b>Consultant:</b> TBD		<b>Contract Number:</b> TBD	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23658	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	10/24/2022	11/22/2022	11/28/2022	1/9/2023	2/13/2023	2/28/2023	4.1	32	01	2023	SU	\$500,000
<b>S:</b>	10/24/2022	11/22/2022	11/28/2022	1/9/2023	2/13/2023	2/28/2023	4.1		01	2024	SU	\$1,000,000
<b>A:</b>	10/24/2022	11/22/2022	11/28/2022						01	2025	SU	\$1,000,000

**Comments :** Phase 32-01 - Plans Review Consultant Contract

<b>FM Number:</b> 252180-3-12-01		<b>Workmix:</b> 8530 - TRANSPORTATION STATISTICS		<b>Project Description:</b> DISTRICTWIDE TRANSPORTATION SYSTEM PLANNING & STATISTICS SUPPORT	
<b>Project Manager:</b> CALLEJA, ANA		<b>Consultant:</b> TBD		<b>Contract Number:</b> TBD	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23626	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	10/24/2022	11/22/2022	11/28/2022	1/9/2023	2/20/2023	2/28/2023	4.1	12	01	2023	D	\$400,000
<b>S:</b>	10/24/2022	11/22/2022	11/28/2022	1/9/2023	2/20/2023	2/28/2023	4.1		01	2024	D	\$400,000
<b>A:</b>	10/24/2022	11/22/2022	11/28/2022						01	2025	D	\$250,000
									01	2025	DS	\$100,000
									01	2026	D	\$350,000
									05	2025	DS	\$0

**Comments :**



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### February 2023 Phase All

<b>FM Number:</b> 447808-1-32-01, 447808-1-32-02		<b>Workmix:</b> 0012 - RESURFACING		<b>Project Description:</b> SR 90/US-41/SW 7TH ST FROM EAST OF SW 27TH AVE TO WEST OF SW 2ND AVE							
<b>Project Manager:</b> DURAN, MARIO		<b>Consultant:</b> H.W. LOCHNER, INC.		<b>Contract Number:</b> TBD							
				<b>CC:</b> 1							
				<b>AD Number:</b> 23622							
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
P: 9/26/2022	10/25/2022	10/31/2022	12/5/2022	2/20/2023	2/27/2023	5.0	32	01	2023	SA	\$620,111
S: 9/26/2022	10/25/2022	10/31/2022	12/5/2022	2/20/2023	2/27/2023	5.0		02	2023	ACSS	\$559,397
A: 9/26/2022	10/25/2022	10/31/2022	12/5/2022								
<b>Comments :</b> <input style="width: 100%; height: 20px;" type="text"/>											
<b>Total Projects for February : 3</b>											



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### March 2023 Phase All

<b>FM Number:</b> 250759-4-22-01		<b>Workmix:</b> 9999 - PD&E/EMO STUDY		<b>Project Description:</b> DISTRICTWIDE RESURFACING SCOPING SERVICES	
<b>Project Manager:</b> HOSSAIN, MD		<b>Consultant:</b> TBD		<b>Contract Number:</b> TBD	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23654	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	10/31/2022	11/29/2022	12/5/2022	1/9/2023	3/13/2023	3/31/2023	5.0	22	01	2023	DS	\$150,000
<b>S:</b>	10/31/2022	11/29/2022	12/5/2022	1/9/2023	3/13/2023	3/31/2023	5.0		01	2024	DS	\$450,000
<b>A:</b>	10/31/2022	11/29/2022	12/5/2022						01	2025	DS	\$450,000
									01	2026	DS	\$450,000

**Comments :** 1 ADV/ 2 CONTRACTS w/ 23655

<b>FM Number:</b> 250759-5-22-01		<b>Workmix:</b> 9999 - PD&E/EMO STUDY		<b>Project Description:</b> DISTRICTWIDE RESURFACING SCOPING SERVICES	
<b>Project Manager:</b> HOSSAIN, MD		<b>Consultant:</b> TBD		<b>Contract Number:</b> TBD	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23655	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	10/31/2022	11/29/2022	12/5/2022	1/9/2023	3/13/2023	3/31/2023	5.0	22	01	2023	DS	\$150,000
<b>S:</b>	10/31/2022	11/29/2022	12/5/2022	1/9/2023	3/13/2023	3/31/2023	5.0		01	2024	DS	\$450,000
<b>A:</b>	10/31/2022	11/29/2022	12/5/2022						01	2025	DS	\$450,000
									01	2026	DS	\$450,000
									01	2027	DS	\$0

**Comments :** 1 ADV/ 2 CONTRACTS w/ 23654



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### March 2023 Phase All

<b>FM Number:</b> 446231-1-32-01		<b>Workmix:</b> 0024 - BRIDGE-REPAIR/REHABILITATION		<b>Project Description:</b> SR5/US1 OVERSEAS HWY SEVEN MILE BRIDGE OVER MOSER CHANNEL- BR# 900101	
<b>Project Manager:</b> SOTOLONGO, HOPE		<b>Consultant:</b> TBD		<b>Contract Number:</b> TBD	
				<b>CC:</b> 7	
				<b>AD Number:</b> 23646	

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	10/31/2022	11/29/2022	12/5/2022	1/9/2023	3/13/2023	3/31/2023	5.0	32	01	2023	BRRP	\$1,200,000
<b>S:</b>	10/31/2022	11/29/2022	12/5/2022	1/9/2023	3/13/2023	3/31/2023	5.0					
<b>A:</b>	10/31/2022	11/29/2022	12/5/2022									

**Comments :**

<b>FM Number:</b> 445997-1-32-01		<b>Workmix:</b> 0012 - RESURFACING		<b>Project Description:</b> SR 916/NW 138 ST FROM NW 67 AVE TO NW 57 AVE	
<b>Project Manager:</b> BENITEZ, AURALIZ		<b>Consultant:</b> TBD		<b>Contract Number:</b> TBD	
				<b>CC:</b> 7	
				<b>AD Number:</b> 23648	

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	10/31/2022	11/29/2022	12/5/2022	1/9/2023	3/20/2023	3/31/2023	5.0	32	01	2023	DDR	\$260,000
<b>S:</b>	10/31/2022	11/29/2022	12/5/2022	1/9/2023	3/20/2023	3/31/2023	5.0					
<b>A:</b>	10/31/2022	11/29/2022	12/5/2022									

**Comments :**

<b>FM Number:</b> 446239-1-32-01		<b>Workmix:</b> 0012 - RESURFACING		<b>Project Description:</b> SR 826 FRONTAGE ROAD AT NW 77TH COURT	
<b>Project Manager:</b> DE LA CRUZ, JOAQUIN		<b>Consultant:</b> TBD		<b>Contract Number:</b> TBD	
				<b>CC:</b> 7	
				<b>AD Number:</b> 23661	

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	12/12/2022	1/18/2023	1/23/2023	2/13/2023	3/20/2023	3/31/2023	3.6	32	01	2023	DDR	\$480,000
<b>S:</b>	12/12/2022	1/19/2023	1/23/2023	2/13/2023	3/20/2023	3/31/2023	3.6					
<b>A:</b>	12/12/2022											

**Comments :**

**Total Projects for March : 5**



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### April 2023 Phase All

<b>FM Number:</b> 250633-4-32-01		<b>Workmix:</b> 9980 - PRELIMINARY ENGINEERING		<b>Project Description:</b> DISTRICTWIDE CONSTRUCTABILITY REVIEW CONSULTANT	
<b>Project Manager:</b> DUBROVSKY, MIKHAIL		<b>Consultant:</b> TBD		<b>Contract Number:</b> TBD	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23641	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	1/3/2023	2/2/2023	2/7/2023	2/28/2023	4/17/2023	4/28/2023	3.8	32	01	2023	DS	\$300,000
<b>S:</b>	1/3/2023	2/2/2023	2/7/2023	2/28/2023	4/17/2023	4/28/2023	3.8		01	2024	DS	\$600,000
<b>A:</b>									01	2025	DS	\$0
									01	2026	DS	\$350,000
									01	2027	DS	\$350,000

**Comments :** Expanded Letter of Response (ELOR)

<b>FM Number:</b> 250633-4-62-01		<b>Workmix:</b> 9980 - PRELIMINARY ENGINEERING		<b>Project Description:</b> DISTRICTWIDE CONSTRUCTABILITY REVIEW CONSULTANT	
<b>Project Manager:</b> DUBROVSKY, MIKHAIL		<b>Consultant:</b> TBD		<b>Contract Number:</b> TBD	
				<b>CC:</b> 4	
				<b>AD Number:</b> 23641	

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	1/3/2023	2/2/2023	2/7/2023	2/28/2023	4/17/2023	4/28/2023	3.8	62	01	2023	DS	\$25,000
<b>S:</b>	1/3/2023	2/2/2023	2/7/2023	2/28/2023	4/17/2023	4/28/2023	3.8		01	2024	DS	\$50,000
<b>A:</b>									01	2025	DS	\$50,000
									01	2026	DS	\$50,000

**Comments :** Expanded Letter of Response (ELOR)





## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### April 2023 Phase All

<b>FM Number:</b> 446011-1-32-01	<b>Workmix:</b> 0012 - RESURFACING	<b>Project Description:</b> SR5/US-1/N ROOSEVELT BLVD FROM EISENHOWER DR TO S ROOSEVELT	
<b>Project Manager:</b> QUINTELA, RAUL	<b>Consultant:</b> TBD	<b>Contract Number:</b> TBD	<b>CC:</b> 1 <b>AD Number:</b> 23649

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
<b>P:</b>	11/14/2022	12/8/2022	12/19/2022	2/13/2023	4/17/2023	4/28/2023	5.5	32	01	2023	DDR	\$750,000
<b>S:</b>	11/14/2022	12/8/2022	12/19/2022	2/13/2023	4/17/2023	4/28/2023	5.5					
<b>A:</b>	11/14/2022											

  

**Comments :**

Total Projects for April : 3



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### May 2023 Phase All

<b>FM Number:</b> 434673-2-22-01		<b>Workmix:</b> 9999 - PD&E/EMO STUDY		<b>Project Description:</b> DISTRICTWIDE ENVIRONMENTAL DATA AND REPORT CONSULTANT							
<b>Project Manager:</b> MCMULLEN, ROBERT		<b>Consultant:</b> TBD		<b>Contract Number:</b> TBD							
				<b>CC:</b> 4							
				<b>AD Number:</b> 23656							
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
P: 1/23/2023	2/21/2023	2/27/2023	4/3/2023	5/15/2023	5/31/2023	4.3	22	01	2023	DS	\$250,000
S: 1/23/2023	2/21/2023	2/27/2023	4/3/2023	5/15/2023	5/31/2023	4.3		01	2024	DS	\$360,000
A:								01	2025	DS	\$450,000
								01	2026	DS	\$350,000
<b>Comments :</b> <input style="width: 100%;" type="text"/>											
<b>FM Number:</b> 438521-1-22-01		<b>Workmix:</b> 9999 - PD&E/EMO STUDY		<b>Project Description:</b> SR 953/NW 42 AVENUE WITH SR 948/NW 36 STREET AND SR 25/OKEECHOBEE ROAD							
<b>Project Manager:</b> LEON, KIRA		<b>Consultant:</b> TBD		<b>Contract Number:</b> TBD							
				<b>CC:</b> 3							
				<b>AD Number:</b> 23651							
Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
P: 1/17/2023	2/15/2023	2/20/2023	3/27/2023	5/15/2023	5/31/2023	4.5	22	01	2023	ARPA	\$2,000,000
S: 1/17/2023	2/15/2023	2/20/2023	3/27/2023	5/15/2023	5/31/2023	4.5					
A:											
<b>Comments :</b> <input style="width: 100%;" type="text"/>											
<b>Total Projects for May : 2</b>											



## District 6 - Consultant Acquisition Report Fiscal Year 2023

Legend
P- Planned
S- Scheduled
A- Actual

### June 2023 Phase All

<b>FM Number:</b> 447046-1-62-01	<b>Workmix:</b> 0328 - PEDESTRIAN/WILDLIFE OVERPASS	<b>Project Description:</b> PED BRIDGE OVER SR 90/US 41/SW 8 ST AND C-4 CANAL W OF SW 109 AVE	
<b>Project Manager:</b> GOMEZ, HUMBERTO	<b>Consultant:</b> TBD	<b>Contract Number:</b> TBD	<b>CC: 1 AD Number:</b> 23657

  

	Advertise	Longlist	Shortlist	Final Selection	Encumbrance	Execution	# of Months	Phase	Fin Seq	Fiscal Year	Fund Code	Amount
P:	2/13/2023	3/14/2023	3/20/2023	5/1/2023	6/12/2023	6/16/2023	4.1	62	01	2023	LF	\$503,379
S:	2/13/2023	3/14/2023	3/20/2023	5/1/2023	6/12/2023	6/16/2023	4.1		01	2023	TALU	\$1,179,377
A:									01	2023	TGR	\$807,571

**Comments :**

Total Projects for June : 1

Total Projects for FY -1/														
	Jul-22	Aug-22	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23	Apr-23	May-23	Jun-23	Total	No Month
# of Projects :	5	9	5	3	2	4	7	3	6	4	4	1	55	2
Avg # of Months :	4.6	3.7	4.5	4.6	3.9	4.2	4.7	4.4	4.7	4.9	4.4	4.1	4.4	2.0