

SECTION 450

PRECAST PRESTRESSED CONCRETE CONSTRUCTION

450-1 Description.

Fabricate, store, transport and erect precast/prestressed concrete members prestressed by the pretensioning method. Pretensioned precast prestressed concrete products are products prestressed by the pretensioning method. In this method, steel components are stressed and anchored; the concrete for the product is then cast and cured, and finally the stress in the steel components is released from the anchorages to the concrete through bond, after the concrete has attained its specified release strength.

A precast prestressed concrete plant, hereinafter called plant, is an independent operating facility capable of performing all the operations necessary to fabricate precast/prestressed concrete products.

Obtain precast/prestressed products from a plant that is currently on the Department's Production Facility Listing. Producers seeking inclusion on the list shall meet the requirements of Section 105.

When the plant's Quality Control Program is suspended, accept responsibility of either obtaining precast/prestressed products from a precast/prestressed concrete plant with an accepted Quality Control Program, or await re-approval of the Producer Quality Control Program. The Engineer will not allow changes in Contract Time or completion dates as a result of the concrete plant's Quality Control Program suspension. Accept responsibility for all delay costs or other costs associated with the plant's Quality Control Program suspension.

450-2 Quality Control Program.

450-2.1 General: Develop a Producer Quality Control Program as specified in Section 105.

Meet the requirements of the accepted Quality Control Program, Contract Documents, and Precast/Prestressed Concrete Institute (PCI) Manual for Quality Control for plants and production of structural precast concrete products. The requirements of the Contract Documents will govern, when there is a discrepancy between the PCI Manual and the Contract Documents.

Accept responsibility for performing daily Quality Control (QC) inspections of all phases of work ensuring all materials and workmanship incorporated into the product meet the requirements of the Contract Documents. Also, maintain a daily activity report detailing the results of the daily Quality Control Program activities. Ensure these daily reports and minutes of the weekly meetings with the Engineer and the plant's production personnel are maintained at the plant. During the weekly meetings, discuss the results of the QC inspections.

Inspect the product for conformance with the product dimension tolerances shown in Appendix B of PCI Manual MNL-116 (Manual for Quality Control for Plants and Production of Structural Precast Concrete Products), except as modified herein. Apply the tolerances with respect to the theoretical positions and dimensions shown in the Plans. Apply the same tolerances for U-Beams as those specified for I-girders, excluding sweep tolerance, when inspecting the product for conformance with dimension tolerances. For Florida U-Beam diaphragms, the tolerance for the thickness of the intermediate and end diaphragms is plus 1 inch and minus 1/2 inch, and the location of intermediate diaphragms, relative to design plan

positions, is plus or minus 3 inches. The tolerance of the thickness of end diaphragms shall be plus 3 inches and minus 1/2 inch.

Limit sweep to 1/2 inch for U-Beams and Inverted-T Beams. The maximum allowable sweep for I Beams is 1/8 inch per 10 foot length, but not to exceed 1.5 inch. The maximum allowable sweep for piling is 1/8 inch per 10 feet, but not to exceed 1.0 inch.

The tolerance for beam strand sheathing is plus or minus 2 inches.

Ensure the tolerance on all miscellaneous shaping including, but not limited to, chamfers, miters, bevels, keys, tapers, radii, holes, inserts, and block outs is within plus or minus 1/8 inch of the control dimension of the shape.

The tolerances represent the total allowable tolerance that will be accepted in the finished product. Do not apply tolerances shown for the overall dimensions of a member to violate the tolerances shown for positions of reinforcing and prestressing steel. Apply the tolerances during and after the fabrication of prestressed products. Do not reduce the concrete cover for reinforcing steel, prestressing steel or any other metallic objects specified in the Plans more than 1/4 inch. Do not reduce the concrete cover for reinforcing steel, prestressing steel or any other metallic objects when the cover specified in the Plans is minimum cover.

Ensure the QC inspector is present during concrete placements and performs inspection during all fabrication of precast prestressed concrete products, including the inspection of the operations before, during and after the placement of concrete.

Ensure the Plant QC Manager, or the QC inspectors under his/her direction, examine all precast prestressed concrete products within five working days of detensioning to ensure their dimensions conform to the specified tolerances and to determine if there are any deficiencies. This process control shall be listed on the Producer Quality Control Plan (QC Plan).

450-2.2 Plant: Ensure each plant has an onsite QC Manager meeting the requirements of Section 105.

450-2.3 Product Certification: Ensure the QC inspector inspects all completed products at the plant not less than 24 hours before shipment to verify that all Contract Documents requirements are met. Upon verification that all Contract Document requirements have been met and all necessary repairs have been satisfactorily completed, the product will be stamped with the approved QC Manager stamp identified in the Producer QC Plan.

Attach to each monthly request for payment, certification that the listed precast prestressed products have been produced under the Producer QC Plan and meet the Contract Document requirements. Ensure the certification is signed by a legally responsible person of the plant and is provided on the plant's letterhead.

450-2.4 Documentation: Ensure that a system of records is maintained in each plant which will provide all information regarding the certification and testing of prestressing steel, reinforcing steel, concrete materials and concrete, curing materials, embedded items, tensioning, concrete proportioning, pre-placement, placement, post-placement inspections, curing, and disposition of products. Include in the record keeping the deficiencies found as a result of the inspection and testing. Keep certified test reports for all materials incorporated into the production of precast prestressed concrete products.

Ensure that the printout or manual record of the tensioning operations is maintained and reflects the identification of the bed, type of fabricated products, the complete Financial Project Identification Number, jack identification number, date prestressing strands were stressed, temperature at the time of stressing, and signature of the qualified tensioning machine operator.

Ensure the proposed method and format for documenting required information is included in the Producer QC Plan.

Maintain records until all the precast prestressed products for a project have been fabricated then submit all the records to the Engineer. Ensure records are available at all times for the Engineer's inspection.

450-2.5 Quality Assurance Inspection and Testing: The Engineer will perform periodic inspections, sampling, and testing to ensure of the quality and acceptability of the materials, methods, techniques, procedures and processes being utilized by the Contractor in the fabrication of precast prestressed concrete products.

450-3 Materials.

450-3.1 General: Meet the following requirements:

Concrete	Section 346
Steel Strands*	Section 933
Steel Bars	Section 933
Steel Accessories	Section 933
Reinforcing Steel and Metal Welded Wire Reinforcement**	Sections 415 and 931
Embedded Duct Enclosures	Section 462
Membrane Curing compounds***	Section 925
Epoxy Resin Compounds.....	Section 926
Burlap.....	Section 925
Curing Blanket.....	400-16
Penetrant sealer***	Section 413
Methacrylate	Section 413
Epoxy Injection of Cracks	Section 411

* Do not use strands from more than one source in any individual prestressed element, with the exception of the partially tensioned strands (dormant strands).

** The steel spirals for reinforcing in concrete piling may be manufactured from stock meeting the requirements of any grade of reinforcing steel, as shown in ASTM A615 for steel bars, or ASTM A1064 for steel wire.

*** Use membrane curing compounds and sealers that are compatible with coating or other materials that are applied to concrete surface.

Use inserts in accordance with the recommendations of the manufacturers and within their certified capacities and application qualifications. Do not use aluminum inserts.

Use draped strand devices of sufficient rigidity having adequate support to retain the position of the strand unchanged under the induced load. Do not allow the devices to induce friction to the tendons such that the required jacking force and elongation cannot be attained.

450-3.2 Strand Chucks and Splice Chucks: For pretensioning, use strand chucks that are capable of anchoring the strands without slippage after seating and ensure against strand failure within the grips at loads less than 95% of ultimate strength.

Provide manufacturer's certification that splice chucks used to transmit the prestressing force from one prestressing tendon to another are capable to hold at least 95% of the ultimate tensile strength of the prestressing strand.

Do not use wedges that become worn, cracked, deformed, or that allow dead end seating in excess of 3/8 inch. Use components from the same manufacturer to make up chucks and to provide proper wedge fit.

Use chucks as complete units. Clean, inspect, and lubricate the chucks between each use. Use wedges and housing that are compatible and made for the specific type and size of prestressing strand that are being used, avoid improper fit and improper seating of wedges on the strands.

The Engineer will allow one splice per strand subject to the following:

(1) Splices are located outside the concrete products (except for precast piling where up to two splices are permitted to be used in each pile, so long as they are not located in the same vertical cross section, perpendicular to longitudinal axis of the pile).

(2) Strands which are being spliced have the “lay” or “twist” in the same direction.

450-4 Material Acceptance and Testing.

450-4.1 Concrete: Perform the QC sampling and testing of concrete in accordance with the requirements of Section 346.

450-4.2 Reinforcing Steel, Welded Wire Reinforcement and Prestressing Steel for Pretensioning:

450-4.2.1 General: Identify all reinforcing steel, welded wire reinforcement and prestressing steel for pretensioning by LOTs. A LOT of reinforcing steel or welded wire is a shipment of material from the same manufacturer and heat. A LOT of prestressing steel is a shipment of material of the same size, production grade and heat from the same manufacturer.

Acceptance of reinforcing steel, welded wire reinforcement and prestressing steel for pretensioning is based on manufacturer’s certification and the Department’s verification tests. The sampling for verification testing will be performed by the Department at each precast plant, on at least two LOTs per year, additional samples may be taken at the manufacturing source of reinforcing steel, welded wire reinforcement and prestressing strands.

When products contain the material that has failed to meet the requirements of 450-3, reject the unused material of the failed LOT. The Engineer may require the evaluation of the products, which contain the failed material, in accordance with 450-14.

450-4.2.2 Reinforcing Steel and Welded Wire Reinforcement: Obtain and maintain for each LOT a certified mill analysis, physical property test report and the manufacturer’s assigned LOT number with the heat of the material represented. Verify that the report represents the steel received and that the steel meets the Contract Documents requirements. Reject all unidentified reinforcing steel or welded wire reinforcement received at the plant or job site.

Provide the manufacturer’s certified mill analysis and three 7 foot long, randomly selected samples from the designated LOT of reinforcing steel and three randomly selected samples from the designated LOT of welded wire reinforcement when requested by Engineer. Ensure each sample of welded wire reinforcement covers an area of four intersections of transverse and longitudinal bars. Ensure the transverse wires of each piece of welded wire reinforcement extend approximately 6 inches to both sides.

450-4.2.3 Prestressing Steel for Pretensioning: Obtain and maintain for each LOT of material received, the manufacturer’s assigned LOT number, certified test values for specified material properties together with a representative load-elongation curve and the modulus of elasticity value based upon strand nominal area. Provide and support by records maintained by the strand manufacturer, production tolerances applied in selection of the reported strand modulus. Verify that documents provided represent the shipment received and meets the Contract Documents requirements.

Reject all unidentified prestressing steel received at the plant or job site. Provide the manufacturer's certified mill analysis and three 5 foot long randomly selected samples from the designated LOT of material when requested by the Engineer.

450-4.2.4 Strand Chucks and Splice Chucks: Obtain and maintain certified test results certifying that the material meets the requirements of 450-3.

450-4.2.5 Steel Accessories: Use only steel accessories meeting the requirements of 450-3.

450-4.2.6 Ducts: Obtain and maintain certified test results certifying that the material meets the requirements of 450-3.

450-5 Shop Drawings.

Submit shop drawings when the Contract Documents do not contain all the detailed information necessary to fabricate and erect the pretensioned prestressed concrete product. Ensure the submitted shop drawings meet the requirements of 5-1 and any additional Contract Document requirements.

Shop drawings are not required to depict supplemental reinforcing steel used to facilitate fabrication of products.

In lieu of shop drawings, furnish one copy of the following to the Engineer:

1. A copy of the Framing Plan with product designations for all superstructure components.

2. Strand detensioning schedule.

3. Tensioning and elongation calculations.

4. Details of supplemental steel that remains as part of the finished product.

5. Drawings, details and spacing for embedded items associated with fall protection systems used on beams.

6. When proposing to use materials and/or methods that differ from the requirements of the Contract Documents, submit full plan details and Specifications for the alternate materials and methods. Ensure the alternate materials and methods meet the following requirements:

a. The provisions of the Contract Documents.

b. The AASHTO LRFD Bridge Design Specifications, edition with interims as referenced in Plans.

c. The recommendations of the material manufacturer.

d. Any materials change proposed by the Contractor and approved by the Engineer.

e. Net compressive stress in the concrete due to prestressing acting alone, after all losses, is not less than that provided by the stranding shown in the Plans.

f. Ultimate strength of the structure with the proposed changes is not less than the ultimate strength of the original design.

g. The provisions of the Departments Structures Design Guidelines.

450-6 Forms.

450-6.1 General: Use metal side and bottom forms, unless otherwise specified in the Contract Documents. For members with special shapes such as corner sheet piles, wood forms are permitted. Slab units and sheet piles may be cast on concrete surfaces meeting the profile dimensional tolerances of 450-6.3. Apply release agents in accordance with the manufacturer's

recommendations. Liquid membrane curing compounds may be used to prevent bonding of slab products and sheet piles to the existing concrete surface, when applied in two or more coating. Ensure the last application of liquid membrane is applied immediately before placement of the slab or sheet pile.

For all beam members, use side forms designed to be removed without damaging the top flange of the beam. Remove the forms horizontally away from the beam by a method that prevents any contact of the form with the top flange after release of the form. Do not subject the top flange to any vertical force at any time. Include the form details and method of removal in the Producer QC Plan.

For all Florida-I Beams, use forms that do not have more than two horizontal joints.

Use void forms of a type for which service adequacy has been demonstrated, having sufficient strength to provide stability during handling and placing and to withstand hydrostatic pressures and other forces imposed upon them during concrete placement. Use form material that is neutral with respect to the generation of products harmful to the physical and structural properties of the concrete. Ensure that the presence of the form materials does not cause any detrimental effect to the concrete or other materials within the member. Positively vent all voids to the outside of the member. For end headers and inside forms, other materials capable of resisting the pressure from concrete are permitted.

Use end headers so designed that they can be placed and maintained in correct position between the side forms. Hold the headers in place with devices capable of being removed or loosened after the concrete has attained its initial set allowing free form expansion during curing methods that involve heat. Use end headers with openings conforming to the prestressing steel pattern to permit passage of the prestressing steel. Locate the openings accurately within 1/8 inch of planned location of prestressing steel elements.

Construct circular openings for strands a maximum of 1/4 inch larger than the nominal strand diameter. Construct square or rectangular openings a maximum of 1/4 inch larger, horizontally and vertically, than the nominal strand diameter. Ensure that all headers are mortar tight.

450-6.2 Supports: Use forms of sufficient thickness, with adequate external bracing and stiffeners, which are anchored to withstand the forces due to placement and vibration of concrete. Ensure that joints in forms are mortar tight. Support bottom forms on concrete pallets with metal stiffeners, wales or shims. Do not use timber elements between the bottom metal form and concrete pallets.

450-6.3 Alignment: Make and maintain during their use, forms and centering true to the shapes and dimensions for the product being produced. Plumb, align, and secure forms for each product in position before each reuse.

Apply the following tolerances to form alignment and pallets or beds used in prestressed construction:

1. Horizontal Alignment (horizontal deviation of side forms either side of a vertical plane within the length of a product) = 1/8 inch,
2. Vertical Alignment (vertical deviation of the bed or pallet from a horizontal plane within the length of a product) = 1/8 inch,
3. For vertical joints, Offset Between Adjacent Form Sections = 1/8 inch.
4. For horizontal joints, Offset Between Adjacent Form Sections = 1/16 inch.

450-6.4 End Header Locations:

450-6.4.1 General: Provide a minimum of 18 inches of exposed strands from the end header to the stressing anchorage and between adjacent ends of all products except 24 inches square and smaller piles. Provide a minimum of 6 inches of exposed strands between adjacent ends of 24 inches square and smaller piles.

450-6.4.2 Cold Weather: Provide a distance of at least 5 feet from the end header to the stressing anchorage, when the ambient temperature is expected to be below 55°F between the time of tensioning and detensioning. When the ambient temperature is expected to be below 55°F between the time of tensioning and detensioning and the product's exposed strands between the stressing anchorages are not protected, maintain a 25 foot minimum free length of stressed strands, between the end header and the stressing anchorage at each end of a bed line. When cold weather concrete conditions as specified in 450-10.1 are in effect, protect all exposed strands between stressing anchorages regardless of length. When the products and strands between stressing anchorages are protected, provide protection adequate to maintain the ambient temperature of the air around the strands at or greater than 55°F until the products are detensioned or 24 hours after placing concrete, whichever is less.

450-6.5 Surface Conditions: Use clean, rust free form surfaces against which concrete is to be cast. Inspect forms and, if necessary, recondition them.

450-6.6 Form Ties: Ensure that no form wires or metal pieces are left within 2 inches of the surface of the finished concrete.

450-6.7 Corners, Angles and Joints: Ensure corners and angles are chamfered, mitered, or rounded with a radius of 3/4 inch, unless otherwise specified or shown on the Plans. Provide smooth mortar tight joints between panel forms within the alignment tolerances.

450-6.8 Form Release Agent: Before placing concrete, treat the facing of all forms with a form release agent in accordance with the manufacturer's requirements. Ensure the application of form release agents does not contaminate prestressing strands and/or reinforcing steel.

450-7 Protection and Placement of Prestressing Steel.

450-7.1 Protection of Prestressing Steel: Maintain and store prestressing steel above the ground surface on platforms, skids, or other supports, to prevent contamination from below, and protect them from mechanical injury. Do not use any packaging or wrapping material that retains moisture at the bottom of the reel. Clean contaminated prestressing steel before use or otherwise reject it. Handle prestressing steel carefully to prevent nicks or kinks and do not expose it to temperatures greater than 200°F at any time. Do not use arc welding equipment, including welding electrode lines, within 2 feet of prestressing steel. Do not perform any welding on forms that have been set in place after the prestressing steel is placed in the bed. Reject prestressing steel that has sustained any physical damage at any time.

450-7.2 Placing Prestressing Steel: Use care during placement of prestressing steel to avoid physical damage and contamination. Reject damaged strands. Do not use prestressing steel containing nicks, kinks, or former chuck grip marks. Do not use steel showing evidence of scale formation or which has become pitted. Remove and replace any damaged prestressing steel in the bed.

450-7.3 Cleanliness of Prestressing Steel: Inspect the prestressing steel for any evidence of contamination. Use steel that is free of deleterious materials such as grease, oil, wax, dirt, paint (except that used for marking identification) or other similar contaminants. Remove any contaminants detected from the steel before proceeding with fabrication activities. Rust on

prestressing steel that can be removed by light rubbing is acceptable. Streaks or spots which may remain after rust removal are acceptable if no pitting is present.

450-7.4 Debonded Strands: Extend the tubular debonding material (sheathing) through the header for debonded prestressing steel. Tie and tape the debonding material at the terminus located at the inside of the member. Seal openings between strand and sheathing for debonded strands with 100% silicone sealant within seven calendar days of detensioning. The sealing of openings between strand and sheathing is not required for beams with ends not be encased in permanent concrete diaphragms per 450-11.5 and strand protection per 450-11.6. Use sheathing that is tubular non-slit, high-density plastic with a minimum wall thickness of 0.025 inch, and an inside diameter exceeding the maximum outside diameter of the pretensioning strand by 0.025 inch to 0.14 inch, which does not react with concrete, coating, or steel and prevents the intrusion of water or cement paste during concrete placement.

Do not use strands debonded over the full length of a product.

450-8 Tensioning Equipment and Operations.

450-8.1 Equipment: Use a hydraulic jacking system that is adjustable to the automatic application and sustaining of a predetermined load, together with a pressure transducer or load cell built into the hydraulic system. Connect such pressure gage or transducer to a dial or digital readout and printer (manual recording of the tensioning operations is permitted) which will provide an instantaneous readout and record of the applied load in pounds. Use a jacking system with the capacity to induce the required load. Base the use of this system on demonstrated accuracy and repeatability of plus or minus 2% of anticipated load verified through comparison with loads indicated by an independent load cell.

Calibrate all jacking systems before using and repeat calibration at intervals not exceeding 12 months. Calibrate and recalibrate in accordance with the equipment manufacturer's recommendations, by qualified calibration agency or by plant personnel under the supervision of a Specialty Engineer.

Calibrate gages, jacks and pumps as a system in the same manner they are used in tensioning operations with the cylinder extension in the approximate position that it will be in actual use at final jacking force. In multi-strand tensioning systems, gages may be calibrated against a master gage of known accuracy, provided that the other units of the system are calibrated against the same master gage. Ensure calibrations cover the load ranges that will be used during production. Verify the accuracy setting of the automatic cutoff valves by running the desired cutoff load. Ensure a certified calibration curve accompanies each tensioning system. Load readings can be used directly if the calibration determines a reading is within plus or minus 2% tolerance of anticipated load. Ensure calibration of load cells or proving rings used to calibrate jacking systems are on compression force testing equipment that has been calibrated in accordance with ASTM E74.

When any jack or gage appears to be giving erratic results, or if the jack force and elongation do not compare within specified limits and differences cannot be justified while work is in progress, recalibrate the equipment. Also verify the accuracy of the equipment after internal jacking system repairs or when gage and jacking units are switched.

Calibrate or recalibrate in accordance with ASTM E4 using equipment that is calibrated in accordance with ASTM E74. After calibration or recalibration has been completed, prepare a certificate and have it signed by the person in responsible charge of the verifications as outlined in ASTM E4 and ASTM E74. Ensure that the calibration report includes, the serial number of the equipment that is calibrated, calibration chart in a graph or tabular form,

calibration date, temperature, full range of readings before and after calibration, National Institute of Standards and Technology's (NIST's) traceable number of calibration device, method of calibration, calibration agency, and laboratory or Engineer supervising the calibration.

Verify the accuracy of the jacking and recording system a minimum of once each week during tensioning operations by either an independently calibrated load cell, or by comparison with calculated strand elongation. When weekly verification is to be performed by comparison with calculated strand elongation, check a minimum of ten strands and the difference in the indicated load and the load determined from the elongation must agree within 5% of the computed theoretical load values. If the differences are greater than 5%, suspend the tensioning operation, evaluate the tensioning operation by qualified personnel and correct any deficiencies before proceeding.

When weekly verification is done by load cell, perform a minimum of five spot checks to the maximum anticipated load of strands. Use a load cell or proving ring that is calibrated in accordance with ASTM E74 and the accuracy of the force must be traceable to NIST. Maintain written records of readings obtained from the force recording system and verifying standard. Ensure the weekly verification record includes the serial number of the equipment, verification date, verification agency, NIST traceable number of calibration standard, and name of the person making the spot checks. The load reading from the recording system must agree within plus or minus 2% of the anticipated load indicated by the load cell or proving ring that are calibrated annually.

450-8.2 Operations:

450-8.2.1 General: The tensioning operations consist of the application of the final force or load which is the force required by the Plans and with the adjustments for abutment rotation, bed shortening, anchorage header movement, live end seating, dead end seating, splice chuck seating, friction in the jacking system and any other elements as applicable for the type of bed and anchorage being used. Also, adjust the force required by the Plans when the temperature differential between the ambient temperature at time of stressing and the expected concrete temperature at time of placement is greater than 25°F. Increase the force at the rate of 1% for each 10°F increment that the ambient temperature at time of stressing is below the expected concrete temperature at time of placing. Decrease the force at the rate of 1% for each 10°F that the ambient temperature at time of stressing is above the expected concrete temperature at the time of placing. Do not allow the stress in the prestressing steel to exceed 80% of the specified tensile strength of the strand, after seating. During each tensioning operation, for the verification of the live and dead end seating, check the seating of at least 4 strands or a minimum of 10% of the total number of strands, whichever is greater. Maintain a printed or manual record of the tensioning operation.

Compensation for temperature differential and abutment rotation are not required for self-stressing beds. However, adjust the final load for the effects of bed shortening due to the load from all the strands.

If the placement of concrete is delayed for more than seven calendar days after the completion of the stressing operation, check and adjust the final strand load as necessary before placement of concrete and maintain a printed or manual record of the stressing operation.

Accomplish tensioning by either single strand tensioning or multiple strand tensioning, and ensure that it is symmetrical about the vertical axis of the product. Tensioning methods, in general, consist of tensioning to the required loads indicated by the

jacking system, or tensioning to the required load while monitoring the elongation of the prestressing steel.

450-8.2.2 Single Straight Strand Tensioning: Apply an initial force of 5% to 25% of the final force to eliminate slack in the system. When single straight strand tensioning is used, tension the prestressing steel until the required final force is attained. Measure and record the force and elongation.

450-8.2.3 Multiple Straight Strand Tensioning: Apply the initial uniform tensioning load to each individual strand before the application of full tensioning load to the group of strands. The amount of the initial load will be influenced by the length of the casting bed and the size of strands in the group to be tensioned. The minimum initial tensioning load will be 5% of the required final load. Increase the magnitude of this load if deemed necessary but do not allow it to exceed 25% of the required final load. Then tension the strands by multiple strand tensioning to final load by pulling to elongation and checking against the jack load. Allow the required elongation to control the tensioning. The actual jack load must agree within 5% of the required load.

For uniform application of load to strands, the face of anchorage at final load must be in a plane parallel to its position under initial load. Verify this by measurement of movement on opposite sides of the anchorage and check its plumb position before and after application of the final load. During tensioning, allow the anchorage to move without restraint.

450-8.2.4 Draped Strand Tensioning: Tension draped strands by either partial tensioning and subsequent strains or by final tensioning in draped position.

Partial stressing and subsequent strains applies when the strands are tensioned through a combination of applied jack loads and strand uplift. To verify the final force, place a load cell between the tensioning anchorage and anchor chucks at the dead end on at least two draped strands. Other methods as approved by the Engineer may be used to verify the final force in the dead end. Bring the partially draped strand to an initial tension using a force in the range of 5% to 25% of the required final tensioning force. After application of the initial force, establish reference marks for measuring elongation. Apply a pre-calculated jacking force and measure elongations on a minimum of four strands. The average measured elongation must agree within 5% of the theoretical elongation for strand force measured by jack load, or the factors contributing to the difference must be identified and corrected before proceeding. Allow the load indicated by the jacking system to control the tensioning for the pre-calculated load. Obtain the required final force by lifting or depressing the strand simultaneously at all pickup or hold down points or in an approved sequence as shown on the shop drawings. On each different bed setup, after lifting or depressing the strands to their final position, check the final force at the dead end of at least two strands on the bed. If the load is below the required tensioning force by more than 5%, adjust it to the final load.

When the final stressing is performed in the draped position, apply the tensioning load in two increments with the tendons being held in their draped positions. To verify the final force, place a load cell between the tensioning anchorage and anchor chucks at the dead end on at least two draped strands. Other methods as approved by the Engineer may be used to verify the final force in the dead end. Bring each strand to an initial tension of 5% to 25% of the final load before the application of the required final load. After application of the initial load, establish reference marks for measuring elongation. Then tension the strands to final load and measure the elongation. Allow the load indicated by the jacking system to control the tensioning for the initial and final loads. The measured elongation must agree within 5% of the

theoretical elongation for the strand force measured by jack load, or the factors contributing to the difference must be identified and corrected before proceeding. When the jacking is performed at one end of the bed, check the applied load on two draped strands at the other end of the bed. If the load on the end opposite the jacking end is below the required value by more than 5%, adjust the load to the required final load.

450-8.2.5 Wire Breakage: Limit wire breakage to 2% of the total area of the strands in any product and verify that breakage is not indicative of a more extensive distress condition, otherwise reject all stranding. Replace individual strands with more than one wire failure.

450-8.2.6 Position of Prestressing Steel: Position prestressing steel as shown in the Plans within the tolerances allowed in 450-2.1. Fix the required vertical and horizontal position of each prestressing strand at the ends of each product and at intervals within each product not exceeding 30 feet. Use the method of fixing the prestressing steel shown in the Producer QC Plan. When blocks are to be used for supporting prestressing steel, use those cast from concrete of the same mix design as used in the prestressed product. Stagger the location of blocks with an offset of 12 inches or greater and do not stack them.

450-9 Placement of Reinforcing Steel and Other Embedded Materials.

450-9.1 Reinforcing Steel: Tie and/or support in position all reinforcing steel in each product with other reinforcing steel in a manner that will accurately position the steel throughout the fabrication process. Use types of ties and methods of tying recommended by the CRSI, including lacing. Do not tie reinforcing steel to debonded prestressing steel within the limits of the sheathing material.

Tie or lace beam stirrup bars at a minimum of three points. Tie reinforcing steel, other than stirrup bars in beam ends, as a minimum, at every other intersection. Either tie or lace spiral wire in piling at all four corners in the 1 inch pitch area, at the top corners and bottom center in the 3 inch pitch area, and at the top corners in the center area. Tie the bottom center in the pile center area as necessary to maintain concrete cover. Bend all tie wires away from the form surface to provide maximum concrete cover.

When shown on the Plans, weld reinforcing steel in accordance with the requirements of AWS Structural Welding Code D 1.4. Do not weld in the prestressing bed.

450-9.2 Other Embedded Materials:

450-9.2.1 Inserts and Lifting Devices:

450-9.2.1.1 Placement: Locate inserts and lifting devices in accordance with the tolerances listed in 450-2.1.

450-9.2.1.2 Corrosion Protection: Provide corrosion protection for embedded metal lifting devices that would remain exposed after construction.

After lifting operations using recessed metal lifting devices are complete, backfill block-outs with a Type F epoxy compound meeting the requirements of Section 926 for a minimum distance of 2 inches beyond the perimeter of the metal device as measured parallel to the exposed concrete surface. If the block-out extends less than 2 inches beyond the perimeter of the metal device, extend the epoxy compound beyond the block-out along the concrete surface. If Type 304 or 316 stainless steel lifting devices are used, non-shrink grout meeting the requirements of Section 934 may be used to backfill the block-out within its limits.

After lifting operations using flush or protruding metal lifting devices are complete, cut the lifting devices back to a minimum depth of 1 inch below the

concrete surface and patch with a Type F epoxy compound meeting the requirements of Section 926. For all square prestressed piling, concrete sheet piling and concrete poles, cut and patch lifting devices before transporting from the casting yard.

450-9.2.2 Placement of Bearing Assemblies: Set bearing assemblies designed to transmit reaction forces to the concrete in the position shown in the Plans. Place bearing plate assemblies or shoes which are to be cast in a product within appropriate tolerances as provided in 450-2.1. Check the assemblies for position after stripping from the forms.

450-10 Concrete Operations.

450-10.1 Temperature Restrictions:

450-10.1.1 Cold Weather Concreting: When the temperature of the surrounding air is expected to be below 40°F within 24 hours after placing concrete, the temperature of the plastic concrete as placed must be 55°F or greater. Maintain the temperature of the concrete after placement at or above 55°F for the first 24 hours or until detensioning, whichever occurs first. For piles and other members with a minimum section dimension of 12 inches or more, maintain the temperature of the concrete after placement at or above 50°F for the first 24 hours or until detensioning, whichever occurs first. Make arrangements for heating, covering, insulating or housing the concrete work in advance of placement and maintain the required temperature without injury due to concentration of heat. Do not use direct fired heaters during the first 24 hours after concrete placement, unless actions are taken to prevent exposure of the concrete to exhaust gases which contain carbon dioxide. Continuously monitor the temperature of the concrete or the ambient air around the product until the product is detensioned. Monitor by the use of thermocouples located in the product cross-section or temperature recording devices located under the enclosure. Provide one thermocouple or temperature recording device for each 200 feet of bed length or part thereof. Locate the thermocouples within the products cross-section as shown in the Producer QC Plan or as approved by the Engineer. Record the monitored temperatures determined by each thermocouple. Review the recorded temperatures to ensure that they are within the specified limits. Initially calibrate recording devices or thermocouples and recalibrate them at least annually in accordance with the manufacturer's recommendations.

450-10.1.2 Hot Weather Concreting: Meet the requirements of Section 346 for temperature requirements and special measures for mixing concrete in hot weather.

Apply fog mist spray of water to prestressing strands, reinforcing steel and steel forms just before placing the concrete when the hot weather concreting special measures are in effect and the temperature of steel forms or reinforcing steel is greater than 120°F.

450-10.2 Protection of Concrete from Weather: Have protection materials available before the concrete placement begins to cover the products in the event of rain during the placement of concrete. Protection materials may be tarps, curing blankets, or other impervious material that will not puncture when placed over protruding reinforcing steel and/or form elements. Include the method and materials for protection in the Producer QC Plan.

450-10.3 Concrete Placement:

450-10.3.1 General: Check forms, reinforcing steel, prestressing steel, vent pipes, anchorages and other embedded items for compliance with the Contract Documents before placing concrete. Place concrete in accordance with 400-7, except as modified herein.

For concrete operations conducted at night, provide enough lighting to allow visual inspection of the interior of the forms during the complete concrete placement operation.

Convey concrete by the use of buckets, conveyors, pumps, troughs, or other equipment specifically designed for concrete conveyance, provided the placement method consistently produces quality concrete with no segregation or separation of the mix. Locate the concrete conveyance equipment within 12 inches of the top of the forms or surface of the concrete to minimize the free fall of the concrete.

Multiple placements may be used within a bedline, provided compliance with 450-11.1 is maintained.

450-10.3.2 Requirements for Successive Layers: Except for self-consolidating (self-compacting) concrete, place concrete as described in 450-10.3.2.1 through 450-10.3.2.5 as shown in the Producer QC Plan or as approved in writing by the Engineer.

In any progressive concrete placement operation, do not allow the time between successive placements onto previously placed concrete to exceed 20 minutes, unless the previously placed concrete has not yet stiffened, as evidenced by the continued effective use of vibration.

450-10.3.2.1 AASHTO Type II, Florida-I Beam 36 and Double-T Beams, Piling and Precast Slab Units (Except Voided Piling and Slabs): Place concrete in one or more layers or lifts. If more than one layer is used for Double-T Beams, end the first layer such that the top of the concrete is slightly below the bottom of the flange.

450-10.3.2.2 AASHTO Type III, Type IV and Florida-I Beams 45 and 54 and Voided Units (Slabs and Piling): Place concrete in a minimum of two horizontal layers. The thickness of the first layer will be such that the top of the concrete is just above the top of the bottom flange. In voided units, end the first layer slightly above the middle height of the void. Fill the form by the last layer.

450-10.3.2.3 All Beams 63 Inches or Deeper: Place concrete in a minimum of three horizontal layers. The thickness of the first layer will be such that the top of the concrete is slightly above the top of the bottom flange. The thickness of the second layer will be such that the top of the concrete is slightly above the bottom of the top flange. Fill the beam forms by the last layer.

450-10.3.2.4 Pretensioned I Beams Containing Longitudinal Post-tensioning Ducts: Place concrete in one continuous lift beginning in the end block zone and progressing to the other end. Do not allow the progression of the concrete placement to proceed until previously placed concrete has been properly consolidated, and the rate of advancement equals the ability to fill the forms. In progression of the placement, deposit concrete within the forms on the surface of previously placed concrete.

450-10.3.2.5 Florida U Beams: Place the concrete in Florida U Beams in a minimum of two horizontal layers. The thickness of the first layer shall be such that the top of the concrete is above the top of the bottom flange.

450-10.4 Vibration of Concrete: Except for self-consolidating concrete, consolidate concrete by internal or external vibration, or combination of these methods. Design external form vibrators for the specific use. Design forms used in conjunction with external vibration and build them to effectively transmit vibration to the concrete mass. Mount and operate form vibrators in compliance with the vibrator manufacturer's written recommendations, a copy of which must be on file at the prestressed concrete plant. Secure vibrators to the form mounts by positive locking devices so that maximum vibration is transmitted into the form. Modify or replace external form vibrator systems that are demonstrated to be ineffective. Operate vibrators at each mount location for the time necessary for complete concrete consolidation. Do not allow progressive points of

vibration to exceed twice the visually effective radius of vibration. Keep forms equipped with external vibrators clean, and free of any buildup of hardened concrete.

Ensure internal vibrators are available before concrete placement is started. Use an internal vibrator with a head of such size that proper vibration of the concrete will be secured without causing movement of the prestressing steel or reinforcing steel. The vibrating frequency range must be 8,000 to 15,000 impulses per minute. Have at least one standby vibrator available on-site. Insert the vibrator in the concrete at points spaced to ensure uniform vibration of the entire mass of the concrete. Do not allow points of insertions to be further apart than the radius over which the vibrator is visibly effective. Allow the vibrator to sink into the concrete by its own weight and allow it to penetrate into the underlying layers sufficiently so that the two layers are thoroughly consolidated together. After the concrete is thoroughly consolidated, slowly withdraw the vibrator to avoid formation of holes.

Revise the existing placement and consolidation procedure to improve the consolidation of the concrete, if the existing placement and consolidation procedure have produced unacceptable surface defects such as honeycombing, aggregate or mortar pockets, and excessive air bubbles.

450-10.5 Finishing:

450-10.5.1 General: When concrete incorporating silica fume is used, screed and finish with a continuous water fog mist maintained above the concrete. Do not apply the fog directly toward the concrete. The Contractor may apply a monomolecular finishing aid approved by the Engineer in accordance with the manufacturer's recommendation.

450-10.5.2 Beams: Rough float the top surface of the beam and then scrub it transversely with a coarse brush or metal tine to produce a roughened surface for bonding. For the other external surfaces of prestressed beams, unless otherwise specified, apply a General Surface Finish in accordance with 400-15.1. Remove mortar leakage and stains to produce beams with a uniform appearance.

450-10.5.3 Piling: Unless a Class 5 Applied Finish Coating is otherwise specified, apply a general surface finish as specified in Section 400 to pile surfaces, except that pointing with mortar will not be required for cosmetic chips and bug holes with a depth less than 1/4 inch and a diameter of less than 3/4 inch. All other general surface finish requirements will apply, including the pointing of material form tie cavities with mortar. Surface finish deficiencies that meet the definition of noncomplying prestressed products must be corrected in accordance with 450-12. Miter or round the top corners similar to the corner radius of the pile forms. Surfaces exposed during casting must have a steel trowel finish.

450-10.5.4 Slabs and Double-T Beams: When the plans show the top surface of prestress slab or Double-T Beams units to be the riding surface, apply a Class 4 floor finish in accordance with Section 400. When the plans show the surface to be overlaid with asphalt or concrete, rough float the top surface and then scrub it transversely with a coarse brush to remove all laitance and to produce a roughened surface for bonding. For the other external surfaces of slabs and double-T beams, unless otherwise specified, apply a General Surface Finish in accordance with 400-15.1.

450-10.6 Curing: Cure prestressed concrete as required for a minimum duration of 72 hours. If forms are loosened upon setting of concrete and/or removed before the 72 hour curing period is complete, expand the curing to cover the newly exposed surfaces by either coating with curing compound or extending the continuous moist cure area. Maintain concrete surface moisture at all times until curing is begun. If a water sheen is not present, apply

supplemental moisture by fog misting or prevent water sheen loss on flat work by use of an evaporation retarder.

After the finishing operations have been completed and as soon as the concrete has hardened sufficiently to permit the application of curing material without marring the exposed surface, cover the exposed surfaces of all prestressed concrete products by one of the following procedures or other alternate curing methods. Alternate curing methods and details proposed by the Contractor must be approved by the Engineer. Base alternate curing methods upon a demonstrated ability to retain surface moisture of the concrete and to control curing temperatures within acceptable limits. Discontinue use of any alternate curing method other than those included herein upon any indication of noncompliance with this Specification.

450-10.6.1 Continuous Moisture: Place burlap on the surface and keep it continuously saturated for the curing period by means of soil soakers, leaking pipes, or automatic sprinklers. Do not apply moisture manually. If side forms are removed during the curing period, extend the burlap to completely shield the sides of the product. Water flow may be metered to cycle repetitively for five minutes on and five minutes off during the 72 hour curing period. When it is not practical to apply moisture or curing compound inside the voided piles, cover their ends with wet burlap to prevent moisture loss.

450-10.6.2 Membrane Curing Compound: Apply a white Type 2 curing compound to all surfaces in a single-coat, continuous operation, at a uniform coverage as recommended by the manufacturer but not less than 1 gallon per 150 square feet. Apply the curing compound on the concrete surfaces that are still damp but no free standing water. Allow surfaces covered by the membrane curing compound to remain undisturbed for the curing period. Recoat any cracks, checks or other defects in the membrane seal which are detected during the curing period within one hour. If side forms are loosened during the curing period, remove them at that time and immediately coat the formed surfaces with a clear membrane curing compound and maintain the surface seal for the remainder of the curing period. Bottom surfaces must be similarly coated after removal of the forms. Remove membrane curing compound to applied surfaces of concrete products to which other concrete is to be bonded by sandblasting or water-blasting until all traces of membrane curing compound are removed.

When the curing compound is applied by spraying, use a compressor driven sprayer of sufficient size to provide uniform spray at the nozzle. Keep all nozzles clean to ensure a uniform application of compound. For compressor driven sprayers, provide a calibrated reservoir which will allow the quantity of applied materials to be accurately determined. Maintain standby equipment in case of mechanical failure. If a mechanical failure occurs, a hand held pump-up sprayer may be used to apply curing compound to the remainder of the products cast in the day's production. Suspend additional concrete placements until the mechanical sprayer is functioning properly.

450-10.6.3 Curing Blankets: Curing blankets may be used for curing the top surfaces of products. Do not use curing blankets which have been torn or punctured. Securely fasten edges to provide as tight a seal as practical. Allow curing blankets to remain in place for the curing period. Should the system fail to maintain a moist condition on the concrete surface, discontinue the use of curing blankets and take immediate corrective action to prevent further loss of concrete moisture.

450-10.7 Accelerated Curing:

450-10.7.1 General: Use low-pressure steam curing, radiant heat curing or continuous moisture and heat curing. If accelerated curing is completed before the curing period

has elapsed, continue curing for the remaining part of the curing period in accordance with one of the curing methods above.

If accelerated curing is used, furnish and use temperature recording devices that will provide accurate, continuous, and permanent records of the time and temperature relationship of the enclosure and concrete throughout the entire curing period. Place the temperature recording sensors at a minimum of two locations, spaced approximately at or near the third point of bed length, to measure the temperatures of the enclosure and concrete. Initially calibrate recording thermometers and recalibrate them at least annually in accordance with manufacturer's recommendations. Place the sensors at the center of gravity of the bottom flanges for beams. Place the sensors at the center of gravity of the cross sections normal to pile length for solid piles, and at the midpoint of the wall thickness of the pile for voided piles.

When the ambient air temperature is equal to or higher than 50°F, start the accelerated curing by supplying or retaining moisture and the application of the heat, following the initial set period of concrete. Determine the initial set time in accordance with ASTM C403. During the application of heat, do not allow the temperature rise in the concrete product to exceed 36°F per hour. The maximum curing temperature of the enclosure or concrete must not exceed 150°F. Maintain the maximum curing temperature uniform throughout the enclosure, with variation of not more than 20°F from the maximum peak temperature until concrete reaches the required release strength. Allow the concrete element to cool gradually at the maximum cooling rate of 50°F per hour and continue the cooling at this rate until the concrete temperature is 40°F or less above the ambient temperature outside the curing enclosure.

When the ambient air temperature is below 50°F cure the concrete in two stages. Start the accelerated curing of the first stage during the preset period by applying heat to increase the temperature of concrete at the maximum rate of 10°F per hour. The total temperature gain of concrete during the initial set period cannot exceed 40°F higher than the placement temperature, or 104°F, whichever is less. Upon obtaining the initial set, continue curing as stated above for ambient temperature of 50°F or higher. To prevent moisture loss on exposed surfaces during the preheating period, cover products as soon as possible after casting or keep the exposed surfaces wet by fog spray or wet blankets. Use enclosures for heat curing that allow free circulation of heat about the product and that are constructed to contain the heat with a minimum moisture loss. The use of tarpaulins or similar flexible covers may be used provided they are kept in good repair and secured in such a manner to prevent the loss of heat and moisture. Use enclosures that cover the entire bed from stressing abutment to stressing abutment, including all exposed stranding.

450-10.7.2 Low-Pressure Steam: The steam must be in a saturated condition. Do not allow steam jets to impinge directly on the concrete, test cylinders, or forms. Cover control cylinders to prevent moisture loss and place them in a location where the temperature is representative of the average temperature of the enclosure.

450-10.7.3 Curing with Radiant Heat: Apply radiant heat by means of pipe circulating steam, hot oil or hot water, or by electric heating elements. To prevent moisture loss during curing, keep the exposed surfaces wet by fog spray or wet blankets.

450-10.7.4 Continuous Moisture and Heat: This method consists of heating the casting beds in combination with the continuous moisture method described above. Do not allow the heating elements to come in direct contact with the concrete or the forms. The initial covering of burlap and the continuous application of moisture will be as described in 450-10.6. An auxiliary cover in addition to the burlap for retention of the heat will be required over the

entire casting bed. Support this cover a sufficient distance above the product being cured to allow circulation of the heat.

450-10.8 Curing Requirements for Silica Fume Concrete: Use either a 72 hour continuous moisture curing or a (12-24) hour low-pressure steam curing in accordance with 450-10.7. Upon completion of the low-pressure steam curing, continue curing for the remaining part of the 72 hour curing period by application of the curing compound, continuous moisture curing, or use of the curing blankets.

If 72 hour continuous moisture is used, begin curing silica fume concrete immediately after the finishing operation is complete and keep a film of water on the surface by fogging until the curing blankets are in place. No substitution of alternative methods nor reduction in the time period is allowed. After completion of the 72 hour curing period, apply a membrane curing compound to all concrete surfaces. Apply curing compound according to 450-10.6.

450-10.9 Form Removal: Do not remove forms sooner than six hours after casting and not until the concrete strength is sufficient to avoid structural damage. For AASHTO Type V, Type VI, Florida-I Beams, and Bulb-T Beams, do not remove the forms supporting the top flange concrete sooner than 12 hours after casting unless the release strength has been reached.

450-11 Detensioning.

450-11.1 General: The required concrete strength at which the prestressing force may be transferred to the concrete in a product will be a minimum of 4,000 psi, unless specified otherwise in the Plans. Verify the release strength by compressive strength cylinder tests or other approved means, no later than 24 hours after casting and every 24 hours thereafter until release strength is developed. In lieu of every 24 hour testing, the contractor is permitted to estimate the strength development of concrete by the maturity method in accordance with ASTM C1074, the pulse velocity method in accordance with ASTM C597, or any other nondestructive test method acceptable to the Engineer, until the time of the detensioning. Before detensioning, verify the concrete release strength by testing the compressive strength test cylinders. Make a minimum of two compressive strength release test cylinders daily for each individual mix or for each LOT, or fraction thereof, of given concrete mix design where the daily consumption exceeds this volume or when non-continuous batching or dissimilar curing is used. The release strength test, representing the LOT, is the average compressive strength of two test cylinders, which are cured under conditions similar to the product or match-cured test specimens, which are match cured until the time of release. For products cured using accelerated curing, release the prestressing force immediately after terminating the accelerated curing process. After the detensioning operation is completed, continue to 72 hour curing period using one of the methods listed in 450-10.6. For products cured using methods other than accelerated curing, release the prestressing force within a detensioning time limit, not to exceed five calendar days after the verification of release strength by compressive strength cylinder test or other approved strength gain monitoring system. For all products in a casting line, use the same test method for determining their release strengths. Ensure the detensioning time limit is included in the Producer QC Plan. Cure concrete cylinders used for detensioning strength tests in the same manner and location as the prestressed concrete products.

For I-girders, where side forms are loosened upon setting of concrete or removed before the 72 hour curing period is complete, the top flange dormant strands may be released after the concrete reaches a compressive strength of 2,000 psi.

450-11.2 Method of Stress Transfer: In all detensioning operations, keep the prestressing forces nearly symmetrical about the vertical axis of the product and apply them in a manner that will minimize sudden shock or loading. Remove or loosen forms, ties, inserts, or other devices that would restrict longitudinal movement of the products along the bed. Release hold-downs for products with draped strands in a sequence as shown in the Plans or Producer QC Plan. Cut dormant strands (partially tensioned strands) in top of beams before releasing any fully tensioned strands. Release fully bonded strands next, beginning with the lowest row and moving upwards, followed progressively by strands having the minimum length of tubular sheathing through to those strands having the maximum length of tubular sheathing. The Contractor may propose alternative detensioning patterns to suit the plant's particular operation. Specify the method of the stress transfer to be used either in the Producer QC Plan or the construction submittal.

Transfer prestressing forces to the concrete by either single strand release or multiple strand release.

450-11.3 Single Strand Detensioning: Detension the strand by using a low-oxygen flame in accordance with a pattern and schedule provided in the approved shop drawings, or Producer QC Plan, or described in 450-5. Heat with a low-oxygen flame played along the strand for a minimum of 5 inches. Heat strands in such a manner that the failure of the first wire in each strand will occur after the torch has been applied for a minimum of five seconds. Release strands in all prestressed products simultaneously and symmetrically about the vertical axis at both ends of the bed and at all intermediate points between products to minimize sliding of products. As an alternate, strands in piles, sheet piles, slabs and AASHTO Type II girders may be released simultaneously and symmetrically about the vertical axis at both ends of the bed until all the strands are released, then proceeding in order to intermediate points nearest the bed ends, or to the single remaining point at the center and release strands at these points in the same manner until all strands are released.

450-11.4 Multiple Strand Detensioning: In this method, detension all strands simultaneously by hydraulic deacking. The total force is taken from the header by the jack, then released gradually. Do not allow the overstress required to loosen the anchoring devices at the header to exceed the force in the strand by 5%. After detensioning, strands at all points may be cut progressively from one end of the bed to the other using equipment and methods described above.

450-11.5 Cutting Strands and Bars: Upon completion of the detensioning operation, cut strands to required length, using an oxygen flame or mechanical cutting device. Do not use electric arc welders to cut bars or strands.

450-11.5.1 Beams: For beam ends that will be permanently encased in concrete diaphragms, cut strands to 2.5 inches plus or minus 0.5 inch beyond the end of the product or as specified in the Plans. For beams with ends that will not be encased in permanent concrete diaphragms, mechanically cut strands a minimum of 1/8 inch below the concrete surface.

450-11.5.2 Piles: Mechanically cut strands flush with the concrete surface. For top (head) of fender piles and pile ends not embedded under final conditions, burn the strands a minimum of 1 inch below the concrete surface and clearly mark the pile to identify the top (head) end.

450-11.5.3 Poles: Mechanically cut strands to a minimum of 1/8 inch below the concrete surface.

450-11.6 Protecting Ends of Strands: Prepare the concrete surfaces and apply Type F-1 epoxy in accordance with the manufacturer's recommendations.

450-11.6.1 Beams: For beam ends that will not be permanently encased in concrete diaphragms, apply two layers of epoxy to the exposed beam ends (including clipped and chamfered surfaces) within seven calendar days of detensioning and prior to development of any corrosion at the ends of strands. The finished thickness of the epoxy coating must be a minimum of 1/16 inch and form a vertical flat plane without deviations or localized depressions from recessed strands or other defects.

450-11.6.2 Piles: Apply epoxy patches to all recessed strands.

450-11.6.3 Poles: Coat entire face of tip (top) and butt (bottom) ends with epoxy.

450-12 Noncomplying Prestressed Products.

450-12.1 General: When a precast prestressed concrete product does not comply with the requirements of this Section or is damaged, use the following provisions for evaluating and disposing of deficiencies. However, when precast prestressed concrete products have been installed, the disposition of concrete cracks shall be in accordance with 400-21. Apply these provisions in all cases that clearly fall under the circumstances described. Consider situations not covered by these specific circumstances on their individual merits. Consider and apply the following where practical.

The QC Manager, or QC inspectors under direction of the QC Manager, will examine all deficiencies within the time limit specified in 450-2.1 and 450-2.3, to determine the applicable provisions and requirements of this Article and which course of action is appropriate. If the QC Manager determines that a deficiency is a cosmetic or minor defect, appropriate repairs may be executed immediately in accordance with 450-13. Perform and complete cosmetic and minor defect repairs to the satisfaction of the QC Manager. If the QC Manager determines that a deficiency is a major deficiency, requiring an engineering evaluation, submit a repair proposal to the Engineer in accordance with 450-14. Make all repairs that require a repair proposal under the observation of and to the satisfaction of the QC Manager.

The disposition of deficiencies and repair methods provided herein must at no time, and under no circumstances, be used as an excuse for or applied in such a manner so as to relieve the Contractor of his responsibility for QC. The number and type of deficiencies evaluated under this Specification will, however, be used in evaluating the Contractor's QC.

The Engineer will require a credit on any product with deficiencies that require engineering evaluation and are attributable to the Contractor, accepted for use in the structure. Bear the costs of repairs and any actions taken to rectify deficiencies at no expense to the Department.

450-12.2 Surface Deficiencies: Surface deficiencies are defined below. Regardless of the types of deficiencies, when the total surface area of all deficiencies within a single product exceeds 2.0 % of the product's length times its depth, the product will require engineering evaluation and disposition in accordance with 450-14. Surface deficiencies include spalls, chips, bug holes, surface porosities, and honeycombs.

450-12.2.1 Bug Hole: A bug hole is a void caused by air that is entrapped against the form and that has an area up to 3.0 square inches and a depth up to 1.5 inches. Treat any bug hole with a dimension exceeding either of these dimensions as a honeycomb. The Engineer will not require the Contractor to repair any bug hole with a depth less than 0.25 inch and less than 0.75 inch in diameter, unless otherwise indicated in the Plans or Specifications. Consider all other bug holes cosmetic and repair them in accordance with 450-13.2.

450-12.2.2 Spall: A spall is a depression resulting when a fragment is detached from a larger mass by impact, action of weather, by pressure or by expansion within the larger mass.

A cosmetic spall is a circular or oval depression not greater than 1.0 inch in depth nor greater than 3.0 square inches in area, and must be repaired in accordance with 450-13.2.

With the exception of spalls in the bearing areas and edge of the top flange, a minor spall is defined as a spall not larger than 2.0 square feet and no deeper than one inch plus the sum of the concrete cover and the diameter of the bar in the first layer of reinforcing. Repair minor spalls in accordance with 450-13.4.

Spalls located at the edges of the top flange are considered minor spalls as follows:

1. A spall on one edge of the top flange, without a coincident spall on the other edge of the top flange, is considered a minor spall if the total longitudinal length of the defect does not exceed 10 feet and any lateral dimensions of the spall measured perpendicular to the longitudinal axis of the beam are not greater than 25% of the width of the top flange.

2. Coincident spalls on opposite edges of the top flange are considered minor spalls if the total length of the defects within both spalls does not exceed 10 feet and any lateral dimensions of the spalls at a given location measured perpendicular to the longitudinal axis of the beam are not greater than 25% of the width of the top flange.

Spalls located in the bearing area that extend back into the concrete within the limits above the bearing plate are considered major spalls.

A major spall is a spall that any of its dimensions exceeds the dimensions that are described for minor spalls. A major spall requires engineering evaluation and disposition in accordance with 450-14.

450-12.2.3 Chip: A chip is the local breaking of the corners or edges of the concrete with the resulting void containing angular surfaces.

Cosmetic chips are chips where the sum of the two lateral dimensions perpendicular to the length does not exceed 2.0 inches. Regardless of length, it is not necessary to repair cosmetic chips except for visually exposed reinforcing steel, prestressing strand, insert, or weldments surfaces, which may require repair in accordance with 450-13.5.

Minor chips are chips where the sum of the two lateral dimensions perpendicular to the length exceeds 2.0 inches, but does not exceed 4.0 inches, and with a length of no more than 12.0 inches. Repair minor chips in accordance with 450-13.5.

Major chips are any chips larger than minor chips. Major chips require engineering evaluation and disposition in accordance with 450-14.

450-12.2.4 Surface Porosity: Surface porosity is considered a minor defect and is the localized porosity of a formed surface due to medium scaling. Medium scaling is defined as the loss of surface mortar up to 3/8 inch in depth and exposure of concrete aggregate. Repair surface porosity in accordance with 450-13.3.

450-12.2.5 Honeycombing: Honeycombing is voids in the concrete, loss of fines or other material from between the aggregate particles, the inclusion of air pockets between aggregate particles, or larger volumes of lost material. Remove honeycombing in its entirety to sound concrete before establishing the classification of the defect.

Minor honeycombing is a void no deeper than concrete cover and no larger than 2.0 square feet in area that results after the removal of unsound material. Repair minor honeycombing in accordance with 450-13.6.

Major honeycombing is a void deeper than concrete cover regardless of the surface area, or shallower but with a surface area greater than 2.0 square feet that results after the removal of unsound material. Major honeycombing requires engineering evaluation and disposition in accordance with 450-14.

450-12.3 Formed Surface Misshaping: Formed surface misshaping is the visual and measurable deficiency or excess of material from the specified tolerance on any surface of a product.

450-12.3.1 Pile Ends: Make square pile ends which are outside this Section's tolerances by grinding in accordance with 450-13.7, or any other means of removal as approved by the Engineer. Reshape the chamfer if more than 0.25 inch from the cast pile end is removed and such removal affects the chamfer dimension.

450-12.3.2 Pile Chamfers: Reshape chamfers outside of this Section's tolerances to within the tolerances in accordance with 450-13.7.

450-12.3.3 Other Surfaces: Any deficiency exceeding the plan dimensions for size, length, squareness, designated skew, plumbness, and the like by up to twice the specified plus (+) tolerance may be corrected by grinding to within the allowable tolerance in accordance with 450-13.7. Any deficiency exceeding the specified minus (-) tolerance or twice the specified plus (+) tolerance requires an engineering evaluation and disposition in accordance with 450-14.

450-12.4 Bearing Areas: Consider the bearing area to extend from the end of the product to 3 inches beyond the edge of the bearing contact area for the full product width.

Do not allow the bearing plate or bearing area plane of precast prestressed concrete beam and slab units to deviate from a true plane by more than 1/8 inch when tested in all directions with a steel straightedge. In the event that a 100% true plane is not achieved, the Engineer will accept a surface having not less than 80% of its area in a true plane provided the deviations are evenly distributed. Remove minor convex projections by grinding with an abrasive stone. The Engineer will accept minor depressions, provided that they amount to not more than 20% of the bearing area, are evenly distributed over the entire bearing area, and are not deeper than 1/8 inch.

450-12.5 Cracks: A crack is the separation of a product or portion thereof which may appear before or after detensioning and may or may not cause separation throughout the product thickness or depth. Identify cracks by the classifications and locations described below and subject them to the disposition required by the identified crack. If the total surface length of all cracks within a single product, regardless of width, located between the end zones exceeds one-quarter of the product's length, an engineering evaluation and disposition in accordance with 450-14 is required. Establish crack sizes subsequent to release of all pretensioning forces.

The Engineer will reject any pile that is cracked to the point that a transverse or longitudinal crack extends through the pile, shows failure of the concrete as indicated by spalling of concrete on the main body of the pile adjacent to the crack, or which in the opinion of the Engineer will not withstand driving stresses. Occasional hairline surface cracking caused by shrinkage or tensile stress in the concrete from handling will not be cause for rejection.

450-12.5.1 Classification and Treatment of Cracks: Regardless of cause and for the purposes of Section 450, cracks in precast prestressed components, excluding piling, will

be identified according to their surface appearance in accordance with the following classifications:

Cosmetic cracks are any cracks which are less than 0.006 inch wide and are located in non-critical locations on the product. Based on the environmental classification of the site where the product will be located, treat cosmetic cracks as follows:

(1) Slightly or moderately aggressive environment: Do not treat cracks.

(2) Extremely aggressive environment: After detensioning, apply penetrant sealer in accordance with Section 413.

Minor cracks are any cracks which are between 0.006 and 0.012 inch wide, inclusive, and are located in non-critical locations on products. Based on the environmental classification of the site where the product will be located and the final elevation of the product on the site, treat minor cracks as follows:

(1) Slightly aggressive environment: Do not treat the cracks.

(2) Moderately aggressive environment:

(a) For products that will be located at an elevation of more than 12 feet above the existing ground level or above mean high water elevation: Do not treat cracks.

(b) For products that will be located at an elevation within 12 feet above the existing ground level or above mean high water elevation: Apply a penetrant sealer on the cracks after detensioning in accordance with Section 413.

(3) Extremely aggressive environment:

a. For products that will be located at an elevation of more than 12 feet above the existing ground level or above mean high water elevation: Apply a penetrant sealer on the cracks after detensioning in accordance with Section 413.

b. For products that will be located at an elevation within 12 feet above the existing ground level or above mean high water elevation: Inject epoxy into the cracks after detensioning in accordance with Section 411.

Major cracks are any cracks of any width which are located in critical locations on products or cracks in non-critical locations of the product that are greater than 0.012 inch wide. Major cracks require an engineering evaluation, including crack depth measurement and disposition, in accordance with 450-14.

Cracks in the Riding Surface: Repair cracks in the top surface of components which will become the riding surface (with no overlays), once in service, regardless of the environmental classification as follows:

(1) Epoxy inject cracks wider than 0.006 inch in accordance with Section 411, unless the Engineer approves the sealing of cracks with high molecular weight methacrylate in accordance with Section 413.

(2) Seal cracks that are 0.006 inch wide or less by applying a penetrant sealer in accordance with Section 413.

450-12.5.2 Locations of Cracks: Regardless of cause and for the purposes of this Specification, cracks will be identified as occurring in either critical or non-critical locations of the product in accordance with the following criteria and conditions:

Critical locations of cracks are any locations in which a crack would tend to open under stresses occurring at any time during the service life of the structure, or which may reduce the ultimate capacity or fatigue life of the product. Specifically, critical locations of

cracks are any locations in a product not defined and not included in 450-12.5.3 as non-critical. Cracks in critical locations require engineering evaluation and disposition in accordance with 450-14.

Non-critical locations of cracks are defined by the position within a product's length, the position within a product's depth, and the orientation of the crack.

450-12.5.3 Non-critical Locations of Cracks by Product Type:

450-12.5.3.1 Piles: Surface cracks in any direction and of a length not exceeding twice the width of the pile.

450-12.5.3.2 All Types of Simple Span Pretensioned Concrete Beams:

End zones (within a distance of three times the depth of the product from the end):

(a) Horizontal or diagonal cracks at either or both ends in the top flange and web of the product, not in the plane of nor intersecting any row of prestressing strands, and extending from the end of the product for a length not to exceed the product's depth.

(b) Vertical cracks extending through the top flange not to exceed one-half of the product's depth after detensioning.

Mid-span region (between end zones): Vertical cracks extending through the top flange and web of the product.

Any Location: Horizontal crack at the interface of the web and top flange which is not longer than the product's depth.

Intermediate diaphragms of Florida U-Beams: cracks at any location.

450-12.5.3.3 Simple Span Double-T Beams:

End zones (within a distance of twice the depth of the product from the end): One horizontal crack at either or both ends and in the top flange of the product, not in the plane of nor intersecting any row of prestressing strands, and extending from the end of the product for a length not to exceed half the product's depth.

Mid-span Region (between end zones): Vertical cracks extending through the top flange and not exceeding half the web depth of the product.

Any Location: Horizontal crack at the interface of the web and top flange which is not longer than the product's depth.

450-12.5.3.4 Pretensioned I-Beams Containing Longitudinal Post-tensioning Ducts:

End zones (within a distance of twice the depth of the beam from the end): Vertical cracks in the bottom half of the beam within an end zone with no post-tensioning anchorages and where the post-tensioning ducts are located in the top of the beam at the location of a permanent substructure support. Horizontal or diagonal cracks at either or both ends in the top flange and web of the product where no post-tensioning anchorage zone is present.

Mid-span Region (between quarter points): Vertical cracks in the web and top flange of the beam provided the beam is to be supported at each end in its final position in the structure.

Any Location: Horizontal cracks not longer than the beam's depth and only at the interface of the web and top flange provided the beam is to be supported at each end in its final position in the structure.

450-12.5.3.5 Post-Tensioned Beams for Drop-In Spans:

Pier Sections: Horizontal or diagonal cracks at either or both ends in the top flange and web of the product.

Drop-In Sections: Same as simple span pretensioned concrete beams.

End Sections: At end of beam with post-tensioning anchorages: same as Pretensioned I-Beams Containing Longitudinal Post-tensioning Ducts. At end of beam adjacent to pier sections: same as for simple span pretensioned concrete beams.

450-12.5.3.6 Simple Span Prestressed Slab Units:

End Zones (within a distance of twice the depth of the product from the end): One horizontal crack at either or both ends in the top half of the product, which is not in the plane of nor intersecting any row of prestressing strands, and extending from the end of the product for a length not to exceed half the product's depth.

Any Location (after detensioning): Vertical cracks in the top half of the product's depth.

450-12.5.3.7: Pretensioned Concrete Poles:

Longitudinal cracks: The length of each crack must be less than twice the base width of the pole.

Transverse or diagonal cracks: Cracks perpendicular to or at an inclined angle to the longitudinal direction of the pole. The length of each crack must be less than two-thirds of the base width of the pole.

Edge cracks: Cracks exhibiting at the edge and extending across one or two adjacent planes of a square pole. The total length of each crack must be less than 2.0 inches.

450-13 Repair Methods and Materials.

450-13.1 General: Before beginning the repair of bug holes, spalls, chips, surface porosity, and honeycomb, remove all laitance, loose material, form oil, curing compound and any other deleterious matter from repair area. Repair cosmetic and minor deficiencies by methods specified herein. The Contractor is permitted to elect an alternate repair method. Submit the alternative repair methods in writing to the Engineer for approval prior to performing repairs. For each project maintain the record of deficiencies and their repair methods. Ensure the record includes information about product description, unit serial number, date cast, defect description including dimensions, repair method and materials, defect discovery date, and signature of producer's QC Manager indicating concurrence with the information.

Cure repaired surfaces for the full 72 hour curing time or for the curing time as recommended by written recommendations from the manufacturer of the repair material. Ensure the repaired surfaces have a surface texture, finish and color which matches the appearance of the unaffected surrounding area of the product.

450-13.1.1 Product Acceptance on the Project: Use only non-shrink grout that is listed on the Approved Product List (APL).

450-13.2 Cosmetic Surface Filling: Repair areas to be filled with an approved high-strength, non-metallic, non-shrink grout meeting the requirements of Section 934. Mix, apply and cure the grout in accordance with the manufacturer's recommendations. Coating of the prepared surface with epoxy bonding agent before grout placement is not required.

450-13.3 Surface Restoration: Maintain the surface continuously wet for a minimum of three hours before application of repair material. Repair areas to be restored with a mortar mix consisting by volume of one part cement, 2.5 parts sand that will pass a No. 16 sieve, and

sufficient water to produce a viscous slurry mix or repair areas to be restored with an approved high-strength, non-metallic, non-shrink grout meeting the requirements of Section 934. Mix, apply and cure the grout in accordance with the manufacturer's recommendations. Cure areas repaired with a mortar mix in accordance with 450-10.6. Coating of the prepared surface with epoxy bonding agent before grout placement is not required.

450-13.4 Cutting and Filling: Carefully cut all feathered edges of the area to be repaired back perpendicular to (or slightly undercut from) the surface to the depth of sound concrete or to a minimum depth of 1/2 inch, whichever is deeper. Coat the prepared surface with an approved epoxy bonding agent applied in accordance with the manufacturer's recommendations. Fill the cutout area with an approved high-strength, non-metallic, non-shrink grout mixed and applied in accordance with the manufacturer's recommendations. Firmly consolidate the grout mix in the cutout area.

450-13.5 Restoration of Surfaces and Edges: When reinforcing steel or prestressing strand is exposed, remove concrete from around the items to provide a 1 inch clearance all around. Form surfaces and edges to the original dimensions and shape of the product. Coat the prepared surface with an approved epoxy bonding agent applied in accordance with the manufacturer's recommendations. Restore surfaces and edges with an approved high-strength, non-metallic, non-shrink grout mixed and applied in accordance with the manufacturer's recommendations. Firmly consolidate the grout mix in the area to be repaired. Restore surfaces and edges to the original dimensions and shape of the product.

450-13.6 Removal and Restoration of Unsound Concrete: Carefully cut the area of unsound concrete to be repaired back perpendicular to (or slightly undercut from) the surface and to the depth of sound concrete or to a minimum depth of 1 inch, whichever is deeper. When reinforcing steel, prestressing strand, inserts or weldments are exposed, remove the concrete from around the items to provide a 1 inch clearance all around. Coat the prepared surface with an approved epoxy bonding agent applied in accordance with the manufacturer's recommendations and then filled with an approved high-strength, non-metallic, non-shrink grout mixed and applied in accordance with the manufacturer's recommendations. Firmly consolidate the grout mix in the area to be repaired. Restore surfaces and edges to the original dimensions and shape of the product.

450-13.7 Surface Grinding: Grind off misshaped formed surfaces with an abrasive stone. Apply two coats of penetrant sealer in accordance with the requirements of Section 413, to any surfaces which are not subsequently encased in concrete, immediately after grinding has been accepted. Do not apply a penetrant sealer to any surfaces to be subsequently encased in concrete.

450- 13.8 Treatment of Cracks: Treat cracks in accordance with 450-12.5.

450-14 Submittal of Proposal to Accept or Repair Deficiencies.

450-14.1 General: When a product has deficiencies unacceptable to the Engineer, the Contractor may propose repairs. Deficiencies discovered in the casting yard must be repaired before shipment. Do not ship products, which require repairs, from the casting yard to the project site until such repairs are complete and the Engineer has determined the product to be acceptable. Deficiencies discovered at the project site may be repaired at the site, subject to the Engineer's approval. All proposed repairs must be submitted for engineering evaluation and credit in accordance with 450-14.2, unless the specific repair methods have been submitted and approved. The plant may use the repair method that is previously approved in the Producer QC Plan, without submittal of the proposal for engineering evaluation or credit. The use of the previously

approved repair method is only applicable to the same type of single deficiency that is exhibited in a product.

450-14.2 Submittal of Repair Proposal:

The repair proposal must be completed by the Contractor's Engineer of Record and shall consist of the following:

1. A cover letter prepared on the Contractor's letterhead addressed to the Engineer describing the product.
2. Information in a format acceptable to the Engineer describing the details of the non-compliance and the proposed repairs.
3. An engineering evaluation: A structural performance and durability evaluation which explains why the performance and durability of the repaired deficient product is acceptable as compared to that of an undamaged comparable product. The evaluation must be supported by one or more of the following types of information:
 - a. Written evidence of a previously approved comparable deficiency and its repair.
 - b. Documented research that demonstrates the proposed repair to be effective.
 - c. If applicable, engineering calculations providing support for recommendations.
4. A proposed credit to the Contract proportionate to the product's deficiency. The credit is in addition to the cost for review and evaluation of the proposal.
5. Any other supportive information, pictures and drawings. For cracked elements, show on a drawing the location, average width, depth, length, and termination points of each crack along the surfaces. Provide the distance from each termination point to a fixed reference point on the component, such as beam end or edge of flange. The description of the proposed repair and the structural and durability evaluation of the product must be prepared by or under the direct supervision of the Contractor's Engineer of Record and must bear his/her signature and seal.

If the proposal is accepted by the Engineer, all Department costs associated with review of the proposal, including the cost of any and all engineering evaluation and testing services required, will be deducted from payment to the Contractor, but not to exceed 15% of the product value based on unit bid prices.

Include in the proposed credit consideration of the Department's added costs which may include but are not necessarily limited to re-inspection, testing, reduced durability, or increased maintenance cost. The Engineer will review and evaluate the Contractor's proposal and will notify the Contractor of its disposition. The Engineer's review of the Contractor's proposal does not amend or delete code requirements, unless such changes are specifically brought to the Engineer's attention and accepted by the Engineer. The Engineer's acceptance of a proposal does not relieve the Contractor of his responsibility to provide products that are structurally adequate to resist the loads specified in the Contract drawings and that maintain the intended aesthetic, durability and maintenance aspects of the product. The Engineer will not accept repaired products unless repairs are made as proposed or described, the resulting repairs are sound in all aspects, and the repairs are aesthetically acceptable. Replace a rejected product with a product meeting the requirements of the Contract Documents at no additional expense to the Department.

450-15 Repairs Before Approval.

If repairs to precast products are initiated in advance of the Engineer's approval, the affected product will only be considered for acceptability and use when the following conditions have been satisfied:

1. Before beginning the repairs, prepare and deliver to the Engineer a repair proposal in accordance with the requirements of 450-14.
2. All repair materials must meet the requirements of Section 930 and be selected from the APL or otherwise be subsequently evaluated, tested by the Contractor as required by the Department, and approved by the Department for the specific use made of the material.
3. Repairs have been performed under the observation of the QC Manager.

Accept responsibility for actions taken, and perform these actions at your own risk. It is intended that repairs be made only after the proposed methods have been accepted to ensure that the proposal will not be modified or rejected, and the work will be accepted if the repair proves to be adequate.

450-16 Handling, Storage, Shipping and Erection.

450-16.1 Handling: All products which are pretensioned may only be handled after transfer of the prestressing force. For products that are prestressed by a combination of pretensioning and post-tensioning do not handle before sufficient prestress has been applied to sustain all forces and bending moments due to handling. Exercise care in handling to prevent damage to products. Lift and move products so as to minimize stresses due to sudden changes in momentum. Calculate pick up and dunnage points. Pick up products only at points designated as pickup points as shown on the Contract Plans or shop drawings. Maintain all beams in an upright position at all times.

Evaluate the temporary stresses and stability of beams during their handling. The temporary stresses induced into the products during handling must be within the acceptable stresses at release listed in the Department's Structures Design Guidelines. Take appropriate action to increase the stability of products during handling when the factor of safety against lateral buckling instability is below 2.0. Include the expected fabrication tolerance for sweep in the analysis. The analysis procedure provided by the Precast/Prestressed Concrete Institute or similar procedures may be used for the stability evaluation.

Verify lifting devices for capacity in lifting and handling products, taking into account various positions during handling. Keep multiple component lifting devices matched to avoid non-compatible use. When a product has multiple lifting devices, use lifting equipment capable of distributing the load at each device uniformly to maintain the stability of the product. When the lifting devices are grouped in multiples at one location, align them for equal lifting.

Take appropriate steps to prevent the occurrence of cracking. When cracking occurs during handling and transportation, revise handling and transporting equipment and procedures as necessary to prevent cracking for subsequent products.

450-16.2 Storage: Store precast prestressed beams, Double-T Beams and slab units on only two points of support located within 18 inches of the end of the product or as calculated. Support skewed beams, Double-T Beams or slab units within 18 inches of the end of the full product section or as calculated. Support other products on an adequate number of supports so as to keep stresses in the products within the allowable stresses at release listed in the Department's Structures Design Guidelines. Locate multiple supports (more than two) within 1/2 inch of a horizontal plane through the top surface of the supports. Adequately brace beams as necessary to maintain stability.

All supports must be level and on adequate foundation material that will prevent shifting or differential settlement which may cause twisting or rotation of products. Immediately pick up products in storage that have rotated or twisted and adjust the supports to provide level and uniform support for the product.

Support prestressed products that are stacked by dunnage placed across the full width of each bearing point and aligned vertically over lower supports. Do not use stored products as a storage area for either shorter or longer products or heavy equipment.

Where feasible, base the selection of storage sites, storage conditions and orientation upon consideration of minimizing the thermal and time-dependent creep and shrinkage effects on the camber and/or sweep of the precast pretensioned products.

Continuous application of water during the initial 72 hour moist curing period may be interrupted for a maximum of one hour to allow relocation of precast prestressed concrete elements within the manufacturing facility. Keep the moist burlap in place during relocation of the element.

Measure and record the sweep and camber of beams monthly. Keep the measurement records on file for review at any time by the Engineer, and upon request, transmit a copy of these measurements to the Engineer. If the camber exceeds by 1 inch the design camber shown in the Plans, take appropriate actions in accordance with 400-7.13.1 to accommodate the product in the structure.

If the sweep exceeds the tolerance specified, take immediate measures to bring the sweep of the product back to within tolerance.

Notify the Engineer immediately when the sweep or camber exceeds the specified tolerances. Special storage conditions for the purpose of removing excessive sweep will not be restricted by requirements of this Subarticle nor contained in 450-2.1. If the sweep of the product exceeds the tolerance specified and cannot be removed, the disposition of the product will be in accordance with 450-12.1 and 450-14.

450-16.3 Shipping: Do not ship precast prestressed concrete products to the project site prior to the completion of the 72 hour curing period and attainment of the required 28-day strength. The contractor is permitted to verify the shipping strength test, before 28 days, by testing compressive strength cylinders that are cured under the conditions similar to the product or by testing temperature match cured cylinders. The use of maturity method, ASTM C1074, pulse velocity method in accordance with ASTM C597, or any other nondestructive test method acceptable to Engineer, is permitted to estimate the strength before its verification by test cylinders. The shipping strength test is the average compressive strength of two test cylinders. Do not ship products until accepted and stamped by the QC Manager or the inspectors under the direct observation of the QC Manager. At the beginning of each project, provide a notarized statement to the Engineer from a responsible company representative certifying that the plant will manufacture the products in accordance with the requirements set forth in the Contract Documents and Producer QC Plan. The QC Manager's stamp on each product indicates certification that the product was fabricated in conformance with the Producer QC Plan, the Contract, and this Section. Ensure that each shipment of prestressed concrete products to the project site is accompanied with a signed or stamped delivery ticket providing the description and the list of the products.

Evaluate the temporary stresses and stability of all products during shipping and locate supports, generally within 18 inches from the beam end, in such a manner as to maintain stresses within acceptable levels. Include impact loadings in the evaluation.

450-16.4 Erection: Erect precast prestressed products without damage. Meet the handling and storage requirements of 450-16.1 and 450-16.2 for field operations. Before casting diaphragms and the deck slab, do not allow the horizontal alignment of prestressed concrete beams to deviate from a straight line connecting similar points of beam ends by more than the sweep tolerances specified in 450-2.1. Adequately brace beams as necessary to maintain stability.

450-17 Measurement and Payment.

450-17.1 General: The work specified in this Section will be measured and paid for as shown below for the particular item involved. Precast prestressed concrete members are acceptable to the Department for full payment when all requirements of the Contract Documents have been met. No partial payments will be made for precast prestressed concrete members until the 28-day strength requirement, along with other applicable Specification requirements, have been met.

450-17.2 Prestressed Concrete Piling: Payment will be made at the Contract unit price per foot for the particular type of piling, measured and paid for as specified in Section 455, including the provisions for cutoffs and splices.

450-17.3 Prestressed Concrete Beams: Payment will be made at the Contract unit price per foot for Prestressed Beams, complete in place and accepted. Final pay lengths will be plan quantity based on casting lengths, as detailed on the Plans, subject to the provisions of 9-3.2.

450-17.4 Prestressed Concrete Slab Units: Payment will be made at the Contract unit price per foot for the units, complete in place and accepted. Final pay lengths will be plan quantity based on casting lengths, as detailed in the Plans, subject to the provisions of 9-3.2.

450-18 Basis of Payment.

Price and payment will be full compensation for all work and materials specified in this Section, including steel reinforcement, pretensioning steel, embedded ducts, hardware, inserts and other materials as required, to fabricate, transport and place the product into its permanent position in the structure.

Payment for the items will be made under the following:

Item No. 450- 1-	Prestressed Beams - per foot.
Item No. 450- 2	Prestressed Beams: Florida-I Beams – per foot.
Item No. 450- 3-	Prestressed Slab Units - per foot.
Item No. 450- 4-	Prestressed Beam U-beams - per foot.
Item No. 450- 88-	Prestressed Slab Units Transversely Post-Tensioned - square foot.