FDOT Transportation Innovation Initiative: UHPC – Design Innovation


42'-3" OUT-TO-OUT						
	9'-9"	12'-0"	12'-0"	5'-9"		
	SHOULDER 6½" (TYP.) UHPC CLOSURE POUR	LANE	LANE	SHOULDER		
$\left[\right]$	UNIT A	UNIT B	UNIT D	UNIT C		

PHASE IV TRAFFIC (DAY) & FINAL APPROACH SLAB CONFIGURATION (LOOKING EAST)

Fast Facts: Ultra-High Performance Concrete

Project Location:	FDOT District Three Gadsden County, Florida
Agency:	Florida Department of Transportation
URL: <u>http://www</u>	v.fdot.gov/structures/innovation/UHPC.shtm
Project Name:	I-10 (SR 8) over CR-268A Bridge No. 500080 FPID: 445645-1
Project Description:	Approach Slab replacement at End Bridge (east side) westbound bridge with precast slab units and full depth longitudinal UHPC joints.
Project Purpose & Need:	Replace deteriorated approach slab using accelerated construction techniques and four construction phases to minimize traffic impacts.
Overall Budget/Cost Estin	mate: \$980,000 (Construction)





Quantities:

What was unique about this project? First UHPC for connection for precast approach slabs in Florida.

Describe Traditional Approach: Traditional approach requires cast-in-place concrete.

Describe New Approach: Utilization of short length straight #6 bar lap splices with 6" overlap using UHPC closure pour.

Top Innovations Employed: Utilization of UHPC connections for rapid replacement of damaged/deteriorated Interstate bridge approach slab.

Primary Benefits Realized/Expected: More robust and longer service life from precast deck slabs and UHPC connections. Short closure time for highway bridge lane.

Project Start Date/Substantial Completion Date: Fall 2020 – Spring 2021

0916 400 X	PRECAST APPROACH SLAB UNIT, PROJECT 445465-1-52-01	APPROACH SLAB 2	SF	1375	1375
0918 349 X	ULTRA HIGH PERFORMANCE CONCRETE - UHPC, PROJECT 445465-1-52-01	APPROACH SLAB 2	СҮ	3.0	3.0

Affiliations:	PE Consultant:	American Consulting Engineers of Florida, LLC.
	Construction Contractor: Construction Engineering Inspection:	TBA TBA.
Project Contacts:	Engineer of Record:	Leahann Powell, P.E. (American Consulting Engineers of Florida)
FDOT	FDOT Project Manager:	Hunter Hambright FDOT District 3/HNTB <u>Hunter.Hambright@dot.state.fl.us</u>