

## STATEWIDE CRITICAL REQUIREMENTS - FISCAL YEAR 2013/2014

### Quality Assessment Category Number 19 Maintenance Customer Concerns

1. Is CEI staff aware of and enforcing the requirements that, (except for signs in medians too small to comply), the sign face is offset from the roadway with minimum skew, lateral clearance distance and mounting height above ground per index? The QA reviewer's discussion with project staff and the QA reviewer's random location check of jobsite sign offset distances and mounting heights is required to verify this. [Index. 17302]
2. Is CEI staff aware of and enforcing the requirements regarding the elevation above finished ground surface for breakaway sign connections? Requirements are 4" to the upper tip of the breakaway stub of slip base connections. The QA reviewer's discussion with project staff and the QA reviewer's random location check of jobsite sign post bases is required to verify this. [Index 11860 Sheet 5, Index 11200 Sheet 2]
3. Is CEI staff aware of and enforcing the requirements that guardrail is installed at the proper height of 1'-9", without rub rail or 2', with rub rail and is a 16d nail toenailed through top of timber offset block into guardrail timber posts to stop rotation? The QA reviewer's discussion with project staff and the QA reviewer's random location check of the jobsite guardrail heights is required to verify this. [Index 400 Sheet 1 General Note 4 and Index 400 Sheet 16]
4. Is CEI staff aware of and enforcing the requirements that front slopes provide a gradual transition from the edge of shoulder to the roadside ditch or toe of slope, as shown in the plans, with no ruts or washouts and that the grade is maintained within a tolerance of 0.3 ft above or below the plan cross section? The QA reviewer's discussion with project staff and the QA reviewer's random location review of completed front slopes on the jobsite is required to verify this. [Specs. 120-11 and 120-12]