700-010-08 CONSTRUCTION 08/13

MAINTENANCE OF TRAFFIC (MOT) REVIEW REPORT

	Evaluation	on:	Initia	ai <u> </u>	Com	prenensive weekly Report				
A) Report No.: I	3) Contract No.:		_ C)	Fin No	o.:					
D) Federal Aid Project No.:	E	Project Administrator:								
F) Week of Contractor Review:	G) Date	of De	epart	ment/l	Represe	entative Review:				
H) Current Project Phase: 1, 2, 3, etc I) Project Location:										
J) Areas to be Reviewed:										
AREA NO. 1 – TRAFFIC CONTROL PLAN		Υ	*N	N/A	DC	REMARKS				
A. TCP/ALTERNATE TCP/MODIFICATIONS APPROV	/ED									
B. SIGNED & MARKED ACCORDING TO PLAN										
C. SIDE STREETS SIGNED PROPERLY										
D. SPEED LIMIT REDUCTION NECESSARY WITH S	IGN LOCATED PROPERLY									
E. NEEDED TURN LANES IN PLACE										
AREA NO. 2 - GENERAL		Υ	*N	N/A	DC	REMARKS				
A. SIGNS CORRECT HEIGHT & OFFSET										
B. SIDEWALK CLOSED/SCHOOL MARKING/CROSS	WALK SIGNS PLACED PROPERLY									
C. DRIVEWAY & MEDIAN ACCESS ADEQUATE										
D. SIGNAL TIMING/PHASING ADEQUATE										
E. SUFFICIENT WARNING SIGNS IN PLACE										
F. EXISTING SIGNS NOT IN USE REMOVED OR CO	VERED									
G. SUFFICIENT DEVICES TO GUIDE TRAFFIC THRO										
H. ROADWAY SURFACE MAINTAINED SATISFACTO	ORILY									
I. MESSAGE BOARDS CONVEY CONCISE MESSAGE	SE TO MOTORISTS									
AREA NO. 3 – NIGHT WORK		Υ	*N	N/A	DC	REMARKS				
A. LIGHTING PLAN APPROVED										
B. VARIABLE MESSAGE SIGN WARNING LIGHTED	WORK ZONE AHEAD									
C. EQUIPMENT HAS FLASHING LIGHTS AND/OR R	EFLECTIVE SHEETING									
D. PILOT VEHICLE WITH FLASHING LIGHTS AND M	IESSAGE BOARD									
E. LIGHTING AIMED NOT TO IMPEDE TRAFFIC										
AREA NO. 4 – CLEAR ZONE/HAZARDS		Υ	*N	N/A	DC	REMARKS				
A. NO EQUIPMENT/MATERIALS/HAZARDS STORED) IN CLEAR ZONE									
B. NO UNPROTECTED DROP-OFFS >3"										
AREA NO. 5 – TEMPORARY PAVEMENT MARI	KINGS	Υ	*N	N/A	DC	REMARKS				
A. CORRECT APPLICATIONS AND WIDTH										
B. REFLECTIVITY CONDITION SATISFACTORY (TA	PE/PAINT/MESSAGES)									
C. CONFLICTING MARKINGS AND PAVEMENT DEE	RIS REMOVED									
AREA NO. 6 – TEMPORARY BARRIER WALL		Υ	*N	N/A	DC	REMARKS				
A. IS WALL CONNECTED AND ANCHORED PER AP	PROPRIATE RDWY OR									
STRUCTURES INDEX	-									
B. IS TRANSITION PER INDEX										
C. HAS PROPER END TREATMENT BEEN INSTALL	ED CORRECTLY									
D. PROPER POSITION AND LIGHTS MAINTAINED										

700-010-08 CONSTRUCTION 08/13

MAINTENANCE OF TRAFFIC (MOT) REVIEW REPORT

AREA NO. 7 -														Υ	*N	N/A	DO	;	REMARK	S			
A. LIST OF TRAINED FLAGGERS SUBMITTED TO PROJECT ADMINISTRATOR																							
BEFORE CONSTRUCTION BEGINS								ш	ш	Ш													
B. FLAGGER AHEAD SIGN INSTALLED PROPERLY																							
C. FLAGGER WEARING APPROVED SAFETY VEST/USING PROPER STOP/SLOW								П	П														
PADDLE																							
AREA NO. 8 – LANE CLOSURES									Υ	*N	N/A	DO	;	REMARK	S								
A. PROPER TRANSITION, SIGHT DISTANCE and BUFFER LENGTHS																							
B. PROPER DEVICE SPACING AND VISIBILITY																							
C. PAVEMENT MARKINGS PLACED CORRECTLY																							
D. PROPER MI																							
AREA NO. 9 -														Υ	*N	N/A	DO	;	REMARK	S			
A. PROPER SI																							
AREA NO. 10								ATIC	ONS					Υ	*N	N/A	DO	;	REMARK	S			
A. SEPARATEI							FFIC																
B. PROPER SI	GNING '	WITH	1 PR	OPER TRAVE	EL PA	THS																	
AREA NO. 11	- BUS	INE	SS A	CCOMMOD	ATIC	DNS								Υ	*N	N/A	DO	;	REMARK	S			
A. VEHICLE AND PEDESTRIAN ENTRANCES MAINTAINED WITH PROPER DEVICES,																							
SIGNING AND VISIBILITY								ш	ш														
AREA NO. 12 – TRAFFIC CONTROL DEVICES																							
TYPE	1/19	IBLE		BEING		EVIC			SPAC		N		MY	ED	W	ORKIN	9		REFL		COLC	ND	REMARKS/DATE
ITFE				USED	CLEAN PROPERLY NOT MIX							(%)							CORRECTED				
		1 N	N/A		Υ		N/A	Υ	*N	N/A	Υ			N/A				Υ	*N N/A	Υ	*N	N/A	
CONES] [_										
DRUMS] []										
LIGHTS		¬∣r			Ιп					Ιп	Ιп		٦l					П			ΙП		
(A,B,&C)					12		<u> </u>				<u> </u>			<u> </u>							_		
FLAGS					 		ᆜ	Щ		\Box	닏			<u>Ц</u>				<u> </u>	\perp			<u> </u>	
	SIGNS						<u>Ц</u>				ᆜ	<u> </u>			<u> </u>								
RPM's						4						\perp \sqcup \downarrow \sqcup											
ARROW		ם כ] [
BOARD VMS		- 	_		+				-			+	+					_	 				
PADDLE		<u> </u>	+		╁╫	H	H	H	╁╫		ᅡ片	H⊨	┽┼	<u> </u>				+	 	H	H	Н	
BARRICADES		<u> </u>	\dashv		╁╫	H	H	H	╁╬	片片	ᅡ片	┵	╬┼	+				+	 	╁╫	H	H	
BARRICADES					Ш		Ш	ΙШ		Ш	ΙШ			<u> </u>				Ш		Ш	Ш	Ш	
K) I certify that to the best of my knowledge and belief that the information recorded on this inspection report is accurate. Print Name of Contractor's WTS: Signature:																							
Oignature.																							

A false statement of omission made in connection with this certification is sufficient cause for suspension, revocation, or denial of qualification to bid, and a determination of non-responsibility, and may subject the person and/or entity making the false statement to any and all civil criminal penalties available pursuant to applicable Federal and State Law.

Note the statement "I certify" and who the signature block is addressing

MAINTENANCE OF TRAFFIC (MOT) REVIEW REPORT

700-010-08
CONSTRUCTION
08/13

A) Report No.: N/A	B) Contract No.:	C) Fin N	No.:						
D) Federal Aid Project No.:	E) Project Administrator:								
F) Week of Contractor Review: N/A		G) Date of Department	/Representative Review:						
H) Current Project Phase: 1, 2, 3, etc.	I) Project Location:								
L) FOR DEPARTMENT USE ONLY: DEPA	RTMENT NOTIFICATION TO	CONTRACTOR OF MO	T DEFICIENCIES THAT HAVE NOT BEEN CORRECTED						
*The following MOT deficiencies as noted above and viewed by Department/Representative have not been corrected in accordance with Specification. Please take immediate steps to correct these conditions.									
*Deficiency (Section J Area No. 1 thru 12)	Date Corrected (24-hou	rs maximum)	Recommended Action (immediate project shut down, pay reductions, etc.)						

The inspection team had a 3rd page to report deficiencies to the contractor but it did not require the inspection team to "certify" the condition of the MOT items

700-010-08 CONSTRUCTION

MAINTENANCE OF TRAFFIC (MOT) REVIEW REPORT

FORM INSTRUCTIONS: The WTS will submit the original Initial MOT Review Report to the Project Administrator for the first drive-through inspection on each

	,	J 1
phase of work and the original Comprehensive Weekly Report that will	l cover daily daytime and weekly night	t time inspections for daytime projects, and daily nigh
time and weekly daytime inspections for night time projects. The WTS sl	hall correct all safety deficiencies imn	nediately. The WTS shall not allow minor
deficiencies that are not safety hazards to remain uncorrected for more the	than 24 hours (Specs. 102-3.2)	•
•	,	

- A) The Contractor shall use consecutive numbers for each report submitted for each project.
- B) Contract Number.
- C) Financial Project Identification Number.
- D) Federal Aid Project Number.
- E) Project Administrator's Name.
- F) Week of WTS review.
- G) The Department/Representative should confirm the WTS MOT Review Report by conducting field inspections, showing a date of this review. (CPAM 9.1.7)
- H) MOT work phase at time of review by WTS.
- I) Project Location (State Road Number, County Road Number, etc)
- J) The conditions (areas 1-12) that must be reviewed in the field by the WTS with the boxes checked showing the compliance/non-compliance areas in the Work Zone. The WTS must enter the date when the deficiencies were corrected (DC). WTS or the Department personnel will use the remarks column to identify any deficiencies. (CPAM 9.1.7)
- K) Printed name of Contractor's WTS with the WTS signature.
- L) Department's notification to the contractor of MOT deficiencies that have not been corrected, and the Department's recommended action. (CPAM 9.1.7) The date in G) represents the date given to the Contractor.