

STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION

ITS Quality Checklist CCTV Camera Installation



ITSFM010 Rev. 11/16

Date:		Contract ID:		Financial Proje	ct ID:	Quality Inspector:	
Plan Sheet		MP		Sta.		Site Identification Name	
CONFORMED	NCR*	N/A	INSPECTION REQUIRED				
			Review approto to the field.	Review approved camera in the plans and specifications and carry copy to the field.			
			Review appro	Review approved camera aerial work submittal and carry to field.			
				Review approved traffic maintenance and protection plan and carry copy to the field.			
			Monitor traffic	Monitor traffic control setups and recommend adjustment if necessary.			
			Monitor selec	Monitor selection and placement of aerial work equipment.			
				Monitor camera pre-test before installation and if pressurized, check against camera manufacturer specifications.			
			Verify the approved camera is actually installed. Check against approved plans and specifications.				
			Verify camera installation on pole includes approved camera mount.				
			•	Verify the camera assembly and cable terminations cleanliness and effective terminations.			
			Verify multi-conductor communication cable and coaxial video cable are properly trained and protected from chafing and were not damaged during installation.				
			Verify cables are properly routed through designated raceways.				
				Document all changes from the approved plans and specification to the as-built drawings.			
*Complete and Attach a Nonconformance Report for all Nonconforming items noted.							
QUALITY INSPECTOR			DATE		DOC C	ONTROL NO.	