

STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION

ITS Quality Checklist Dynamic Message Sign Installation



ITSFM011 Rev. 11/16

Date:		Contract ID:		Financial Proje	ct ID:	Quality Inspector:
Plan Sheet		MP		Sta.		Site Identification Name
CONFORMED	NCR*	N/A	INSPECTION REQUIRED			
	۵		Review approved Dynamic Message Sign (DMS) in the plans and specifications and carry copy to the field.			
			Review approved DMS pick/erection submittal and carry to field.			
			Review approved traffic maintenance and protection plan and carry copy to the field.			
			Monitor traffic control setups and recommend adjustment if necessary.			
			Verify DMS attachment components against approved plans and specifications and carry copy to the field.			
			Inspect DMS attachment to sign structure truss to verify compliance with approved attachment submittal.			
			Monitor selection and placement of erection equipment.			
			Verify proper staging of Highway Patrol (i.e., Troopers, Blue Lights, etc) for effective and safe pacing of traffic and lane or roadway closure as required.			
			Monitor DMS erection which is integral with the overhead sign structure (OHSS) truss erection to supporting verticals and verify that truss connections are properly torqued to the approved specification.			
			Measure clearance from highest point on roadway to lowest point of OHSS truss or DMS, which ever is lower, to verify proper clearance between the roadway and lowest point of attachment or truss BEFORE ROADWAY IS OPEN TO TRAFFIC!			
			Visually inspect DMS and OHSS stability after traffic is open.			
			Document all changes from the approved plans and specification to the as-built drawings.			
*Complete and Attach a Nonconformance Report for all Nonconforming items noted.						
QUALITY INSPECTOR			DATE		DOC C	ONTROL NO.