

STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION

ITS Quality Checklist Utility Demarcation Site Installation



ITSFM021 Rev. 11/16

Date:		Contract ID:		Financial Project	ID:	Quality Inspector:
Plan Sheet		MP		Sta.		Site Identification Name
CONFORMED	NCR*	N/A	INSPECTION REQUIRED			
0			Review utility demarcation (demarc) site in the plans and specifications and carry copy to the field.			
			Review approved traffic maintenance and protection plan and carry copy to the field.			
			Monitor traffic control setups and recommend adjustment if necessary.			
			Verify contractor has notified owners of buried utilities or contact with the local "One-Call" agency before digging.			
			Observe vertical drilling by contractor and measure hole depth to verify proper pole seating depth.			
			Verify the approved pole and associated hardware are actually installed. Check against approved plans and specifications.			
			Verify cabinet installation complies with the approved plans and specifications.			
			Verify conduit risers installation for telephone and power are in compliance with approved plans and specifications and all prevailing applicable electrical codes, policies and regulations.			
			Verify contents of cabinet are in compliance with the approved plans and specifications.			
			Verify power cable conductor installation for proper size and type.			
			Verify the meter base installation for proper size and type.			
			Verify utility separation between power and communication utilities on pole has a minimum of 40" separation.			
			Document local power utility meter number.			
0			Document all changes from the approved plans and specification to the as-built drawings.			
*Complete and Attach a Nonconformance Report for all Nonconforming items noted.						
QUALITY INSPECTOR			DATE		DOC CO	NTROL NO.