

STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION ITS Quality Checklist Drill Shafts Foundation Installation



ITSFM023 Rev. 11/16

Date:		Contract ID:		Financial Project	ID:	Quality Inspector:
Plan Sheet		MP		Sta.		Site Identification Name
CONFORMED	NCR*	N/A				
			Review approved drill shaft design in the plans and specifications and carry copy to the field.			
			Review approved drill shaft work submittal and carry to field.			
			Review approved traffic maintenance and protection plan and carry copy to the field.			
			Monitor traffic control setups and recommend adjustment if necessary.			
			Monitor selection and setup of drill equipment and monitor drilling operation verifying approved shaft dimensions as drilling proceeds.			
			Verify steel rebar reinforcing schedule against approved plans and specifications.			
			Verify proper assembly of rebar cage.			
			Monitor final setting of cage and setting of anchor bolt templates and concrete forms checking dimensions as required.			
			Inspect concrete pre-placement to verify forms are secure, rebar secure, templates secure, anchor bolts secure, and check all topside dimensions.			
			When approved concrete arrives, verify delivery against approved concrete mix design and perform plastic concrete tests for air, slump, and concrete temperature and mold acceptance test specimens if required.			
			Inspect concrete post-placement to verify fresh concrete properly finished, concrete properly cured and protected from hot/cold weather.			
			Document all changes from the approved plans and specification to the as-built drawings.			
*Complete and At	tach a Non	conforman	ce Report for all N	lonconforming item	s noted.	
QUALITY INSPECTOR			DATE		DOC CC	ONTROL NO.