

Activity ID	Activity Name	At Comp Duration	Start	Finish	Total Float	FY2021	FY2022	FY2023
<b>CONSULT MAJOR 6-2020 Major Consultant BR &amp; R/W - 48M PE to Prod</b>								
<b>TEMPLATE VALUE</b>								
299010	Request Authorization PH 31 Funds	1	30-Jun-20	30-Jun-20	0	X		
164010	Stage I Scope Review	30	01-Jul-20	11-Aug-20	0	X		
231010	Send AD Request Form/Scope to PSU	1	12-Aug-20	12-Aug-20	0	X		
232010	Advertisement Post	1	09-Sep-20	09-Sep-20	0	X		
402010	Final Selection Meeting	1	04-Nov-20	04-Nov-20	0	X		
900020	Finalize Scope of Services	10	05-Nov-20	18-Nov-20	0	X		
164030	Negotiate Staff-hours	10	19-Nov-20	02-Dec-20	0	X		
233010	Encumber PH 32 Funds	1	07-Jan-21	07-Jan-21	0	X		
250010	Project Execution/PE Begin	1	22-Jan-21	22-Jan-21	0	X		
367010	Exceptions/Variations (Include Utility Design Alternatives)	140	22-Jan-21	05-Aug-21	143			
900030	Project Kickoff Meeting	1	25-Jan-21	25-Jan-21	0	X		
290010	Develop CAP Strategy	1	25-Jan-21	25-Jan-21	120	X		
325020	TIITF Determination	1	25-Jan-21	25-Jan-21	394	X		
900010	Build Schedule	10	25-Jan-21	05-Feb-21	111	X		
170050	PNC Coordinates	20	25-Jan-21	19-Feb-21	1	X		
294010	Typical Section Developed	20	25-Jan-21	19-Feb-21	132	X		
106210	Survey Alignment	40	25-Jan-21	19-Mar-21	2	X		
170010	R/W Survey	200	25-Jan-21	29-Oct-21	13	X		
106010	Design Survey	120	26-Jan-21	12-Jul-21	0	X		
424020	Right of Way Kick-off Meeting	1	01-Feb-21	01-Feb-21	106	X		
900070	Stakeholders Meeting	1	05-Feb-21	05-Feb-21	102	X		
256010	Order Design Traffic	1	08-Feb-21	08-Feb-21	121	X		
933020	Define Local Agreement Issues	1	08-Feb-21	08-Feb-21	161	X		
298010	R/W Estimate - Scope	10	08-Feb-21	19-Feb-21	102	X		
264000	Advance Utility Notification	20	08-Feb-21	05-Mar-21	252	X		
304010	Coring	40	08-Feb-21	02-Apr-21	122	X		
271010	Draft Pond Site Report	65	08-Feb-21	07-May-21	15	X		
146005	Title Search Work	1	22-Feb-21	22-Feb-21	252	X		
170250	PNC Database	20	22-Feb-21	19-Mar-21	22	X		
294020	Typical Section Submitted	20	22-Feb-21	19-Mar-21	132	X		
925010	Pond Notification Letter - Initial	1	08-Mar-21	08-Mar-21	39	X		
587010	VVH Complete	1	08-Mar-21	08-Mar-21	252	X		
109110	Drainage Kick-Off Mtg.	1	22-Mar-21	22-Mar-21	49	X		
260010	Typical Section Approved	1	22-Mar-21	22-Mar-21	132	X		
106310	Survey Alignment Review	20	22-Mar-21	16-Apr-21	2	X		
170150	30% R/W Control Survey Map	40	19-Apr-21	11-Jun-21	2	X		
257010	Design Traffic Received	1	04-May-21	04-May-21	121	X		
145040	Environmental Permit Coordination Meeting	1	10-May-21	10-May-21	742	X		
271110	Review Draft Pond Site Report	20	10-May-21	04-Jun-21	15	X		
313010	Pavement Data Received	1	31-May-21	31-May-21	122	X		
925020	Pond Notification Letter - Second	1	07-Jun-21	07-Jun-21	15	X		
271020	Final Pond Site Report	30	08-Jun-21	19-Jul-21	15	X		
315020	30% R/W Control Survey Map Review	20	14-Jun-21	09-Jul-21	2	X		
315120	60% R/W Control Survey Map	60	12-Jul-21	01-Oct-21	13	X		
106110	Mainline Design Survey DB Submittal	1	13-Jul-21	13-Jul-21	0	X		
925030	Pond Notification Letter - Final	1	13-Jul-21	13-Jul-21	19	X		
113010	Line and Grade (Phase I)	50	14-Jul-21	21-Sep-21	0	X		
114010	Bridge Hydraulics Recommendation	120	14-Jul-21	28-Dec-21	21	X		
271120	Review Final Pond Site Report	20	20-Jul-21	16-Aug-21	15	X		
133010	Pre-BDR Meeting	1	28-Jul-21	28-Jul-21	30	X		
221010	Review Access Management Rpt	20	28-Jul-21	24-Aug-21	20	X		
133020	Geotech Foundations Report for BDR	70	28-Jul-21	02-Nov-21	81	X		
367020	Approved Exceptions/Variations and Submittal of Utility Design Alternatives	1	06-Aug-21	06-Aug-21	143	X		
197010	Pavement Design	50	11-Aug-21	19-Oct-21	81	X		
115010	BDR	120	11-Aug-21	25-Jan-22	21	X		
271030	Signed & Sealed Pond Site Report	1	31-Aug-21	31-Aug-21	15	X		
301010	Line and Grade/Parcel Feasibility Meeting	1	22-Sep-21	22-Sep-21	0	X		
339010	VE Study	5	22-Sep-21	28-Sep-21	86	X		
372010	Submit Pavement Type Selection Report (Phase I)	1	23-Sep-21	23-Sep-21	98	X		

Activity ID	Activity Name	At Comp Duration	Start	Finish	Total Float	FY2021	FY2022	FY2023
298030	R/W Estimate - Line & Grade Completion	10	23-Sep-21	06-Oct-21	100		▲ R/W Estimate - Line	
238010	Phase I Evaluation of Consultant	45	23-Sep-21	24-Nov-21	822		▲ Phase I Evaluation	
131010	Phase II Soils Report (Initial)	70	23-Sep-21	29-Dec-21	40		▲ Phase II Soils:Re	
109010	Drainage Design	90	23-Sep-21	26-Jan-22	10		▲ Drainage Desig	
113020	Initial Plans (Phase II)	110	23-Sep-21	23-Feb-22	0		▲ Initial Plans:(P	
315030	60% R/W Control Survey Map Review	20	04-Oct-21	29-Oct-21	13		▲ 60% R/W Control S	
197020	Constructability and MOT Review Meeting	1	05-Oct-21	06-Oct-21	91		▲ Constructability and	
197030	Pavement Design Review	10	20-Oct-21	02-Nov-21	81		▲ Pavement Design	
315140	90% R/W Control Survey Map	40	01-Nov-21	24-Dec-21	13		▲ 90% R/W Contr	
197040	Pavement Design Approved	1	02-Nov-21	02-Nov-21	81		▲ Pavement Design	
146010	Title Search Work Updates	80	16-Dec-21	06-Apr-22	40		▲ Title Search	
315040	90% R/W Control Survey Map Review	20	27-Dec-21	21-Jan-22	13		▲ 90% R/W Cont	
138010	30% R/W Map (Includes Topo)	30	24-Jan-22	04-Mar-22	13		▲ 30% R/W Ma	
262010	Public Hearing	1	26-Jan-22	26-Jan-22	0		▲ Public Hearing	
292010	Public Information Meeting	1	26-Jan-22	26-Jan-22	0		▲ Public Informati	
311010	Structure Review of BDR	20	26-Jan-22	22-Feb-22	21		▲ Structure Rev	
900045	Plans in Hand Review w Construction & Utilities	1	02-Feb-22	02-Feb-22	0		▲ Plans in Hand	
900040	Initial Design Team Meeting (Phase II)	1	09-Feb-22	09-Feb-22	0		▲ Initial Design T	
183020	Load Rating Report	1	09-Feb-22	09-Feb-22	30		▲ Load Rating R	
133030	30% Geotech Foundations Report	20	23-Feb-22	22-Mar-22	41		▲ 30% Geotech	
115030	30% Structure Plans	40	23-Feb-22	19-Apr-22	21		▲ 30% Structu	
106020	Updated Design Survey DB Submittal	1	24-Feb-22	24-Feb-22	19		▲ Updated Desi	
424010	R/W Design Support Field Review	1	24-Feb-22	24-Feb-22	28		▲ R/W Design S	
450010	Obtain/Verify TIP/STIP Approval	1	24-Feb-22	24-Feb-22	756		▲ Obtain/Verify T	
302010	Initial Plans Review (Phase II)	20	24-Feb-22	23-Mar-22	0		▲ Initial Plans R	
140010	30% R/W Map Review	20	07-Mar-22	01-Apr-22	13		▲ 30% R/W: M	
900090	Pre-Parcel Review Mtg	1	24-Mar-22	24-Mar-22	9		▲ Pre-Parcel R	
373010	Submit Pavement Type Selection Report (Phase II)	1	24-Mar-22	24-Mar-22	29		▲ Submit Pave	
302030	Respond to Comments Initial Plans (Phase II)	10	24-Mar-22	06-Apr-22	0		▲ Respond to	
238020	Phase II Evaluation of Consultant	45	24-Mar-22	25-May-22	692		▲ Phase II E	
138030	R/W Impact Revisions	10	07-Apr-22	20-Apr-22	0		▲ R/W Impact	
302040	Incorporate Initial Plans (Phase II) Review Comments	10	07-Apr-22	20-Apr-22	95		▲ Incorporate	
145010	Environmental Permit Application Process	30	07-Apr-22	18-May-22	505		▲ Environme	
267010	Railroad Contact	60	07-Apr-22	29-Jun-22	645		▲ Railroad	
131020	Phase III Soils Report	80	07-Apr-22	27-Jul-22	60		▲ Phase I	
359010	Confirm Local Support for Initial Plans	1	14-Apr-22	14-Apr-22	14		▲ Confirm Loc	
322020	Final R/W Requirements and LOC TO S & M	1	20-Apr-22	20-Apr-22	0		▲ Final:R/W R	
307010	Review 30% Structure Plans	20	20-Apr-22	17-May-22	21		▲ Review:30	
900050	60% Mapping Team Meeting (Parcel by Parcel)	1	21-Apr-22	21-Apr-22	49		▲ 60% Mappi	
329010	Request Environmental Review (If Needed)	1	21-Apr-22	21-Apr-22	694		▲ Request:En	
139010	60% R/W Map	50	21-Apr-22	29-Jun-22	0		▲ 60% R/W	
264030	Utility Contact (RGB)	70	21-Apr-22	27-Jul-22	95		▲ Utility C	
113030	Final Plans (Phase III)	120	21-Apr-22	05-Oct-22	10		▲ Final	
329020	Environmental Re-Evaluation/Certification Complete	1	22-Apr-22	22-Apr-22	694		▲ Environmer	
298060	R/W Estimate - Initial Plans Completion	10	29-Apr-22	12-May-22	114		▲ R/W Estim	
133040	60% Geotech Foundations Report	10	18-May-22	31-May-22	31		▲ 60% Geo	
115040	60% Structure Plans	20	18-May-22	14-Jun-22	21		▲ 60% Stru	
272010	Environmental Permit Agency Review	190	19-May-22	08-Feb-23	505		▲	
308010	Review 60% Structure Plans	20	15-Jun-22	12-Jul-22	21		▲ Review	
279010	Railroad Clear Memo	1	30-Jun-22	30-Jun-22	645		▲ Railroad	
140020	60% R/W Map Review	20	30-Jun-22	27-Jul-22	0		▲ 60% R/	
133050	90% Geotech Foundations Report	40	13-Jul-22	06-Sep-22	46		▲ 90% G	
115050	90% Structure Plans	65	13-Jul-22	11-Oct-22	21		▲ 90%	
315050	R/W Control Survey Map Complete	1	27-Jul-22	27-Jul-22	35		▲ R/W:C	
146110	Title Search Update	30	28-Jul-22	07-Sep-22	26		▲ Title S	
139020	90% R/W Map	35	28-Jul-22	14-Sep-22	0		▲ 90%	
325010	Prepare TIITF Package	105	28-Jul-22	21-Dec-22	2		▲ P	
971010	Assemble R/W Team	1	05-Sep-22	05-Sep-22	80		▲ Asser	
140030	90% R/W Map Review	20	15-Sep-22	12-Oct-22	0		▲ 90%	
303010	Final Plans Review (Phase III)	20	06-Oct-22	02-Nov-22	10		▲ Fin	
184010	Submit Load Rating Report	1	12-Oct-22	12-Oct-22	21		▲ Sub	

Activity ID	Activity Name	At Comp Duration	Start	Finish	Total Float	FY2021	FY2022	FY2023
308020	Review 90% Structure Plans	20	12-Oct-22	08-Nov-22	21			▲ Re
139030	100% R/W Map	15	14-Oct-22	03-Nov-22	0			▲ 100
303030	Respond to Comments Final Plans (Phase III)	10	03-Nov-22	16-Nov-22	10			▲ Re
238030	Phase III Evaluation of Consultant	45	03-Nov-22	04-Jan-23	532			▲ 7
140040	100% R/W Map Review	15	04-Nov-22	24-Nov-22	0			▲ 10
264040	DUO/CUC Review	1	09-Nov-22	09-Nov-22	21			▲ DU
115060	100% Structure Plans	10	09-Nov-22	22-Nov-22	32			▲ 10
359020	Confirm Local Support for Final Plans	1	24-Nov-22	24-Nov-22	10			▲ Cd
310010	100% Final Production Plans Coordination	30	25-Nov-22	05-Jan-23	10			▲ 7
157010	R/W Map Complete	1	02-Dec-22	02-Dec-22	0			▲ R
144010	Instrument Prep	15	05-Dec-22	23-Dec-22	0			▲ In
133060	Signed & Sealed Geotech Foundations Report	1	07-Dec-22	07-Dec-22	32			▲ S
268010	Documents to R/W	1	26-Dec-22	26-Dec-22	0			▲ D
349010	PH 4B ROW Service Contract Exec	1	27-Dec-22	27-Dec-22	49			▲ P
208010	Appraisal Contract	50	27-Dec-22	06-Mar-23	0			▲
131030	Signed & Sealed Soils Report	1	06-Jan-23	06-Jan-23	10			▲ S
201010	Plans Completed	1	09-Jan-23	09-Jan-23	10			▲
106040	Certified Design Survey Deliverables	1	10-Jan-23	10-Jan-23	507			▲
298090	R/W Estimate - Final Plans Completion	10	10-Jan-23	23-Jan-23	10			▲
222010	All Environmental Permits Clear	1	09-Feb-23	09-Feb-23	505			▲
120010	Appraisals	140	07-Mar-23	18-Sep-23	40			4
143010	Appraisal Review	115	06-Jun-23	13-Nov-23	40			
129010	Relocation Work	1	19-Sep-23	19-Sep-23	296			
121010	Negotiation	200	19-Sep-23	24-Jun-24	0			
240010	Complete Suit Data	1	06-Feb-24	06-Feb-24	0			
273010	Final R/W Order of Taking	1	21-Aug-24	21-Aug-24	0			
125010	R/W Demo & Clear Work	30	07-Nov-24	18-Dec-24	0			
255010	R/W Certified	1	19-Dec-24	19-Dec-24	0			
933010	Complete Pkg to DCPME	20	20-Dec-24	16-Jan-25	0			
310020	Pre-Spec Meeting	1	31-Dec-24	31-Dec-24	0			
204010	Production Date	1	17-Jan-25	17-Jan-25	0			