DISTRICT 2 CONSTRUCTION QC/QA PLAN QUALITY ASSESSMENT GUIDE

EFFECTIVE DATE: April 17, 1998 Revised as of 12/21/10

Americans for Disability Act (ADA) (ADMINISTRATIVE/SPECIFICATIONS)

Number 25		CRITERIA USED
1.	Were sidewalks constructed with a cross slope of a maximum of 0.02?	DS 304 Sht 1 of 6 Note 10
2.	Were ramps constructed with a slope of a maximum of 1:12?	DS 304 Sht 1 of 6 Note 10 ADA 4.8.2
3.	Were curb cut ramps installed as required?	DS 304
4.	Were detectable warnings extended for the full width of the ramp?	DS 304 Sht 1 of 6 Note 5 DS 304 Sht 6 of 6
5.	Did detectable warnings extend 24 inches from the back of curb for the full width of the ramp?	DS 304 Sht 1 of 6 Note 5 ADA 4.7.7 DS 304 Sht 6 of 6
6.	Do the detectable warnings comply with the acceptance criteria?	DS 304 Sht 1 of 6 Note 9
7.	Where pedestrian poles are placed with push buttons, was a 30 inch X 48 inch flat area placed in front of each push button?	ADA 4.2.4
8.	Were push buttons installed at 3 ' – 6 " above the concrete surface?	DS 17784 Sht 1 of 2