



Bid Questions and Answers Report

Date & Time: 12/5/2018 9:00:27 AM

District Address: District 1 Construction Office, located at 801 N Broadway, Bartow, FL 33830

District Phone: (863) 519-2222

Proposal: T1731  
Project: 440120-1-52-01  
Letting Date: 12/5/2018  
Location: CENTRAL OFFICE  
Description: SR 684 (CORTEZ RD)

---

Question: 23912: Referencing Fin #440122-1-52-01 Posted: 11/14/2018 11:01:55 AM

The description of work for Pay Item 715-11-211 is to replace existing luminaire on existing pole/arm. Plan sheets 11-12 and 14-17 depict this symbol with a concrete pad and a pull box. What additional work is the contractor required to perform as this is not detailed in a Pay Item note or in the Pay Item description. Additionally, how with the concrete pad be paid for?

---

Answer: The luminaire pay item 715-11-211 only covers the replacement of the luminaire. The pad/concrete apron is paid for under pull box pay item Status: ANSWER PUBLISHED

(635-2-11) that requires a concrete apron be installed per FDOT Standard Plans 635-001.

Posted: 11/16/2018 6:31:44 AM

---

Question: 23933: Do the existing poles, for new circuit tie-ins, have conduit access in foundation and or pull box at same location for splicing new lighting conductors? Posted: 11/15/2018 4:50:47 PM

See plan sheet #15, on Project ID 440120-1-52-01, Pole 5A4, as an example. There is no description of work letting the contractor know what work needs to be completed at this and other similar locations.

---

Answer: Designer's intent is for contractor to tie into existing pull box. During field visit, Designer didn't find a pull box as shown on plan sheet #15 for Status: ANSWER PUBLISHED

Project ID 440120-1-52-01, Pole 5A. Please revision #2 addendum #2 for pull boxes to be added and additional information.

Posted: 11/27/2018 3:41:39 PM

Answer:	<p>Question 1: Do the existing poles, for new circuit tie-ins, have conduit access in foundation and or pull box at same location for splicing new lighting conductors?</p> <p>Answer 1: Yes. With the exception of Pole 5A4 (Lighting Plan - Sheet 15), existing poles have pull boxes at the same location for splicing new lighting conductors. Please see Revision #2, which adds a new pull box for Pole 5A4, to be paid for as part of Pay Item 0635-2-11.</p> <p>Question 2: See plan sheet #15, on Project ID 440120-1-52-01, Pole 5A4, as an example. There is no description of work letting the contractor know what work needs to be completed at this and other similar locations.</p> <p>Answer 2: All Pull box's are to be installed per FDOT Standard Plans Index 735-001.</p>	Status: APPLICABLE ANSWER	Posted: 11/26/2018 3:59:18 PM
Question:	23934: An existing Light Pole, on Plan Sheet #18, for Financial Project #440120-1-52-01, is to be removed and has a foundation in the sidewalk. Will this sidewalk need to be removed and poured back; if so how will this work be paid for?	Posted: 11/15/2018 5:14:52 PM	
Answer:	The existing light pole called for removal in the NW corner at approx. Sta.246+05 (Left) shall be covered by Specification 125, Excavation for Structures and Pipe and specifically 125-11 Site Restoration. Payment shall be covered under light pole removal using pay item no.715-4-70 and is accounted for in the plans.	Status: ANSWER PUBLISHED	Posted: 11/26/2018 12:34:27 PM
Question:	23935: Plan Sheet #22, for Financial Project #440120-1-52-01, shows a concrete pad for Existing Pole #62A12, is this a new or existing pad and if new how will this pad be paid for?	Posted: 11/15/2018 5:38:43 PM	
Answer:	There is no concrete pad shown for Existing Pole #62A12, or proposed, in Sheet #22 of the Plan Set for FPID 440120-1-52-01.	Status: ANSWER PUBLISHED	Posted: 11/21/2018 3:51:28 PM
Question:	23936: Plan Sheet #22, for Financial Project #440120-1-52-01, shows an Existing Pole, in sidewalk, to be removed on the NW corner, how will the removal of the sidewalk, which is necessary to remove foundation and conduit, be paid for and how will the replacement of the sidewalk be paid for?	Posted: 11/15/2018 5:47:04 PM	
Answer:	The existing light pole called for removal in the NE corner at approx. Sta.320+ 90 (Left) shall be covered by Specification 125, Excavation for Structures and Pipe and specifically 125-11 Site Restoration. Payment is to be covered under light pole removal using pay item no.715-4-70 and is accounted for in the plans.	Status: ANSWER PUBLISHED	Posted: 11/21/2018 3:13:44 PM

---

Question: 24054: Will a concrete pole be required for Pay Item 639-1-121, if so will Pay Item 641-2-12 be added? Posted: 11/28/2018 4:06:56 PM

---

Answer: Questions posted to this site before 5:00 P.M. (EST) on the seventh calendar day prior to the bid opening, or tenth day prior to the December bid opening will be responded to by the Department. For Questions posted after these times, an answer cannot be assured. Status: ANSWER PUBLISHED  
Posted: 12/3/2018 3:25:04 AM

---

Question: 24055: Pay Item 715-7-11 typically requires a Concrete Pad but plans indicate Pole Mounted; is a Concrete Pole to be provided in lieu of a Concrete Pad and what type of Cabinet is required? Posted: 11/28/2018 4:15:41 PM

---

Answer: Questions posted to this site before 5:00 P.M. (EST) on the seventh calendar day prior to the bid opening, or tenth day prior to the December bid opening will be responded to by the Department. For Questions posted after these times, an answer cannot be assured. Status: ANSWER PUBLISHED  
Posted: 12/3/2018 3:25:04 AM

---

Question: 24059: What size Electrical Service Wire is required for Pay Item 639-2-1? Posted: 11/28/2018 4:29:57 PM

---

Answer: Questions posted to this site before 5:00 P.M. (EST) on the seventh calendar day prior to the bid opening, or tenth day prior to the December bid opening will be responded to by the Department. For Questions posted after these times, an answer cannot be assured. Status: ANSWER PUBLISHED  
Posted: 12/3/2018 3:25:04 AM