



Bid Questions and Answers Report

Date & Time: 11/18/2020 8:21:43 AM

District Address: District 7 Construction Office, located at 11201 N McKinley, Tampa, FL 33612

District Phone: (813) 975-6285

Proposal: T7449

Project: 439532-1-52-01

Letting Date: 11/18/2020

Localtion: CENTRAL OFFICE

Description: MORRIS BRIDGE - BIKE PATH/TRAIL

Question: 31203: All of the handrails are called as Pipe Guiderail on the plans. However, in the summary of quantities most (1,372 LF) handrails are listed as Pedestrian/bicycle railing. Can I assume that the summary of quantities is correct and the plans are wrong? Posted: 10/2/2020 10:11:06 AM

Answer: Yes, the summary of quantities is correct. Status: ANSWER PUBLISHED
Posted: 10/5/2020 1:57:52 PM

Question: 31306: Summary of Quantities show asphalt overbuild quantities for Unicorn Rd, Primrose Lane and Davis Road, yet there is nowhere in the plans, typical sections or overbuild tables to indicate what this is. Please provide additional information for the overbuild in these three locations. Posted: 10/9/2020 9:15:57 AM

Answer: The limit of overbuild for the side streets is depicted in the driveway profile sheets (p. 67-69). The intent is to mill 1" of existing pavement, place overbuild to 1" below proposed profile grade and place 1" of Friction Course FC -9.5 to meet proposed profile grade elevation. Status: ANSWER PUBLISHED
Posted: 10/12/2020 8:17:47 AM

Question: 31426: Please provide Soil Boring Information. Posted: 10/16/2020 3:09:50 PM

Answer: The Soil Boring Information is found in the provided documentation in the Final Roadway Soil Survey Report. Status: ANSWER PUBLISHED
Posted: 10/20/2020 10:27:54 AM

Document: 10788973: 43923715201-Final_Soil_Survey_Report.pdf

The Soil Boring Information is found in the provided documentation in the Final Roadway Soil Survey Report.

Answer: The Soil Boring Information is found in the provided documentation in the Final Roadway Soil Survey Report.

Status: ANSWER VOIDED

Posted: 10/20/2020 10:17:07 AM