



Bid Questions and Answers Report

Date & Time:

4/29/2021 8:21:17 AM

District Address: District 6 Construction Office, located at 1000 NW 111 Ave, Miami, FL 33172

District Phone: (305) 640-7448

Proposal: T6540
Project: 430637-2-52-01
Letting Date: 4/28/2021
Location: CENTRAL OFFICE
Description: SR 847 (NW 47 AVE)

Question: 33590: Pay Item 120-4 Subsoil Excavation calls-out 4 areas to be excavated to a depth of 6" per detail on sheet LD-34. The Pay Item total is 6 CY, the square foot areas are approximately 3,915 in total. Please confirm if the 6 CY is the correct amount of soil to be excavated and removed from the 3,915 square foot area.

Posted: 4/16/2021 3:12:06 PM

Answer: Volume (6.00 CY) of subsoil excavation in the Summary of Earthwork are shown in error. The correct volume of excavation for the 4 areas shown on the plans is 62.61 CY.

Status: ANSWER PUBLISHED

Posted: 4/19/2021 4:04:08 PM