



Bid Questions and Answers Report

Date & Time:

4/27/2022 8:12:50 AM

District Address: District 4 Construction Office, located at 3400 West Commercial Blvd. Fort Lauderdale, FL 33309

District Phone: (954) 777-4130

Proposal: T4609

Project: 443845-1-52-01

Letting Date: 4/27/2022

Localtion: CENTRAL OFFICE

Description: SR 7 (US 441)

Question: 37736: What type of sodding is on the project? Posted: 3/31/2022 11:55:15 AM

Answer: St. Augustine Status: ANSWER PUBLISHED

Posted: 3/31/2022 8:25:04 PM

Question: 37737: On sheet no. 19, there is a legend shown on the SE corner of SR7 and W. Prospect Road, at station 822+11.14 (RT) behind the curb cut ramp that is not identified on the legend, bottom left hand of said sheet. Could you please advise what this work curtails? Posted: 3/31/2022 12:00:56 PM

Answer: The hatch is for proposed sod. Status: ANSWER PUBLISHED

Posted: 4/6/2022 8:48:02 AM

Question: 37743: Sheet 36 through 39; drainage installation phases, state that this work has to be performed at night between 9 pm and 6 am. If we dont need to close 2 lanes to install the drainage, can we work during the daytime hours of 9am to 4 pm? Posted: 3/31/2022 2:04:16 PM

Answer: TTCP phase 2A drainage is for drainage crossing. Any drainage work that does not require two lanes closed can be done during daytime hours of 9am to 4PM. Status: ANSWER PUBLISHED

Posted: 4/6/2022 8:47:17 AM

Question: 37746: There is no regular excavation nor embankment pay item on this project, will they be added? Posted: 3/31/2022 2:53:10 PM

Answer:	The scope of the project excavation is to remove and replace existing sidewalk and curb & gutter. The cost of this excavation and grading of the existing sidewalk and curb & gutter will be included in the payment of the proposed sidewalk and proposed curb & gutter. Any required Borrow embankment to harmonize the proposed sidewalk to meet MRP requirements will be compensated as extra work.	Status: ANSWER PUBLISHED
		Posted: 4/6/2022 5:21:00 PM
Question:	37759: Is a curb pad required under the Type F curb and gutter?	Posted: 4/4/2022 8:15:18 AM
Answer:	Yes, 3" curb pad will be required.	Status: ANSWER PUBLISHED
		Posted: 4/6/2022 8:46:51 AM
Question:	37764: Sheet 32 of the contract plans, shows a proposed 15" pipe crossing the existing roadway between structure 38 & 45, approximately 110lf. The pay item for this pipe only addresses 11 lf as shown on sheet 33. is this a typo error as the description under Structures 38 & 45 also calls for construction of 18" pipe, not shown?	Posted: 4/4/2022 9:44:40 AM
Answer:	Yes. This is a typo. The quantities are correct. The error is in that on sheet 32 the plans should be calling out 15" pipe, not 18" pipe.	Status: ANSWER PUBLISHED
		Posted: 4/6/2022 9:08:22 AM
Question:	37794: Sheet 32 of the contract plans, shows a proposed 15" pipe crossing the existing roadway between structure 38 & 45, approximately 110lf. The pay item for this pipe only addresses 11 lf. Sheet 19, states construct 115' of 15". Can you please address the quantity difference from plan vs bid item?	Posted: 4/6/2022 9:41:13 AM
Answer:	A plan revision will be issued by Monday to address quantity difference.	Status: ANSWER PUBLISHED
		Posted: 4/15/2022 1:46:54 PM
Question:	37948: what is the water table elevation?	Posted: 4/15/2022 9:33:50 AM
Answer:	The water table elevation appears to vary throughout the project. More information on the elevation at specific points can be found in the Drainage Report. Specifically in Appendix C on attached mini drip report.	Status: ANSWER PUBLISHED
		Posted: 4/15/2022 1:51:32 PM

Document: 13299409: 443845.1 Mini Drip Report.pdf

443845.1 Mini Drip Report.pdf

Question: 37993: I cannot download the Mini Drip Report, could you please add it to the bid documents? Posted: 4/18/2022 4:02:19 PM

Answer: as requested Status: ANSWER PUBLISHED

Posted: 4/18/2022 4:58:46 PM

Document: 13308087: 443845.1 Mini Drip Report.pdf

mini drip report

Answer: as requested Status: ANSWER VOIDED

Posted: 4/18/2022 4:36:35 PM

Answer: as requested Status: ANSWER VOIDED

Posted: 4/18/2022 4:36:50 PM