
Index 676-010 Cabinet Installation Details

ORIGINATION

Date: July 5, 2023

Name: Rick Jenkins

Phone: (850) 414-4355

Email: Rick.Jenkins@dot.state.fl.us

COMMENTARY

This request came from the Districts and was coordinated with the TERL and Structures Design. Some Districts are installing these and the addition to the Standard Plans Index will allow use without a special detail in every plan set. This detail is for a concrete riser only. An associated change is being made to Specification 676 regarding this revision.

COMMENTS AND RESPONSES

BLACK = Industry Review Comments **BLUE** = Standard Plans Response **GREEN** = Change Made to Index

Name: Melissa Hollis

Date: 8/3/2023

COMMENT: There is a conflict between the proposed specification and the proposed Standard Plans:

Spec: for the base and maintenance pad, use 347 concrete. No Reinforcement.

Standard Plans: for the new base with riser, use 346 concrete with rebar.

Also, Spec 676 does not define conduit materials (good); Section 630 remains in effect.

Standard Plans: Calls for "PVC conduit" ; should just refer to "conduit", without limiting materials.

RESPONSE: The Spec revision will be revised to match the Standard Plan in regards to the 347 concrete reference. As the Spec does not specifically cover the conduit material, it needs to remain in the Index. If the Spec is updated with a later revision, then the callout in the Index can be revised.

CHANGE MADE TO INDEX: No.

Response Date: 8/3/2023