

Final Inspection Checklist

Date: _____

Inspector: _____

- Clearance of 30" behind rear Fender Panels for slide back
- Transition Panel fits for the offset
- Every hole and slot in Backup and Monorail is anchored
- Anchor stud(s) are almost flush with nut(s) (1.5" from the pad)
- If no transition, check for narrow side panels at backup
- Diaphragms attached to the Monorail guides
- Mushroom Washers lay flat in slots
- Each Fender Panel has a tension Spring
- Monorail has End Cap attached
- Cartridges are level and the same height in each Bay
- Nose Cartridge is level
- Fender Panel gap is 20 mm (0.78") for Narrow systems
- Cartridge types are properly placed
- Bolts and nuts are tightened
- Anchors are properly torqued
- Diaphragm Shims aligned and in place
- Cartridge Hold Down Bracket is secure and engaged with Nose Cartridge