

Ghulam Mujtaba
12/03/2002 03:46 PM

To: Richard J Kessler/SM/FDOT@FDOT
cc:
Subject: Re: Industry review of the following: D4520000 - Precast Segmental Bridge Construction and D4530000 - Epoxy Jointing of Precast Segments.

Rick:

I reviewed sections D 452 and D 453 of the proposed Specifications and the following are two editorial comments related to Section D 452.

1- Section 452 - 4.2 (11) Last Sentence

Change last sentence to read: "Ensure all post-tensioning alignments are in accordance with the plans, unless Contractor's proposed variations require changes in which....." by providing comma after plans and changing Contractor to Contractor's.

RESPONSE: Agree

2- Section 452-101 Watertight Decks Last Sentence

Change "Do not smear surplus epoxy over areas more than 1 inch [25 mm] from each side of the groove." to " Do not smear epoxy over areas located more than 1 inch [25 mm] from each side of the groove." There is no need for mentioning "surplus".

RESPONSE: Agree

File: D4520000 - Precast Segmental Bridge Construction
Username: charles manganaro
UserEmail: charles.manganaro.dot.state.fl.us
UserTel: sumcom 436-4186
UserFAX: sumcom 436-4149
ContactRequested:
Remote Name: 156.75.57.7
Remote User:

Comments:

Sheet 13 item 452-8.5 is deleting the requirement to catch and retain epoxy materials being squeezed out of the segment joints. Why? this could be a environmental issue while over a waterway.

RESPONSE: This requirement was placed in spec 453 with all the other criteria for epoxy.