

**SPECIFICATION / WORKBOOK CHANGES**  
**CHGTAB DATED February 19, 2010**  
**EFFECTIVE 7-10 LETTING**

SPECIAL PROVISIONS							
REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
7-26-01	n/a	7-10	SP0030200				New SP. Minor change to correct page numbers to reflect 2010 Spec Book page numbers. Usage note: All Jobs.
7-26-01	n/a	1-10			SP0030200		Spec is deleted and replaced with new SP.
2-15-10	2-17-10	7-10	SP0040100LS				New SP. To change the lead-in sentence to 4-3.4. Usage note: All Lump Sum Projects. Do not use with SP0040100SLLS.
8-19-09	8-24-09	1-10			SP0040100LS		Spec is deleted and replaced with new SP.
2-15-10	2-17-10	7-10	SP0040100SLLS				New SP. To include 4-3.1, 4-3.4 and 4-3.9.4 for LS projects into the Streamline LS SP. Usage note: Streamline Lump Sum – Projects less than \$2,000, 000 and less than 2,000 tons of asphalt. Do not use with SP0040100LS.
9-16-09	11-9-09	7-10			SP0040100SLLS		Spec is deleted and replaced with new SP.
9-16-09	11-9-09	7-10	SP0040100SLLS				New SP. To specify the project is a Streamline Lump Sum Project. Usage note: Lump Sum Projects less than \$2,000,000 and less than 2,000 tons of asphalt. Do not use with SP0040100LS.
9-16-09	11-9-09	7-10	SP0040100SLPQ				New SP. To specify the project is a Streamline Plan Quantity Project. Usage note: Plan Quantity Projects less than \$2,000,000 and less than 2,000 tons of asphalt.

SPECIAL PROVISIONS							
REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
2-11-10	2-17-10	7-10	SP0070101				New SP. To include recent changes to Federal requirements that have not yet been included in FHWA 1273. Usage note: All Federal Aid Jobs.
7-28-09	7-30-09	1-10			SP0070101		Spec is deleted and replaced with new SP.
12-18-00	4-14-05	1-10			SP0070201B		SP is deleted because it duplicates language in 7-2.1.
12-21-09	12-28-09	7-10	SP0071600				New SP. To clarify language and designate a point of contact for bidder questions for any wage rate determination and applicability of wage tables.
1-3-03	5-16-03	1-10			SP0071600		Spec is deleted and replaced with new SP.
9-18-09	n/a	1-10			SP0080303		<b>SP0080303 added as Mandatory No. 1 for January 2010 is deleted and replaced with SS0080303.</b>
2-15-10	2-17-10	7-10	SP0080303A				New SP. Change made to reflect a 20 dayperiod for issuance of the NTP. Usage note: When called for.
2-24-04	4-23-04	1-10			SP0080303A		Spec is deleted and replace with new SP.
9-25-03	12-24-03	7-10				SP0081300IDLR	New SP. Usage note changed to Incentive-Disincentive for Lane Rental Days. (Use with proper authority). Do not use with SP0081300LR or SP0081300LRDR.
10-12-09	11-9-09	7-10	SP0090103SLLS				New SP. To specify the project is a Streamline Lump Sum Project. Usage note: Lump Sum projects less than \$2,000,000 and less than 2,000 tons of asphalt. Do not use with SP0090103LS.

SPECIAL PROVISIONS							
REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
10-13-09	11-9-09	7-10	SP0090103SLPQ				New SP. To specify the project is a Streamline Plan Quantity Project. Usage note: Plan Quantity projects less than \$2,000,000 and less than 2,000 tons of asphalt.
10-21-09	11-10-09	7-10	SP0090801ESSL				New SP. To specify the project is a Streamline ARRA Project. Usage note: ARRA of 2009 Projects less than \$2,000,000 and less than 2,000 tons of asphalt. Do not use with SP0090801ES.
2-17-10	n/a	7-10	SP1090000				New SP. <b>Merged in text from SP1090203 and changed dates.</b> To remove redundant language. Usage note: 109-71 Items.
5-1-02	5-14-02	7-10			SP1090000		SP is deleted and replaced with new SP.
9-16-09	11-9-09	7-10	SP1201003SL				New SP. To specify the project is a Streamline Project. Usage note: Projects less than \$2,000,000 and less than 2,000 tons of asphalt.
9-16-09	11-9-09	7-10	SP1250903SL				New SP. To specify the project is a Streamline Project. Usage note: Projects less than \$2,000 000 and less than 2,000 tons of asphalt.
9-16-09	11-9-09	7-10	SP1600402SL				New SP. To specify the project is a Streamline Project. Usage note: Projects less than \$2,000,000 and less than 2,000 tons of asphalt.
9-16-06	11-9-09	7-10	SP2000702SL				New SP. To specify the project is a Streamline Project. Usage note: Projects less than \$2,000,000 and less than 2,000 tons of asphalt.

SPECIAL PROVISIONS							
REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
						SP2040000	Usage Note: 285-7 Items
9-16-09	11-9-09	7-10	SP3460902SL				New SP. To specify the project is a Streamline Project. Usage note: Projects less than \$2,000,000 and less than 2,000 tons of asphalt.
						SP4440000	Usage Note: 444-70 Items 444-71 Items
1-29-10	n/a	7-10	SP4530405				New SP. To change the required contact time for slow set epoxy from 8 hours to 6 hours The 6 hour requirement will be applicable to all slow set epoxy temperature ranges for consistency. Usage note: All Segmental Bridge Jobs.
						SP5390000	Usage Note: 539-80 Items
9-24-09	n/a	1-10			SP7090000		<b>SP7090000 added as Mandatory No. 2 for January 2010 is deleted and replaced with SS7090000.</b>
1-22-10	1-25-10	7-10	SP7100200				New SP. To replace fast dry solvent paint with durable waterborne paint. Usage note: Maintenance Projects Only.
						SP7140000	New SP. Usage note changed to 714-1-500 Items.
					SP7151600		<b>SP7150600 added as Mandatory No. 3 for January 2010 is deleted and text merged in SS7150100.</b>
						SP7410000	741-70 Items
						SP7430000	743-70 Items
						SP7440000	744-70 Items
						SP7450000	745-70 Items
						SP7460000	746-7A-BCD Items

**SPECIAL PROVISIONS**

REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
						SP7470000	747-70 Items
1-21-10	1-25-10	7-10	SP9710400				New SP. To add durable waterborne paint. Usage note: Maintenance Projects Only.
8-6-96	12-10-96	1-10				SPXENHANCE	Usage note changed to: For non-vehicular asphalt construction such as multi-use trails.

**SUPPLEMENTAL SPECIFICATIONS**

REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
9-18-09	11-9-09	7-10	SS0080303				<b>New SS. SP0080303 added as Mandatory No. 1 for January 2010 was deleted.</b> This change reduces time from execution of the Contract by the Contractor to Notice to Proceed from 45 to 25 days. This change is consistent with the time frame changes in Articles 3-6 and 3-7 as presented to the Executive Board by Brian Blanchard on June 6, 2009. Usage note: All Jobs.
					SS0080703		Merged into SS0080303.
9-8-09	9-10-09	7-10	SS0080703				New SS. To modify the existing language for clarity and correct syntax errors in the existing specification. Usage note: All Jobs.
2-8-10	2-17-10	7-10	SS0090211				New SS. Minor change to correct a URL address. Usage note: All Jobs.
2-8-10	7-27-06	1-10			SS0090211		Spec is deleted and replaced with new SS.
10-14-09	12-28-09	7-10	SS1040600				New SS. <b>Merged in text from SS1040702 and changed dates.</b> To delete mowing and litter removal from Section 104. Litter removal and mowing will be addressed in Section 107. Usage note: All Jobs.
11-24-09	12-1-09	7-10			SS1040600		Spec is deleted and replaced with new SS.
11-24-09	12-1-09	7-10	SS1040600				New SS. <b>Merged in text from SS1040606 and changed dates.</b> To require the Contractor to submit three signed and sealed copies of as-built drawings and a certified survey of as-built conditions for all installed and constructed surface water management systems. Usage note: All Jobs.

**SUPPLEMENTAL SPECIFICATIONS**

REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
6-23-09	7-9-09	1-10			SS1040600		Spec is deleted and replaced with new SS.
12-22-09	1-4-10	7-10	SS1050302				New SS. <b>Merged in text from SS1050807 and changed dates.</b> To change “concrete field technician” to “concrete field inspector” to be consistent with national standards and the Construction Training and Qualification Manual (CTQM), Chapter 4; to add additional qualification alternatives for the Concrete Production Facility Quality Control Manager; and to specify the requirements for Concrete laboratory Technician Level II. Usage note: All jobs.
8-20-09	12-2-09	7-10			SS1050302		Spec is deleted and replaced with new SS.
8-20-09	12-2-09	7-10	SS1050302				New SS. <b>Merged in text from SS1050811 and changed dates.</b> To clarify the qualification requirements for QC personnel for incidental precast concrete products. Usage note: All Jobs.
7-29-09	8-11-09	1-10			SS1050302		Spec is deleted and replaced with new SS.
12-17-09	1-27-10	7-10	SS1070000				New SS. To provide a new section for mowing and litter removal. This will consolidate litter removal and mowing in one location, clarify requirements, and provide separate litter removal and mowing into individual pay items. Usage note: All Jobs.
12-29-09	2-17-10	7-10	SS1600403				New SS to clarify a separate sample will be collected by the Engineer for Limerock Bearing Ration (LBR) verification testing. Usage Note: All Jobs.

**SUPPLEMENTAL SPECIFICATIONS**

REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
1-8-10	2-2-10	7-10	SS3200202				New SS. <b>Merged in text from SS3200500 and changed dates.</b> To clarify the two different tonnage weights required on delivery tickets for all plant mixed hot bituminous mixtures. Usage note: All Jobs
7-29-09	8-11-09	1-10			SS3200500		Spec is deleted and replace with new SS
1-26-10	2-2-10	7-10	SS3270300				New SS. To clarify the Quality Control and Verification Testing Processes and measurement acceptance criteria for cross slopes on milled roadway surfaces for tangent and superelevated sections. Usage note: All Jobs.
1-26-10	2-2-10	7-10	SS3300000				New SS. <b>Merged in text from SS3301203 and changed dates.</b> To clarify the Quality Control and Verification Testing processes and measurement acceptance criteria for cross sloes on roadway surfaces for tangent and superelevated sections. Usage note: All Jobs.
1-5-10	1-7-10	7-10			SS3300000		Spec is deleted and replaced with new SS.
1-5-10	1-7-10	7-10	SS3300000				New SS. <b>Merged in text from SS3300302 and changed dates.</b> To clarify the lighting requirements for night time paving operations. Usage note: All Jobs.
12-18-09	12-21-09	7-10			SS3300000		Spec is deleted and replaced with new SS.
12-18-09	12-21-09	7-10	SS3300000				New SS. <b>Merged in text from SS3300202 and changed dates.</b> To establish a spread rate tolerance to improve the pavement thickness control and add QC requirements for smoothness control on temporary

**SUPPLEMENTAL SPECIFICATIONS**

REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
							pavements and final structural layers on high speed roadways that will be opened to traffic. Usage note: All Jobs.
7-29-09	8-11-09	1-10			SS3300000		Spec is deleted and replaced with new SS.
2-8-10	2-17-10	7-10	SS3340000				New SS. Minor change to correct a URL address. Usage note :All Jobs.
1-22-10	2-4-10	7-10			SS3340000		Spec is deleted and replaced with new .
1-22-10	2-4-10	7-10	SS3340000				New SS. <b>Merged in text from SS3340203 and changed dates.</b> To (1)require the measurement of gyratory mold diameters in accordance with FM 5-585; (2)allow different application rates for new anti-strip additives; (3) require the contractor to enter process control data into LIMS; (4) specify pay factors for partial LOTs when no sample was obtained; (5) specify the maximum mix target temperature for different binders; (6) require the first LOT for a new mix design be limited to 2000 tons; (7) eliminate the requirements for the initial production LOT; and, (8) change the time for LOT termination. Usage note: All Jobs.
7-29-09	8-11-09	1-10			SS3340000		Spec is deleted and replaced with new SS.
11-14-09	2-2-10	7-10	SS3360000				New SS. <b>Merged in text from SS3360300 and changed dates.</b> To add viscosity ranges for asphalt rubber and AASHTO test

**SUPPLEMENTAL SPECIFICATIONS**

REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
							procedure T 316 as an approved procedure for determining the viscosity of asphalt rubber. Usage note: All Jobs.
7-29-10	8-11-09	1-10			SS3360000		Spec is deleted and replaced with new SS.
1-11-10	2-2-10	7-10	SS3370000				New SS. <b>Merged in text from SS3370206 and changed dates.</b> To require the use of liquid anti-strip additives in FC-5 mixtures with limestone aggregate and to clarify the target mix design temperature requirements for different binder types. Usage note: All Jobs
7-29-09	8-11-09	1-10			SS3370000		Spec is deleted and replaced with new SS.
2-12-10	2-17-10	7-10	SS3380100				New SS. To state that the Department will perform the final survey before the end of the warranty period. Other changes are clarification and to make the wording in Sections 338 and 355 consistent. Usage note: All Jobs.
1-29-10	2-1-10	7-10	SS3460301				New SS. To: Clarify slump loss test requirements; remove the target range; eliminate some restrictions for concrete adjustments; add a pay reduction for placing concrete outside the tolerance range; require the use of the FDOT Concrete Sample Number/LOT Number system; and, simplify reporting chloride test result. Usage note: All Jobs.
2-12-10	2-17-10	7-10	SS3550100				New SS. To state that the Department will perform the final survey before the end of the warranty period. Other changes are clarification and to make the wording in

**SUPPLEMENTAL SPECIFICATIONS**

REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
							Sections 338 and 355 consistent. Usage note: All Jobs.
10-12-09	11-20-09	7-10	SS4000713				New SS. To delete the requirement to simulate the concrete loading during the screed demonstration because it is not necessary, to modify the definitions of long and short bridges to be consistent with the FDOT Structures Design Guidelines (SDG). To specify the profilograph and planing requirements to be consistent with equipment limitations, and other miscellaneous changes. Usage note: All Jobs.
						SS4070000	407-1 Items
1-15-10	1-21-10	7-10	SS4150513				New SS. To add plastic rebar spacers for typical applications and plastic rebar supports and spacers for drilled shaft applications. Usage note: All Jobs.
9-24-09	10-6-09	7-10	SS4430203				New SS. To clarify the definition of select fill by including the appropriate specification sections for material in 443-2.3 and to remove duplicate text in 443-5. Usage note: All Jobs.
1-15-10	2-19-10	7-10	SS4460300				Adding 446-3.2 and 446-3.3 that were missing from the printing of the 2010 Book. Usage Note: All Jobs.
9-3-09	10-6-09	7-10	SS4620000				New SS. <b>Merged in text from SS4620200 and changed dates.</b> To include the requirement that only approved systems shown on the Structures Design office (SDO) website can be constructed and, as a

**SUPPLEMENTAL SPECIFICATIONS**

REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
							condition for review and approval, post-tensioning vendors must submit fully detailed drawing suitable for posting on the SDO website.
9-18-09	9-29-09	7-10			SS4620000		Spec is deleted and replaced with New SS.
9-18-09	9-29-09	7-10	SS4620000				New SS. <b>Merged in text from SS4620402 and changed dates.</b> To clarify and make the language consistent with the related ASTM specification. Usage note: 462 Items.
2-19-09	5-19-09	1-10			SS4620000		Spec is deleted and replaced with New SS.
8-13-09	10-6-09	7-10	SS5240200				New SS. To add the method of measurement for concrete core ditch block and to clarify the method of measurement for concrete ditch and slope pavement. Additionally, the basis for payment was clarified and a new pay item was included for concrete ditch block. Usage note: All Jobs
1-27-10	2-10-10	7-10	SS5610000				New SS. To standardize the requirements for painting existing structural steel. Currently, the requirements for painting existing structural steel are specified in a technical special provision for each project which creates inconsistencies and potential conflicts. New Section 561 specifies the use of a QPL paint system if the existing coating is to be removed and replaced, references the contract documents for the paint system if the existing coating is to be overcoated, and specifies requirements for

**SUPPLEMENTAL SPECIFICATIONS**

REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
							the protection of the environment, public, and workers during paint removal operations. It also addresses the handling and management of hazardous waste associated with paint removal operations. Usage note: 561 Items.
10-14-09	12-28-09	7-10	SS5700000				New SS. To delete mowing and litter removal from Section 570 and update the section to current practices. Litter removal and mowing will be addressed in Section 107. Usage note: All Jobs.
1-20-10	1-28-10	7-10	SS6030000				New SS. To expand Section 603 to include Intelligent Transportation Systems and to provide general cleanup and clarification. Usage note: All Jobs.
1-20-10	1-28-10	7-10	SS6080000				New SS. To expand Section 608 to include Intelligent Transportation Systems and to provide general cleanup and clarification. Usage note: All Jobs.
11-10-09	1-28-10	7-10	SS6110000				New SS. <b>Merged in text from SS6110202 and changed dates.</b> To expand Section 611 to include Intelligent Transportation Systems and to provide general cleanup and clarification. Usage note: All Jobs.
8-3-09	8-4-09	1-10			SS6110202		Spec is deleted and replaced with new SS.
1-20-10	1-28-10	7-10	SS6900000				New SS. To expand Section 690 to include Intelligent Transportation Systems and to provide general cleanup and clarification. Usage note: All Jobs.
9-24-09	12-2-09	7-10	SS7090000				<b>New SS. SP7090000 added as Mandatory No. 2 for January 2010 was deleted.</b> To

**SUPPLEMENTAL SPECIFICATIONS**

REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
							allow for use of different types of reflective elements. The mandatory revision was necessary due to the availability and scheduling of test decks for these products. Usage note: All Jobs.
1-22-10	2-10-10	7-10	SS7150100				<b>New SS. Merged in text from SS7150600 and changed dates. (SP7150600 added as Mandatory Revision No. 3 for January 2010 was deleted.)</b> Some projects with high mast lighting, complete, furnished and installed, include the foundation in the cost of the high mast lighting as directed in the Basis of Estimates Manual; but some projects provide a separate pay item for the foundation. This change clarifies the cost of the foundation is to be included in the cost of the high mast lighting pole. A mandatory is needed to provide consistency as soon as possible. Usage note: All Jobs.
8-4-09	8-11-09	1-10			SS7150100		Spec is deleted and replaced with new SS.
1-20-10	1-27-10	7-10	SS7810000				<b>New SS. Merged in text from SS7810301 and changed dates.</b> To clarify technical requirements and to update items that have been noted during the review, approval and deployment of equipment. Usage note: 781 Items
1-22-09	2-4-09	1-10			SS7810000		Spec is deleted and replaced with new SS.
9-29-09	11-24-09	7-10	SS7820000				<b>New SS. Merged in text from SS7820102 and changed dates.</b> To update the service mark symbol “SM” to a registered trademark for SunGuide® and to change requirements for

**SUPPLEMENTAL SPECIFICATIONS**

REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
							video wall equipment to help ensure product quality and vendor accountability. Usage note: 782 Items
1-22-09	2-4-09	1-10			SS7820000		Spec is deleted and replaced with new SS
1-21-10	1-27-10	7-10	SS7830000				New SS. <b>Merged in text from SS7830102 and changed dates.</b> To incorporate Electronic Industries Alliance (EIA) and Telecommunications Industry Association (TIA) minimal diameter requirements, to remove orientation references from overall dimensions for patch panels, and to clarify end to end testing requirements. Usage note: 783 Items.
1-22-09	2-4-09	1-10			SS7830000		Spec is deleted and replaced with new SS.
2-9-10	2-18-10	7-10	SS7840000				New SS. <b>Merged in text from 7840202 and changed dates.</b> To clarify technical wording. Usage note: 784 Items.
1-20-10	1-27-10	7-10			SS7840000		Spec is deleted and replaced with new SS.
1-20-10	1-27-10	7-10	SS7840000				New SS. <b>Merged in text from SS7840104 and changed dates.</b> To define minimum requirements for video encoders that include support of the H.264 compression standard, to clarify requirements for serial port attributes, and to delete duplicate language requiring Design Approval Lists. Usage note: 874 Items.
1-22-09	2-4-09	7-10			SS7840000		Spec is deleted and replace with new SS.
12-15-09	12-21-09	7-10	SS9010104				New SS. TYPO. To correct formatting errors in the header for Table 1. Usage note: All Jobs.

**SUPPLEMENTAL SPECIFICATIONS**

REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
1-14-10	2-2-10	7-10	SS9160000				New SS. <b>Merged in text from SS9160101 and changed dates.</b> To require a liquid anti-strip additive in FC-5 mixtures with limestone aggregate and to clarify the submittal requirements for manufacturers seeking evaluation of their products for inclusion on the Department's Qualified Products List (QPL). Usage note: All Jobs.
7-29-09	8-11-09	1-10			SS9160000		Spec is deleted and replaced with new SS.
1-4-10	1-14-10	7-10	SS9260100				New SS. <b>Merged in text from SS9260202 and changed dates.</b> To delete Type P epoxy from the table of allowable types because it is not used. Usage note: All Jobs.
8-13-09	9-29-09	7-10			SS9260202		Spec is deleted and replaced with New SS.
8-13-09	9-29-09	7-10	SS9260202				New SS. To identify the documentation manufacturers must submit with the Qualified Products List (QPL) application in order for their product(s) to be considered for inclusion on the Department's QPL. Usage note: All Jobs.
9-22-09	11-20-09	7-10	SS9320102				New SS. <b>Merged in text from SS9320102 (1-10) and changed dates.</b> To delete the field test requirements and clarify and list the information to be submitted with the QPL application for joint sealer. Field test requirements are being deleted as laboratory testing is sufficient. Usage note: All Jobs
5-20-09	7-15-09	1-10			SS9320102		Spec is deleted and replaced with New SS.
1-15-10	2-17-10	7-10	SS9870100				New SS. To correct the reference to reflect current requirements. Usage note: All Jobs.

**SUPPLEMENTAL SPECIFICATIONS**

REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		
2-8-10	2-10-10	7-10	SS9940000				New SS. <b>Merged in text from SS9940000 and changed dates. (Resubmittal)</b> In 994-3.1, we deleted the requirement for fungal resistance testing. Fungal resistance testing is described in ASTM D-4956, and is only a requirement if specified by the owner. Fungal resistance testing has not been a requirement by the Department. Usage note: All Jobs.
11-16-09	11-30-09	7-10			SS9940000		Spec is deleted and replaced with new SS.
11-16-09	11-30-09	7-10	SS9940000				New SS. To specify the information and testing data required from manufacturers in order for their products to be evaluated for inclusion on the Department's QPL, to specify the use of ASTM D 4956 instead of FM 571 for outdoor weather testing, and to provide a general cleanup of the specification by removing redundant language. Usage note: All Jobs

**PENDING SPECIAL PROVISIONS**

REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		

**PENDING SUPPLEMENTAL SPECIFICATIONS**

REV DATE	FA DATE	LETTING DATE	WORKBOOK CHANGE			USAGE NOTE CHANGED	REMARKS
			ADDED	CHANGED	DELETED		