

## NOTES

### A. SPECIFICATIONS:

1. General Specifications:
  - a. Florida Department of Transportation Standard Specifications for Road and Bridge Construction (Current Edition) and Supplements as amended.
2. Design Specifications:
  - a. AASHTO Standard Specifications for Highway Bridges (Current Edition),
  - b. AASHTO Guide Specifications for Structural Design of Sound Barriers (Current Edition)
  - c. Florida Department of Transportation's Plans Preparation Manual, Volume I (Current Edition).

### B. DESIGN CRITERIA:

The Precast Sound Barriers are pre-designed and based on the criteria in the Plans Preparation Manual, Volume I and the following soil conditions: Sites with soil SPT N values between 10 and 40.

### C. CONCRETE AND GROUT:

1. Concrete Class and Compressive Strength:
  - a. Cast-in-Place Collars: Class IV ( $f'c = 5500$  psi)
  - b. Precast Panels & Collars: Class IV ( $f'c = 5500$  psi)
  - c. Posts: Class IV ( $f'c = 5500$  psi)
2. Grout for Auger Cast Piling:
  - a. Maximum Working Compressive Strength = 2200 psi
  - b. Minimum 28 Day Strength = 5500 psi
3. Minimum Compressive Strength for Form Removal and Handling of Posts and Panels:
  - a. 2,500 psi for horizontally cast post and panels.
  - b. 2,000 psi for vertically cast panels or when tilt-up form tables are used for horizontally cast panels.

### D. REINFORCING STEEL:

1. Reinforcing steel shall conform to ASTM A 615, Grade 60.
2. Welded wire fabric shall conform to ASTM A 185 (smooth wire) or ASTM A 497 (deformed wire).
3. Concrete Cover of 2" shall be provided, unless otherwise noted.
4. In addition to the requirements of Specification Section 415, tie post and pile stirrups at the following locations as a minimum:
  - a. Post Stirrups - Tie at all four corner bars and at every third interior bar intersection.
  - b. Pile Stirrups - Tie to the main vertical reinforcing at alternate intersections for circular configurations and for rectangular configurations at the four corners and at every third interior bar intersection.

### E. SURFACE FINISHES:

Provide a Class 5 Finish in accordance with Specification Section 400, unless otherwise shown on the Wall Control Drawings. See Index No. 5201 for texture finish options.

### F. PILING:

Construct Auger Cast Piling in accordance with the Plans and Specification Section 455.

### G. UTILITIES:

Field verify the locations of all overhead and underground utilities shown in the Wall Control Drawings.

### H. NEOPRENE PADS AND RESILIENT PADS:

1. Neoprene Pads for Panel Bearing Points Between the Stacked Panels:

The Neoprene pads for the panel bearing points shall be plain Neoprene pads. The plain Neoprene pads are exempt from the requirements of Section 932-2. The pads shall be 100 percent Polychloroprene (Neoprene) Grade 50 durometer hardness and may be molded or extruded and vulcanized in large sheets and cut to size.
2. Neoprene Pads for Collar Bearing Points:
  - a. Cast-in-Place Collar: The Neoprene pads for the C.I.P. collar bearing points shall be plain Neoprene pads.
  - b. Precast Collar: The Neoprene pads shall be FDDT approved composite pads meeting the requirements of Specification Section 932-2 with a minimum load rating of 10 tons, Grade 50 durometer hardness.
3. Resilient Pads may be substituted for Neoprene Pads. Resilient pads shall meet the requirements of Section 932-2.1, except that the minimum ultimate compressive shall be 8,000 lb./sq. in. and the use of high strength random oriented synthetic fiber cords are permitted in lieu of 8 ounce cotton duck reinforcement.

### J. CASTING TOLERANCES:

1. Overall Height & Width:  $\pm 1/4$ "
2. Thickness:  $\pm 1/4$ "
3. Plane of side mold:  $\pm 1/16$ "
4. Openings:  $\pm 1/2$ "
5. Out of Square:  $1/8$ " per 6 ft., but not more than  $3/8$ " total along any side
6. Warping:  $1/16$ " per foot distance to nearest corner
7. Bowing: 1/240 panel dimension
8. Surface Smoothness for Type "A" (Smooth) Surface Texture Option:  $\pm 1/16$ " along a 10 ft. straightedge.

### K. SOUND BARRIER WALL NOTES:

1. Distance between piles shall be a maximum of 20 ft. from centerline to centerline. These Sound Barrier Wall Standard Indexes allow for 5 Pile/Post connection options based on either 10 or 20 ft. post spacing. The panel system depicted in Index Nos. 5202 through 5204 is based on a 20 ft. post spacing.
2. Walls greater than 12 ft. in height shall consist of 2 stacked panels (upper and lower), each less than 12 ft. in height, and with the height of the lower panel not less than one third of the height of the upper panel. Walls equal to or less than 12 ft. in height shall consist of a single panel.
3. Horizontal panel joints shall be located outside of the graphic relief (if applicable). Horizontal panel joints shall be held at a constant elevation for a given wall, where possible.
4. Posts shall be "H" type cross-section with panels installed from above. Panels shall not be installed until auger cast piles and C.I.P. collars have reached their 28 day design strength.
5. See Index No. 5205 for the five pile/post connection options. The Contractor may choose any of these options, unless specifically excluded in the Wall Control Drawings.
6. All posts shall be held plumb in auger cast piles with an installation template. The template shall be adjustable for horizontal placement, vertical placement and plumbness of posts. The template shall be such that the installation tolerances can be held. Template shall remain in place for a minimum of 12 hours after post installation.
7. The Contractor shall be responsible for meeting OSHA requirements. Any utility adjustments, charges for power stoppages, all realignments, special erection methods, etc. to meet these requirements shall be included in bid.
8. Structural Steel shall be in accordance with ASTM A 36.
9. Structural Steel - Pile/Post Connection Option D: Post assemblies shall be shop fabricated in accordance with Specification Section 460. Welding details and welding operations shall be in accordance with the current edition of ANSI/AWS D1.1 Welding Code. Field welding is not permitted.
10. Structural Steel with Concrete Casting - Pile/Post Connection Option C: Store steel posts in a location protected against environmental conditions. Prior to pouring the concrete around the structural post, post shall be free of loose rust, scale, dirt, paint, oil and foreign material.

### L. VECP OR CONTRACTOR REDESIGN:

1. In no case will VECP's or Contractor Redesigns be allowed to modify foundation designs, or post spacing.
2. Substitution of proprietary panels or systems not listed in the Wall Control Drawings will not be allowed.

### M. QUALIFIED PRODUCTS LIST:

Manufacturers seeking approval of proprietary sound barrier panels, posts and foundations or systems for inclusion on the Qualified Products List as pre-approved suppliers must submit a QPL Product Evaluation Application along with design documentation, vendor drawings and other information as required in the Sound Barrier QPL Acceptance Criteria showing the proprietary product is designed to meet all specified requirements. Project specific Shop Drawings are required for sound barrier projects in accordance with Specification Section 534.

### N. ALTERNATES

The Contractor shall construct the standard precast 20'-0" panel option depicted in the plans or shall construct one of the proprietary sound barrier panel or proprietary system options (panel and foundation) listed in the Wall Control Drawings.

### O. FINISH COATING:

1. All wall areas not shown to receive an anti-graffiti coating shall be coated in accordance with Specification Section 400 of the Specifications with a Class 5 Applied Finish Coating. The color of the system shall be same as the anti-graffiti system or as directed by the Engineer.
2. Structural Steel Post Assembly Coating System - Pile/Post Connection Option D: The steel post assembly shall receive a shop applied three-coat system comprised of one coat of an approved self-curing inorganic zinc primer in accordance with Specification Section 561 followed by two coats of an approved Type M coal tar epoxy consisting of a minimum dry film thickness of 8 mils each to yield a minimum total dry film thickness of 16 mils. The application of the coal tar epoxy coating shall be in strict conformance with the Manufacturer's published specifications. The limits of the coating system shall be the exposed surface area of the post assembly from the top of post to 2'-0" below Top of Collar (Elev. A). After the post assembly is installed, it shall be coated with an approved compatible Class 5 Applied Finish Coating in accordance with Specification Section 400 or an anti-graffiti coating. The color of the Class 5 Coating shall match the color of the panel unless otherwise noted in the plans. All components of coating system shall be on the Department's Qualified Products List. The material supplier shall certify compatibility of paint system.

### P. TEST WALL:

The Contractor shall construct a test wall at the beginning of the project consistent with Specification Section 534. The Contractor shall demonstrate that all casting and erection tolerances can be met in order to assure that the prefabricated elements fit together as intended.



2008 FDOT Design Standards

## PRECAST SOUND BARRIERS - GENERAL NOTES

Last  
Revision  
01/01/06

Sheet No.  
1 of 1

Index No.  
5200