

**Florida Department of Transportation  
Bid Solicitation Notice and Approximate Quantities**

Letting:	03191114	Call Order: 004	Proposal: E3S49	District:03
Counties:	WASHINGTON			
Road Name:	SR 8 Bridge NO. 610063			
Limits:	61001000			
Project(s):	44350315201(*)	Federal Aid No: N/A		
Total Roadway Length:	0.082 Miles	Contract Days:	60	
Total Bridge Length:	0.082 Miles	Letting Date:	11/14/19	
Total Proposal Length:	0.164 Miles	Contract Execution Days:	10	
		Special Start Date:	N/A	
		Aquis/Flexible Start Time:	45 Days	
Proposal Budget Estimate:	\$1,225,855.00			

Please read the full advertisement

Description:

The Improvements under this District Contract consist of replacing the west approach slab on SR 8 (I-10) over East Choctaw River Relief Bridge NO 610063 in Washington County. Replacement approach slab to use prefabricated slab units. Roadway milling & resurfacing, guardrail, signing and pavement marking will be required as part of the traffic control scheme. There will also be approximately 60 feet of full depth roadway reconstruction near the approach slab.

PRE-QUALIFICATION IS REQUIRED RO BID ON THIS PROJECT

**Call Order: 004 Proposal: E3S49**

ALT	Item	Description	Unit	Quantity
<b>Section 0001 Structures</b>				
	0110- 3-	REMOVAL OF EXISTING STRUCTURES/BRIDGES (44350315201)	LS	1.000
	0400- 7-	BRIDGE DECK GROOVING, LESS THAN 8.5"	SY	144.000
	0400-128-	GROUTING PRECAST DECK PANELS, NON-SHRINK GROUT	LF	90.000
	0400-153-	NON SHRINK GROUT, F&I, MISCELLANEOUS- STRUCTURES REHAB	CF	114.300
	0415- 1- 5	REINFORCING STEEL- BRIDGE SUBSTRUCTURE	LB	101.000
	0458- 1- 21	BRIDGE DECK EXPANSION JOINT, REHABILITATION, POURED JOINT WITH BACKER ROD	LF	41.000
	0458- 2-	POLYMER NOSING FOR BRIDGE DECK EXPANSION JOINT	CF	2.600
	0460- 1- 15	STRUCTURAL STEEL - REHABILITATION, MISCELLANEOUS	LB	185.000
	0462- 2- 12	POST TENSIONING TENDONS, SUPERSTRUCTURE BAR WITH GROUT	LB	1,831.000
	0521- 5- 43	CONCRETE TRAFFIC RAILING- BRIDGE, 32" F-SHAPE, PROJECT 443503-1-52-01	LF	60.000
	0916-400- 2	PRECAST APPROACH SLAB UNIT, PROJECT 44350315201	SF	1,292.000
<b>Section 0002 Roadway</b>				
	0101- 1-	MOBILIZATION (44350315201)	LS	1.000
	0102- 1-	MAINTENANCE OF TRAFFIC (44350315201)	LS	1.000
	0102- 2- 1	SPECIAL DETOUR 1 (44350315201)	LS	1.000
	0102- 2- 2	SPECIAL DETOUR 2 (44350315201)	LS	1.000
	0102- 14-	TRAFFIC CONTROL OFFICER	HR	480.000
	0102- 60-	WORK ZONE SIGN	ED	430.000
	0102- 62-	BARRIER MOUNTED WORK ZONE SIGN- INDEX 11871/700-013	ED	240.000

**Call Order: 004 Proposal: E3S49**

ALT	Item	Description	Unit	Quantity
	0102- 71- 15	TEMPORARY BARRIER, F&I, ANCHORED	LF	963.000
	0102- 71- 25	TEMPORARY BARRIER, RELOCATE, ANCHORED	LF	1,625.000
	0102- 74- 1	CHANNELIZING DEVICE- TYPES I, II, DI, VP, DRUM, OR LCD	ED	2,865.000
	0102- 76-	ARROW BOARD / ADVANCE WARNING ARROW PANEL	ED	31.000
	0102- 78-	TEMPORARY RETROREFLECTIVE PAVEMENT MARKER	EA	909.000
	0102- 89- 1	TEMPORARY CRASH CUSHION, REDIRECTIVE OPTION	LO	5.000
	0102- 99-	PORTABLE CHANGEABLE MESSAGE SIGN, TEMPORARY	ED	120.000
	0102-150- 1	PORTABLE REGULATORY, SIGN	ED	120.000
	0102-150- 2	RADAR SPEED DISPLAY UNIT	ED	120.000
	0102-911- 2	PAVEMENT MARKING REMOVABLE TAPE, WHITE OR BLACK,SOLID	LF	1,241.000
	0102-912- 2	PAVEMENT MARKING REMOVABLE TAPE, YELLOW, SOLID	LF	620.000
	0104- 10- 3	SEDIMENT BARRIER	LF	919.000
	0110- 1- 1	CLEARING & GRUBBING (44350315201)	LS	1.000
	0110- 4- 10	REMOVAL OF EXISTING CONCRETE	SY	187.000
	0120- 1-	REGULAR EXCAVATION	CY	127.600
	0120- 2- 2	BORROW EXCAVATION, TRUCK MEASURE	CY	1.700
	0145- 2-	GEOSYNTHETIC REINFORCED FOUNDATION OVER SOFT SOIL	SY	304.000
	0160- 4-	TYPE B STABILIZATION	SY	144.000
	0285-705-	OPTIONAL BASE, BASE GROUP 05	SY	144.000
	0285-741-	OPTIONAL BASE- GRADED AGGREGATE, 18" FOR PROJECT 443503-1-52-01	SY	160.000
	0327- 70- 6	MILLING EXIST ASPH PAVT, 1 1/2" AVG DEPTH	SY	1,167.000
	0327- 70- 19	MILLING EXIST ASPH PAVT, 3/4" AVG DEPTH	SY	1,840.000
	0334- 1- 54	SUPERPAVE ASPHALTIC CONCRETE, TRAFFIC D, PG76-22	TN	138.100
	0337- 7- 25	ASPHALT CONCRETE FRICTION COURSE, INC BIT, FC-5, PG 76-22	TN	84.400
	0339- 1-	MISCELLANEOUS ASPHALT PAVEMENT	TN	26.600
	0536- 1- 1	GUARDRAIL -ROADWAY, GENERAL TL-3	LF	444.000
	0536- 8- 13	APPROACH TRANSITION CONNECTION TO RIGID BARRIER, FURNISH AND INSTALL, TL-3	EA	2.000
	0536- 73-	GUARDRAIL REMOVAL	LF	590.000
	0536- 85- 24	GUARDRAIL END TREATMENT- PARALLEL APPROACH TERMINAL	EA	2.000
	0538- 1-	GUARDRAIL RESET	LF	25.000
	0546- 72- 1	GROUND-IN RUMBLE STRIPS, 16"	GM	0.284
	0550- 10-120	FENCING, TYPE A, 5.1-6.0, STANDARD	LF	32.000
	0570- 1- 2	PERFORMANCE TURF, SOD	SY	4,951.000
	0710- 11-101	PAINTED PAVEMENT MARKINGS, STANDARD, WHITE, SOLID, 6"	GM	0.537
	0710- 11-201	PAINTED PAVEMENT MARKINGS, STANDARD, YELLOW, SOLID, 6"	GM	0.269
	0710- 90-	PAINTED PAVEMENT MARKINGS, FINAL SURFACE (44350315201)	LS	1.000
	0711- 15-101	THERMOPLASTIC, STANDARD-OPEN GRADED ASPHALT SURFACES WHITE, SOLID, 6"	GM	0.142
	0711- 15-131	THERMOPLASTIC, STANDARD-OPEN GRADED ASPHALT SURFACES, WHITE, SKIP, 6",10-30 SKIP OR 3-9 LANE DROP	GM	0.142
	0711- 15-201	THERMOPLASTIC, STANDARD-OPEN GRADED ASPHALT SURFACES, YELLOW, SOLID, 6"	GM	0.142
	0713-103-101	PERMANENT TAPE, WHITE, SOLID, 6" FOR CONCRETE BRIDGES	GM	0.078
	0713-103-131	PERMANENT TAPE, WHITE, SKIP/DOTTED, 6" FOR CONCRETE SURFACES	GM	0.078

**Call Order: 004 Proposal: E3S49**

ALT	Item	Description	Unit	Quantity
	0713-103-201	PERMANENT TAPE, YELLOW, SOLID, 6" FOR CONCRETE BRIDGES	GM	0.078
	0713-103-331	PERMANENT TAPE, BLACK, SKIP/DOTTED, 6" FOR CONCRETE SURFACES	GM	0.081
	0999- 25-	INITIAL CONTINGENCY AMOUNT, DO NOT BID (44350315201)	LS	1.000