



Bid Questions and Answers Report

Date & Time: 2/28/2018 1:24:19 PM

District Address: District 2 Construction Office, located at 1109 South Marion Avenue, Lake City, FL 32025

District Phone: (386) 961-7532

Proposal: T2706

Project: 428796-1-52-01

Letting Date: 2/28/2018

Localtion: CENTRAL OFFICE

Description: SR 116 (WONDERWOOD)

Question:	20805: The Bid solicitation Notice list pipe liner, optional material. Contract Roadway Plans show PVC spiral-wound pipe liner. There is no reference in the special provisions, supplemental specifications or the Technical special revisions concerning pipe liner material. Could you clarify if pipe liner material is optional or PVC spiral-wound?	Posted:	1/16/2018 4:00:58 PM
Answer:	PVC spiral-wound pipe liner is required per Plan Sheet 19. Sliplining is an allowed option at the listed locations when conditions A, B, C, and D are met.	Status:	ANSWER PUBLISHED
		Posted:	1/18/2018 3:58:34 PM
Question:	21118: Under FDOT Specification 431-3, Pre-Installation Requirements, sentence 1 says, "Prior to installing the pipe liner, inspect the host and ensure that it is clean, dry and stable." Under FDOT Specification 431 Installation Methods, 431-4.5 Spiral Winding, a dry pipe is not necessary for successful installation of the liner. Will FDOT require a dry pipe for this installation method?	Posted:	2/14/2018 9:58:39 AM
Answer:	Comply with the Contract Documents.	Status:	ANSWER PUBLISHED
		Posted:	2/15/2018 1:56:54 PM
Question:	21119: Due to the shallow depths (less than 4 feet) of some of the lines, and offset conditions at some of the manhole and curb storm drain combinations, the removal and replacement of the manholes would have to occur for the spiral winding machine to properly install the liner. Can a bit item be added for this manhole work to be done?	Posted:	2/14/2018 10:00:33 AM
Answer:	Any incidental work necessary to allow installation of the pipe liner shall be included in the cost of the pipe liner.	Status:	ANSWER PUBLISHED
		Posted:	2/15/2018 11:15:47 AM

---

Question: 21126: Plan sheet 44 "detail A" references the use of flowable fill.  
A.) Under what item is compensation?  
B.) Where is "detail A" referenced in the plan?  
C.) Please provide plan notes explaining this chart. Posted: 2/14/2018 2:39:15 PM

---

Answer: A.) The flowable fill reference is not for Detail A. Per FDOT Specification 430-12.1, the use of the flowable fill called for is to be included in the cost of the pipe. B.) Detail A is referenced on sheet 40. C.) No note is needed. Status: ANSWER PUBLISHED  
Posted: 2/16/2018 1:22:49 PM

---

Answer: A.) The flowable fill reference is not for Detail A. B.) Detail A is referenced on sheet 40. C.) No note is needed. Status: ANSWER VOIDED  
Posted: 2/16/2018 1:15:34 PM

---

Question: 21193: Does JEA have the "Buy America" requirement for their items as it pertains to T2706? Posted: 2/20/2018 5:20:40 PM

---

Answer: FDOT Specification 6-5.2 applies to the entire contract. Status: ANSWER PUBLISHED  
Posted: 2/21/2018 9:10:22 AM

---

Question: 21194: Will JEA require stainless steel material for the force main 20" line stop? Posted: 2/20/2018 5:25:01 PM

---

Answer: No. See JEA Standards Manual Section 430. Status: ANSWER PUBLISHED  
Posted: 2/21/2018 9:11:58 AM