



Bid Questions and Answers Report

Date & Time:

2/28/2018 8:28:03 AM

District Address: District 3 Construction Office, located at 1074 Highway 90 East, Chipley, FL 32428

District Phone: (850) 415-9713

Proposal: T3677

Project: 434675-1-52-01

Letting Date: 2/28/2018

Localtion: CENTRAL OFFICE

Description: SR 10 (US 90)

---

Question: 21123: In the summary of pavement, Milling exist asph pavt, 3/4" avg depth. There are two locations that seem to overlap. 463+00-558+25.65 RT and 505+58.70 to 558+25.65 RT. It seems the quantity of 2,916.6 SY is accounted for twice. Will you clarify? Posted: 2/14/2018 1:25:30 PM

---

Answer: The location from 505+58.70 to 558+25-65 (RT), Area ID 14939(2,916.6 SY), does overlap and will not need to be accounted for on the 3/4" milling. A revision is forthcoming. Status: ANSWER PUBLISHED

Posted: 2/21/2018 8:37:51 AM

---

Question: 21124: In the summary of pavement, Milling exist asph pavt, 3/4" avg depth. Location 531+51.14 - 536+02.44 is listed. On plan sheet #34, this area is noted as being 1" mill and overlay. Please clarify which is correct. Posted: 2/14/2018 1:35:40 PM

---

Answer: The location 531+51.14 to 536+02.44 (LT), Area ID 48725, should be 1". A revision is forthcoming. Status: ANSWER PUBLISHED

Posted: 2/21/2018 8:38:17 AM