



Bid Questions and Answers Report

Date & Time:

3/28/2018 9:42:57 AM

District Address: District 7 Construction Office, located at 11201 N McKinley, Tampa, FL 33612

District Phone: (813) 975-6285

Proposal: T7405

Project: 436490-1-52-01

Letting Date: 3/28/2018

Location: CENTRAL OFFICE

Description: SR 52

Question:	21424: Please confirm that a 2000' lane closure limitation is correct for a single operation on this project.	Posted:	3/13/2018 5:21:20 PM
Answer:	The 2000 foot lane closure restriction shall only be for the installation of the Rumble Striping. All other lane closures for milling and resurfacing or other asphalt operations and shoulder operations shall be in accordance with the Design Standard Index 600.	Status:	ANSWER PUBLISHED
		Posted:	3/21/2018 12:19:01 PM
Answer:	Per the plans, a 2000' lane closure limitation is correct for a single operation.	Status:	ANSWER VOIDED
		Posted:	3/16/2018 9:52:09 AM
Answer:	the 2000' lane closure limitation is only for the Rumble Strips, Ground-in installation.	Status:	ANSWER VOIDED
		Posted:	3/16/2018 6:11:18 PM
Answer:	The 2000 foot lane closure restriction shall only be for the installation of the Rumble Striping. All other lane closures for milling and resurfacing or other asphalt operations and shoulder operations shall be in accordance with the 600 series Design Standards.	Status:	ANSWER VOIDED
		Posted:	3/19/2018 5:34:18 PM
Question:	21425: Does the 2000' lane closure limitation INCLUDE Index 603; ie the 495' buffer and taper zone as required for this project?	Posted:	3/13/2018 5:22:50 PM
Answer:	The buffer space and taper can be in addition to the 2000 foot restriction on the Rumble Striping operations.	Status:	ANSWER PUBLISHED
		Posted:	3/23/2018 12:51:04 PM

Answer:	The 2000' lane closure limitation does include Index 603 as required for this project.	Status:	ANSWER VOIDED
		Posted:	3/16/2018 9:51:17 AM
Question:	21426: If Index 603 is INCLUSIVE to the 2000' lane closure limitation; the mill/pave train length will not effectively fit within the remaining limits of the lane closure; production will be restricted to 1505 lf per shift. Is this the intent?	Posted:	3/13/2018 5:33:21 PM
Answer:	No. Refer to response for question 21424.	Status:	ANSWER PUBLISHED
		Posted:	3/21/2018 12:46:30 PM
Answer:	Index 603 is inclusive to the 2000' lane closure limitation, this is the intent.	Status:	ANSWER VOIDED
		Posted:	3/16/2018 9:50:38 AM
Question:	21427: Since roadway plans were not included in the bid documents, I am unable to verify the quantities and the limits of the milling and the paving. Do the quantities include turnouts, driveways or side streets? If so, please provide the locations and limits.	Posted:	3/14/2018 10:47:52 AM
Answer:	Refer to sheet SQ-3, for Payitem 327-70-6, 1.5 inches of milling (includes only shoulders).// Pay item 327-70-4 , 3 inches of milling (Area ID 7522 includes the side streets turnouts at Pasco Trails Blvd. and Ehren Cutoff Rd.). No milling for driveways.// Refer to sheet SQ 4 & 5 for pay item 334-1-13, 1.5 inches of SP for the side streets (Area ID 9152 includes side street turnouts at Pasco Trails Blvd. and Ehren Cutoff Rd.).// Refer to sheet SQ-5 pay item 337-7-83 for FC limits (Area ID 9685 includes side street turnouts at Pasco Trails Blvd. and Ehren Cutoff Rd.), Driveway turnouts at Stations 142+60 Lt (Area ID 10541), 223+85 Rt, (Area ID 10546) 242+35 Lt (Area ID 10546), 296+80 Rt. (Area ID 10560). See Sheet 18 (Revision 1) for Side Street milling and resurfacing limits.//	Status:	ANSWER PUBLISHED
		Posted:	3/21/2018 12:14:08 PM
Answer:	Milling Limits are 3" on the mainline and side streets, and 1.5" on the shoulders. SP limits includes 1.5" on the mainline, and 1" shoulders (where it applies - please see response to No. 21428), 1.5" side streets up to the R/W line and no driveways were included. FC limits includes the mainline, shoulders, side streets and driveways (Locations: Sta. 142+60 Lt, 223+85 Rt, 242+35 Lt, 296+80 Rt).	Status:	ANSWER VOIDED
		Posted:	3/16/2018 9:56:23 AM

Question: 21428: Please refer to plan sheet SQ-4 and SQ-5 Bid Item 334-1-13. Please explain what the quantities shown (for example 3.09, 9.09, etc.) on the tabulation below the 6142.30 tons represent. Posted: 3/14/2018 11:15:43 AM

Answer: The quantities on SQ-4 & SQ-5 bid item 334-1-13 correspond to the shoulders where there will be 1" of SP on top of the overbuild in order to meet the proposed shoulder x-slope. Status: ANSWER PUBLISHED
Posted: 3/21/2018 12:10:51 PM

Answer: The quantities correspond to the shoulders where there will be 1" of SP on top of the overbuild in order to meet the proposed shoulder x-slope (see x-section w SP detail). The other areas will only have overbuild and FC on top (please refer to the x-section and SP detail). Status: ANSWER VOIDED
Posted: 3/16/2018 9:54:53 AM

Question: 21462: I am confused by the answer to Question 21424. Please confirm that the 2000' lane closure length limitation is only for the rumble strip installation. Is there a lane closure length limitation for the milling and resurfacing operations? Posted: 3/19/2018 11:21:15 AM

Answer: No. Refer to response for question 21424. Status: ANSWER PUBLISHED
Posted: 3/21/2018 12:16:03 PM

Answer: The 2000 foot lane closure restriction shall only be for the installation of the Rumble Striping. All other lane closures for milling and resurfacing or other asphalt operations and shoulder operations shall be in accordance with the 600 series Design Standards. Status: ANSWER VOIDED
Posted: 3/19/2018 5:34:59 PM