



Bid Questions and Answers Report

Date & Time:

1/31/2019 8:29:37 AM

District Address: District 4 Construction Office, located at 3400 West Commercial Blvd. Fort Lauderdale, FL 33309

District Phone: (954) 777-4130

Proposal: T4491

Project: 432348-1-52-01

Letting Date: 1/30/2019

Localtion: CENTRAL OFFICE

Description: SR 732 (JENSEN BEACH BLVD)

---

Question: 24473: At the 2 traffic monitoring sites, stations 30+80 and 100+20 the general notes state that they must be installed before the friction course. Does that mean the contractor is allowed to leave a milled surface for traffic to run on for more than 48 hours? Posted: 1/22/2019 2:06:23 PM

---

Answer: The intent is to have the TMS placed before the final friction course as Martin County requested and as noted in the general notes. Because the milling and resurfacing pavement design at these sites is to mill and resurface with the final friction course, these areas will have the milling area exposed and traffic running on it for a period than 48 hours at these sites while the TMS sites are being installed. Status: ANSWER PUBLISHED  
Posted: 1/23/2019 9:36:58 AM