



Bid Questions and Answers Report

Date & Time:

3/27/2019 8:29:21 AM

District Address: District 4 Construction Office, located at 3400 West Commercial Blvd. Fort Lauderdale, FL 33309

District Phone: (954) 777-4130

Proposal: T4515

Project: 437835-1-52-01

Letting Date: 3/27/2019

Localtion: CENTRAL OFFICE

Description: SR 5 (US 1) (FEDERAL HWY)

---

Question: 25134: Can you please identify the limits of the Railroad Right of way at the intersections? Posted: 3/12/2019 1:33:13 PM

---

Answer: Railroad Right of Way goes through all the intersections. At West Pine Street, the R/W is 47' from the east side of the tracks. Status: ANSWER PUBLISHED

Posted: 3/14/2019 2:14:33 PM

---

Question: 25240: the typical sections shown on the plans do not identify new sidewalk or curb and gutter. Posted: 3/20/2019 8:46:21 AM

will the new curb and gutter need a curb pad? and if so, what thickness.

will the sidewalk be constructed over compacted subgrade?

---

Answer: As shown in Widening Detail in Sheet #21, the new curb and gutter will have a 4" curb pad to be constructed in accordance with FDOT SPEC 250, asphalt curb pad. Per FDOT Specs 522-4, Sidewalk Foundation is to be composed of compacted fill areas to a minimum of 95% of AASHTO T99 density. Status: ANSWER PUBLISHED

Posted: 3/22/2019 9:40:18 AM

---

Answer: The Pavers are to be re-set on a 4" Paver Bedding in compliance with FDOT SPECS 526-2.4, Paver Bedding and Joint Sands for Installation of Architectural Pavers. Status: ANSWER VOIDED

Posted: 3/22/2019 9:33:28 AM

---

Question: 25241: could you please provide a detail for the resetting of the existing pavers. Posted: 3/20/2019 8:53:58 AM

the note on sheet SQ-1 does not state how thick the bedding sand needs to be.

---

Answer: The Pavers are to be re-set on a 4" Paver Bedding in compliance with FDOT SPECS 526-2.4, Paver Bedding and Joint Sands for Installation of Architectural Pavers.

Status: ANSWER PUBLISHED

Posted: 3/22/2019 9:34:55 AM