



Bid Questions and Answers Report

Date & Time: 10/30/2019 11:07:34 AM

District Address: District 1 Construction Office, located at 801 N Broadway, Bartow, FL 33830

District Phone: (863) 519-2222

Proposal: T1768

Project: 439002-1-52-01

Letting Date: 10/30/2019

Location: CENTRAL OFFICE

Description: SR 29

Question:	27595: Bid Item 0515-1-2 and Summary of Railing on Sheet SQ-16 call for Aluminum Pipe Guiderail. That is Index 515-070. However, Sheet 26 of the plans calls for Index 515-062 railing.  Please clarify.	Posted:	9/30/2019 12:37:25 PM
Answer:	The quantity, location, and pay item is correct as shown in the contract plans.	Status:	ANSWER PUBLISHED
		Posted:	10/4/2019 9:35:56 AM
Question:	27641: On page T-6 is the intent to rewire the entire intersection or just the pedestrian buttons.	Posted:	10/8/2019 7:16:39 AM
Answer:	The work detailed on this sheet is limited to rewiring Ped Detection and Timings.	Status:	ANSWER PUBLISHED
		Posted:	10/9/2019 3:11:54 PM
Question:	27757: The entire project is directional bore note says to use 3" as a minimum however they want us to run 3 2" out of the mast arms. With how tight this intersection is and the amount of conduits going in 2" is more than enough conduit. Will 2" conduit be alright for the directional bores.	Posted:	10/18/2019 4:47:50 PM
Answer:	: The conduit installed by directional bore should be 3" inch diameter minimum per pay item note for 630-2-11 and 630-2-12 on sheet S-5 of the Signing and Pavement Marking Plans and sheet T-4 of the Signalization Plans.	Status:	ANSWER PUBLISHED
		Posted:	10/22/2019 2:33:00 PM
Question:	27766: When attempting to get a price for the interconnect conduit they asked the primary color of the conduit. Do you know if it is orange or gray.	Posted:	10/21/2019 1:14:03 PM

---

Answer: The County requires Orange interconnect conduit.

Status: ANSWER PUBLISHED

Posted: 10/23/2019 1:22:29 PM