



Bid Questions and Answers Report

Date & Time: 11/18/2020 8:15:02 AM

District Address: District 4 Construction Office, located at 3400 West Commercial Blvd. Fort Lauderdale, FL 33309

District Phone: (954) 777-4130

Proposal: T4557  
Project: 440045-1-52-01  
Letting Date: 11/18/2020  
Localtion: CENTRAL OFFICE  
Description: TRAFFIC CALMING ENHANCEMENTS

---

Question: 31657: Please confirm July 2020 standard specification is to govern this project. Posted: 11/10/2020 10:11:09 AM

---

Answer: It has been confirm. July 2020 Spec is the correct spec. Status: ANSWER PUBLISHED

Posted: 11/10/2020 1:28:12 PM

---

Question: 31659: Is there any required base for the 2" asphalt sidewalk? Posted: 11/10/2020 5:09:33 PM

---

Answer: No, base is not required for the 2" asphalt sidewalk. Please refer to FDOT Specification Section 339 for guidance. Status: ANSWER PUBLISHED

Posted: 11/13/2020 12:34:11 PM

---

Question: 31663: Does excavation quantity include 6'ft shoulder type B stabilization? Posted: 11/10/2020 6:08:53 PM

---

Answer: No, pay item 0160-4 is for type B stabilization only. There is no excavation required. Please refer to FDOT Specification Section 160 for guidance. Status: ANSWER PUBLISHED

Posted: 11/13/2020 3:21:52 PM

---

Question: 31669: Please advise the location for pay item 0526-1-2. Not shown on summary sheet. Posted: 11/11/2020 3:06:32 PM

---

Answer: Please refer to pay item 0526-1-2 shown on the summary of quantities sheet SQ-13. Status: ANSWER PUBLISHED

Posted: 11/12/2020 2:12:00 PM

---

Question: 31672: Is the type B stabilization material under D-curb included in pay item 0160-4? In addition is the excavation included in pay item 0120-1? Posted: 11/12/2020 8:30:32 AM

---

Answer: Yes, the type B stabilization material under the D-curb is included in pay item 0160-4. Yes, the excavation (from bottom of the existing base to the bottom of the proposed type D curb) is included in pay item 0120-1. Status: ANSWER PUBLISHED  
Posted: 11/13/2020 12:34:53 PM