



Bid Questions and Answers Report

Date & Time:

3/31/2021 8:31:25 AM

District Address: District 6 Construction Office, located at 1000 NW 111 Ave, Miami, FL 33172

District Phone: (305) 640-7448

Proposal: T6506

Project: 429341-3-52-01

Letting Date: 3/31/2021

Location: CENTRAL OFFICE

Description: SR 994 (QUAIL ROOST DR)

Question: 33274: The table included on Sheet No. SQ-32 of the -3- FIN # called "Summary of Performance Turf" depicts 18 areas for sod placement "matching existing sod". Please clarify what type of sod is existing at this moment? Posted: 3/23/2021 1:14:55 PM

Answer: The existing sod type is Bahia Grass (*Paspalum notatum*). Status: ANSWER PUBLISHED
Posted: 3/24/2021 11:37:13 AM

Question: 33289: There are multiple full depth reconstruction patches throughout the project that appear to correspond with utility adjustments. Is there any work at these locations aside from the full-depth repair and the standard utility adjustment? Please confirm that no work on valve stem or utility itself is required, and that the adjustment can be performed with brick and mortar as usual. Posted: 3/24/2021 4:10:34 PM

Answer: The intent is to reconstruct the pavement around valves/manholes within the areas shown in the plans and adjust all covers to final grade. Status: ANSWER PUBLISHED
Posted: 3/25/2021 9:32:43 AM