
Index 700-010 Single Column Ground Signs

ORIGINATION

Date: March 17, 2023

Name: Rick Jenkins

Phone: (850) 414-4355

Email: Rick.Jenkins@dot.state.fl.us

COMMENTARY

This change was requested by D7 Operations and coordinated with CO Maintenance and Construction. The 8" hole does not allow adequate space to remove old columns for replacement.

COMMENTS AND RESPONSES

BLACK = Industry Review Comments **BLUE** = Standard Plans Response **GREEN** = Change Made to Index

Name: DJ Connor

Date: 6/19/2023

COMMENT: Coring a 12" diameter hole in concrete requires a trailer mounted core rig. Could a 12" square 'hole' be shown as an alternative: That sawcut could be made with a commonly used hand held saw. This would be a much faster and cheaper alternative and would still accomplish the same goal for future removals.

RESPONSE: The "square hole" approach has been avoided in the past due to potential cracking. I will double check with maintenance on this before finalizing.

RESPONSE: After discussing with Scott Arnold from Maintenance, he is in agreement with adding a square hole option.

CHANGE MADE TO INDEX: Yes.

Response Date: 6/19/2023