

Pavement Evaluation Coring and Condition Data																							
Cored By:		NicNevol Engineering Services						Date:		07/31/24		Page				1		of		2		Mainline	
Project No.:		209451-6						Name:		SR 111 (Tallulah Ave)						Lanes:		2					
State Road No.:		SR 111 (Tallulah Ave)						From:		Moncrief Creek						Shoulders							
County:		Duval						To:		SR 5 (US 17) Main St N						Inside:		N/A					
Section No:		72291000						Beg MP:		10.822		End MP:		11.875		Length:		1.053		Outside:		4' Paved	
Core Number	Mile Post	Lane	Wheel Path	<div> <div>←</div> <div>Top</div> </div> Pavement Layer							Core Length	Base Type	Crack				Pavement Condition	Rut Depth (inches)	Cross Slope (%)	Slope Direction (in / out)	Comments:		
				FC 12.5	S	T1	T2	T1	ST	BINDER			Depth	Type	Class	Extent							
1	10.932	R1	I	2.0	0.6	-	-	-	-	2.3	4.9	LR	2.0	B	II	M	P				SPALL, RAVEL, +/-		
2	11.083	R1	O	2.0	0.8	-	-	-	1.2	-	4.0	LR = 7.6"	4.0	B	II	M	P				SPALL, RAVEL		
3	11.156	R1	O	1.8	0.8	1.0	-	-	0.8	-	4.4	SHELL	4.4	C	III	S	P				SPALL 3.5" DEEP		
4	11.720	R1	N	2.0	1.6	-	0.9	1.0	-	-	5.5	LR	2.0	B	II	M	P				SHOVE, SPALL, RAVEL		
5	11.529	R1	N	2.3	1.8	-	0.5	-	-	1.4	6.0	LR	6.0	B	II	M	P				SPALL, RAVEL, SEP @ 2.3"		
6	11.784	R1	N	1.5	1.5	-	1.0	1.1	-	-	5.1	LR	2.3	B	II	M	P				SPALL, RAVEL		
8	11.083	OR	N	2.6	1.4	-	-	-	1.2	-	5.2	LR	-	-	-	-	F						
9	11.720	OR	N	2.4	1.0	-	1.3	1.6	-	-	6.3	LR = 10.7"	-	-	-	-	P				TREE ROOT PUSH ASPH UP, SPALL, RAVEL		
11	11.011	L1	O	1.9	0.9	1.0	-	-	-	2.6	6.4	LR	1.5	B	II	M	P				SPALL, RAVEL		
12	11.238	L1	O	1.6	0.7	-	1.2	1.7	-	-	5.2	LR	5.2	B	II	S	P				SHOVE, SPALL, RAVEL, SEP @ 2.3"		
13	11.395	L1	O	1.5	1.2	-	0.9	2.9	-	-	6.5	LR	1.6	B	II	M	P				SHOVE, SPALL, RAVEL		
14	11.600	L1	O	1.6	1.0	-	1.4	-	0.4	-	4.4	LR = 13.6"	4.4	B	II	M	P				SHOVE, SPALL, RAVEL		
15	11.820	L1	O	1.1	0.6	-	0.8	-	-	1.0	3.5	LR	3.5	B	II	M	P				SPALL, RAVEL		
16	10.933	L2	N	1.5	-	-	-	-	-	2.3	3.8	LR	1.5	B	II	M	P				SPALL, RAVEL, SEP @ 1.5", +/-		
17	11.237	OL	N	2.3	0.4	-	1.1	1.8	-	-	5.6	LR 11.8"	-	-	-	-	F						
18	11.820	OL	N	1.6	0.5	-	1.1	-	-	1.5	4.7	LR	4.7	S	II	L	F				RAVEL		
19	11.506	LTO	N	1.1	-	-	0.8	0.8	-	-	2.7	LR	2.7	B	II	L	F				SPALL, RAVEL		
20	11.270	CTL	N	1.7	1.7	-	1.1	1.3	-	-	5.8	LR	-	-	-	-	F						
21	11.344	RTO	N	1.6	1.8	-	-	-	-	-	3.4	LR	-	-	-	-	F				BARBERIE ST		
22	10.992	LTO	N	1.9	-	-	-	-	-	1.4	3.3	LR	-	-	-	-	F				LORAIN ST.		
23	11.616	CTL	N	1.3	3.7	-	-	-	-	-	5.0	LR	5.0	B	II	M	P						

Remarks:
2' X 2' Void in Right WP of Right Lane west of Drayton St.
PC=Parabolic Crown

Bridge Approach / Slab Asphalt Thickness										
PROJECT NUMBER: 209451-6				DATE: 07/31/24		PAGE 1 of 2			CORED BY:	NICNEVOL
STATE ROAD NO: SR 111				NAME: SR 111 (TALLULAH AVE)					LANES:	2
COUNTY: DUVAL				FROM: MONCRIEF CREEK						
SECTION NO.: 72291000				TO: SR 5 (US 17) MAIN ST N						
				BEG MP: 10.822		END MP: 11.875			LENGTH: 1.053	
CORE NUMBER	MILE POST	LANE	BRIDGE NUMBER	BRIDGE OVER				Core Length	COMMENTS	
7	10.929	R2	720352	Moncrief Cr.				3.4"	Leave Slab	
10	10.929	L1	720352	Moncrief Cr.				4.1"	Approach Slab	
Remarks: _____										
