

255893-4-31-01  
SR 574 / HILLSBOROUGH COUNTY

MAINLINE								TOTAL ASPHALT THICKNESS	SUB-BASE				
CORE	MP	LANE	W/P	FC4	S	T1	BIND		LR	BRICK	ABC	STAB	COMMENTS
1	6.1	R1	Y	0.7	1	1.9		3.6			8.2	12	
2	6.366	L1	Y	0.9	2.9			3.8			6.9	12	
3	6.85	R1	N	0.9	3	3.5	1.5	8.9		3		12	
4	7.143	L1	N	0.8	3.5			4.3	10.8			12	WIDENING
5	7.484	R1	N	0.7	3	2	1.7	7.4		3		12	
6	7.9	L1	N	0.7	3.1	0.7	1.5	6		3		12	
AVG				0.783	2.750	2.025	1.567	5.667	10.800	3.000	7.550	12.000	

SHOULDERS								TOTAL ASPHALT THICKNESS	SUB-BASE				
CORE	MP	LANE	W/P	FC4	S				LR	RAP	STAB	COMMENTS	
7	6.1	OR	N	1.2	1.4			2.6			5.5	12	
8	6.85	OR	N	1	1.2			2.2			6	12	
9	7.484	OR	N	1.1	1.3			2.4			6	12	
10	7.9	OL	N	1	1.5			2.5			5	12	
11	7.143	OL	N	0.8	2.1			2.9		5		12	
12	6.366	OL	N	1.2	1.2			2.4			5.5	12	
AVG				1.050	1.450			2.500		5.000	5.600	12.000	

TURN LANES/CROSSOVERS								TOTAL ASPHALT THICKNESS	SUB-BASE				
CORE	MP	LANE	W/P	FC4	S	T1	BIND		BRICK	LR	STAB	COMMENTS	
13	7.785	CT	N	1.8		2.8	1.5	6.1		2.9		12	ACTUAL FC12.5
14	7.15	RR1	N	0.8		3.6		4.4			12	12	
15	7.165	CT	N	0.9	2.7	3.8	0.8	8.2			10	12	
AVG.				1.167	2.700	3.400	1.150	6.233		2.900	11.000	12.000	