

**434736-1 SR 574 HILLSBOROUGH COUNTY**

MAINLINE										TOTAL ASPHALT THICKNESS	SUB-BASE			
CORE	MP	LANE	W/P	FC4	S	T1	T3	T1	BIND		LR	BRICK	STAB	COMMENTS
1	12.639	R1	Y	1.2		1.3				2.5	9.6		12	
2	12.930	L1	Y	0.9	2.9		1.5			5.3		3	12	
3	13.234	R1	N	0.5	3.3					3.8		3.4	12	
4	13.509	L1	N	0.6	2.5					3.1		3	12	
5	13.770	R1	N	0.9	1.1	1.7	1.2	0.8		5.7		3	12	
6	14.050	L1	N	1	3		0.7	1.6	2	8.3		3.4	12	
7	14.340	R1	Y	0.9	1.1		1.3	2		5.3		3.1	12	
8	14.652	L1	Y		2.3					2.3	11.5		12	
15	12.869	R1	N	1.5	2.8		1.3		1.5	7.1		3	12	
16	14.569	R1	N	0.4	0.9		1	0.6		2.9		3	12	
17	14.707	R1	N		1	1.3				2.3	12		12	
18	13.945	L1	N	1.5	1.9		0.5		1.4	5.3		3	12	FC-12.5
19	13.190	L1	N	0.5	2.9					3.4	7		12	
AVG				0.900	2.142	1.433	1.071	1.250	1.633	4.408	10.025	3.100	12.000	
SHOULDERS										TOTAL ASPHALT THICKNESS	SUB-BASE			
CORE	MP	LANE	W/P	FC4	S							RAP	STAB	COMMENTS
9	12.639	OR	N	0.8	1					1.8		8	12	
10	13.234	OR	N	1.3	1.4					2.7		8	12	
11	13.770	OR	N	1	0.6	1.1				2.7			12	
12	14.05	OL	N	1.1	1					2.1		4.5	12	
13	14.51	OL	N	1.5	1					2.5		3.5	12	
14	14.93	OL	N	1	2.5					3.5		5.5	12	
AVG.				1.117	1.250	1.100				2.550		5.900	12.000	