

441386-1
SR 45 / HERNANDO COUNTY

MAINLINE							TOTAL ASPHALT THICKNESS	SUBSOILS				
CORE	MP	LANE	W/P	FC12.5	SP1C	SP2F	4.3	ABC	LR	CONC	STAB	COMMENTS
1	7.748	R1	Y	1.5	0.9	1.9	4.3		18		12	
2	7.991	R1	Y	1.5		2.8	4.3		18		12	
3	8.534	R1	N	1.8	0.8	1.6	4.2		18		12	
4	7.381	R2	Y	1.2		3.2	4.4		18		12	
5	7.902	R2	Y	1.2		2.6	3.8		18		12	
6	8.530	R2	N	1.2		2.7	3.9		18		12	
7	8.700	R2	Y	1.2		2.6	3.8		18		12	
8	7.506	R3	Y	2		2.7	4.7		17		12	
9	7.897	R3	Y	1.6		3.3	4.9		16		12	
10	8.290	R3	Y	1.6		2.3	3.9		17		12	
11	8.534	L1	Y	0.6	1	1.5	3.1		18		12	
12	8.197	L1	N	1.2		2.9	4.1		17		12	
13	7.538	L1	N	1.5		3.2	4.7		17		12	
14	8.700	L2	Y	1.5		2.7	4.2		10		12	
15	8.353	L2	N	1.1		2.5	3.6		18		12	
16	8.013	L2	Y	1.5		2.2	3.7		17		12	
17	7.400	L2	N	1		3.9	4.9		12		12	
18	8.322	L3	Y	1.5	1	1.8	4.3		11.5		12	
19	7.848	L3	Y	1.8		3.5	5.3		12.5		12	
20	7.466	L3	Y	1.4		2.9	4.3		13		12	
21	7.705	L2	Y		1.5	2.3	3.8		17		12	
22	7.897	R3	N	1.8		3.3	5.1		8		12	
23	8.290	R3	N	1.8		2.8	4.6		16		12	
24	8.322	L3	N	1.6	1.8	1.7	5.1		11		12	
AVG				1.439	1.167	2.621	4.292		15.583		12.000	