ORIGINATION FORM

Proposed Revisions to the Specifications

(Please provide all information - incomplete forms will be returned)

Date:	Office:				
Originator:	Specification Section:				
Telephone:	Article/Subarticle:				
email:					
**Will the proposed revision require changes to	o:				
Publication	Yes	No		Staff Contacted date contacted	
Standard Plans Index					
Traffic Engineering Manual					
FDOT Design Manual					
Construction Project Administration Manual					
Basis of Estimate/Pay Items					
Structures Design Guidelines					
Approved Product List					
Materials Manual					
**This section must be completed prior to pro Will this revision necessitate any of the followir		oposed revis	ions.		
Design Bulletin Construction Bulletin	E	stimates Bull	etin	Materials Bulletin	
Are all references to external publications curre	ent?	Yes	No		
If not, what references need to be updated? (PI	lease inclu	ide changes i	in the redline o	document.)	
Why does the existing language need to be cha	nged?				
Are these changes applicable to all Department	: jobs?	Yes	No		



RON DESANTIS GOVERNOR 605 Suwannee Street Tallahassee, FL 32399-0450 KEVIN J. THIBAULT, P.E SECRETARY

MEMORANDUM

DATE: November 21, 2019

TO: Specification Review Distribution List

FROM: Daniel Strickland, P.E., State Specifications Engineer

SUBJECT: Proposed Specification: 1050807 Contractor Quality Control General

Requirements.

In accordance with Specification Development Procedures, we are sending you a copy of a proposed specification change.

This change was proposed by Frank Thomas from the State Materials Office to modify the language.

Please share this proposal with others within your responsibility. Review comments are due within four weeks and should be sent to Mail Station 75 or online at http://fdotewp1.dot.state.fl.us/programmanagement/development/industryreview.aspx. Comments received after **December 26, 2019,** may not be considered. Your input is encouraged.

DS/rf Attachment

CONTRACTOR QUALITY CONTROL GENERAL REQUIREMENTS (REV 11-1-19)

SUBARTICLE 105-8.7.4 is deleted and the following substituted:

105-8.7.4 Concrete Batch Plant Operator: Ensure that the concrete batch plant operator has a CTQP Concrete Batch Plant Operator Certification. As an alternative, the Department will accept the following certifications:

a. Precast Concrete Structures Association (PCSA) Batch Plant

Operator,

- b. NRMCA Certified Concrete Technologist Level 3, or
- c. NRMCA Plant Manager Certification.

For dry cast concrete pipe and dry cast drainage structures, the Department will accept American Concrete Pipe Association (ACPA) Quality School Level II Certification.