

ORINATION FORM

Proposed Revisions to the Specifications

(Please provide all information - incomplete forms will be returned)

Date:

Office:

Originator:

Specification Section:

Telephone:

Article/Subarticle:

email:

Will the proposed revision require changes to:

Publication	Yes	No	Office Staff Contacted
Standard Plans Index			
Traffic Engineering Manual			
FDOT Design Manual			
Construction Project Administration Manual			
Basis of Estimate/Pay Items			
Structures Design Guidelines			
Approved Product List			
Materials Manual			

Will this revision necessitate any of the following:

Design Bulletin

Construction Bulletin

Estimates Bulletin

Materials Bulletin

Are all references to external publications current?

Yes

No

If not, what references need to be updated? (Please include changes in the redline document.)

Why does the existing language need to be changed?

Summary of the changes:

Are these changes applicable to all Department jobs?

Yes

No

If not, what are the restrictions?

Contact the State Specifications Office for assistance in completing this form.

Dan Hurtado 850-414-4130 dan.hurtado@dot.state.fl.us Debbie Toole 850-414-4114 deborah.toole@dot.state.fl.us

Rebecca Frimmel 850-414-4155 rebecca.frimmel@dot.state.fl.us



RON DESANTIS
GOVERNOR

KEVIN J. THIBAUT, P.E
SECRETARY

MEMORANDUM

DATE: December 17, 2020
TO: Specification Review Distribution List
FROM: Daniel Strickland, P.E., State Specifications Engineer
SUBJECT: Proposed Specification: **1100201 Clearing and Grubbing.**

In accordance with Specification Development Procedures, we are sending you a copy of a proposed specification change.

This change was proposed by Jason Russell from the Construction Office to prevent conflict with 110 and 120-4.21 Standard clearing and grubbing includes the removal of asphalt and base, but in 120-4.2 the removal of base is not always necessary.

Please share this proposal with others within your responsibility. Review comments are due within four weeks and should be sent to Mail Station 75 or online at <http://fdotwp1.dot.state.fl.us/programmanagement/development/industryreview.aspx> . Comments received after **January 14, 2021**, may not be considered. Your input is encouraged.

DS/vc

Attachment

CLEARING AND GRUBBING
(REV 12-08-20)

SUBARTICLE 110-2.1 is deleted and the following substituted:

110-2.1 Work Included: Completely remove and dispose of all buildings, timber, brush, trees, stumps, roots, rubbish, debris, existing flexible pavement and base, drainage structures, culverts, and pipes. Remove all other obstructions resting on or protruding through the surface of the existing ground and the surface of excavated areas.

Perform standard clearing and grubbing within the following areas:

1. All areas where excavation is to be done, including borrow pits, lateral ditches, right-of-way ditches, etc.
2. All areas where roadway embankments will be constructed, unless constructing over an existing road. If constructing over an existing road, remove asphalt and base in accordance with 120-4.2 and the Plans.
3. All areas where structures will be constructed, including pipe culverts and other pipe lines.