

7000900 HIGHWAY SIGNING – REMOVAL OR RELOCATION OF SIGNS.
COMMENTS FROM INTERNAL/INDUSTRY REVIEW

Dave Sadler

Comments: (5-22-12, Internal)

To be consistent with the clearing and grubbing specs (110-6.2) for structures removal, shouldn't the depth of the removal in 7000900 be to 2 feet instead of 12 inches?

No comments on the others.

Response: The 12" distance was not part of the proposed change. The distance will be reviewed to determine if it should be modified at a later date.
No changes made.

D4 Construction

Comments: (6-26-12)

Suggest the following in lieu of the proposed changes (changes highlighted):

700-9 Removal or Relocation of Signs.

Relocation of signs shall consist of removing the existing sign assembly and installing the sign on a new foundation.

When the plans call for existing ground-mounted signs to be relocated or removed, immediately remove supports and footings that project more than 6 inches above the ground surface after removing the sign panel from the assembly. Remove existing footings to a depth at least 12 inches below the ground surface. ~~Restore the area disturbed or damaged as a result whereof the sign was removed or relocated~~ **operation shall be restored to the condition of the adjacent area.** The costs will be included in the Contract unit price of the item to which it is incidental.

Notify the Engineer a minimum of 30 days prior to removal of existing Logo sign structures.

Response: A partial modification of the wording was made to reflect the comments. The new wording is "Restore the areas where the sign was removed or relocated to the condition of the adjacent area".
Change made.
